



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **28476** | Service: **DTV** | Call **WDRB** | Channel: **32 (UHF)** |
ID: | Sign:
File **0000028687**
Number:
FRN: **0003189248** | Date **07/26**
Submitted: **/2021**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
INDEPENDENCE TELEVISION COMPANY	Keith Wilkowski 624 W. MUHAMMAD ALI BLVD LOUISVILLE, KY 40203 United States	+1 (419) 277- 6006	kwilkowski@blockcommunications. com	Corporation

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Gary Schroder <i>Chief Engineer</i> <i>WDRB-Independence</i> <i>Television</i>	Steve Ballard 624 W. Muhammad Ali Louisville, KY 40203 United States	+1 (502) 584- 6441	sballard@wdrb. com

**Broadcaster
Information
and
Transition
Plan**

Question		Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.		Yes
Briefly describe transition plan		The FCC allocated us two frequencies that aren't adjacent to each other (16 & 32). This combination will require 4 antennas and 4 feedlines. The existing tower will not support that much weight. We request to construct a new tower with a "T" top design.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Auxiliary
Transmitter****Existing Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Aux /Standby transmitter
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	No
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	CZ1000
	Year	2002
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	1 kW

**Auxiliary
Transmitter****New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Auxiliary (Backup)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	N/A
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	0.01 kW
	Justification for New Transmitter	N/A. Station is not seeking reimbursement for AUX Transmitter or equipment.

**Auxiliary
Transmitter****Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes
	Power	150 kVA
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	100.0 feet
	Other Electrical Service	No
	Description	N/A

HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Auxiliary Transmitter **Other Transmitter Cost Not Listed**
Information not provided.

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	DCX Millineum
	Year	2005
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	50 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-120
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	75.1 kW
	Justification for New Transmitter	Comark, Our present transmitter manufacturer will not support the retuning of our existing IOT transmitters. Our intention is to replace them. We will pay extra for a model with power ratings for ATSC 3.0.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes

	Power	300 kVA
	Rigid Conduit and Wiring	Yes
	Size	3 inches
	Length	100.0 feet
	Other Electrical Service	Yes
	Description	Two transmitters, main and Aux will need to be wired simultaneously.
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
RF Accessories	RF dummy load, 4 port switch, switch controller
Installation and proof	Installation of transmitter and proof of performance

Demolition	To prepare for the installation of the new transmitters, we will be required to remove 3 beam transformers, filled with mineral oil.
Mask Filter	ATSC Mask filter Kit

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Auxiliary
Antenna****Existing Antenna Information**

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Auxiliary (Backup)
	Description of Use	Aux /Standby antenna
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	Yes
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A

	ERP: (Effective Radiated Power)	1000.0 kW
	Manufacturer	
	Model	TFU- 32DSB- R04TC
	Year	2005

**Facility ID's and Call Signs of
all stations with whom the
antenna is shared.**

Facility ID	Call Sign
34167	WBKI
28476	WDRB

Auxiliary Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Auxiliary (Backup)
	Description of Use	Aux/Standby
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	724.0 kW
	Manufacturer	

Model	ATW16H3-HSCX-32H
Year	2018
Justification for New Antenna	Side Mounted Horizontally-only Polarized UHF Trasar Television Transmitting Antenna. Rated for 50kw average input power

Auxiliary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Auxiliary Antenna

Other Antenna Cost Not Listed

Information not provided.

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	Yes
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW

	Manufacturer	
	Model	TFU-32-GTH-R-06
	Year	2009

**Facility ID's and Call Signs of
all stations with whom the
antenna is shared.**

Facility ID	Call Sign
34167	WBKI

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW
	Manufacturer	

Model	ATW25H3-ET0-32H
Year	2018
Justification for New Antenna	Require new antenna due to new frequency allocation. Costs listed reflect a \$15,500.00 up charge for ATSC 3.0 compliant (Elliptical) antenna.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	7 3/16 inches inches

Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Auxiliary
Transmission Line**

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Aux/standby
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	Yes
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Rigid
	Diameter	7 3/16 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	960 feet per run

Facility ID's and Call Signs of all stations with whom the transmission line is shared.

Facility ID	Call Sign
34167	WBKI

**Auxiliary
Transmission Line**

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Auxiliary (Backup)
	Description of Use	Aux /Standby
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 3/4 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1040 feet per run
	Justification for New Transmission Line	Required due to new frequency allocation.

**Auxiliary
Transmission Line**

Other Transmission Line Expenses Not Listed

Name	Description
Dehydrator	New dehydrator required for six and one eighth inch line.
Auxiliary Transmission Line- Wall Feed	Auxiliary Transmission Line- Wall Feed

**Primary
Transmission Line**

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	Yes
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Rigid
	Diameter	8 3/16 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1043 feet per run

Facility ID's and Call Signs of all stations with whom the transmission line is shared.

Facility ID	Call Sign
34167	WBKI

Primary
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	7 3/16 inches
	Other Diameter	N/A
	Segment Length	19 3/4 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1123 feet per run
	Justification for New Transmission Line	Required due to new frequency allocation.

Primary
Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Primary Transmission Line- Wall Feed	Primary Transmission Line- Wall Feed
Dehydrator	New Dehydrator required for seven and three sixteenths inch line.

**Tower
Equipment
And
Rigging
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary
Tower**

Add Tower

Section	Question	Response
Existing Tower Description	Type of change	Construct New
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1028421
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	38° 21' 00.0" N-
	Longitude (NAD83)	085° 50' 57.0" W-
	Overall Structure Height	999.99 feet
	Support Structure Height	944.87 feet
	Ground Elevation Above Mean Sea Level (AMSL)	960.95 feet

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	Independence Television
Date Constructed	12/01/1972

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
28476	WDRB	DTV
34167	WBKI	DTV

**Primary
Tower**

Tower Construction Costs

Section	Question	Response
Construct New Tower	Use	Primary (Main)
	Description of Use	N/A
	Is this a request for upgraded equipment?	Yes
	Height	999.99 feet
	Justification for New Tower	The FCC allocated us two frequencies that aren't adjacent to each other (16 & 32). This combination will require 4 antennas and 4 feedlines. The existing tower will not support that much weight. We request to construct a new tower with a "T" top design.

**Primary
Tower**

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower****Other Tower Expenses Not Listed**

Name	Description
Purchase six and one eighth inch hangers	Utilized to hang six and one eighth inch feedline
State taxes	State taxes at 7% for the new tower
Shipping Freight	Freight charges for tower components
Installation services	Installation of two WDRB antennas and two WDRB feedlines. Remove old equipment from existing tower and mount on new tower.
Purchase seven and three sixteenth inch hangers	Utilized to hang seven and three sixteenth inch feedline
Rental of heavy equipment	Rental of a Sky-jack to off load transmitters and other equipment.
Asphalt repair	Funds needed to repair the existing asphalt surface of the tower area after construction,
Demolition	Removal of old tower and all apparatuses not utilized.
Transmission line designs	Design drawings of transmission lines
New Primary Tower - Tower Lighting Electrical	New Primary Tower - Tower Lighting Electrical
Foundation	Concrete work for pier and anchors
Install tower and ice bridge	Charges for the installation of the tower and new ice bridge
Electric	Provide electricity to base of tower for lighting and ENG antennas.
Fence removal and installation	Costs for removing existing fence and installing new fence around new tower and guy anchors.

**Outside
Professional**

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	595
	Explanation	WDRB does not have sufficient resource capacity and expertise in house to handle all of the reimbursement filing.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No

	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	Yes
	Environmental Assessment	Yes
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	Yes
	Number of Days	14
	Justification	Taking signal measurements of predetermined radials which will be used to compare after transition.

Outside
Professional

Other Professional Services Expenses Not Listed

Services Costs

Name	Description
Structural Engineering Analysis of Tower	Mark Malouf performed a total of two (to date) structural tower analysis on the WBKI /WDRB existing tower.
Attorney Fees and Other Matters	Legal Fees Not Otherwise Allocated
Advanced site survey GA999TS	Site survey performed by transmitter manufacturer.
Existing-Tower Inspection	Coast-To-Coast Tower performed an inspection for us on the existing tower
RF Consultant D. Everist	Rf Consultant that files Engineering studies on our behalf.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Name	Description
Project management fees internal	Cost of station personnel man hours working on repack planning

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE-120	\$3,746,029.29	\$1,738,935.35		\$1,730,021.50	
Mask Filter	<i>\$74,191.12</i>	\$74,191.12	see Estimated Cost Justification WDRB-110-1st Primary Transmitter - Mask Filter v0	\$74,191.09	N/A
Demolition	<i>\$4,500.00</i>	\$4,500.00	N/A	\$4,500.00	N/A
Installation and proof	<i>\$82,198.75</i>	\$82,198.75	GatesAir Quote Q-65984	\$82,198.74	N/A
RF Accessories	<i>\$66,128.79</i>	\$66,128.79	see Estimated Cost Justification WDRB-110-1st Primary Transmitter - RF Accessories v0	\$66,128.77	N/A
Other Electrical Service: Two transmitters, main and Aux will need to be wired simultaneously.	<i>\$134,693.94</i>	\$134,693.94	per Estimated Cost Justification WDRB-110-1st Primary Transmitter - Other Electrical Service v1	\$134,693.94	N/A
Transformer 3 phase/480v - 300 KVA	\$36,800.00	\$12,998.82	GatesAir Quote Q-65984	\$9,575.79	N/A

UHF - Liquid Cooled Solid State Transmitter 75.1 kW	\$81,316.69	\$81,316.69	Please see Estimated Cost Justification WDRB-110-1st Primary Transmitter - UHF Liquid Cooled SS v0, less amount in superseded categories	\$80,725.93	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$5,200.00	\$4,900.00	N/A	\$0.00	N/A
UHF - Liquid Cooled Solid State Transmitter 52 - 61 kW	\$1,788,000.00	\$830,702.48	***System Notice: Estimate adjusted and locked because line has been superseded. ***GatesAir Quote Q-78329	\$830,702.48	N/A
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$447,304.76	***System Notice: Estimate adjusted and locked because line has been superseded. ***see Estimated Cost Justification WDRB-110-1st Primary Transmitter - UHF Liquid Cooled SS v0	\$447,304.76	N/A
Auxiliary Transmitter N /A	\$28,150.00	\$0.00		\$0.00	

2" Rigid Conduit and Wiring (Cost per foot)	\$2,600.00	\$0.00	N/A. Station is not seeking reimbursement for AUX Transmitter or equipment.	\$0.00	N/A
Transformer 3 phase/480v - 150 KVA	\$25,550.00	\$0.00	N/A. Station is not seeking reimbursement for AUX Transmitter or equipment.	\$0.00	N/A
UHF - Air Cooled Solid State Transmitter 0.01 kW	\$0.00	\$0.00	N/A. Station is not seeking reimbursement for AUX Transmitter or equipment.	\$0.00	N/A
Sub-total	\$3,774,179.29	\$1,738,935.35	N/A	\$1,730,021.50	N/A
Total for all systems	\$8,227,004.06	\$5,946,377.02	N/A	\$4,294,253.18	N/A

Components

Actual Information	
Description	File Name

Mask Filter	<div> <div> Component Description: WDRB-110-1st Primary Transmitter - Mask Filter </div> <div> Amount: \$27,320.03 </div> </div> <div> <div> Component Description: WDRB-110-1st Primary Transmitter - Mask Filter </div> <div> Amount: \$23,325.29 </div> </div> <div> <div> Component Description: Mask Filter System (1/3 Down Payment) </div> <div> Amount: \$23,545.77 </div> </div>
Demolition	<div> <div> Component Description: Labor for transmitter Demolition project </div> <div> Amount: \$4,500.00 </div> </div>

Installation and proof	<table> <tr> <td data-bbox="710 168 1013 212">Component Description:</td><td data-bbox="1149 168 1332 369">WDRB-110-1st Primary Transmitter - Installation and Proof</td></tr> <tr> <td data-bbox="710 369 821 414">Amount:</td><td data-bbox="1149 369 1284 414">\$27,399.58</td></tr> <tr> <td data-bbox="710 504 1013 548">Component Description:</td><td data-bbox="1149 504 1340 627">Installation and Proof (1/3 Down Payment)</td></tr> <tr> <td data-bbox="710 627 821 672">Amount:</td><td data-bbox="1149 627 1284 672">\$27,399.58</td></tr> <tr> <td data-bbox="710 761 1013 806">Component Description:</td><td data-bbox="1149 761 1332 963">WDRB-110-1st Primary Transmitter - Installation and Proof</td></tr> <tr> <td data-bbox="710 963 821 1008">Amount:</td><td data-bbox="1149 963 1284 1008">\$27,399.58</td></tr> </table>	Component Description:	WDRB-110-1st Primary Transmitter - Installation and Proof	Amount:	\$27,399.58	Component Description:	Installation and Proof (1/3 Down Payment)	Amount:	\$27,399.58	Component Description:	WDRB-110-1st Primary Transmitter - Installation and Proof	Amount:	\$27,399.58
Component Description:	WDRB-110-1st Primary Transmitter - Installation and Proof												
Amount:	\$27,399.58												
Component Description:	Installation and Proof (1/3 Down Payment)												
Amount:	\$27,399.58												
Component Description:	WDRB-110-1st Primary Transmitter - Installation and Proof												
Amount:	\$27,399.58												
RF Accessories	<table> <tr> <td data-bbox="710 1131 1013 1176">Component Description:</td><td data-bbox="1149 1131 1340 1288">WDRB-110-1st Primary Transmitter - RF Accessories</td></tr> <tr> <td data-bbox="710 1288 821 1332">Amount:</td><td data-bbox="1149 1288 1284 1332">\$31,403.81</td></tr> <tr> <td data-bbox="710 1422 1013 1467">Component Description:</td><td data-bbox="1149 1422 1340 1590">WDRB-110-1st Primary Transmitter - RF Accessories</td></tr> <tr> <td data-bbox="710 1590 821 1635">Amount:</td><td data-bbox="1149 1590 1284 1635">\$20,738.55</td></tr> <tr> <td data-bbox="710 1724 1013 1769">Component Description:</td><td data-bbox="1149 1724 1364 1814">RF Accessories (1 /3 Down Payment)</td></tr> <tr> <td data-bbox="710 1814 821 1859">Amount:</td><td data-bbox="1149 1814 1284 1859">\$13,986.41</td></tr> </table>	Component Description:	WDRB-110-1st Primary Transmitter - RF Accessories	Amount:	\$31,403.81	Component Description:	WDRB-110-1st Primary Transmitter - RF Accessories	Amount:	\$20,738.55	Component Description:	RF Accessories (1 /3 Down Payment)	Amount:	\$13,986.41
Component Description:	WDRB-110-1st Primary Transmitter - RF Accessories												
Amount:	\$31,403.81												
Component Description:	WDRB-110-1st Primary Transmitter - RF Accessories												
Amount:	\$20,738.55												
Component Description:	RF Accessories (1 /3 Down Payment)												
Amount:	\$13,986.41												

Other Electrical Service:
Two transmitters, main and
Aux will need to be wired
simultaneously.

Component Description:	Install new distribution panel for transmitter
Amount:	\$12,843.10
Component Description:	Additional wiring for new transmitter
Amount:	\$9,104.00
Component Description:	Relocate transformer to outside of transmitter bldg
Amount:	\$29,327.40
Component Description:	Work Performed on 9/20/18
Amount:	\$42,500.00
Component Description:	Invoice partial billing of project, for materials.
Amount:	\$14,974.50
Component Description:	WDRB-110-1st Primary Transmitter - Other Electrical Service - wiring two transmitters simultaneously (main & aux)
Amount:	\$4,332.94
Component Description:	Work performed on: 9/5/18
Amount:	\$21,612.00

Transformer 3 phase/480v - 300 KVA	<div> <div> Component Description: Amount: </div> <div> WDRB-110-1st Primary Transmitter - Transformer 480V - 300 KVA \$5,242.85 </div> </div> <div> <div> Component Description: Amount: </div> <div> Electrical (1/3 Down Payment) \$4,332.94 </div> </div>
UHF - Liquid Cooled Solid State Transmitter 75.1 kW	<div> <div> Component Description: Amount: </div> <div> Transmitter \$80,725.93 </div> </div>
3" Rigid Conduit and Wiring (Cost per foot)	Information not provided.
UHF - Liquid Cooled Solid State Transmitter 52 - 61 kW	<div> <div> Component Description: Amount: </div> <div> Transmitter, Mask filter system, RF accessories, Electrical, Installation & proof \$414,797.77 </div> </div> <div> <div> Component Description: Amount: </div> <div> Primary Transmitter \$415,904.71 </div> </div> <div> <div> Component Description: Amount: </div> <div> Invoice moved due to category being superseded. N/A </div> </div>
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	<div> <div> Component Description: Amount: </div> <div> Transmitter \$447,304.76 </div> </div>

2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.
Transformer 3 phase/480v - 150 KVA	Information not provided.
UHF - Air Cooled Solid State Transmitter 0.01 kW	Information not provided.

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Justification
Primary Antenna ATW25H3-ET0-32H	\$315,390.00	\$267,044.95		\$244,517.12	
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	\$0.00	
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$230,227.95	ERI Quote20170929827RevE ERI Invoice WDRB-100B	\$230,227.95	
Elbow complex, single channel, at antenna input, per 7 3/16. feedline (if needed)	\$13,900.00	\$27,192.00	This is the price quoted by ERI for all the elbows in the line (12). Actual cost may change after we pay for the transmission line design.	\$10,820.42	
Sweep test of existing antenna	\$6,730.00	\$4,625.00	per proposal 20170929-827 Rev E	\$3,468.75	

Auxiliary Antenna ATW16H3-HSCX-32H	\$231,385.74	\$219,474.74		\$152,466.39
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$13,000.00	N/A	\$7,800.00
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$12,904.00	This is the cost figure the manufacture had listed for the elbow complex.	\$5,897.64
UHF - High Power, Side Mount, basic slot antenna, 724 kW input, horizontally polarized	\$183,945.74	\$183,945.74	This Auxiliary Antenna is a Side Mounted Horizontally Polarized UHF Trasar Television Transmitting Antenna. Rated for 50kw average input power	\$133,275.00
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	\$4,800.00
Sweep test of existing antenna	\$6,730.00	\$4,625.00	per proposal 20170929-827 Rev E	\$693.75

Sub-total	\$546,775.74	\$486,519.69	N/A	\$396,983.51
Total for all systems	\$8,227,004.06	\$5,946,377.02	N/A	\$4,294,253.18

Components

Actual Information	
Description	File Name
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	<div> Component Description: WDRB-210-Primary Antenna - UHF High Power Top Mount Amount: \$123,352.95 </div> <div> Component Description: WDRB-210-Primary Antenna - UHF High Power Top Mount Amount: \$53,437.50 </div> <div> Component Description: Primary Antenna - UHF High Power Top Mount Amount: \$53,437.50 </div>

<p>Elbow complex, single channel, at antenna input, per 7 3/16. feedline (if needed)</p>	<table> <tr> <td data-bbox="710 174 1018 208">Component Description:</td><td data-bbox="1150 174 1378 286">Primary Antenna - Elbow Complex 7 3 /16"</td></tr> <tr> <td data-bbox="710 297 820 331">Amount:</td><td data-bbox="1150 297 1267 331">\$5,410.21</td></tr> <tr> <td data-bbox="710 432 1018 465">Component Description:</td><td data-bbox="1150 432 1378 544">Primary Antenna - Elbow Complex 7 3 /16"</td></tr> <tr> <td data-bbox="710 555 820 589">Amount:</td><td data-bbox="1150 555 1267 589">\$5,410.21</td></tr> </table>	Component Description:	Primary Antenna - Elbow Complex 7 3 /16"	Amount:	\$5,410.21	Component Description:	Primary Antenna - Elbow Complex 7 3 /16"	Amount:	\$5,410.21				
Component Description:	Primary Antenna - Elbow Complex 7 3 /16"												
Amount:	\$5,410.21												
Component Description:	Primary Antenna - Elbow Complex 7 3 /16"												
Amount:	\$5,410.21												
<p>Sweep test of existing antenna</p>	<table> <tr> <td data-bbox="710 730 1018 763">Component Description:</td><td data-bbox="1150 730 1362 842">WDRB-210- Primary Antenna - Sweep Test</td></tr> <tr> <td data-bbox="710 853 820 887">Amount:</td><td data-bbox="1150 853 1246 887">\$693.75</td></tr> <tr> <td data-bbox="710 987 1018 1021">Component Description:</td><td data-bbox="1150 987 1362 1066">Primary Antenna - Sweep Test</td></tr> <tr> <td data-bbox="710 1077 820 1111">Amount:</td><td data-bbox="1150 1077 1267 1111">\$1,387.50</td></tr> <tr> <td data-bbox="710 1211 1018 1245">Component Description:</td><td data-bbox="1150 1211 1362 1323">WDRB-210- Primary Antenna - Sweep Test</td></tr> <tr> <td data-bbox="710 1335 820 1368">Amount:</td><td data-bbox="1150 1335 1267 1368">\$1,387.50</td></tr> </table>	Component Description:	WDRB-210- Primary Antenna - Sweep Test	Amount:	\$693.75	Component Description:	Primary Antenna - Sweep Test	Amount:	\$1,387.50	Component Description:	WDRB-210- Primary Antenna - Sweep Test	Amount:	\$1,387.50
Component Description:	WDRB-210- Primary Antenna - Sweep Test												
Amount:	\$693.75												
Component Description:	Primary Antenna - Sweep Test												
Amount:	\$1,387.50												
Component Description:	WDRB-210- Primary Antenna - Sweep Test												
Amount:	\$1,387.50												
<p>Side mount brackets for high power antennas (if not included in antenna base cost)</p>	<table> <tr> <td data-bbox="710 1498 1018 1532">Component Description:</td><td data-bbox="1150 1498 1370 1688">WDRB-250- Auxiliary Antenna - Side Mount Brackets High Power Antenna</td></tr> <tr> <td data-bbox="710 1700 820 1733">Amount:</td><td data-bbox="1150 1700 1267 1733">\$3,900.00</td></tr> <tr> <td data-bbox="710 1834 1018 1868">Component Description:</td><td data-bbox="1150 1834 1370 1991">Auxiliary Antenna - Side Mount Brackets High Power Antenna</td></tr> <tr> <td data-bbox="710 2002 820 2036">Amount:</td><td data-bbox="1150 2002 1267 2036">\$3,900.00</td></tr> </table>	Component Description:	WDRB-250- Auxiliary Antenna - Side Mount Brackets High Power Antenna	Amount:	\$3,900.00	Component Description:	Auxiliary Antenna - Side Mount Brackets High Power Antenna	Amount:	\$3,900.00				
Component Description:	WDRB-250- Auxiliary Antenna - Side Mount Brackets High Power Antenna												
Amount:	\$3,900.00												
Component Description:	Auxiliary Antenna - Side Mount Brackets High Power Antenna												
Amount:	\$3,900.00												

Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	<div> Component Description: Auxiliary Antenna - Elbow Complex 6 1/8"</div> <div> Amount: \$2,948.82</div>
	<div> Component Description: WDRB-250-Auxiliary Antenna - Elbow Complex 6 1/8"</div> <div> Amount: \$2,948.82</div>
UHF - High Power, Side Mount, basic slot antenna, 724 kW input, horizontally polarized	<div> Component Description: WDRB-250-Auxiliary Antenna - UHF High Power Side Mount</div> <div> Amount: \$47,025.00</div>
	<div> Component Description: UHF High Power Side Mount</div> <div> Amount: \$43,125.00</div>
	<div> Component Description: Auxiliary Antenna - UHF High Power Side Mount</div> <div> Amount: \$43,125.00</div>
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	<div> Component Description: SCATTERING STUDY -- WDRB</div> <div> Amount: \$2,400.00</div>
	<div> Component Description: Aux antenna scattering study</div> <div> Amount: \$2,400.00</div>

Sweep test of existing antenna	<table><tr><td data-bbox="694 87 1109 389">Component Description:</td><td data-bbox="1109 87 1428 389">WDRB-250-Auxiliary Antenna - Sweep Test</td></tr><tr><td data-bbox="694 389 1109 389">Amount:</td><td data-bbox="1109 389 1428 389">\$693.75</td></tr></table>	Component Description:	WDRB-250-Auxiliary Antenna - Sweep Test	Amount:	\$693.75
Component Description:	WDRB-250-Auxiliary Antenna - Sweep Test				
Amount:	\$693.75				

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Justification
Primary Transmission Line	\$336,577.25	\$364,652.25		\$283,606.86	
Dehydrator	<i>\$10,215.00</i>	\$10,215.00	N/A	\$8,392.05	
Primary Transmission Line- Wall Feed	<i>\$692.25</i>	\$692.25	Please see Estimated Cost Justification WDRB-310-Primary Transmission Line - Wall Feed v0	\$692.25	
Rigid Transmission Line - copper, 7 3/16"	\$325,670.00	\$353,745.00	ERI Quote20170929827RevE	\$274,522.56	
Auxiliary Transmission Line	\$221,742.25	\$193,348.25		\$144,603.57	
Dehydrator	<i>\$10,970.00</i>	\$10,970.00	N/A	\$8,392.05	
Rigid Transmission Line - copper, 6 1/8"	\$210,080.00	\$181,686.00	ERI Quote20170929827RevE	\$135,519.27	
Auxiliary Transmission Line- Wall Feed	<i>\$692.25</i>	\$692.25	The estimated cost has been adjusted to include all invoices submitted for reimbursement at this time.	\$692.25	
Sub-total	\$558,319.50	\$558,000.50	N/A	\$428,210.43	
Total for all systems	\$8,227,004.06	\$5,946,377.02	N/A	\$4,294,253.18	

Components

Actual Information	
Description	File Name
Dehydrator	Component Description: WDRB-310-Primary Transmission Line - Dehydrator Amount: \$2,797.35
	Component Description: Primary Transmission Line - Dehydrator Amount: \$2,797.35
	Component Description: WDRB-310-Primary Transmission Line - Dehydrator Amount: \$2,797.35
Primary Transmission Line-Wall Feed	Component Description: each 48" x 11" x 12" thick wallsaw Amount: \$400.00
	Component Description: 14 EA 1" DIA Holes Amount: \$292.25

Rigid Transmission Line - copper, 7 3/16"	Component Description:	WDRB-310- Primary Transmission Line - Rigid Transmission Line 7 3/16"
	Amount:	\$96,167.68
	Component Description:	Primary Transmission Line - Rigid Transmission Line 7 3/16"
	Amount:	\$89,177.44
	Component Description:	Primary Transmission Line - Rigid Transmission Line 7 3/16"
	Amount:	\$89,177.44
Dehydrator	Component Description:	WDRB-350- Auxiliary Transmission Line - Dehydrator
	Amount:	\$2,797.35
	Component Description:	Auxiliary Transmission Line - Dehydrator
	Amount:	\$2,797.35
	Component Description:	WDRB-350- Auxiliary Transmission Line - Dehydrator
	Amount:	\$2,797.35

Rigid Transmission Line - copper, 6 1/8"	Component Description:	WDRB-350- Auxiliary Transmission Line - Rigid Transmission Line 6 1/8"
	Amount:	\$48,063.97
	Component Description:	WDRB-350- Auxiliary Transmission Line - Rigid Transmission Line 6 1/8"
	Amount:	\$43,727.65
	Component Description:	Auxiliary Transmission Line - Rigid Transmission Line 6 1/8"
	Amount:	\$43,727.65
Auxiliary Transmission Line- Wall Feed	Component Description:	WDRB-350- Auxiliary Transmission Line - Wall Feed
	Amount:	\$400.00
	Component Description:	WDRB-350- Auxiliary Transmission Line - Wall Feed
	Amount:	\$292.25

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Account Number
Primary Tower TOWER	\$0.00	\$0.00		\$0.00	
Primary Tower	\$2,865,010.68	\$2,654,511.68		\$1,377,063.74	
Fence removal and installation	<i>\$5,000.00</i>	\$5,000.00	N/A	\$3,350.00	
Purchase six and one eighth inch hangers	<i>\$29,922.00</i>	\$29,922.00	N/A	\$0.00	
Rental of heavy equipment	<i>\$2,500.00</i>	\$2,500.00	N/A	\$0.00	
New tower	<i>\$1,250,000.00</i>	\$1,250,000.00	N/A	\$540,726.00	
Foundation	<i>\$200,000.00</i>	\$200,000.00	N/A	\$64,980.00	
Demolition	<i>\$160,715.00</i>	\$160,715.00	N/A	\$16,600.00	
Shipping Freight	<i>\$11,696.00</i>	\$11,696.00	N/A	\$11,695.74	
State taxes	<i>\$134,843.00</i>	\$134,843.00	N/A	\$94,500.13	
Tall Tower (greater than 500')	\$210,500.00	\$1.00	Cost reflected in new tower expense	\$0.00	
Purchase seven and three sixteenth inch hangers	<i>\$55,413.00</i>	\$55,413.00	N/A	\$0.00	

Electric	\$9,750.00	\$9,750.00	see Estimated Cost Justification WDRB-480-Construct New Tower - Electrical Work v0	\$8,775.00
Installation services	\$89,286.00	\$89,286.00	N/A	\$27,426.44
Install tower and ice bridge	\$686,250.50	\$686,250.50	ERI Quote20170929827RevE	\$598,209.75
New Primary Tower - Tower Lighting Electrical	\$3,792.00	\$3,792.00	Please see WBKI & WDRB Mars Electric Inc. Quote dated Dec 3 2019 and Supporting Emails	\$3,792.00
Transmission line designs	\$9,250.00	\$9,250.00	N/A	\$5,550.00
Asphalt repair	\$6,093.18	\$6,093.18	see Estimated Cost Justification WDRB-480-Construct New Tower - Asphalt Repair v0	\$1,458.68
Sub-total	\$2,865,010.68	\$2,654,511.68	N/A	\$1,377,063.74
Total for all systems	\$8,227,004.06	\$5,946,377.02	N/A	\$4,294,253.18

Components

Actual Information	
Description	File Name
Fence removal and installation	<p>Component Description: Tear out of existing 48" black vinyl chain link</p> <p>Amount: \$3,350.00</p>
Purchase six and one eighth inch hangers	Information not provided.
Rental of heavy equipment	Information not provided.

New tower

Component Description:

Survey of new
tower location and
support cables.
Fieldwork.
Drawing and
process data.

Amount:

\$1,042.50

Component Description:

8/21 Locate

Amount:

\$225.00

Component Description:

Antenna
Equipment and
Installation
Services

Amount:

\$143,553.00

Component Description:

Construct New
Tower - New Tower

Amount:

\$197,952.75

Component Description:

Construct New
Tower

Amount:

\$197,952.75

Foundation	Component Description: WDRB-480-Construct New Tower - Foundation Amount: \$21,660.00
	Component Description: WDRB-480-Construct New Tower - Foundation Amount: \$21,660.00
	Component Description: Construct New Tower - Foundation Amount: \$21,660.00
Demolition	Component Description: Remove approx 1 1/2 acres of trees Amount: \$16,600.00
Shipping Freight	Component Description: WDRB-480-Construct New Tower - Shipping /Freight Amount: \$11,695.74
State taxes	Component Description: WDRB-480-Construct New Tower - State Sales Tax Amount: \$94,500.13
Tall Tower (greater than 500')	Information not provided.
Purchase seven and three sixteenth inch hangers	Information not provided.

Electric	<table> <tr> <td data-bbox="715 98 1034 248">Component Description:</td><td data-bbox="1042 98 1426 248">Total Amount of Contract</td></tr> <tr> <td data-bbox="715 259 1034 349">Amount:</td><td data-bbox="1042 259 1426 349">\$8,775.00</td></tr> </table>	Component Description:	Total Amount of Contract	Amount:	\$8,775.00																
Component Description:	Total Amount of Contract																				
Amount:	\$8,775.00																				
Installation services	<table> <tr> <td data-bbox="715 360 1034 533">Component Description:</td><td data-bbox="1042 360 1426 533">Final Inspection for New Tower Installation</td></tr> <tr> <td data-bbox="715 544 1034 633">Amount:</td><td data-bbox="1042 544 1426 633">\$4,500.00</td></tr> <tr> <td data-bbox="715 689 1034 862">Component Description:</td><td data-bbox="1042 689 1426 862">Labor-operation /management to create proposed crane pad</td></tr> <tr> <td data-bbox="715 873 1034 963">Amount:</td><td data-bbox="1042 873 1426 963">\$13,401.44</td></tr> <tr> <td data-bbox="715 1019 1034 1191">Component Description:</td><td data-bbox="1042 1019 1426 1191">WDRB-480-Construct New Tower - Installation Services</td></tr> <tr> <td data-bbox="715 1202 1034 1292">Amount:</td><td data-bbox="1042 1202 1426 1292">\$5,775.00</td></tr> <tr> <td data-bbox="715 1348 1034 1520">Component Description:</td><td data-bbox="1042 1348 1426 1520">Construct New Tower - Installation Services</td></tr> <tr> <td data-bbox="715 1532 1034 1621">Amount:</td><td data-bbox="1042 1532 1426 1621">\$1,875.00</td></tr> <tr> <td data-bbox="715 1677 1034 1850">Component Description:</td><td data-bbox="1042 1677 1426 1850">Construct New Tower - Installation Services</td></tr> <tr> <td data-bbox="715 1861 1034 1951">Amount:</td><td data-bbox="1042 1861 1426 1951">\$1,875.00</td></tr> </table>	Component Description:	Final Inspection for New Tower Installation	Amount:	\$4,500.00	Component Description:	Labor-operation /management to create proposed crane pad	Amount:	\$13,401.44	Component Description:	WDRB-480-Construct New Tower - Installation Services	Amount:	\$5,775.00	Component Description:	Construct New Tower - Installation Services	Amount:	\$1,875.00	Component Description:	Construct New Tower - Installation Services	Amount:	\$1,875.00
Component Description:	Final Inspection for New Tower Installation																				
Amount:	\$4,500.00																				
Component Description:	Labor-operation /management to create proposed crane pad																				
Amount:	\$13,401.44																				
Component Description:	WDRB-480-Construct New Tower - Installation Services																				
Amount:	\$5,775.00																				
Component Description:	Construct New Tower - Installation Services																				
Amount:	\$1,875.00																				
Component Description:	Construct New Tower - Installation Services																				
Amount:	\$1,875.00																				

Install tower and ice bridge	Component Description:	WDRB-480- Construct New Tower - Install Tower and Ice Bridge
	Amount:	\$186,459.45
	Component Description:	Construct New Tower - Install Tower and Ice Bridge
	Amount:	\$205,875.15
	Component Description:	Construct New Tower - Install Tower and Ice Bridge
	Amount:	\$205,875.15
New Primary Tower - Tower Lighting Electrical	Component Description:	Transmitter building exterior power and lighting
	Amount:	\$3,792.00
Transmission line designs	Component Description:	Construct New Tower - Transmission Line designs (Primary & Aux)
	Amount:	\$2,775.00
	Component Description:	Construct New Tower - Transmission Line designs (Primary Aux)
	Amount:	\$2,775.00

Asphalt repair		
	Component Description:	Driveway repair
	Amount:	\$579.34
	Component Description:	Road Repair
	Amount:	\$879.34

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$421,739.50	\$454,331.45		\$349,710.65	
RF Consultant D. Everist	<i>\$82,631.76</i>	\$82,631.76	The estimated cost has been adjusted to include all invoices submitted for reimbursement at this time.	\$82,631.76	N/A
Advanced site survey GA999TS	<i>\$17,353.00</i>	\$17,353.00	N/A	\$8,185.20	N/A
Attorney Fees and Other Matters	<i>\$58,344.74</i>	\$58,344.74	The estimated cost has been adjusted to include all invoices submitted for reimbursement at this time.	\$58,344.74	see submitted invoices
Structural Engineering Analysis of Tower	<i>\$16,800.00</i>	\$16,800.00	Per Hodge Structural Engineers invoice	\$16,800.00	N/A
Additional Field Engineering Service, 14 Days	<i>\$11,650.00</i>	\$11,650.00	N/A	\$0.00	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	\$25,000.00	N/A

Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	\$10,520.00	\$1,000.00	Please see the attached invoice from TERRACON # TB18642-1	\$1,000.00	N/A
NEPA Section 106 environmental review, if needed	\$6,310.00	\$1,650.00	Please see the attached invoice from TERRACON # TB18642-1	\$1,650.00	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	\$0.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	\$314.00	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$42.50	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	\$0.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$0.00	N/A

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$0.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$0.00	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	\$0.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$1,590.50	N/A
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	\$2,105.00	\$431.00	Per WDRB Justification New Budget Category Attorney License to Cover App (Aux)	\$431.00	N/A
Project management of the transition	\$94,010.00	\$148,720.95	The estimated cost has been adjusted to include all invoices submitted for reimbursement at this time.	\$148,720.95	N/A

ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	\$0.00	N/A
Existing-Tower Inspection	\$5,000.00	\$5,000.00	N/A	\$5,000.00	N/A
Sub-total	\$421,739.50	\$454,331.45	N/A	\$349,710.65	N/A
Total for all systems	\$8,227,004.06	\$5,946,377.02	N/A	\$4,294,253.18	N/A

Components

Actual Information		
Description	File Name	
RF Consultant D. Everist	Component Description:	Consulting engineering services
	Amount:	\$6,949.67
	Component Description:	Consulting engineering services
	Amount:	\$2,795.00
	Component Description:	Consulting engineering services
	Amount:	\$4,542.48
	Component Description:	Consulting engineering services
	Amount:	\$2,321.30
	Component Description:	Consulting engineering services
	Amount:	\$7,787.70

Component Description:	Consulting engineering services
Amount:	\$5,140.86

Component Description:	Consulting Services
Amount:	\$4,372.00

Component Description:	Consulting Services
Amount:	\$827.12

Component Description:	Consulting Services
Amount:	\$1,351.42

Component Description:	Consulting Services
Amount:	\$5,167.80

Component Description:	Consulting engineering services
Amount:	\$6,275.60

Component Description:	Consulting engineering services
Amount:	\$13,317.15

Component Description:	Consulting Services
Amount:	\$3,073.63

Component Description:	Consulting Engineering Services
Amount:	\$627.42

Component Description:	Consulting engineering services
Amount:	\$9,778.90

	Component Description: Consulting Engineering Services Amount: \$4,973.01
	Component Description: Consulting Services Amount: \$3,330.70
Advanced site survey GA999TS	Component Description: Site Survey Amount: \$8,185.20
Attorney Fees and Other Matters	Component Description: Zoning Approvals: Floyds Knobs Communication Tower Amount: \$6,768.00
	Component Description: Prepare correspondence to client Amount: \$42.50
	Component Description: Correspondence to G. Schroder re tree removal. Amount: \$2,506.50
	Component Description: For Services Rendered Amount: \$585.50
	Component Description: Zoning Approvals: Floyds Knobs Communication Tower Amount: \$1,428.00

Component Description:	Email with engineering staff re second tranche of repack funding
Amount:	\$450.00

Component Description:	WDRB-550-Attorney - Other Matters
Amount:	\$651.00

Component Description:	Email with station engineers re FCC repack quarterly progress report
Amount:	\$270.00

Component Description:	Email with K. Wilkowski and station staff re FCC site visits
Amount:	\$1,170.00

Component Description:	Review status of regulatory approvals for the new tower
Amount:	\$3,030.00

Component Description:	Email with K. Wilowski re FCC repack notice on potential fraud
Amount:	\$1,200.00

Component Description:	Email with G. Schroder re FCC repack progress reports
Amount:	\$2,101.00

Component Description:	For Services Rendered
Amount:	\$297.50
Component Description:	Legal services
Amount:	\$844.00
Component Description:	Prepare correspondence to client regarding data sheet information for proposed WDRB tower
Amount:	\$6,870.00
Component Description:	Telephone conference with G. Schroder.
Amount:	\$1,393.50
Component Description:	Zoning Approvals: Floyds Knobs Communication Tower
Amount:	\$3,878.94
Component Description:	Conference call and emails with K.
Amount:	\$1,432.50
Component Description:	Fees
Amount:	\$4,214.80
Component Description:	Please deny this component
Amount:	N/A

	Component Description: Amount:	Fees \$7,779.50
	Component Description: Amount:	Review issues re tower construction; email with G. Schroder re same \$2,917.50
	Component Description: Amount:	Prepare correspondence to client regarding \$491.00
	Component Description: Amount:	Fees \$8,023.00
Structural Engineering Analysis of Tower	Component Description: Amount:	Structural Analysis \$3,500.00
	Component Description: Amount:	Engineering Evaluation /Feasibility Analysis for 944' guyed tower \$7,500.00
	Component Description: Amount:	Site plan and survey of broadcast tower \$5,800.00
Additional Field Engineering Service, 14 Days	Information not provided.	

<p>Comprehensive coverage verification via field study, if needed</p>	<table> <tr> <td data-bbox="691 174 997 208">Component Description:</td><td data-bbox="1131 174 1348 324">Down payment for TV measurements and report per quotation</td></tr> <tr> <td data-bbox="691 336 799 365">Amount:</td><td data-bbox="1131 336 1249 365">\$7,500.00</td></tr> <tr> <td data-bbox="691 477 997 510">Component Description:</td><td data-bbox="1131 477 1364 663">TV MEASUREMENTS AND REPORT PER QUOTATION DATED 9/4/2018</td></tr> <tr> <td data-bbox="691 674 799 703">Amount:</td><td data-bbox="1131 674 1249 703">\$5,000.00</td></tr> <tr> <td data-bbox="691 815 997 848">Component Description:</td><td data-bbox="1131 815 1355 882">Professional Services Rendered</td></tr> <tr> <td data-bbox="691 893 799 922">Amount:</td><td data-bbox="1131 893 1265 922">\$12,500.00</td></tr> </table>	Component Description:	Down payment for TV measurements and report per quotation	Amount:	\$7,500.00	Component Description:	TV MEASUREMENTS AND REPORT PER QUOTATION DATED 9/4/2018	Amount:	\$5,000.00	Component Description:	Professional Services Rendered	Amount:	\$12,500.00
Component Description:	Down payment for TV measurements and report per quotation												
Amount:	\$7,500.00												
Component Description:	TV MEASUREMENTS AND REPORT PER QUOTATION DATED 9/4/2018												
Amount:	\$5,000.00												
Component Description:	Professional Services Rendered												
Amount:	\$12,500.00												
<p>Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet</p>	<table> <tr> <td data-bbox="691 1066 997 1099">Component Description:</td><td data-bbox="1131 1066 1300 1133">Environmental Assessment</td></tr> <tr> <td data-bbox="691 1144 799 1173">Amount:</td><td data-bbox="1131 1144 1249 1173">\$1,000.00</td></tr> </table>	Component Description:	Environmental Assessment	Amount:	\$1,000.00								
Component Description:	Environmental Assessment												
Amount:	\$1,000.00												
<p>NEPA Section 106 environmental review, if needed</p>	<table> <tr> <td data-bbox="691 1319 997 1352">Component Description:</td><td data-bbox="1131 1319 1377 1747">NEPA Screening- National Environmental Policy Act (NEPA) screening for the proposed tower site in accordance with Federal Communication Commission (FCC) requirements</td></tr> <tr> <td data-bbox="691 1758 799 1787">Amount:</td><td data-bbox="1131 1758 1249 1787">\$1,650.00</td></tr> </table>	Component Description:	NEPA Screening- National Environmental Policy Act (NEPA) screening for the proposed tower site in accordance with Federal Communication Commission (FCC) requirements	Amount:	\$1,650.00								
Component Description:	NEPA Screening- National Environmental Policy Act (NEPA) screening for the proposed tower site in accordance with Federal Communication Commission (FCC) requirements												
Amount:	\$1,650.00												
<p>Attorney Fees - Prepare and File request for Special Temporary Authorization</p>	<p>Information not provided.</p>												

Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Component Description: Amount:	Correspondence re modification of repack CPs to report new ASR number \$314.00
Prepare and or review reimbursement form	Component Description: Amount:	WDRB-590-Prepare and Review Reimbursement Form \$42.50
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	
Perform engineering study for new channel assignment and antenna development	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	
Prepare request for Special Temporary Authorization	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	WDRB-550-Attorney - Prepare and File Form 2100 Construction Permit Application (Main) \$1,590.50

<p>Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application</p>	<table> <tr> <td data-bbox="691 174 997 208">Component Description:</td><td data-bbox="1131 174 1374 483">WDRB-550-Attorney - Attorney Fees - Prepare and File FCC Form 2100 Construction Permit or License Cover Application (Aux)</td></tr> <tr> <td data-bbox="691 456 799 483">Amount:</td><td data-bbox="1131 456 1230 483">\$431.00</td></tr> </table>	Component Description:	WDRB-550-Attorney - Attorney Fees - Prepare and File FCC Form 2100 Construction Permit or License Cover Application (Aux)	Amount:	\$431.00												
Component Description:	WDRB-550-Attorney - Attorney Fees - Prepare and File FCC Form 2100 Construction Permit or License Cover Application (Aux)																
Amount:	\$431.00																
<p>Project management of the transition</p>	<table> <tr> <td data-bbox="691 629 997 696">Component Description: Amount:</td><td data-bbox="1131 629 1374 696">Project Management \$1,773.65</td></tr> <tr> <td data-bbox="691 808 997 875">Component Description: Amount:</td><td data-bbox="1131 808 1374 875">Project Management \$6,014.40</td></tr> <tr> <td data-bbox="691 987 997 1055">Component Description: Amount:</td><td data-bbox="1131 987 1374 1055">Project Management \$1,347.90</td></tr> <tr> <td data-bbox="691 1167 997 1234">Component Description: Amount:</td><td data-bbox="1131 1167 1374 1234">Project Management \$6,258.65</td></tr> <tr> <td data-bbox="691 1346 997 1413">Component Description: Amount:</td><td data-bbox="1131 1346 1374 1413">Project Management \$3,859.60</td></tr> <tr> <td data-bbox="691 1525 997 1592">Component Description: Amount:</td><td data-bbox="1131 1525 1374 1592">Project Management \$2,783.90</td></tr> <tr> <td data-bbox="691 1704 997 1771">Component Description: Amount:</td><td data-bbox="1131 1704 1374 1771">Project Management \$2,831.25</td></tr> <tr> <td data-bbox="691 1883 997 1951">Component Description: Amount:</td><td data-bbox="1131 1883 1374 1951">Project Management \$3,590.60</td></tr> </table>	Component Description: Amount:	Project Management \$1,773.65	Component Description: Amount:	Project Management \$6,014.40	Component Description: Amount:	Project Management \$1,347.90	Component Description: Amount:	Project Management \$6,258.65	Component Description: Amount:	Project Management \$3,859.60	Component Description: Amount:	Project Management \$2,783.90	Component Description: Amount:	Project Management \$2,831.25	Component Description: Amount:	Project Management \$3,590.60
Component Description: Amount:	Project Management \$1,773.65																
Component Description: Amount:	Project Management \$6,014.40																
Component Description: Amount:	Project Management \$1,347.90																
Component Description: Amount:	Project Management \$6,258.65																
Component Description: Amount:	Project Management \$3,859.60																
Component Description: Amount:	Project Management \$2,783.90																
Component Description: Amount:	Project Management \$2,831.25																
Component Description: Amount:	Project Management \$3,590.60																

Component Description:	Project Management
Amount:	\$3,727.65

Component Description:	Project Management
Amount:	\$3,818.95

Component Description:	Project Management
Amount:	\$4,978.80

Component Description:	Project Management
Amount:	\$7,044.80

Component Description:	Project Management
Amount:	\$4,151.30

Component Description:	Project Management
Amount:	\$5,530.65

Component Description:	Project Management
Amount:	\$3,815.95

Component Description:	Project management
Amount:	\$2,209.50

Component Description:	Project Management
Amount:	\$4,789.35

Component Description:	Project Management
Amount:	\$2,014.55

Component Description:	Project Management
Amount:	\$2,591.00

Component Description:	Project Management
Amount:	\$2,889.10

Component Description:	Project Management
Amount:	\$241.75

Component Description:	Project Management
Amount:	\$3,417.90

Component Description:	Project Management
Amount:	\$2,168.55

Component Description:	Project Management
Amount:	\$5,080.05

Component Description:	Project Management
Amount:	\$3,242.65

Component Description:	Project Management
Amount:	\$3,149.70

Component Description:	Project Management
Amount:	\$6,345.50

Component Description:	Project management
Amount:	\$4,358.60

Component Description:	Project Management
Amount:	\$4,958.95

Component Description:	Project Management
Amount:	\$3,144.00

Component Description:	Project management
Amount:	\$3,095.15

Component Description:	Project Management
Amount:	\$3,158.75

Component Description:	Project Management
Amount:	\$2,494.00

Component Description:	Project Management
Amount:	\$1,890.40

Component Description:	Project Management
Amount:	\$4,087.95

Component Description:	Project Management
Amount:	\$5,506.40

Component Description:	Project Management
Amount:	\$5,219.45

Component Description:	Project Management
Amount:	\$3,172.40

Component Description:	Project Management
Amount:	\$3,242.65

Component Description:	Project Management
Amount:	\$5,242.20

Component Description:	Project Management
Amount:	\$2,725.05

ASR modification (prepare FCC Form 854)	Information not provided.	
Existing-Tower Inspection	Component Description: Amount:	Completion of complete tower inspection at WDRB TV tower. \$5,000.00

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$45,679.35	\$38,778.35		\$12,263.35	
Project management fees internal	<i>\$15,000.00</i>	\$15,000.00	N/A	\$0.00	N/A
MVPD Notification of Channel Change	<i>\$3,464.00</i>	\$3,464.00	Estimated Cost Justification WDRB-610-MVPD Notification v0	\$3,464.00	N/A
Develop and air announcement of upcoming channel change	<i>\$1,000.00</i>	\$1,000.00	N/A	\$0.00	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	\$0.00	N/A
DTV Medical Facility Notification	\$11,550.00	\$4,664.00	Estimated Cost Justification WDRB-610-DTV Medical Facility Notification	\$4,664.00	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	\$0.00	N/A

Local Zoning	\$7,000.00	\$7,000.00	N/A	\$0.00	N/A
Non-zoning permits	\$3,000.00	\$3,000.00	N/A	\$0.00	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$4,135.35	\$4,135.35	per Estimated Cost Justification WDRB-610-Disposal Costs v0	\$4,135.35	N/A
Sub-total	\$45,679.35	\$38,778.35	N/A	\$12,263.35	N/A
Total for all systems	\$8,227,004.06	\$5,946,377.02	N/A	\$4,294,253.18	N/A

Components

Actual Information	
Description	File Name
Project management fees internal	Information not provided.
MVPD Notification of Channel Change	<p>Component Description: MVPD Notification Services</p> <p>Amount: \$3,464.00</p>
Develop and air announcement of upcoming channel change	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	Information not provided.
DTV Medical Facility Notification	<p>Component Description: Notification of Medical Facilities</p> <p>Amount: \$4,664.00</p>
FCC Filing Fees - Special Temporary Authorization request	Information not provided.

Local Zoning	Information not provided.
Non-zoning permits	Information not provided.

Disposal Costs (for
equipment and other waste,
net of any salvage value)

Component Description: Switch Out - Trash
Amount: \$370.00

Component Description: Final Pick Up -
Trash
Amount: \$380.35

Component Description: Switch Out -Trash
Amount: \$370.00

Component Description: Switch Out - Trash
Amount: \$500.00

Component Description: Final Pick Up -
Trash
Amount: \$275.00

Component Description: Final Pick Up -
Trash
Amount: \$500.00

Component Description: Switch Out -Trash
Amount: \$500.00

Component Description: Final Pick Up -
Trash
Amount: \$370.00

Component Description: Switch Out - Trash
Amount: \$500.00

Component Description: Switch Out - Trash
Amount: \$370.00

**Cost
Information**

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$8,227,004.06	\$5,946,377.02	\$4,294,253.18

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	Yes
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Gary Schroder , Schroder . <i>Chief Engineer</i></p> <p>07/26/2021</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Gary Schroder , Schroder . <i>Chief Engineer</i></p> <p>07/26/2021</p>

Attachments