



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **73642** | Service: **DTV** | Call **WCOV-TV** | Channel: **22 (UHF)** |
ID: | Sign:
File **0000026113**
Number:
FRN: **0031406812** | Date **08/20**
Submitted: **/2021**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
WOODS COMMUNICATIONS CORPORATION	One WCOV Avenue Montgomery, AL 36111 United States	+1 (334) 288-7020	kathy@wcov.com	Corporation

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Michael Carroll <i>Chief Engineer</i> <i>Woods Communications</i>	One WCOV Ave Montgomery, AL 36111 United States	+1 (334) 288-7020	mikec@wcov.com

Broadcaster Information and Transition Plan

Question	Response
----------	----------

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Station will install interim antenna, line and transmitter at alternative site. Station will replace side mounted antenna and line. Station will replace main transmitter

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Sigma
	Year	2001
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	40 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-50
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	31.7 kW
	Justification for New Transmitter	Existing transmitter can not be retuned

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	50.0 feet
	Other Electrical Service	Yes

	Description	Demo electrical panels, install new feeder to new transformer, other electrical required.
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	Yes
	Size	840.0 square feet
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Primary Transmitter - Distribution Amp	Primary Transmitter - Distribution Amp
Internal Transmission Line	Internal Transmission Line Cost
Transmitter Installation	Transmitter Installation Costs

**Interim
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Interim
	Description of Use	N/A
	Change Type	Purchase
	Manufacturer	
	Model	UAXTE-12
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	6.8 kW
	Justification for New Transmitter	Interim facility operating from alternative site Existing facility must be made ready for new equipment.

**Interim
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes
	Power	150 kVA
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A

	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Type	Cooling Only
	Size	5 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A
Inside RF System	Is an additional interior RF system required to support this interim transmitter?	No

Interim Transmitter

Other Transmitter Cost Not Listed

Name	Description
Installation Costs	Transmitter Installation Costs

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Primary Antenna

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	460.0 kW

Manufacturer	
Model	TFU- 25JSM-R S- 190
Year	2001

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	670.0 kW
	Manufacturer	

Model	TFU-30DSC-R S-190
Year	2018
Justification for New Antenna	Existing antenna can not be retuned

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	29.4 kW
	Manufacturer	
	Model	TLP-12B
	Year	2018

	Justification for New Antenna	Required as the main antenna and line are replaced
--	-------------------------------	--

**Interim
Antenna**

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Interim
Antenna**

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary
Transmission Line

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Rigid
	Diameter	8 3/16 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1960 feet per run

Primary **New Transmission Line**
Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1960 feet per run
	Justification for New Transmission Line	Existing line can not be retuned

Primary **Other Transmission Line Expenses Not Listed**
Transmission Line

Information not provided.

Interim
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Flexible Air
	Diameter	3 inches
	Segment Length	N/A
	Other Segment Length	
	Number of parallel runs	1
	Length	830 feet per run
	Justification for New Transmission Line	used for alternate interim site

Interim
Transmission Line

Other Transmission Line Expenses Not Listed

Information not provided.

**Tower
Equipment
And
Rigging
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary
Tower**

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	No
	ASR Number	
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	31° 58' 29.0" N-
	Longitude (NAD83)	086° 09' 44.0" W-
	Overall Structure Height	1935.02 feet
	Support Structure Height	1853.00 feet
	Ground Elevation Above Mean Sea Level (AMSL)	532.15 feet

	Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
	Tower Owner	Gray Media Group, Inc.
	Date Constructed	08/01/1977

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
8649	WZHT	FM
13993	WSFA	DTV

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A

Helicopter Services Required	Are helicopter services required?	No
---	-----------------------------------	----

**Primary
Tower**

Other Tower Expenses Not Listed

Name	Description
Primary Tower - Road Repair	Primary Tower - Road Repair
Drawings for Tower Modifications	Drawings for Tower Modifications

**Interim
Tower****Tower Construction Costs**

Section	Question	Response
Construct New Tower	Use	Interim
	Description of Use	N/A
	Height	792.98 feet
	Justification for New Tower	Alternative site for interim broadcast, expense represents equipment installation not tower modification.

**Interim
Tower****Tower Rigging Costs**

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Interim
Tower****Other Tower Expenses Not Listed**

Name	Description
STA	STA Inspection Of Tower
Compound Mapping	Compound Mapping
Structural Analysis	Structural Analysis of Tower
Tower Modifications	Modification of Failing Tower.
Tower Mod Design	Modification Design for failing Tower.

**Outside
Professional**

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	595
	Explanation	reimbursement filing, expense tracking, vendor coordination, progress reporting, budget creation, budget review, budget tracking, daisy-chain monitoring and all other activities
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A

	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	No
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Name	Description
Camillia Communication	Interim service to MVPD's during transition

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses	Other Expenses Not Listed Information not provided.
---------------------------	---

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmitter UAXTE-12	\$356,695.40	\$343,495.40		\$310,770.63	
Installation Costs	<i>\$2,629.18</i>	\$2,629.18	Please see WCOV-TV Interim Transmitter - Installation Revision Justification Cover Letter	\$2,614.27	N/A
5 Ton system	\$20,250.00	\$8,300.00	Please see Team Services, LLC Estimate dated 6.19.19	\$8,300.00	N/A
UHF - Air Cooled Solid State Transmitter 6.8 kW	<i>\$308,266.22</i>	\$308,266.22	see Estimated Cost Justification WCOV-TV-180-Interim Transmitter - UHF Air-Cooled Solid State, 6.8 kW v1	\$295,101.36	N/A
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$24,300.00	N/A	\$4,755.00	N/A
Primary Transmitter ULXTE-50	\$1,601,512.84	\$1,183,722.87		\$1,008,253.03	

Primary Transmitter - Distribution Amp	\$2,582.78	\$2,582.78	Please see Vernick Technology, Inc. Quote #VTIQ1151 & Invoice #3907.pdf	\$0.00	N/A
Transmitter Installation	\$24,698.01	\$24,698.01	see Estimated Cost Justification WCOV-TV-110-1st Primary Transmitter - Transmitter Installation v1	\$24,676.15	N/A
Internal Transmission Line	\$3,553.41	\$3,553.41	Please see quote JEHQ1658A, plus actual shipping costs on invoice 357	\$3,553.41	N/A
Other -- Building Addition Size: 840.0	\$3,446.86	\$3,446.86	Please see Estimated Cost Justification WCOV-TV-110-1st Primary Transmitter - Building Addition V0	\$3,236.86	N/A
Other Electrical Service: Demo electrical panels, install new feeder to new transformer, other electrical required.	\$68,750.00	\$68,750.00	per Estimated Cost Justification WCOV-TV-110-1st Primary Transmitter - Other Electrical Services v1	\$68,750.00	N/A

2" Rigid Conduit and Wiring (Cost per foot)	\$1,300.00	\$1,250.00	N/A	\$0.00	N/A
Transformer 3 phase /480v - 300 KVA	\$36,800.00	\$11,057.19	see Estimated Cost Justification WCOV-TV- 110-1st Primary Transmitter - 3 Phase_480 Volt_300 KVA Transformer v0	\$11,057.19	N/A
UHF - Liquid Cooled Solid State Transmitter 31.7 kW	\$513,381.78	\$513,381.78	see Estimated Cost Justification WCOV-TV- 110-UHF - Liquid Cooled Solid State Transmitter 31.7 kW v0	\$341,976.58	N/A
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	\$947,000.00	\$555,002.84	***System Notice: Estimate adjusted and locked because line has been superseded. ***Transmitter Model changed From ULXTE- 40 to ULXTE- 50.	\$555,002.84	N/A
Sub-total	\$1,958,208.24	\$1,527,218.27	N/A	\$1,319,023.66	N/A
Total for all systems	\$4,007,994.61	\$3,943,024.22	N/A	\$3,353,514.48	N/A

Components

Actual Information	
Description	File Name
Installation Costs	<div>Component Description: Installation</div> <div>Amount: \$2,614.27</div>
5 Ton system	<div>Component Description: 5 Ton A/C Unit</div> <div>Amount: \$8,300.00</div>

UHF - Air Cooled Solid
State Transmitter 6.8 kW

Component Description: A. Transmitter
Amount: \$23,954.83

Component Description: WCOV-TV-180-
Interim Transmitter
- UHF Air Cooled
Solid State, 6.8 kW
Amount: \$1,604.17

Component Description: #6 THHN Copper
Wire
Amount: \$404.42

Component Description: UAXTE-12
Transmitter per
Quote Q-77314
Amount: \$96,998.70

Component Description: 1/3 Payment Prior
to shipment
Amount: \$86,069.62

Component Description: 1/3 down payment
due with order.
Amount: \$86,069.63

Component Description: 1/3 Down Payment.
Amount: \$86,069.62

Component Description: Invoice moved to
correct budget
category per NMI
message
Amount: N/A

Transformer 3 phase/480v - 150 KVA	Component Description: WCOV-AUX Work as Quoted Amount: \$4,755.00
Primary Transmitter - Distribution Amp	Component Description: IRU Multiframe with Redundant Power Supply Amount: \$2,582.78
Transmitter Installation	Component Description: WCOV-TV-110-1st Primary Transmitter - Transmitter Installation Amount: \$5,592.25 Component Description: Services Amount: \$12,250.00 Component Description: WCOV-TV-110-1st Primary Transmitter - Transmitter Installation Amount: \$6,833.90
Internal Transmission Line	Component Description: R0006330501 3- 50 TO 1-50 SINGLE CHANNEL REDUCER (CH 14- 69 UHF) Amount: \$3,553.41

Other -- Building Addition Size: 840.0	<div> Component Description: LABOR - TRIP CHARGE </div> <div> Amount: \$3,236.86 </div>
Other Electrical Service: Demo electrical panels, install new feeder to new transformer, other electrical required.	<div> Component Description: We installed the owner furnished 120V line voltage sensors and the low voltage cabling </div> <div> Amount: \$760.00 </div> <div> Component Description: For Change Order #1 Request to purchase 80 amp 3 pole circuit breakers for the new transmitter equipment </div> <div> Amount: \$1,109.00 </div> <div> Component Description: Mobilization and demolition of existing electrical equipment </div> <div> Amount: \$35,237.50 </div> <div> Component Description: For the new installation of the lighting and power for the new equipment </div> <div> Amount: \$31,643.50 </div>
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.

Transformer 3 phase/480v - 300 KVA	Component Description:		Transformer
	Amount:		\$1,833.21
	Component Description:		WCOV-TV-110-1st Primary Transmitter - 3 Phase/480 Volt /300 KVA Transformer
	Amount:		\$7,390.77
	Component Description:		Transformer
	Amount:		\$1,833.21
UHF - Liquid Cooled Solid State Transmitter 31.7 kW	Component Description:		ULXTE-40 Transmitter
	Amount:		\$4,671.65
	Component Description:		Invoice moved to Eng. Study budget category
	Amount:		N/A
	Component Description:		Transmitter
	Amount:		\$296,353.71
	Component Description:		A. Transmitter
	Amount:		\$40,951.22

UHF - Liquid Cooled Solid
State Transmitter 21 - 31
kW

Component Description: 1/3 Payment Prior
to shipment
Amount: \$277,501.42

Component Description: Invoice moved to
the new
component.
Amount: N/A

Component Description: 1/3 Down Payment.
Amount: \$277,501.42

Component Description: 1/3 Down Payment
Amount: \$279,334.64

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TLP-12B	\$36,270.98	\$35,940.98		\$33,060.98	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	Please see WCOV DTVPros quote JEHQ1283	\$3,520.00	N/A
UHF - High Power, Side Mount, basic slot antenna, 29 kW input, directional,, horizontally polarized	\$29,540.98	\$29,540.98	see Estimated Cost Justification WCOV-TV-280-Interim Antenna - UHF High Power Side Mount, Directional, H-POL v0	\$29,540.98	N/A
Primary Antenna TFU-30DSC-R S-190	\$281,290.57	\$286,222.33		\$252,792.33	
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	\$0.00	N/A

Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$18,696.42	Please see Estimated Cost Justification WCOV-TV-210-Primary Antenna - Side Mount Brackets V0	\$18,696.42	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$13,625.34	Please see Estimated Cost Justification WCOV-TV-210-Primary Antenna - Elbow Complex V0	\$13,625.34	N/A
Sweep test of existing antenna	\$6,730.00	\$15,050.00	see Estimated Cost Justification WCOV-TV-210-Primary Antenna - Sweep Test v0	\$6,400.00	N/A
UHF - High Power, Side Mount, basic slot antenna, 670 kW input, directional,, elliptically or circularly polarized	\$233,850.57	\$233,850.57	Estimated Cost Justification WCOV-TV-210-Primary Antenna - UHF High Power Side Mount, Directional, E-POL v0	\$214,070.57	N/A
Sub-total	\$317,561.55	\$322,163.31	N/A	\$285,853.31	N/A

Total for all systems	\$4,007,994.61	\$3,943,024.22	N/A	\$3,353,514.48	N/A
------------------------------	----------------	----------------	-----	----------------	-----

Components

Actual Information	
Description	File Name
Sweep test of existing antenna	Component Description: WCOV-TV-280-Interim Antenna - Sweep Test
	Amount: \$640.00
	Component Description: WCOV-TV-280-Interim Antenna - Sweep Test
	Amount: \$2,880.00
UHF - High Power, Side Mount, basic slot antenna, 29 kW input, directional,, horizontally polarized	Component Description: TV ANT TLP12B
	Amount: \$7,208.84
	Component Description: UHF - LOW POWER SIDE MOUNT
	Amount: \$11,166.07
	Component Description: UHF - LOW POWER SIDE MOUNT
	Amount: \$11,166.07
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.

Side mount brackets for high power antennas (if not included in antenna base cost)	Component Description:	Side Mount Brackets
	Amount:	\$7,884.00
	Component Description:	WCOV-TV-210-Primary Antenna - Side Mount Brackets
	Amount:	\$7,884.00
	Component Description:	WCOV-TV-210-Primary Antenna - Side Mount Brackets
	Amount:	\$2,928.42
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	Component Description:	Elbow Complex
	Amount:	\$5,745.60
	Component Description:	WCOV-TV-210-Primary Antenna - Elbow Complex
	Amount:	\$5,745.60
	Component Description:	WCOV-TV-210-Primary Antenna - Elbow Complex
	Amount:	\$2,134.14

Sweep test of existing antenna	Component Description:	Sweep Test
	Amount:	\$2,880.00
	Component Description:	WCOV-TV-210- Primary Antenna - Sweep Test
	Amount:	\$2,880.00
	Component Description:	WCOV-TV-210- Primary Antenna - Sweep Test
	Amount:	\$640.00
	Component Description:	Invoice part is non-reimbursable.
	Amount:	N/A
UHF - High Power, Side Mount, basic slot antenna, 670 kW input, directional,, elliptically or circularly polarized	Component Description:	UHF - HIGH POWER SIDE MOUNT
	Amount:	\$44,096.57
	Component Description:	Antenna
	Amount:	\$84,987.00
	Component Description:	UHF - High Power Side Mount
	Amount:	\$84,987.00

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$48,970.00	\$43,571.00		\$41,136.00	
Flexible Air Transmission Line - dielectric, 3"	\$48,970.00	\$43,571.00	Quote attached (included in antenna quote) Estimated tax and shipping included in cost	\$41,136.00	N/A
Primary Transmission Line	\$395,920.00	\$355,829.59		\$355,829.57	
Rigid Transmission Line - copper, 6 1/8"	\$395,920.00	\$355,829.59	see Estimated Cost Justification WCOV-TV-310-Primary Transmission Line - Rigid Transmission Line, Copper, 6 1/8" v3	\$355,829.57	N/A
Sub-total	\$444,890.00	\$399,400.59	N/A	\$396,965.57	N/A
Total for all systems	\$4,007,994.61	\$3,943,024.22	N/A	\$3,353,514.48	N/A

Components

Actual Information
Description

File Name

Flexible Air Transmission Line - dielectric, 3"	Component Description:	FLEXIBLE TRANSMISSION LINE
	Amount:	\$4,527.64
	Component Description:	Deposit for RF line and accessories
	Amount:	\$17,506.55
	Component Description:	FLEXIBLE TRANSMISSION LINE
Rigid Transmission Line - copper, 6 1/8"	Amount:	\$4,475.28
	Component Description:	FLEXIBLE TRANSMISSION LINE
	Amount:	\$14,626.53
	Component Description:	RIGID TRANSMISSION LINE - COPPER
	Amount:	\$72,505.46
	Component Description:	Transmission Line
	Amount:	\$107,578.66
	Component Description:	R0003761502 6" VERTICAL FIXED" SINGLE HEAVY DUTY
	Amount:	\$4,379.44
	Component Description:	Rigid Transmission Line - Copper
	Amount:	\$107,578.66

Component Description:	RIGID TRANSMISSION LINE - COPPER
Amount:	\$26,128.32

Component Description:	R0003761502 6" VERTICAL FIXED" SINGLE HEAVY DUTY
Amount:	\$11,491.07

Component Description:	RTLSCR675-10 T/L 6-75 EIA Length
Amount:	\$11,542.46

Component Description:	XFMR 6-50 / 6-75 UHF 3 ST 123019 682009
Amount:	\$1,778.04

Component Description:	Hanger vertical spring
Amount:	\$12,006.38

Component Description:	AL Sales Tax Invoice 947008
Amount:	\$841.08

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Tower	\$565,144.00	\$730,615.00		\$659,565.00	
Tower Modifications	<i>\$302,769.00</i>	\$302,769.00	Per Estimated Cost Justification WCOV-TV-490-Interim Tower - Tower Modifications V0	\$234,169.00	N/A
STA	<i>\$3,550.00</i>	\$3,550.00	N/A	\$3,550.00	N/A
Structural Analysis	<i>\$19,500.00</i>	\$19,500.00	see Estimated Cost Justification WCOV-TV-490-Interim Tower - Structural Analysis v2	\$19,500.00	N/A
Compound Mapping	<i>\$7,000.00</i>	\$7,000.00	Tower Compound Mapping	\$4,550.00	N/A
New tower	<i>\$0.00</i>	\$0.00	N/A	\$0.00	N/A
Tower Mod Design	<i>\$21,825.00</i>	\$21,825.00	see Estimated Cost Justification WCOV-TV-490-Interim Tower - Tower Modification Design v0	\$21,825.00	N/A

Tall Tower (greater than 500')	\$210,500.00	\$375,971.00	see Estimated Cost Justification WCOV-TV- 490-Interim Tower - Tower Rigging, Tall Tower v3	\$375,971.00	N/A
Primary Tower GTOWER	\$406,630.00	\$577,901.77		\$402,301.67	
Primary Tower - Road Repair	\$3,330.00	\$3,330.00	Please see WCOV-TV Primary Tower Road Repair Budget Revision Justification Cover Letter	\$3,330.00	N/A
Drawings for Tower Modifications	\$8,500.00	\$8,500.00	Please see Elevated Structural Consultants invoice 348	\$8,500.00	N/A
Minor tower reinforcement /modifications	\$158,000.00	\$150,000.00	N/A	\$0.00	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$25,600.00	Not Required	\$0.00	N/A

Tall Tower (greater than 500')	\$210,500.00	\$390,471.77	see Estimated Cost Justification WCOV-TV- 410-Existing Primary Tower - Tower Rigging, Tall Tower v2	\$390,471.67	N/A
Sub-total	\$971,774.00	\$1,308,516.77	N/A	\$1,061,866.67	N/A
Total for all systems	\$4,007,994.61	\$3,943,024.22	N/A	\$3,353,514.48	N/A

Components

Actual Information	
Description	File Name
Tower Modifications	<div> <div> Component Description: Amount: </div> <div> Repack Studio Tower Modification Services \$99,065.59 </div> </div> <div> <div> Component Description: Amount: </div> <div> Completion of the WCOV TV Studio Repack Tower Modification \$64,852.47 </div> </div> <div> <div> Component Description: Amount: </div> <div> 50% Down for Mobilization and Materials \$1,792,866.90 </div> </div> <div> <div> Component Description: Amount: </div> <div> Customer Deposit for the WCOV TV Repack Studio Tower Modification \$70,250.94 </div> </div>

STA	<div> <div> Component Description: Amount: </div> <div> Tower STA Analysis \$3,550.00 </div> </div>
Structural Analysis	<div> <div> Component Description: Amount: </div> <div> Analysis of 793' Guyed Tower- Several Loading Scenarios \$5,000.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> Structural Analysis \$7,500.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> Tower Structural Analysis \$2,000.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> Analysis of Guyed Tower \$5,000.00 </div> </div>
Compound Mapping	<div> <div> Component Description: Amount: </div> <div> Compound Mapping \$4,550.00 </div> </div>
New tower	Information not provided.
Tower Mod Design	<div> <div> Component Description: Amount: </div> <div> Modification Design \$12,300.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> Weather delay (1) Foreman \$9,525.00 </div> </div>

Tall Tower (greater than 500')	<div> Component Description: WCOV-TV-490-Interim Tower - Tower Rigging, Tall Tower </div> <div> Amount: \$18,030.06 </div>
	<div> Component Description: WCOV-TV-490-Interim Tower - Tower Rigging, Tall Tower </div> <div> Amount: \$16,644.53 </div>
	<div> Component Description: Construction </div> <div> Amount: \$163,576.00 </div>
	<div> Component Description: Install </div> <div> Amount: \$150,345.00 </div>
	<div> Component Description: WCOV-TV-490-Interim Tower - Tower Rigging, Tall Tower </div> <div> Amount: \$25,425.41 </div>
	<div> Component Description: WCOV-TV-490-Interim Tower - Tower Rigging, Tall Tower </div> <div> Amount: \$1,950.00 </div>
Primary Tower - Road Repair	<div> Component Description: Rd Work - Equip and Labor and supplies </div> <div> Amount: \$3,330.00 </div>

Drawings for Tower Modifications	<p>Component Description: Contract Drawings for Modifications per recent analysis of 725' guyed tower.</p> <p>Amount: \$8,500.00</p>
Minor tower reinforcement /modifications	<p>Component Description: Invoice moved to Drawings for Tower Modifications category</p> <p>Amount: N/A</p> <p>Component Description: This invoice has been moved to the Tall Tower category</p> <p>Amount: N/A</p>
Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	Information not provided.

Tall Tower (greater than 500')		
	Component Description:	Travel
	Amount:	\$46,447.37
	Component Description:	Construction
	Amount:	\$23,660.39
	Component Description:	Construction
	Amount:	\$83,202.51
	Component Description:	Construction
	Amount:	\$237,161.40

Cost
Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$239,185.00	\$316,644.46		\$234,549.45	
Camillia Communication	<i>\$25,000.00</i>	\$25,000.00	MVPD continuity during interim broadcast.	\$0.00	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	\$48,315.00	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	\$0.00	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	\$2,350.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	\$225.00	N/A

Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	\$2,105.00	\$2,000.00	N/A	\$0.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$0.00	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	\$1,145.83	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$0.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$2,000.00	N/A	\$250.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$375.00	N/A

Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$14,888.13	Please see Estimated Cost Justification WCOV-TV-530-RF Eng - Engineering Study for New Channel Assignment v3	\$12,442.29	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,560.00	N/A	\$0.00	N/A
Project management of the transition	\$94,010.00	\$169,446.33	The estimated cost has been adjusted to include all invoices submitted for reimbursement at this time.	\$169,446.33	N/A
Sub-total	\$239,185.00	\$316,644.46	N/A	\$234,549.45	N/A
Total for all systems	\$4,007,994.61	\$3,943,024.22	N/A	\$3,353,514.48	N/A

Components

Actual Information	
Description	File Name
Camillia Communication	Information not provided.

Comprehensive coverage verification via field study, if needed	<div> <div> Component Description: </div> <div> Antenna Verification Measurements for WCOV-TV MAIN Antenna </div> </div> <div> Amount: </div> <div> \$24,157.50 </div> <div> Component Description: </div> <div> Antenna Verification Measurements for WCOV TV MAIN Antenna </div> <div> Amount: </div> <div> \$24,157.50 </div>
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Attorney Fees - Negotiation of lease and other matters for shared locations	<div> <div> Component Description: </div> <div> Professional Services </div> </div> <div> Amount: </div> <div> \$2,000.00 </div> <div> Component Description: </div> <div> Professional Services </div> <div> Amount: </div> <div> \$350.00 </div>
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	<div> <div> Component Description: </div> <div> WCOV-TV-550-Attorney - License to Cover Application (Main) </div> </div> <div> Amount: </div> <div> \$225.00 </div>
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	Information not provided.

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.
Prepare request for Special Temporary Authorization	<div> <div> Component Description: Amount: </div> <div> Upload Technical data for STA request to FCC \$100.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> Repack Engineering \$445.83 </div> </div> <div> <div> Component Description: Amount: </div> <div> Develop technical parameters for interim antenna \$600.00 </div> </div>
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	<div> <div> Component Description: Amount: </div> <div> Regarding repack Ch-22 facility, develop final operating constants \$250.00 </div> </div>
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<div> <div> Component Description: Amount: </div> <div> WCOV-TV-530-RF Eng - Construction Permit Application (Main) \$375.00 </div> </div>
Perform engineering study for new channel assignment and antenna	

Component Description:	WCOV-TV-530-RF Eng - Engineering Study for New Channel Assignment
Amount:	\$2,537.50

Component Description:	Consulting Engineer
Amount:	\$400.00

Component Description:	Repack Engineering
Amount:	\$499.99

Component Description:	WCOV-TV-530-RF Eng - Engineering Study for New Channel Assignment
Amount:	\$620.83

Component Description:	Repack Engineering
Amount:	\$649.99

Component Description:	System summary and equipment specification - Robert E Thurber, 3 hrs 47 mins @ \$250.00/hr
Amount:	\$945.83

Component Description:	WCOV-TV Fac ID 73642 Montgomery AL
Amount:	\$150.00

	Component Description: THTV Amount: \$6,263.15
	Component Description: Develop final configuration for main antenna Amount: \$375.00
Prepare and or review reimbursement form	Information not provided.
Project management of the transition	Component Description: Project Management Amount: \$2,825.45
	Component Description: WCOV-TV-510-Project Management Amount: \$110.36
	Component Description: Project Management Amount: \$7,250.85
	Component Description: Project Management Amount: \$10,258.75
	Component Description: Project Management Amount: \$8,011.20
	Component Description: Project Management Amount: \$4,984.80

Component Description:	WCOV-TV-510- Project Management
Amount:	\$15.40

Component Description:	Project Management
Amount:	\$3,842.80

Component Description:	WCOV-TV-510- Project Management
Amount:	\$179.66

Component Description:	Project Management
Amount:	\$10,546.30

Component Description:	Project Management
Amount:	\$8,907.80

Component Description:	Project Management
Amount:	\$4,133.75

Component Description:	Project Management
Amount:	\$10,037.85

Component Description:	Project Management
Amount:	\$258.75

Component Description:	Project Management
Amount:	\$6,403.60

Component Description:	Project Management
Amount:	\$6,020.75

Component Description:	Project Management
Amount:	\$6,729.55

Component Description:	Project Management
Amount:	\$3,491.85

Component Description:	Project Management
Amount:	\$4,007.95

Component Description:	Project Management
Amount:	\$6,114.35

Component Description:	Project Management
Amount:	\$2,753.15

Component Description:	Project Management
Amount:	\$6,403.60

Component Description:	Project Management
Amount:	\$8,018.05

Component Description:	WCOV-TV-510-Project Management
Amount:	\$71.86

Component Description:	Project Management
Amount:	\$5,682.95

Component Description:	Project Management
Amount:	\$12,581.90

Component Description:	Project Management
Amount:	\$5,959.20

Component Description:	Project Management
Amount:	\$11,753.05

Component Description:	Project Management
Amount:	\$4,643.40

Component Description:	Project Management
Amount:	\$5,046.70

Component Description:	Project Management
Amount:	\$6,316.15

Component Description:	Project Management
Amount:	\$2,488.15

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$76,375.82	\$69,080.82		\$55,255.82	
MVPD Notification of Channel Change	<i>\$0.00</i>	\$0.00	N/A	\$0.00	N/A
Develop and air announcement of upcoming channel change	<i>\$1,200.00</i>	\$1,200.00	N/A	\$0.00	N/A
Equipment Storage	<i>\$15,000.00</i>	\$15,000.00	estimated Dielectric storage	\$2,375.00	N/A
Equipment Delivery and Handling Charges	<i>\$47,070.82</i>	\$47,070.82	see Estimated Cost Justification WCOV-TV-610-Equipment Delivery and Handling v3	\$47,070.82	Not Exceeded
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$1,025.00</i>	\$1,025.00	Please see WCOV-TV Disposal Costs Budget Revision Justification Letter.pdf	\$1,025.00	N/A

FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$1,500.00	Please see WCOV-TV FCC Filing Fees - STA Budget Revision Justification Letter.pdf	\$1,500.00	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$335.00	Please see WCOV-TV Filing Fee - License to Cover Budget Revision Justification Letter.pdf	\$335.00	N/A
DTV Medical Facility Notification	\$11,550.00	\$2,950.00	Quote attached	\$2,950.00	N/A
Sub-total	\$76,375.82	\$69,080.82	N/A	\$55,255.82	N/A
Total for all systems	\$4,007,994.61	\$3,943,024.22	N/A	\$3,353,514.48	N/A

Components

Actual Information Description	File Name
MVPD Notification of Channel Change	Information not provided.
Develop and air announcement of upcoming channel change	Information not provided.

Equipment Storage	Component Description:	WCOV-TV-610-Equipment Storage
	Amount:	\$1,595.00
	Component Description:	WCOV-TV-610-Equipment Storage
	Amount:	\$780.00
Equipment Delivery and Handling Charges	Component Description:	On Site Engineering
	Amount:	\$3,811.74
	Component Description:	Shooting Boom Forklift
	Amount:	\$2,636.52
	Component Description:	Shooting Boom Forklift
	Amount:	\$4,120.02
	Component Description:	Shooting Boom Forklift
	Amount:	\$3,988.04
	Component Description:	10K 55' SHOOTING BOOM FORKLIFT
	Amount:	\$3,926.13
	Component Description:	10K 55' SHOOTING BOOM FORKLIFT
	Amount:	\$3,926.13

Component Description:	Shooting Boom Forklift
Amount:	\$3,926.13

Component Description:	Shooting Boom Forklift
Amount:	\$3,988.04

Component Description:	Shooting Boom Forklift
Amount:	\$4,128.50

Component Description:	10K 55' SHOOTING BOOM FORKLIFT
Amount:	\$3,926.13

Component Description:	10K 55' SHOOTING BOOM FORKLIFT
Amount:	\$3,903.23

Component Description:	Repack Engineering
Amount:	\$864.08

Component Description:	10K 55' SHOOTING BOOM FORKLIFT
Amount:	\$3,926.13

<p>Disposal Costs (for equipment and other waste, net of any salvage value)</p>	<table> <tr> <td data-bbox="719 174 1027 210">Component Description:</td><td data-bbox="1161 174 1362 244">Service Fee / Plastic 55 Drums</td></tr> <tr> <td data-bbox="719 255 831 291">Amount:</td><td data-bbox="1161 255 1260 291">\$195.00</td></tr> <tr> <td data-bbox="719 394 1027 430">Component Description:</td><td data-bbox="1161 394 1358 463">Glycol Recycling Fee, 55GA</td></tr> <tr> <td data-bbox="719 474 831 510">Amount:</td><td data-bbox="1161 474 1260 510">\$755.00</td></tr> <tr> <td data-bbox="719 613 1027 649">Component Description:</td><td data-bbox="1161 613 1331 683">Delivery Fee 8 Empty Drums</td></tr> <tr> <td data-bbox="719 694 831 730">Amount:</td><td data-bbox="1161 694 1244 730">\$75.00</td></tr> </table>	Component Description:	Service Fee / Plastic 55 Drums	Amount:	\$195.00	Component Description:	Glycol Recycling Fee, 55GA	Amount:	\$755.00	Component Description:	Delivery Fee 8 Empty Drums	Amount:	\$75.00
Component Description:	Service Fee / Plastic 55 Drums												
Amount:	\$195.00												
Component Description:	Glycol Recycling Fee, 55GA												
Amount:	\$755.00												
Component Description:	Delivery Fee 8 Empty Drums												
Amount:	\$75.00												
<p>FCC Filing Fees - Special Temporary Authorization request</p>	<table> <tr> <td data-bbox="719 860 1027 896">Component Description:</td><td data-bbox="1161 860 1358 974">FCC Filing Fees pertaining to WCOV repack</td></tr> <tr> <td data-bbox="719 985 831 1021">Amount:</td><td data-bbox="1161 985 1281 1021">\$1,500.00</td></tr> </table>	Component Description:	FCC Filing Fees pertaining to WCOV repack	Amount:	\$1,500.00								
Component Description:	FCC Filing Fees pertaining to WCOV repack												
Amount:	\$1,500.00												
<p>FCC Filing Fees - Form 2100 license to cover application</p>	<table> <tr> <td data-bbox="719 1151 1027 1187">Component Description:</td><td data-bbox="1161 1151 1362 1265">WCOV-TV-610- Filing Fees - License to Cover</td></tr> <tr> <td data-bbox="719 1276 831 1312">Amount:</td><td data-bbox="1161 1276 1260 1312">\$335.00</td></tr> </table>	Component Description:	WCOV-TV-610- Filing Fees - License to Cover	Amount:	\$335.00								
Component Description:	WCOV-TV-610- Filing Fees - License to Cover												
Amount:	\$335.00												
<p>DTV Medical Facility Notification</p>	<table> <tr> <td data-bbox="719 1442 1027 1478">Component Description:</td><td data-bbox="1161 1442 1294 1512">Medical Notification</td></tr> <tr> <td data-bbox="719 1523 831 1559">Amount:</td><td data-bbox="1161 1523 1281 1559">\$2,950.00</td></tr> </table>	Component Description:	Medical Notification	Amount:	\$2,950.00								
Component Description:	Medical Notification												
Amount:	\$2,950.00												

Cost Information	Grand Total		
		Predetermined Cost Estimate	Estimated Cost
			Actual Cost
	Total for all systems	\$4,007,994.61	\$3,943,024.22
			\$3,353,514.48

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>David Woods <i>President</i></p> <p>08/20/2021</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>David Woods <i>President</i></p> <p>08/20/2021</p>

Attachments