



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **24582** | Service: **DTV** | Call **WHLV-TV** | Channel: **32 (UHF)** |
ID: | Sign:
File **0000027962**
Number:
FRN: **0004346060** | Date **08/20**
Submitted: **/2021**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
TRINITY BROADCASTING OF TEXAS, INC.	13600 Heritage Parkway	+1 (855) 826-2255	CMMAY@MAYLAWOFFICES.COM	Not-for-Profit
Doing Business As:	Suite 200			
TRINITY BROADCASTING NETWORKS	Fort Worth, TX 76177			
	United States			

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	Reduce TPO to 50% and remove 1/2 of the xmitter system. Install new SS xmitter system. Add AUX antenna & line to the tower & feed it with a reduced signal from the current xmitter. Remove & replace antenna. Test.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Sigma
	Year	2005
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	50 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	HPTV- PRLX-U18
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	30 kW
	Justification for New Transmitter	Harris no longer supports the Sigma. see attached

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes

	Description	breakers, labor
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
install	xmitter installation

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna****Existing Antenna Information**

Section	Question	Response
Existing Antenna Description	Type of change	Retune Existing
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Owner	American Tower
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Panel
	Number of Stations Supported	4
	Number of Panels	12
	Design power capacity in use	80.0 %

Lower Limit	470.00 MHz
Upper Limit	800.00 MHz
Other Antenna Type	N/A
ERP: (Effective Radiated Power)	1000.0 kW
Manufacturer	Dielectric
Model	TUD-C5SP-16/56H-2-B
Year	2000

Primary Antenna

Adjustment to Existing Antenna

Section	Question	Response
Sweep Test of Existing Antenna	Do you need a sweep test of existing antenna?	Yes

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	Yes
	Type	Additional Module
	Number of channels supported	1
	Frequencies of channels supported	RF channel
	Frequency	N/A

Enter a list of RF channel numbers.

RF Channel Number

32

Primary
Antenna

Other Antenna Cost Not Listed

Name	Description
combiner install	Combiner install

Interim
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	240.0 kW

Manufacturer	
Model	TFU-24WB
Year	2017
Justification for New Antenna	REMAIN ON THE AIR DURING TESTING

Interim Antenna

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Interim Antenna

Other Antenna Cost Not Listed

Name	Description
Combiner Install	Combiner Install

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary
Transmission Line

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Owner	American Tower
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Rigid
	Diameter	7 3/16 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1000 feet per run

Primary **New Transmission Line**
Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	8 3/16 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1000 feet per run
	Justification for New Transmission Line	required

Primary **Other Transmission Line Expenses Not Listed**
Transmission Line

Information not provided.

Interim
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Rigid
	Diameter	8 3/16 inches
	Segment Length	Broadband
	Other Segment Length	
	Number of parallel runs	1
	Length	1000 feet per run
	Justification for New Transmission Line	remains on the air during testing

Interim
Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
FIELD CUT	field cut

**Tower
Equipment
And
Rigging
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	No

**Outside
Professional Services Costs**

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	10
	Explanation	American Tower
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	3
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No

	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	3
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Professional Services Costs **Other Professional Services Expenses Not Listed**

If wireless is not provided.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	No
	Does this relocation require MVPD Notification of a Channel Change?	No

**Other
Expenses**

Other Expenses Not Listed

Name	Description
Core drilling	Core drill a hole for coax

Cost
Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter HPTV-PRLX-U18	\$1,032,000.00	\$978,005.00		\$834,977.58	
install	<i>\$35,000.00</i>	\$35,000.00	quoted installation	\$35,000.00	N/A
Other Electrical Service: breakers, labor	<i>\$50,000.00</i>	\$50,000.00	quoted	\$18,076.58	N/A
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	\$947,000.00	\$893,005.00	N/A	\$781,901.00	N/A
Sub-total	\$1,032,000.00	\$978,005.00	N/A	\$834,977.58	N/A
Total for all systems	\$2,353,360.00	\$1,287,419.00	N/A	\$1,040,242.74	N/A

Components

Actual Information	
Description	File Name
install	<div>Component Description: xmitter install</div> <div>Amount: \$35,000.00</div>

Other Electrical Service: breakers, labor	<div><div>Component Description:</div><div>Amount:</div></div> <div><div>xmitter electric</div><div>\$18,076.58</div></div>
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	<div><div>Component Description:</div><div>Amount:</div></div> <div><div>35% deposit, 30% 60 days and 30% prior to shipping</div><div>\$742,805.95</div></div> <div><div>Component Description:</div><div>Amount:</div></div> <div><div>5% proof</div><div>\$39,095.05</div></div>

Cost
Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU-24WB	\$256,880.00	\$71,700.00		\$45,758.51	
UHF - Lower Power Side Mount, One station antenna -- 200-500 kW, elliptically or circularly polarized	\$227,000.00	\$50,000.00	N/A	\$45,758.51	N/A
Sweep test of existing antenna	\$6,730.00	\$6,700.00	N/A	N/A	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$15,000.00	N/A	N/A	N/A
Combiner Install	\$0.00	\$0.00	N/A	\$0.00	Placeholder - FCC IT Technical Support

Primary Antenna TUD-C5SP-16/56H-2-B	\$113,230.00	\$105,500.00		\$78,101.89	
Adding a module to existing combiner (without antenna)	\$84,200.00	\$84,000.00	N/A	\$64,639.39	N/A
combiner install	\$10,000.00	\$10,000.00	N/A	\$5,962.50	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$4,000.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$7,500.00	quoted	\$7,500.00	N/A
Sub-total	\$370,110.00	\$177,200.00	N/A	\$123,860.40	N/A
Total for all systems	\$2,353,360.00	\$1,287,419.00	N/A	\$1,040,242.74	N/A

Components

Actual Information	
Description	File Name

<p>UHF - Lower Power Side Mount, One station antenna -- 200-500 kW, elliptically or circularly polarized</p>	<p>Component Description: antenna cap3 plus tax Amount: \$16,925.01</p> <p>Component Description: aux antenna Amount: \$28,833.50</p>
<p>Sweep test of existing antenna</p>	<p>Information not provided.</p>
<p>Side mount brackets for high power antennas (if not included in antenna base cost)</p>	<p>Information not provided.</p>
<p>Combiner Install</p>	<p>Component Description: Combiner install cap 1 Amount: \$1,987.50</p>

Adding a module to existing combiner (without antenna)	<div> Component Description: connect xmitter to combiner Amount: \$3,704.46 </div> <div> Component Description: combiner connection Amount: \$7,145.27 </div> <div> Component Description: combiner cap3 Amount: \$12,500.00 </div> <div> Component Description: connect xmitter to combiner Amount: \$9,220.18 </div> <div> Component Description: connect xmitter to combiner Amount: \$7,069.48 </div> <div> Component Description: combiner Amount: \$25,000.00 </div>
combiner install	<div> Component Description: combiner install cap 3 Amount: \$1,987.50 </div> <div> Component Description: combiner install Amount: \$3,975.00 </div>
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	Information not provided.

Sweep test of existing antenna		
	Component Description:	sweep cap 3
	Amount:	\$2,500.00
	Component Description:	second sweep
	Amount:	\$5,000.00

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$404,000.00	\$45,000.00		\$27,450.00	
Rigid Transmission Line - copper, 8 3 /16" broadband	\$399,000.00	\$40,000.00	N/A	\$27,450.00	N/A
FIELD CUT	\$5,000.00	\$5,000.00	N/A	\$0.00	N/A
Primary Transmission Line	\$399,000.00	\$0.00		\$0.00	
Rigid Transmission Line - copper, 8 3 /16" broadband	\$399,000.00	\$0.00	N/A	N/A	N/A
Sub-total	\$803,000.00	\$45,000.00	N/A	\$27,450.00	N/A
Total for all systems	\$2,353,360.00	\$1,287,419.00	N/A	\$1,040,242.74	N/A

Components

Actual Information	
Description	File Name

Rigid Transmission Line - copper, 8 3/16" broadband	<div> <div> Component Description: Amount: </div> <div> Aux line cap 3 \$9,150.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> line \$18,300.00 </div> </div>
FIELD CUT	Information not provided.
Rigid Transmission Line - copper, 8 3/16" broadband	Information not provided.

Cost Information

Tower Equipment and Rigging Costs

Information not provided.

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$127,950.00	\$73,250.00		\$44,632.00	
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$4,400.00	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$500.00	N/A	N/A	N/A

Comprehensive coverage verification via field study, if needed	\$84,200.00	\$40,000.00	N/A	\$37,732.00	N/A
Prepare request for Special Temporary Authorization	\$6,150.00	\$3,000.00	N/A	\$1,750.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$11,040.00	\$7,000.00	N/A	N/A	N/A
Project management of the transition	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$750.00	N/A
Sub-total	\$127,950.00	\$73,250.00	N/A	\$44,632.00	N/A
Total for all systems	\$2,353,360.00	\$1,287,419.00	N/A	\$1,040,242.74	N/A

Components

Actual Information	
Description	File Name
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.
Perform engineering study for new channel assignment and antenna development	Component Description: engineering cap 3 Amount: \$1,250.00
	Component Description: interference Amount: \$650.00
	Component Description: eng Amount: \$2,500.00
Prepare and or review reimbursement form	Information not provided.
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.
Comprehensive coverage verification via field study, if needed	Component Description: study Amount: \$37,732.00
Prepare request for Special Temporary Authorization	Component Description: sta Amount: \$1,750.00
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.

Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Project management of the transition	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	<div> <div> Component Description: Amount: </div> <div> license \$750.00 </div> </div>

Cost
Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$20,300.00	\$13,964.00		\$9,322.76	
Core drilling	<i>\$1,000.00</i>	\$1,000.00	quoted	\$800.00	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$4,000.00</i>	\$4,000.00	dispose of old transmitter	\$1,842.73	N/A
Equipment Delivery and Handling Charges	<i>\$3,000.00</i>	\$3,000.00	foklift	\$1,601.63	N/A
Non-zoning permits	<i>\$750.00</i>	\$750.00	American Tower	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$5,214.00	N/A	\$5,078.40	N/A
Sub-total	\$20,300.00	\$13,964.00	N/A	\$9,322.76	N/A
Total for all systems	\$2,353,360.00	\$1,287,419.00	N/A	\$1,040,242.74	N/A

Components

Actual Information	
Description	File Name

Core drilling	Component Description: Core Drill Amount: \$800.00
Disposal Costs (for equipment and other waste, net of any salvage value)	Component Description: oil disposal Amount: \$100.00 Component Description: dumpster Amount: \$31.79 Component Description: dumpster Amount: \$1,011.44 Component Description: dumpster Amount: \$699.50
Equipment Delivery and Handling Charges	Component Description: forklift Amount: \$1,601.63
Non-zoning permits	Information not provided.
DTV Medical Facility Notification	Component Description: med Amount: \$5,078.40

**Cost
Information**

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$2,353,360.00	\$1,287,419.00	\$1,040,242.74

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	Yes
Construction of final facilities or all necessary modifications are complete.	Yes
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Steve Hastings <i>Network RF Manager</i></p> <p>08/20/2021</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Steve Hastings <i>Network RF Manager</i></p> <p>08/20/2021</p>

Certification	Section	Question	Response
	Submission of Final Allocation or Accounting Information Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 2. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

3. The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above-named entity, including any discounts, refunds, or rebates.
4. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
5. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
6. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

Steve Hastings
Network RF Manager

08/20/2021

Attachments