



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **34167** | Service: **DTV** | Call **WMYO** | Channel: **16 (UHF)**  
ID: | Sign:  
File **0000028610**  
Number:  
FRN: **0003189248** | Date **07/12**  
Submitted: **/2017**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>INDEPENDENCE TELEVISION COMPANY</b>	Keith Wilkowski 624 MUHAMMAD ALI BOULEVARD LOUISVILLE, KY 40203 United States	+1 (419) 277-6006	kwilkowski@blockcommunications.com	Corporation

## Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
<b>Keith Wilkowski</b> <i>Vice President Legal and Governmental Affairs Independence television</i>	Keith Wilkowski 624 West Muhammad Ali Blvd Louisville, KY 40203 United States	+1 (419) 277-6006	kwilkowski@blockcommunications.com



**Broadcaster  
Information  
and  
Transition  
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	The FCC allocated us two frequency's that aren't adjacent to each other (16 & 32). This combination will require 4 antennas and 4 feedlines . The existing tower will not support that much weight. We request to construct a new tower with a "T" top design.

**Transmitters**

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes



**Auxiliary  
Transmitter****Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Aux /Standby transmitter
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	No
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	CZ1000
	Year	2003
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	1 kW



**Auxiliary  
Transmitter****New Transmitter Costs**

Section	Question	Response
<b>New Transmitter</b>	Use	Auxiliary (Backup)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	UAXTE-2R37
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	1 kW
	Justification for New Transmitter	Our present Aux transmitters are no longer supported for repair or retuning by the manufacturer.

**Auxiliary  
Transmitter****Other Transmitter Costs**

Section	Question	Response
<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes
	Power	150 kVA
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	100.0 feet



	Other Electrical Service	No
	Description	N/A
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

### Auxiliary Transmitter

#### Other Transmitter Cost Not Listed

Name	Description
RF Switch	We will need an additional RF switch for the AUX transmitter.



**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	DCX Millineum
	Year	2006
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	50 kW



**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-60
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	41 kW
	Justification for New Transmitter	Comark, Our present transmitter manufacturer will not support the retuning of our existing IOT transmitters. Our intention is to replace them. We will pay extra for a model with power ratings for ATSC 3.0

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes



	Power	300 kVA
	Rigid Conduit and Wiring	Yes
	Size	3 inches
	Length	100.0 feet
	Other Electrical Service	Yes
	Description	Two transmitters, main and aux, need to be wired simultaneously.
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary Transmitter**

**Other Transmitter Cost Not Listed**

Name	Description
<b>Demolition</b>	To prepare for the installation of the new transmitters, we will be required to remove two beam transformers filled with mineral oil.
<b>Mask Filter</b>	ATSC Mask filter Kit



<b>Water column load</b>	Water column load used for proof of performance testing.
<b>Installation and proof</b>	Installation of transmitter and proof of performance



**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes



**Auxiliary  
Antenna****Existing Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Auxiliary (Backup)
	Description of Use	Aux /Standby
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	Yes
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
<b>Existing Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	10000.0 kW



Manufacturer	
Model	TFU-32DSB-R04TC
Year	2005

**Facility ID's and Call Signs of all stations with whom the antenna is shared.**

Facility ID	Call Sign
28476	WDRB



**Auxiliary  
Antenna**

**New Antenna Costs**

Section	Question	Response
New Antenna Description	Use	Auxiliary (Backup)
	Description of Use	Aux /Standby
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	487.0 kW
	Manufacturer	



Model	ATW19H3-ESO-16H
Year	2018
Justification for New Antenna	Require new antenna due to new frequency allocation. Costs listed reflect a \$15,500.00 up charge for ATSC 3.0 compliant ( Elliptical ) antenna.

## Auxiliary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches



<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

## Auxiliary Antenna

### Other Antenna Cost Not Listed

Information not provided.



## Primary Antenna

### Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	Yes
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	1000.0 kW



	Manufacturer	
	Model	TFU-32-GTH-R-06
	Year	2009

**Facility ID's and Call Signs of  
all stations with whom the  
antenna is shared.**

Facility ID	Call Sign
28476	WDRB



Primary  
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	487.0 kW
	Manufacturer	



Model	ATW21H3-ETO-16H
Year	2018
Justification for New Antenna	Require new antenna due to new frequency allocation. Costs listed reflect a \$15,500.00 up charge for ATSC 3.0 compliant ( Elliptical ) antenna.

## Primary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	7 3/16 inches inches



<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	No
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.



**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes



**Auxiliary  
Transmission Line**

**Existing Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Feed sAux antenna
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	Yes
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Rigid
	Diameter	7 3/16 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	960 feet per run

**Facility ID's and Call Signs of all stations with whom the transmission line is shared.**

Facility ID	Call Sign
28476	WDRB



**Auxiliary**      **New Transmission Line**  
**Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Auxiliary (Backup)
	Description of Use	Feeds new Aux antenna
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 3/4 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1040 feet per run
	Justification for New Transmission Line	Required due to new frequency allocations.

**Auxiliary**      **Other Transmission Line Expenses Not Listed**  
**Transmission Line**

Name	Description
<b>Dehydrator</b>	New dehydrator required for the six and an eighth inch line



**Primary  
Transmission Line**

**Existing Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	Yes
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Rigid
	Diameter	8 3/16 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1043 feet per run

**Facility ID's and Call Signs of all stations with whom the transmission line is shared.**

Facility ID	Call Sign
28476	WDRB



**Primary**  
**Transmission Line**

**New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	7 3/16 inches
	Other Diameter	N/A
	Segment Length	19 3/4 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1123 feet per run
	Justification for New Transmission Line	Required due to new frequency allocation.

**Primary**  
**Transmission Line**

**Other Transmission Line Expenses Not Listed**

Name	Description
<b>Dehydrator</b>	New Dehydrator required for the seven and three sixteenth inch line



**Tower  
Equipment  
And  
Rigging  
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary  
Tower**

**Add Tower**

Section	Question	Response
Existing Tower Description	Type of change	Construct New
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1028421
Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	38° 21' 00.0" N-
	Longitude (NAD83)	085° 50' 57.0" W-
	Overall Structure Height	999.99 feet
	Support Structure Height	944.87 feet
	Ground Elevation Above Mean Sea Level (AMSL)	960.95 feet



Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	Independence Television
Date Constructed	12/01/1972

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

Facility ID	Call Sign	Service
28476	WDRB	DTV



**Primary  
Tower**

**Tower Construction Costs**

Section	Question	Response
<b>Construct New Tower</b>	Use	Primary (Main)
	Description of Use	N/A
	Is this a request for upgraded equipment?	Yes
	Height	999.99 feet
	Justification for New Tower	The FCC allocated us two frequency's that aren't adjacent to each other (16 & 32). This combination will require 4 antennas and 4 feedlines. The existing tower will not support that much weight. We request to construct a new tower with a "T" top design.

**Primary  
Tower**

**Tower Rigging Costs**

Section	Question	Response
<b>Tower Rigging Costs</b>	Complex Tower	Other
<b>Helicopter Services Required</b>	Are helicopter services required?	No



**Primary  
Tower**

**Other Tower Expenses Not Listed**

<b>Name</b>	<b>Description</b>
<b>Transmission line designs</b>	Design drawings of transmission lines
<b>State taxes</b>	State taxes at 7% for the new tower
<b>Install tower and ice bridge</b>	Charges for the installation of the tower and new ice bridge
<b>Purchase seven and three sixteenth inch hangers</b>	Utilized to hang seven and three sixteenth inch feedline
<b>Installation services</b>	Installation of two WMYO antennas and two WMYO feedlines. Remove old equipment from existing tower and mount on new tower.
<b>Electric</b>	Provide electricity to base of tower for lighting and ENG antennas
<b>Rental of heavy equipment</b>	Rental of a Sky-jack to off load transmitters and other equipment
<b>Asphalt repair</b>	Funds needed to repair the existing asphalt surface of the tower area after construction,
<b>Purchase six and one eighth inch hangers</b>	Utilized to hang six and one eighth inch feedline
<b>Foundation</b>	Concrete work for pier and anchors
<b>Demolition</b>	Removal of old tower and all apparatuses not utilized
<b>Fence removal and installation</b>	Costs for removing existing fence and installing new fence around new tower and guy anchors.
<b>Shipping Freight</b>	Freight charges for tower components



**Outside  
Professional Services Costs**

Section	Question	Response
<b>Outside Project Management Services</b>	Do you require outside project management services?	No
	Number of Hours	N/A
	Explanation	N/A
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes



	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	Yes
	Number of Days	14
	Justification	Taking signal level measurements of predetermined radials which will be used to compare after transition.

## Outside

## Professional

### Other Professional Services Expenses Not Listed

#### Services Costs

Name	Description
<b>Advanced site survey GA999TS</b>	Site survey performed by transmitter manufacturer



<b>Structural Engineering Analysis</b>	Mark Malouf performed a total of three (to date) Structural Tower analysis for WMYO /WDRB
<b>Existing-Tower inspection</b>	Coast to Coast Tower Performed a tower inspection for us
<b>RF Consultant D. Everist</b>	RF Consultant that files Engineering Studies for WMYO/WDRB



## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes



**Other  
Expenses**

**Other Expenses Not Listed**

Name	Description
Project management fees internal	Cost of station personnel man hours working on repack planning



## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Transmitter ULXTE-60</b>	<b>\$1,687,154.00</b>	<b>\$1,242,639.00</b>		<b>\$0.00</b>	
Transformer 3 phase/480v - 300 KVA	\$36,800.00	\$9,984.00	N/A	N/A	N/A
Mask Filter	<i>\$52,342.00</i>	\$52,342.00	N/A	N/A	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$5,200.00	\$4,900.00	N/A	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$1,055,601.00	N/A	N/A	N/A
Other Electrical Service: Two transmitters, main and aux, need to be wired simultaneously.	<i>\$37,500.00</i>	\$37,500.00	N/A	N/A	N/A
Demolition	<i>\$4,500.00</i>	\$4,500.00	N/A	N/A	N/A
Water column load	<i>\$18,050.00</i>	\$18,050.00	N/A	N/A	N/A
Installation and proof	<i>\$59,762.00</i>	\$59,762.00	N/A	N/A	N/A
<b>Auxiliary Transmitter UAXTE-2R37</b>	<b>\$178,271.00</b>	<b>\$134,715.00</b>		<b>\$0.00</b>	



UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$126,000.00	\$83,794.00	N/A	N/A	N/A
Transformer 3 phase/480v - 150 KVA	\$25,550.00	\$24,300.00	N/A	N/A	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$2,600.00	\$2,500.00	N/A	N/A	N/A
RF Switch	<b>\$24,121.00</b>	\$24,121.00	N/A	N/A	N/A
<b>Sub-total</b>	\$1,865,425.00	\$1,377,354.00	N/A	\$0.00	N/A
<b>Total for all systems</b>	\$6,300,980.00	\$5,053,877.00	N/A	\$0.00	N/A

## Components

Information not provided.



## Cost Information

### Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Antenna ATW21H3-ETO-16H</b>	<b>\$315,390.00</b>	<b>\$194,842.00</b>		<b>\$0.00</b>	
Elbow complex, single channel, at antenna input, per 7 3/16. feedline (if needed)	\$13,900.00	\$27,192.00	This is the price quoted by ERI for all the elbows in the line (12). Actual cost may change after we pay for the transmission line design.	N/A	N/A
Pattern scatter analysis for side mount high /med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$156,250.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A



<b>Auxiliary Antenna ATW19H3-ESO- 16H</b>	<b>\$274,440.00</b>	<b>\$178,065.00</b>		<b>\$0.00</b>	
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$14,850.00	N/A	N/A	N/A
Pattern scatter analysis for side mount high /med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A
UHF - Lower Power Side Mount, One station antenna -- 200-500 kW, elliptically or circularly polarized	\$227,000.00	\$143,750.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$8,065.00	N/A	N/A	N/A
<b>Sub-total</b>	<b>\$589,830.00</b>	<b>\$372,907.00</b>	<b>N/A</b>	<b>\$0.00</b>	<b>N/A</b>
<b>Total for all systems</b>	<b>\$6,300,980.00</b>	<b>\$5,053,877.00</b>	<b>N/A</b>	<b>\$0.00</b>	<b>N/A</b>

## Components

Information not provided.



Cost  
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$336,640.00	\$300,052.00		\$0.00	
Rigid Transmission Line - copper, 7 3/16"	\$325,670.00	\$289,082.00	N/A	N/A	N/A
Dehydrator	<i>\$10,970.00</i>	\$10,970.00	N/A	N/A	N/A
Auxiliary Transmission Line	\$221,050.00	\$150,398.00		\$0.00	
Rigid Transmission Line - copper, 6 1/8"	\$210,080.00	\$139,428.00	N/A	N/A	N/A
Dehydrator	<i>\$10,970.00</i>	\$10,970.00	N/A	N/A	N/A
Sub-total	\$557,690.00	\$450,450.00	N/A	\$0.00	N/A
Total for all systems	\$6,300,980.00	\$5,053,877.00	N/A	\$0.00	N/A

Components

Information not provided.



## Cost Information

### Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Tower</b>	<b>\$3,040,581.00</b>	<b>\$2,619,582.00</b>		<b>\$0.00</b>	
State taxes	<i>\$138,651.00</i>	\$138,651.00	N/A	N/A	N/A
New tower	<i>\$1,250,000.00</i>	\$1,250,000.00	N/A	N/A	N/A
Complex Tower (includes, for example, those with candelabras and /or stacked antennas)	\$421,000.00	\$1.00	N/A	N/A	N/A
Install tower and ice bridge	<i>\$625,000.00</i>	\$625,000.00	N/A	N/A	N/A
Purchase seven and three sixteenth inch hangers	<i>\$56,057.00</i>	\$56,057.00	N/A	N/A	N/A
Installation services	<i>\$89,286.00</i>	\$89,286.00	N/A	N/A	N/A
Electric	<i>\$2,500.00</i>	\$2,500.00	N/A	N/A	N/A
Rental of heavy equipment	<i>\$2,500.00</i>	\$2,500.00	N/A	N/A	N/A
Purchase six and one eighth inch hangers	<i>\$28,838.00</i>	\$28,838.00	N/A	N/A	N/A
Foundation	<i>\$200,000.00</i>	\$200,000.00	N/A	N/A	N/A
Fence removal and installation	<i>\$5,000.00</i>	\$5,000.00	N/A	N/A	N/A
Shipping Freight	<i>\$46,784.00</i>	\$46,784.00	N/A	N/A	N/A
Demolition	<i>\$160,715.00</i>	\$160,715.00	N/A	N/A	N/A



Asphalt repair	<b>\$5,000.00</b>	\$5,000.00	N/A	N/A	N/A
Transmission line designs	<b>\$9,250.00</b>	\$9,250.00	N/A	N/A	N/A
<b>Primary Tower TOWER</b>	<b>\$0.00</b>	<b>\$0.00</b>		<b>\$0.00</b>	
<b>Sub-total</b>	\$3,040,581.00	\$2,619,582.00	N/A	\$0.00	N/A
<b>Total for all systems</b>	\$6,300,980.00	\$5,053,877.00	N/A	\$0.00	N/A

**Components**

Information not provided.



## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$203,264.00</b>	<b>\$196,999.00</b>		<b>\$0.00</b>	
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A



Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
Additional Field Engineering Service, 14 Days	<b>\$11,650.00</b>	\$11,650.00	N/A	N/A	N/A
Structural Engineering Analysis	<b>\$10,000.00</b>	\$10,000.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Advanced site survey GA999TS	<b>\$9,599.00</b>	\$9,599.00	N/A	N/A	N/A
Existing-Tower inspection	<b>\$5,000.00</b>	\$5,000.00	N/A	N/A	N/A



RF Consultant D. Everist	<b><i>\$50,000.00</i></b>	\$50,000.00	N/A	N/A	N/A
<b>Sub-total</b>	\$203,264.00	\$196,999.00	N/A	\$0.00	N/A
<b>Total for all systems</b>	\$6,300,980.00	\$5,053,877.00	N/A	\$0.00	N/A

## Components

Information not provided.



## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$44,190.00</b>	<b>\$36,585.00</b>		<b>\$0.00</b>	
Non-zoning permits	<i>\$3,000.00</i>	\$3,000.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$4,000.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$4,000.00</i>	\$4,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$1,000.00</i>	\$1,000.00	N/A	N/A	N/A
MVPD Notification of Channel Change	<i>\$1,000.00</i>	\$1,000.00	N/A	N/A	N/A



Project management fees internal	<b>\$15,000.00</b>	\$15,000.00	N/A	N/A	N/A
Local Zoning	<b>\$7,000.00</b>	\$7,000.00	N/A	N/A	N/A
<b>Sub-total</b>	\$44,190.00	\$36,585.00	N/A	\$0.00	N/A
<b>Total for all systems</b>	\$6,300,980.00	\$5,053,877.00	N/A	\$0.00	N/A

## Components

Information not provided.



<b>Cost Information</b>	<b>Grand Total</b>		
		<b>Predetermined Cost Estimate</b>	<b>Estimated Cost</b>
			<b>Actual Cost</b>
	<b>Total for all systems</b>	\$6,300,980.00	\$5,053,877.00
			\$0.00

<b>Reimbursement Status</b>	<b>Question</b>	<b>Response</b>
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No



Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	



4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.



<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Bill Lamb</b>  <i>President &amp;  General  Manager</i></p> <p>07/12/2017</p>

## Attachments