



(REFERENCE COPY - Not for submission)

FCC Form 399: Incentive Auction Relocation Reimbursement Fund System

File Number: **0000026833** | FRN: **0003792926** | Facility ID: **65696** |Repack Channel: **12 (High VHF)** | Entity: **Broadcaster** | Filing Status:**Submitted**Date Submitted: **12/06/2017**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
WBAL HEARST TELEVISION INC. Doing Business As: WBAL HEARST TELEVISION INC.	P.O. BOX 1800 RALEIGH, NC 27602 United States	+1 (919) 839-0300	mprak@brookspierce.com	Corporation

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

Broadcaster Information and Transition Plan

Question	Response
----------	----------

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	see attached document

Question	Response
Sharee Station Facility ID	25455
Call Sign	WJZ-TV
Type	Commercial
Licensee Name	CBS TELEVISION LICENSES LLC
Status	LICENSED
DTS (Distributed Transmission System)	No
Community of License	BALTIMORE, MD
Pre-auction RF Channel	13
Post-auction RF Channel	11
Neilsen DMA	Baltimore
Network Affiliation	

Question	Response
Sharee Station Facility ID	59442
Call Sign	WMAR-TV

Type	Commercial
Licensee Name	SCRIPPS BROADCASTING HOLDINGS LLC
Status	LICENSED
DTS (Distributed Transmission System)	No
Community of License	BALTIMORE, MD
Pre-auction RF Channel	38
Post-auction RF Channel	27
Neilsen DMA	Baltimore
Network Affiliation	

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Auxiliary
Transmitter****Existing Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Auxiliary transmitter
	Ownership	Owned
	Owner	
	Site	
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	TTP60M
	Year	1998
	Type	Solid state
	IOT Power Type	
	Description	
	Power capacity	
	Solid State Cooling	Air
	Solid State Power Capacity	3.5 kw
	Other Transmitter Type	

**Auxiliary
Transmitter****New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Auxiliary (Backup)
	Description of Use	Auxiliary transmitter
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	VAXTE-6R44
	Transmitter Type	Solid state
	IOT Power Type	
	Other	
	Power capacity	
	Solid State Cooling	Air
	Solid State Power Capacity	4.8 kw
	Other Transmitter Type	
	Justification for New Transmitter	Original transmitter manufacturer no long in business. See attached transmitter statement.

**Auxiliary
Transmitter****Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No

	Transformer (480V)	No
	Power	
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	250.0 feet
	Other Electrical Service	No
	Description	
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	
	Size	
	Other Size	
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	
Channel 14 Costs	Is an RF Consulting Engineer needed?	
	Is a channel 14 Mask Filer needed?	
	Is additional field engineering time needed?	
	Number of Days	

Auxiliary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Electrical Accessories	manufacturer required surge protection
Shipping	transmitter shipping
Sales Tax	transmitter sales tax
RF Accessories	Additional RF components required for transmitter operation and integration into current RF environment.

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	
	Ownership	Owned
	Owner	
	Site	
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	TTP60M
	Year	1998
	Type	Solid state
	IOT Power Type	
	Description	
	Power capacity	
	Solid State Cooling	Air
	Solid State Power Capacity	3.5 kw
	Other Transmitter Type	

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Description of Use	
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	VAXTE-6R44
	Transmitter Type	Solid state
	IOT Power Type	
	Other	
	Power capacity	
	Solid State Cooling	Air
	Solid State Power Capacity	4.8 kw
	Other Transmitter Type	
	Justification for New Transmitter	Original transmitter manufacturer no long in business. See attached transmitter statement.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No

	Transformer (480V)	No
	Power	
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	250.0 feet
	Other Electrical Service	No
	Description	
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	
	Size	
	Other Size	
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	
Channel 14 Costs	Is an RF Consulting Engineer needed?	
	Is a channel 14 Mask Filer needed?	
	Is additional field engineering time needed?	
	Number of Days	

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Shipping	transmitter shipping
Electrical Accessories	Manufacturer required surge protection
Sales Tax	transmitter sales tax
RF Accessories	Additional RF components required for transmitter operation and integration into current RF environment.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Auxiliary
Antenna****Existing Antenna Information**

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Auxiliary (Backup)
	Description of Use	backup to main antenna
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side-mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Other Type
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	batwing
	ERP: (Effective Radiated Power)	12.60 kW

Manufacturer	
Model	TF4-AH
Year	1999

**Auxiliary
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Auxiliary (Backup)
	Description of Use	backup to main antenna
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side-mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Slot
	Number of Stations Supported	1
	Number of Panels/Bays	4
	Lower Limit	174.00 MHz
	Upper Limit	216.00 MHz
	Design power capacity in use	70.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	12.60 kW

Manufacturer	
Model	TLS-V4
Year	2019
Justification for New Antenna	Changing from channel 11 to 12, current antenna will not work on new channel assignment.

Auxiliary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No

Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes
-------------------	--	-----

**Auxiliary
Antenna**

Other Antenna Cost Not Listed

Name	Description
Additional RF components	additional RF items required for operation
Shipping	estimated antenna shipping (not quoted)
Sales Tax	antenna sales tax

Primary Antenna

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top-mount stacked
	Antenna position in stack	Bottom
	Polarization	Horizontal
	Type	Slotted coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	26.60 kW

Manufacturer	
Model	TW-9B11-R (S)
Year	1999

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top-mount single
	Antenna position in stack	Not in Stack
	Polarization	Circular
	Type	Slotted coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	26.60 kW
	Manufacturer	

Model	THV-9A12 /CPR O4
Year	2019
Justification for New Antenna	Current antenna is channel specific and cannot be used on post-transition channel. Antenna must be replaced. Quotes for this and equivalent antenna attached.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches

Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Name	Description
Feed through components	REQUIRED 6-75 ELBOWS, CUT LENGTHS AND HANGERS TO ROUTE LINE FROM ANTENNA INPUT THROUGH SUPPORT STRUCTURE
Additional RF parts	custom line section, elbows & test transition
Sales Tax	antenna sales tax
Shipping	antenna shipping

Transmission Line	Section	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Transmission Line	Existing Transmission Line		
	Section	Question	Response
Existing Transmission Line Description		Type of change	Utilize Existing
		Use	Primary (Main)
		Description of Use	N/A
		Ownership	Owned
		Owner	N/A
		Site	N/A
		Is the existing transmission line shared with another station or stations?	No
		Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type		Manufacturer	Dielectric
		Type	Rigid
		Diameter	6 1/8 inches
		Segment Length	20'
		Other Segment Length	
		Number of parallel runs	1
		Length	1250 feet per run

Primary Transmission Line	Other Transmission Line Expenses Not Listed	
	Name	Description

Miscellaneous TL parts	replace frequency specific components in transmission line
------------------------	--

Auxiliary Transmission Line

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Auxiliary (Backup)
	Description of Use	line to aux antenna
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Dielectric
	Type	Rigid
	Diameter	6 1/8 inches
	Segment Length	20'
	Other Segment Length	
	Number of parallel runs	1
	Length	1026 feet per run

Auxiliary Transmission Line

Other Transmission Line Expenses Not Listed

Information not provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	Candelabra
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	Yes
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1035558
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	39° 20' 05.0" N-
	Longitude (NAD83)	076° 39' 02.0" W-
	Overall Structure Height	997.36 feet
	Support Structure Height	889.10 feet
	Ground Elevation Above Mean Sea Level (AMSL)	318.24 feet

	Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
	Tower Owner	Television Tower Inc
	Date Constructed	08/26/1964

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
65693	WIYY	FM
74196	WWMX	FM
28637	WLIF	FM
59442	WMAR-TV	DTV
1916	WJZ-FM	FM
25455	WJZ-TV	DTV

Other Types of Users

Users
W248AO FM Txltr
W291BA FM Txltr

**Primary
Tower**

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower

Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed
-----------------------------	--	-----------------------------

**Primary
Tower**

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Candelabra
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Name	Description
Tower Consulting	Tower consulting and tower project management

Outside Professional Services Costs

Section	Question	Response	
Outside Project Management Services	Do you require outside project management services?		
	Number of Hours	N/A	
	Explanation	N/A	
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes	
	Prepare engineering section of Form FCC Construction Permit Application	Yes	
	For Auxiliary Facility	N/A	
	For Main Facility	Yes	N /A
	Prepare engineering section of Form FCC License to Cover Application	Yes	
	For Auxiliary Facility	Yes	
	For Main Facility	Yes	
	Prepare request for Special Temporary Authority	Yes	
	Quantity	1	
	Do you have Distributed Transmission System engineering services?	N/A	
	Critical Facility	N/A	
	Terrain-Shielded Facility	N/A	
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes	
	For Auxiliary Facility	Yes	
	For Main Facility	Yes	
	Prepare and file Form FCC License to Cover Application	Yes	
	For Auxiliary Facility	Yes	
	For Main Facility	Yes	

	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

**Outside
Professional
Services
Costs**

Other Professional Services Expenses Not Listed

Name	Description
Transmitter Site Survey	Transmitter planning survey & transmitter building drawings

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses	Other Expenses Not Listed Information not provided.
-----------------------	---

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter VAXTE-6R44	\$196,998.00	\$196,998.00		\$105,707.29	
RF Accessories	<i>\$30,372.00</i>	\$30,372.00	Additional RF components required for transmitter operation and integration into current RF environment.	N/A	N/A
Sales Tax	<i>\$10,542.00</i>	\$10,542.00	sales tax per attached GatesAir quote	N/A	N/A
Electrical Accessories	<i>\$1,943.00</i>	\$1,943.00	Manufacturer required surge protection	N/A	N/A
Shipping	<i>\$4,500.00</i>	\$4,500.00	transmitter shipping per attached GatesAir quote	N/A	N/A

High VHF - Air Cooled Solid State Transmitter 4.8 kW	<i>\$143,391.00</i>	\$143,391.00	GatesAir quote sections A, B & E. This is the transmitter, mask filter, installation and proof per the FCC "transmitter" definition.	\$105,707.29	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$6,250.00	\$6,250.00	N/A	N/A	N/A
Auxiliary Transmitter VAXTE- 6R44	\$169,609.00	\$169,609.00		\$103,112.50	
High VHF - Air Cooled Solid State Transmitter 4.8 kW	<i>\$143,391.00</i>	\$143,391.00	GatesAir quote sections A, B & E. This is the transmitter, mask filter, installation and proof per the FCC "transmitter" definition.	\$103,112.50	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$6,250.00	\$6,250.00	N/A	N/A	N/A

RF Accessories	<i>\$4,533.00</i>	\$4,533.00	Additional RF components required for transmitter operation and integration into current RF environment.	N/A	N/A
Electrical Accessories	<i>\$1,943.00</i>	\$1,943.00	Manufacturer required surge protection	N/A	N/A
Shipping	<i>\$4,500.00</i>	\$4,500.00	transmitter shipping per attached GatesAir quote	N/A	N/A
Sales Tax	<i>\$8,992.00</i>	\$8,992.00	transmitter sales tax per attached GatesAir quote	N/A	N/A
Sub-total	\$366,607.00	\$366,607.00	N/A	\$208,819.79	N/A
Total for all systems	\$1,833,676.87	\$1,812,607.87	N/A	\$429,659.87	N/A

Components

Actual Information	
Description	File Name
RF Accessories	Information not provided.
Sales Tax	Information not provided.
Electrical Accessories	Information not provided.
Shipping	Information not provided.

High VHF - Air Cooled Solid State Transmitter 4.8 kW	Component Description:		Main transmitter
			2nd deposit
	Amount:		\$88,062.62
	Component Description:		Main transmitter
			1st deposit
	Amount:		\$17,644.67
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.		
High VHF - Air Cooled Solid State Transmitter 4.8 kW	Component Description:		Aux transmitter
			2nd deposit
	Amount:		\$88,062.62
	Component Description:		Aux transmitter
			1st deposit
	Amount:		\$15,049.88
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.		
RF Accessories	Information not provided.		
Electrical Accessories	Information not provided.		
Shipping	Information not provided.		
Sales Tax	Information not provided.		

Cost
Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna THV-9A12 /CPR O4	\$384,825.00	\$379,710.00		\$144,146.25	
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$11,700.00	\$6,585.00	see quote	\$0.00	N/A
Sweep test of existing antenna	\$6,400.00	\$6,400.00	N/A	\$0.00	N/A
High VHF - High Power Top Mount One Station elliptically or circularly polarized	<i>\$285,107.00</i>	\$285,107.00	antenna cost per attached Dielectric quote	\$144,146.25	N/A

Feed through components	<i>\$15,053.00</i>	\$15,053.00	REQUIRED 6-75 ELBOWS, CUT LENGTHS AND HANGERS TO ROUTE LINE FROM ANTENNA INPUT THROUGH SUPPORT STRUCTURE - see quote	\$0.00	N/A
Sales Tax	<i>\$19,794.00</i>	\$19,794.00	estimated antenna sales tax based on Maryland state and local sales tax rate of 6%	N/A	N/A
Shipping	<i>\$7,180.00</i>	\$7,180.00	antenna shipping	\$0.00	N/A
Additional RF parts	<i>\$39,591.00</i>	\$39,591.00	custom line section, elbows & test transition.- lines 4-11 on Dielectric quote	\$0.00	N/A
Auxiliary Antenna TLS-V4	\$91,718.87	\$76,764.87		\$58,877.88	
Sales Tax	<i>\$3,737.00</i>	\$3,737.00	estimated antenna sales tax based on Maryland state and local sales tax rate of 6%	N/A	N/A

Shipping	<i>\$1,693.00</i>	\$1,693.00	shipping per attached Dielectric quote	\$0.00	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$11,700.00	\$10,984.00	N/A	\$0.00	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$22,000.00	\$7,762.00	N/A	\$0.00	N/A
High VHF - High Power Side Mount One Station horizontally polarized	<i>\$36,560.00</i>	\$36,560.00	antenna price per attached Dielectric quote	\$58,877.88	Progress payments - accessories not itemized
Sweep test of existing antenna	\$6,400.00	\$6,400.00	N/A	\$0.00	N/A
Additional RF components	<i>\$9,628.87</i>	\$9,628.87	required RF components Items 4-8 on attached Dielectric quote	\$0.00	N/A
Sub-total	\$476,543.87	\$456,474.87	N/A	\$203,024.13	N/A
Total for all systems	\$1,833,676.87	\$1,812,607.87	N/A	\$429,659.87	N/A

Components

Actual Information	
Description	File Name
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	Information not provided.
Sweep test of existing antenna	Information not provided.
High VHF - High Power Top Mount One Station elliptically or circularly polarized	<p>Component Description: Dielectric WBAL Main Antenna, 9.15.2017; payments 1&2 - 45%; \$144,146.25</p> <p>Amount: \$144,146.25</p>
Feed through components	Information not provided.
Sales Tax	Information not provided.
Shipping	Information not provided.
Additional RF parts	Information not provided.
Sales Tax	Information not provided.
Shipping	Information not provided.
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	Information not provided.
Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.

High VHF - High Power Side Mount One Station horizontally polarized	<div> Component Description: <div>WBAL Dielectric Auxiliary Antenna; payment 3 - 45% 10.5.2017; \$29,438.94</div> </div> <div> Amount: <div>\$29,438.94</div> </div>
	<div> Component Description: <div>WBAL Dielectric Auxiliary Antenna; payments 1&2 - 45% 9.29.2017; \$29,438.94</div> </div> <div> Amount: <div>\$29,438.94</div> </div>
Sweep test of existing antenna	Information not provided.
Additional RF components	Information not provided.

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$39,591.00	\$39,591.00		\$17,815.95	
Miscellaneous TL parts	<i>\$39,591.00</i>	\$39,591.00	replace frequency specific components, add impedance matching devices and misc components	\$17,815.95	N/A
Auxiliary Transmission Line	\$0.00	\$0.00		\$0.00	
Sub-total	\$39,591.00	\$39,591.00	N/A	\$17,815.95	N/A
Total for all systems	\$1,833,676.87	\$1,812,607.87	N/A	\$429,659.87	N/A

Components

Actual Information	
Description	File Name
Miscellaneous TL parts	<div><div>Component Description:</div><div>WBAL Dielectric transmission line components; payments 1&2 - 45%; \$17,815.95</div><div>Amount:</div><div>\$17,815.95</div></div>

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower GTOWER	\$814,500.00	\$814,500.00		\$0.00	
Tower Consulting	<i>\$2,500.00</i>	\$2,500.00	tower consulting - quote attached	N/A	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$400,000.00	\$400,000.00	N/A	N/A	N/A
Major tower reinforcement /modifications	\$400,000.00	\$400,000.00	N/A	N/A	N/A
Structural engineering tower load study for well documented tower	\$12,000.00	\$12,000.00	N/A	N/A	N/A
Sub-total	\$814,500.00	\$814,500.00	N/A	\$0.00	N/A
Total for all systems	\$1,833,676.87	\$1,812,607.87	N/A	\$429,659.87	N/A

Components

Information not provided.

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$80,850.00	\$80,850.00		\$0.00	
Transmitter Site Survey	<i>\$20,600.00</i>	\$20,600.00	Transmitter planning survey & transmitter building drawings per attached GatesAir quote	\$0.00	N/A
RF Exposure Measurements	\$20,000.00	\$20,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,500.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,000.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,250.00	\$2,250.00	N/A	N/A	N/A

Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	\$4,000.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,000.00	\$5,000.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,500.00	\$2,500.00	N/A	N/A	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,500.00	\$2,500.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,000.00	\$7,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,000.00	\$3,000.00	N/A	N/A	N/A

RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	\$2,000.00	\$2,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,500.00	\$1,500.00	N/A	N/A	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	\$1,500.00	\$1,500.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$1,500.00	\$1,500.00	N/A	N/A	N/A
Sub-total	\$80,850.00	\$80,850.00	N/A	\$0.00	N/A
Total for all systems	\$1,833,676.87	\$1,812,607.87	N/A	\$429,659.87	N/A

Components

Information not provided.

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$55,585.00	\$54,585.00		\$0.00	
DTV Medical Facility Notification	\$11,000.00	\$10,000.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,070.00	\$1,070.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$325.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$190.00	\$190.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$7,500.00</i>	\$7,500.00	need quote	N/A	N/A
Equipment Storage	<i>\$30,500.00</i>	\$30,500.00	antenna storage cost estimate see attached Dielectric document	N/A	N/A

Develop and air announcement of upcoming channel change	<i>\$2,500.00</i>	\$2,500.00	Attorney review to ensure FCC compliance	N/A	N/A
MVPD Notification of Channel Change	<i>\$2,500.00</i>	\$2,500.00	attorney assistance in coordinating MVPD notification	N/A	N/A
Sub-total	\$55,585.00	\$54,585.00	N/A	\$0.00	N/A
Total for all systems	\$1,833,676.87	\$1,812,607.87	N/A	\$429,659.87	N/A

Components

Information not provided.

Cost Information	Grand Total			
		Predetermined Cost Estimate	Estimated Cost	Actual Cost
	Total for all systems	\$1,833,676.87	\$1,812,607.87	\$429,659.87

Construction Status	Question	Response
	Is construction complete?	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>John Drain <i>Hearst Television SVP Chief Financial Officer</i></p> <p>12/06/2017</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named entity acknowledges that all certifications and attached documentation are considered material. 2. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

3. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
4. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
5. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.
6. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
7. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Douglas
Durkee**
*Hearst
Television
Manager of
Spectrum
Repack*

12/06/2017

Attachments