



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **71326** | Service: **DTV** | Call **WDBD** | Channel: **14 (UHF)** |  
ID: | Sign:  
File **0000024800**  
Number:  
FRN: **0021937883** | Date **10/23**  
Submitted: **/2018**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>WDBD LICENSE SUBSIDIARY, LLC</b> Doing Business As: WDBD LICENSE SUBSIDIARY, LLC	Thomas Henson 2131 AYRSLEY TOWN BLVD. SUITE 300 CHARLOTTE, NC 28273 United States	+1 (704) 643- 4148	thenson@ayrsley. com	Limited Liability Company

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

**Broadcaster  
Information  
and  
Transition  
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	Install interim (shared) antenna on existing interim tower Remove existing shared antenna and replace with individual antennas and lines Transmitter Plan attached

**Transmitters**

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Auxiliary  
Transmitter****Add Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Emergency Backup
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	TBA
	Year	2003
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	1.2 kW

**Auxiliary  
Transmitter****New Transmitter Costs**

Section	Question	Response
<b>New Transmitter</b>	Use	Auxiliary (Backup)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	UAXTE-2
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	1.1 kW
	Justification for New Transmitter	Existing transmitter can not be retuned

**Auxiliary  
Transmitter****Other Transmitter Costs**

Section	Question	Response
<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No

	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Auxiliary Transmitter**      **Other Transmitter Cost Not Listed**  
Information not provided.

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	DCX
	Year	2003
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	40 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-50
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	30.1 kW
	Justification for New Transmitter	Existing transmitter can not be retuned Headroom analysis attached

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes

	Description	EMT distribution to transmitters from switchgear. Quote attached: WDBD Permanent TRANSMITTERS
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary Transmitter**

**Other Transmitter Cost Not Listed**

Name	Description
<b>Transmitter de-install</b>	removal of existing transmitters and electrical prior to permanent tx install.



**Interim  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
<b>New Transmitter</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase
	Manufacturer	
	Model	ULXTE-60
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	30 kW
	Justification for New Transmitter	existing transmitters have to be removed prior to installing new mains due to space issues. Interim tx to be installed in leased building. Please see attachment: WDBD WLOO Plan rev c. docx

**Interim  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes

	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
	Description	EMT conduit for distribution from switchgear to transmitters. Quote attached: WDBD WLOO Interim TRANSMITTERS
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	1
<b>Inside RF System</b>	Is an additional interior RF system required to support this interim transmitter?	Yes

**Interim  
Transmitter**

**Other Transmitter Cost Not Listed**

Information not provided.

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary  
Antenna**

**Existing Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	Yes
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
<b>Existing Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Other
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	Broadband Slot
	ERP: (Effective Radiated Power) .....	981.0 kW

	Manufacturer	
	Model	ATW28h3-HST1-40H
	Year	2003

**Facility ID's and Call Signs of  
all stations with whom the  
antenna is shared.**

Facility ID	Call Sign
84253	WLOO

Primary  
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	555.0 kW
	Manufacturer	

Model	TFU-28JSA /VP-R 3T180
Year	2019
Justification for New Antenna	existing shared broadband slot can not be retuned. (cut for ch 40/41) Station will install a new single channel antenna as it is less expensive than installing a combined shared system. E- pol premium is not reimbursable

## Primary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	No

	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.



**Interim  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	Yes
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
<b>New Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Slot
	Number of Stations Supported	2
	Number of Panels/Bays	24
	Lower Limit	470.00 MHz
	Upper Limit	584.00 MHz
	Design power capacity in use	90.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	350.0 kW
	Manufacturer	
	Model	TFU-WB24
	Year	2019

	Justification for New Antenna	Interim during antenna and line change
--	-------------------------------	--

## Interim Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	Yes
	Type	New
	Number of channels supported	2
	Frequencies of channels supported	RF channel
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	Yes
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for an antenna?	No
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

Enter a list of RF channel numbers.

RF Channel Number
41
40

**Interim  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary  
Transmission Line**

**Existing Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	Yes
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Rigid
	Diameter	8 3/16 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	2060 feet per run

**Facility ID's and Call Signs of all stations with whom the transmission line is shared.**

Facility ID	Call Sign
84253	WLOO

**Primary** **New Transmission Line**  
**Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	2030 feet per run
	Justification for New Transmission Line	existing broadband can not be retuned to work at Ch-14 and will be used as shared interim facility with WLOO Network analysis composite attached

**Primary** **Other Transmission Line Expenses Not Listed**  
**Transmission Line**

Information not provided.

**Interim**  
**Transmission Line**

**New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Rigid
	Diameter	6 1/8 inches
	Segment Length	Broadband
	Other Segment Length	
	Number of parallel runs	1
	Length	750 feet per run
	Justification for New Transmission Line	Justification and costs contained in attachment: WDWD WLOO Interim Line. docx

**Interim**  
**Transmission Line**

**Other Transmission Line Expenses Not Listed**

Information not provided.

**Tower Equipment And Rigging Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Auxiliary Tower**

**Add Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Auxiliary (Backup)
	Description of Use	interim
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	No
	ASR Number	
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	32° 12' 49.9" N-
	Longitude (NAD83)	090° 22' 56.5" W-
	Overall Structure Height	745.00 feet
	Support Structure Height	700.00 feet
	Ground Elevation Above Mean Sea Level (AMSL)	410.00 feet



Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
Tower Owner	WLBT
Date Constructed	02/02/2006

### Auxiliary Tower

#### Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

### Auxiliary Tower

#### Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

### Auxiliary Tower

#### Other Tower Expenses Not Listed

Name	Description
Removal of dormant equip	To allow installation of interim antenna and line

**Primary  
Tower****Existing Tower**

Section	Question	Response
<b>Existing Tower Description</b>	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
<b>Existing Tower Structure Registration</b>	Do you have a tower registration number?	No
	ASR Number	
<b>Coordinates (NAD83 ( North American Datum of 1983))</b>	Latitude (NAD83)	32° 12' 49.9" N-
	Longitude (NAD83)	090° 22' 56.5" W-
	Overall Structure Height	1998.01 feet
	Support Structure Height	1879.90 feet
	Ground Elevation Above Mean Sea Level (AMSL)	410.10 feet
	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	WLBT, LLC

	Date Constructed	08/02/1999
--	------------------	------------

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

Facility ID	Call Sign	Service
84253	WLOO	DTV
68542	WLBT	DTV
59822	WMSI-FM	FM
37177	WSTZ-FM	FM

**Primary  
Tower**

**Tower Modification Costs**

Section	Question	Response
<b>Engineering Study</b>	Please what type of engineering study is required, if any:	Study needed for documented tower
<b>Tower Reinforcements</b>	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

**Primary  
Tower**

**Tower Rigging Costs**

Section	Question	Response
<b>Tower Rigging Costs</b>	Complex Tower	N/A
<b>Helicopter Services Required</b>	Are helicopter services required?	No

**Primary  
Tower**

**Other Tower Expenses Not Listed**

Information not provided.

**Outside  
Professional Services Costs**

Section	Question	Response
<b>Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	300
	Explanation	Pattern analysis Antenna Spec Transmitter Spec Building drawings Installation Supervision Accounting Internal Legal
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A

<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	No
	Address transition timing and coordination issues w/ other stations and wireless providers	No
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

**Outside Other Professional Services Expenses Not Listed**  
**Professional Services Costs** Services not provided.

**Other  
Expenses**

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	Yes
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other  
Expenses**

**Other Expenses Not Listed**

Name	Description
Equipment Shelter Repairs	Repair wall at the equipment shelter
Security service	Armed security provided by vendor to the equipment shelter site



## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Justification
<b>Interim Transmitter ULXTE-60</b>	<b>\$1,246,200.00</b>	<b>\$1,193,214.68</b>		<b>\$975,313.81</b>	
Switchgear - industrial 800 amp	\$38,200.00	\$0.00	included in electrical quote	N/A	N/A
Transformer 3 phase/480v - 300 KVA	\$36,800.00	\$35,000.00	N/A	N/A	N/A
Channel 14 -- Additional field engineering time, 1 days	<i>\$6,400.00</i>	\$6,400.00	N/A	N/A	N/A
UHF inside RF system including switching	\$147,500.00	\$93,930.00	Dielectric quote 981002 Line 1 attached	N/A	N/A
Other Electrical Service: EMT conduit for distribution from switchgear to transmitters. Quote attached: WDBD WLOO Interim TRANSMITTERS	<i>\$70,300.00</i>	\$70,300.00	quote attached WDBD WLOO Interim TRANSMITTERS	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	\$947,000.00	\$987,584.68	Quote attached (per change order Q-76402)	\$975,313.81	N/A
<b>Primary Transmitter ULXTE-50</b>	<b>\$1,314,930.00</b>	<b>\$1,219,904.84</b>		<b>\$784,076.13</b>	

Transmitter de-install	<b>\$33,420.00</b>	\$33,420.00	Quote attached Raycom - Clinton Quote WDBD	N/A	N/
Channel 14 Mask Filter	\$189,500.00	\$0.00	included in main tx quote	N/A	N/
RF Consulting Engineer	\$5,260.00	\$5,000.00	N/A	\$0.00	N/
Other Electrical Service: EMT distribution to transmitters from switchgear. Quote attached: WDBD Permanent TRANSMITTERS	<b>\$64,750.00</b>	\$64,750.00	Quote attached WDBD Permanent TRANSMITTERS	N/A	N/
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/
Transformer 3 phase/480v - 300 KVA	\$36,800.00	\$35,000.00	N/A	N/A	N/
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	\$947,000.00	\$1,045,434.84	Quote attached Headroom analysis attached	\$784,076.13	N/
<b>Auxiliary Transmitter UAXTE-2</b>	<b>\$315,500.00</b>	<b>\$69,160.55</b>		<b>\$51,873.42</b>	
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$126,000.00	\$69,160.55	Quote attached	\$51,873.42	N/
Channel 14 Mask Filter	\$189,500.00	\$0.00	included in backup transmitter quote	N/A	N/
<b>Sub-total</b>	<b>\$2,876,630.00</b>	<b>\$2,482,280.07</b>	N/A	<b>\$1,811,263.36</b>	N/

<b>Total for all systems</b>	\$5,087,990.00	\$4,142,997.27	N/A	\$2,736,373.09	N/
------------------------------	----------------	----------------	-----	----------------	----

## Components

<b>Actual Information</b>	
<b>Description</b>	<b>File Name</b>
Switchgear - industrial 800 amp	Information not provided.
Transformer 3 phase/480v - 300 KVA	Information not provided.
Channel 14 -- Additional field engineering time, 1 days	Information not provided.
UHF inside RF system including switching	Information not provided.
Other Electrical Service: EMT conduit for distribution from switchgear to transmitters. Quote attached: WDBD WLOO Interim TRANSMITTERS	Information not provided.
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	<div> <b>Component Description:</b> Interim Transmitter  <b>Amount:</b> \$312,445.80 </div> <div> <b>Component Description:</b> Interim Transmitter  <b>Amount:</b> \$301,415.02 </div> <div> <b>Component Description:</b> ULXTE-60  <b>Amount:</b> \$361,452.99 </div>
Transmitter de-install	Information not provided.
Channel 14 Mask Filter	Information not provided.
RF Consulting Engineer	<div> <b>Component Description:</b> RF consulting  <b>Amount:</b> \$5,000.00 </div>

Other Electrical Service: EMT distribution to transmitters from switchgear. Quote attached: WDBD Permanent TRANSMITTERS	Information not provided.	
Switchgear - industrial 800 amp	Information not provided.	
Transformer 3 phase/480v - 300 KVA	Information not provided.	
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	<b>Component Description:</b> <b>Amount:</b>	ULXTE-50 \$104,543.48
	<b>Component Description:</b> <b>Amount:</b>	Primary Transmitter \$522,717.42
	<b>Component Description:</b> <b>Amount:</b>	Primary Transmitter \$156,815.23
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	<b>Component Description:</b> <b>Amount:</b>	Transmitter, Mask Filter Saystem, Electrical, Installation & Proof \$34,580.28
	<b>Component Description:</b> <b>Amount:</b>	Transmitter, Mask Filter Saystem, Electrical, Installation & Proof \$10,374.08
	<b>Component Description:</b> <b>Amount:</b>	UAXTE-2-E \$6,919.06

Channel 14 Mask Filter	Information not provided.
------------------------	---------------------------

## Cost Information

### Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Interim Antenna TFU-WB24</b>	<b>\$392,123.00</b>	<b>\$453,648.00</b>		<b>\$396,127.51</b>	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
Combiner output splitting /switching for dual feed lines, if applicable	\$126,000.00	\$14,950.00	Dielectric Quote 981002 line 3	N/A	N/A
New combiner, cost per channel (without antenna)	\$84,200.00	\$257,105.00	Dielectric quote 981002 includes mask filters due to adjacent channel combining.	\$231,394.51	N/A
UHF - High Power, Side Mount, basic slot antenna, 24 bay,, 350 kW input, directional,, horizontally polarized	<b><i>\$175,193.00</i></b>	\$175,193.00	quote attached	\$164,733.00	N/A

<b>Primary Antenna TFU-28JSA /VP-R 3T180</b>	<b>\$204,250.00</b>	<b>\$202,260.00</b>		<b>\$167,671.00</b>	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$5,440.00	N/A
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A
UHF - High Power, Side Mount, basic slot antenna, 555 kW input, directional,, elliptically or circularly polarized	<b>\$169,110.00</b>	\$169,110.00	Quote attached E-pol premium is deducted from quote	\$143,743.50	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$21,750.00	Quote attached	\$18,487.50	N/A
<b>Sub-total</b>	<b>\$596,373.00</b>	<b>\$655,908.00</b>	<b>N/A</b>	<b>\$563,798.51</b>	<b>N/A</b>
<b>Total for all systems</b>	<b>\$5,087,990.00</b>	<b>\$4,142,997.27</b>	<b>N/A</b>	<b>\$2,736,373.09</b>	<b>N/A</b>

## Components

Actual Information													
Description	File Name												
Sweep test of existing antenna	Information not provided.												
Combiner output splitting /switching for dual feed lines, if applicable	Information not provided.												
New combiner, cost per channel (without antenna)	<table><tr><td><b>Component Description:</b></td><td>Interim Antenna Combiner</td></tr><tr><td><b>Amount:</b></td><td>\$57,848.63</td></tr><tr><td><b>Component Description:</b></td><td>Combiner</td></tr><tr><td><b>Amount:</b></td><td>\$115,697.25</td></tr><tr><td><b>Component Description:</b></td><td>Interim Combiner</td></tr><tr><td><b>Amount:</b></td><td>\$57,848.63</td></tr></table>	<b>Component Description:</b>	Interim Antenna Combiner	<b>Amount:</b>	\$57,848.63	<b>Component Description:</b>	Combiner	<b>Amount:</b>	\$115,697.25	<b>Component Description:</b>	Interim Combiner	<b>Amount:</b>	\$57,848.63
<b>Component Description:</b>	Interim Antenna Combiner												
<b>Amount:</b>	\$57,848.63												
<b>Component Description:</b>	Combiner												
<b>Amount:</b>	\$115,697.25												
<b>Component Description:</b>	Interim Combiner												
<b>Amount:</b>	\$57,848.63												



<p>UHF - High Power, Side Mount, basic slot antenna, 24 bay,, 350 kW input, directional,, horizontally polarized</p>	<table> <tr> <td data-bbox="713 174 1023 210"><b>Component Description:</b></td><td data-bbox="1157 174 1358 367">Antennas, elbow, EIA length, reducer, test transition, on-site engineer</td></tr> <tr> <td data-bbox="713 376 823 412"><b>Amount:</b></td><td data-bbox="1157 376 1289 412">\$43,798.25</td></tr> <tr> <td data-bbox="713 517 1023 553"><b>Component Description:</b></td><td data-bbox="1157 517 1374 710">Antennas, Elbow, EIA Length, Reducer, Test Transition, Repack Sweep</td></tr> <tr> <td data-bbox="713 719 823 754"><b>Amount:</b></td><td data-bbox="1157 719 1289 754">\$15,818.95</td></tr> <tr> <td data-bbox="713 860 1023 896"><b>Component Description:</b></td><td data-bbox="1157 860 1374 1052">Antennas, Elbow, EIA Length, Reducer, Test Transition, Repack Sweep</td></tr> <tr> <td data-bbox="713 1061 823 1097"><b>Amount:</b></td><td data-bbox="1157 1061 1289 1097">\$17,519.30</td></tr> <tr> <td data-bbox="713 1202 1023 1238"><b>Component Description:</b></td><td data-bbox="1157 1202 1342 1238">Interim Antenna</td></tr> <tr> <td data-bbox="713 1247 823 1283"><b>Amount:</b></td><td data-bbox="1157 1247 1289 1283">\$87,596.50</td></tr> </table>	<b>Component Description:</b>	Antennas, elbow, EIA length, reducer, test transition, on-site engineer	<b>Amount:</b>	\$43,798.25	<b>Component Description:</b>	Antennas, Elbow, EIA Length, Reducer, Test Transition, Repack Sweep	<b>Amount:</b>	\$15,818.95	<b>Component Description:</b>	Antennas, Elbow, EIA Length, Reducer, Test Transition, Repack Sweep	<b>Amount:</b>	\$17,519.30	<b>Component Description:</b>	Interim Antenna	<b>Amount:</b>	\$87,596.50
<b>Component Description:</b>	Antennas, elbow, EIA length, reducer, test transition, on-site engineer																
<b>Amount:</b>	\$43,798.25																
<b>Component Description:</b>	Antennas, Elbow, EIA Length, Reducer, Test Transition, Repack Sweep																
<b>Amount:</b>	\$15,818.95																
<b>Component Description:</b>	Antennas, Elbow, EIA Length, Reducer, Test Transition, Repack Sweep																
<b>Amount:</b>	\$17,519.30																
<b>Component Description:</b>	Interim Antenna																
<b>Amount:</b>	\$87,596.50																
<p>Sweep test of existing antenna</p>	<table> <tr> <td data-bbox="713 1397 1023 1433"><b>Component Description:</b></td><td data-bbox="1157 1397 1299 1433">Sweep Test</td></tr> <tr> <td data-bbox="713 1442 823 1478"><b>Amount:</b></td><td data-bbox="1157 1442 1276 1478">\$1,600.00</td></tr> <tr> <td data-bbox="713 1583 1023 1619"><b>Component Description:</b></td><td data-bbox="1157 1583 1299 1619">Sweep Test</td></tr> <tr> <td data-bbox="713 1628 823 1664"><b>Amount:</b></td><td data-bbox="1157 1628 1276 1664">\$3,200.00</td></tr> <tr> <td data-bbox="713 1769 1023 1805"><b>Component Description:</b></td><td data-bbox="1157 1769 1299 1805">Sweep Test</td></tr> <tr> <td data-bbox="713 1814 823 1850"><b>Amount:</b></td><td data-bbox="1157 1814 1254 1850">\$640.00</td></tr> </table>	<b>Component Description:</b>	Sweep Test	<b>Amount:</b>	\$1,600.00	<b>Component Description:</b>	Sweep Test	<b>Amount:</b>	\$3,200.00	<b>Component Description:</b>	Sweep Test	<b>Amount:</b>	\$640.00				
<b>Component Description:</b>	Sweep Test																
<b>Amount:</b>	\$1,600.00																
<b>Component Description:</b>	Sweep Test																
<b>Amount:</b>	\$3,200.00																
<b>Component Description:</b>	Sweep Test																
<b>Amount:</b>	\$640.00																
<p>Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)</p>	<p>Information not provided.</p>																

UHF - High Power, Side Mount, basic slot antenna, 555 kW input, directional,, elliptically or circularly polarized	<table> <tr> <td data-bbox="703 98 1023 309"> <b>Component Description:</b>   <b>Amount:</b> </td><td data-bbox="1023 98 1422 309"> Lower power side mount, side mount brackets,  \$84,555.00 </td></tr> <tr> <td data-bbox="703 309 1023 846"> <b>Component Description:</b>   <b>Amount:</b> </td><td data-bbox="1023 309 1422 846"> Side Mount, Side Mount Brackets, Elbow Complex, Rigid Transmission Line, Repack Sweep, Repack Vpol  \$16,911.00 </td></tr> <tr> <td data-bbox="703 846 1023 981"> <b>Component Description:</b>  <b>Amount:</b> </td><td data-bbox="1023 846 1422 981"> Primary Antenna  \$42,277.50 </td></tr> </table>	<b>Component Description:</b>  <b>Amount:</b>	Lower power side mount, side mount brackets, \$84,555.00	<b>Component Description:</b>  <b>Amount:</b>	Side Mount, Side Mount Brackets, Elbow Complex, Rigid Transmission Line, Repack Sweep, Repack Vpol \$16,911.00	<b>Component Description:</b> <b>Amount:</b>	Primary Antenna \$42,277.50
<b>Component Description:</b>  <b>Amount:</b>	Lower power side mount, side mount brackets, \$84,555.00						
<b>Component Description:</b>  <b>Amount:</b>	Side Mount, Side Mount Brackets, Elbow Complex, Rigid Transmission Line, Repack Sweep, Repack Vpol \$16,911.00						
<b>Component Description:</b> <b>Amount:</b>	Primary Antenna \$42,277.50						
Side mount brackets for high power antennas (if not included in antenna base cost)	<table> <tr> <td data-bbox="703 994 1023 1227"> <b>Component Description:</b>   <b>Amount:</b> </td><td data-bbox="1023 994 1422 1227"> Primary Antenna - Side Mount Brackets  \$5,437.50 </td></tr> <tr> <td data-bbox="703 1227 1023 1451"> <b>Component Description:</b>   <b>Amount:</b> </td><td data-bbox="1023 1227 1422 1451"> Side Mount Bracket  \$10,875.00 </td></tr> <tr> <td data-bbox="703 1451 1023 1709"> <b>Component Description:</b>   <b>Amount:</b> </td><td data-bbox="1023 1451 1422 1709"> Side Mount Bracket  \$2,175.00 </td></tr> </table>	<b>Component Description:</b>  <b>Amount:</b>	Primary Antenna - Side Mount Brackets \$5,437.50	<b>Component Description:</b>  <b>Amount:</b>	Side Mount Bracket \$10,875.00	<b>Component Description:</b>  <b>Amount:</b>	Side Mount Bracket \$2,175.00
<b>Component Description:</b>  <b>Amount:</b>	Primary Antenna - Side Mount Brackets \$5,437.50						
<b>Component Description:</b>  <b>Amount:</b>	Side Mount Bracket \$10,875.00						
<b>Component Description:</b>  <b>Amount:</b>	Side Mount Bracket \$2,175.00						

Cost  
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$174,000.00	\$118,311.80		\$106,480.62	
Rigid Transmission Line - copper, 6 1/8" broadband	\$174,000.00	\$118,311.80	Quote attached	\$106,480.62	N/A
Primary Transmission Line	\$410,060.00	\$243,426.40		\$210,439.61	
Rigid Transmission Line - copper, 6 1/8"	\$410,060.00	\$243,426.40	Quote attached (see main antenna quote)	\$210,439.61	N/A
Sub-total	\$584,060.00	\$361,738.20	N/A	\$316,920.23	N/A
Total for all systems	\$5,087,990.00	\$4,142,997.27	N/A	\$2,736,373.09	N/A

Components

Actual Information	
Description	File Name
Rigid Transmission Line - copper, 6 1/8" broadband	Component Description:
	transmission line, engineer on-site
	Amount:
	\$53,240.31
	Component Description:
	Transmission line, field engineer
	Amount:
	\$53,240.31

Rigid Transmission Line -  
copper, 6 1/8"

<b>Component Description:</b>	Primary Transmission Line
<b>Amount:</b>	\$60,856.60

<b>Component Description:</b>	Primary Transmission Line
<b>Amount:</b>	\$121,713.20

<b>Component Description:</b>	Primary Transmission Line
<b>Amount:</b>	\$24,342.64

<b>Component Description:</b>	Measure TX line
<b>Amount:</b>	\$3,527.17

Cost  
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Auxiliary Tower GTOWER	\$428,220.00	\$77,339.00		\$0.00	
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$5,750.00	Structural analysis Quote attached	N/A	N/A
Removal of dormant equip	<i>\$33,420.00</i>	\$33,420.00	Quote attached	N/A	N/A
Tall Tower (greater than 500')	\$210,500.00	\$20,000.00	additional cost estimate for installing interim 6" line (700'). Antenna install cost contained in main tower estimate	N/A	N/A

Minor tower reinforcement /modifications	\$158,000.00	\$18,169.00	Stainless quote (parts): \$10,169 quote attached. Labor to install estimate: \$8,000	N/A	N/A
<b>Primary Tower TOWER</b>	<b>\$381,100.00</b>	<b>\$360,500.00</b>		<b>\$18,754.00</b>	
Minor tower reinforcement /modifications	\$158,000.00	\$150,000.00	N/A	\$18,754.00	N/A
Tall Tower (greater than 500')	\$210,500.00	\$200,000.00	N/A	N/A	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$10,500.00	N/A	N/A	N/A
<b>Sub-total</b>	<b>\$809,320.00</b>	<b>\$437,839.00</b>	<b>N/A</b>	<b>\$18,754.00</b>	<b>N/A</b>
<b>Total for all systems</b>	<b>\$5,087,990.00</b>	<b>\$4,142,997.27</b>	<b>N/A</b>	<b>\$2,736,373.09</b>	<b>N/A</b>

## Components

Actual Information Description	File Name
Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	Information not provided.
Removal of dormant equip	Information not provided.
Tall Tower (greater than 500')	Information not provided.

Minor tower reinforcement /modifications	Information not provided.
Minor tower reinforcement /modifications	<div> <div> <b>Component Description:</b> </div> <div>Engineering - material only</div> </div> <div> <div> <b>Amount:</b> </div> <div>\$18,754.00</div> </div>
Tall Tower (greater than 500')	Information not provided.
Structural engineering tower load study for well documented tower	Information not provided.

## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$157,050.00</b>	<b>\$149,625.00</b>		<b>\$4,750.00</b>	
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$2,375.00	Per invoices received	\$1,375.00	N/A



Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,000.00	N/A
Project management of the transition	\$47,400.00	\$45,000.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$1,375.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
<b>Sub-total</b>	\$157,050.00	\$149,625.00	N/A	\$4,750.00	N/A
<b>Total for all systems</b>	\$5,087,990.00	\$4,142,997.27	N/A	\$2,736,373.09	N/A

## Components

Actual Information	
Description	File Name
Comprehensive coverage verification via field study, if needed	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Prepare request for Special Temporary Authorization	<b>Component Description:</b>  <b>Amount:</b>	WDBD STA /Interim Application \$1,375.00
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<b>Component Description:</b>  <b>Amount:</b>	Preparation of engineering section of FCC Form 2100 \$2,000.00
Project management of the transition	Information not provided.	
Perform engineering study for new channel assignment and antenna development	<b>Component Description:</b>  <b>Amount:</b>   <b>Component Description:</b>  <b>Amount:</b>   <b>Component Description:</b>  <b>Amount:</b>	RF Consulting Engineering to determine correct mask filter to avoid interference \$5,000.00  Engineering study work for new channel assignment and antenna development \$125.00  Engineering study work for new channel assignment and antenna development \$1,250.00

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
---	---------------------------

## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$64,557.00</b>	<b>\$55,607.00</b>		<b>\$20,886.99</b>	
DTV Medical Facility Notification	\$11,550.00	\$2,600.00	Group quote attached	\$2,600.00	N/A
Equipment Storage	<i>\$30,500.00</i>	\$30,500.00	Estimate for Dielectric on site antenna storage Dielectric letter attached	\$874.02	N/A
Equipment Shelter Repairs	<i>\$6,500.00</i>	\$6,500.00	Kain Masonry Contractors - Equipment shelter wall repairs	\$6,500.00	N/A
Security service	<i>\$7,992.00</i>	\$7,992.00	Armed security provided by vendor to the equipment shelter site	\$7,992.00	N/A
MVPD Notification of Channel Change	<i>\$2,000.00</i>	\$2,000.00	estimate	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$2,970.00</i>	\$2,970.00	On site forklift rental estimate Representative quote attached	\$2,920.97	N/A
Develop and air announcement of upcoming channel change	<i>\$2,850.00</i>	\$2,850.00	estimate for on air rescan announcement production Quote attached	N/A	N/A

FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$195.00	fixed FCC filing fee	N/A	N/A
<b>Sub-total</b>	\$64,557.00	\$55,607.00	N/A	\$20,886.99	N/A
<b>Total for all systems</b>	\$5,087,990.00	\$4,142,997.27	N/A	\$2,736,373.09	N/A

## Components

Actual Information		
Description	File Name	
DTV Medical Facility Notification	<b>Component Description:</b>  <b>Amount:</b>	Medical Notification mailing complete per FCC Repack \$2,600.00
Equipment Storage	<b>Component Description:</b>  <b>Amount:</b>	40' Standard Tri Cam Container \$708.79
	<b>Component Description:</b>  <b>Amount:</b>	Equipment Storage \$165.23
Equipment Shelter Repairs	<b>Component Description:</b>  <b>Amount:</b>	Equipment Shelter Repairs \$6,500.00

Security service	<div> <div> <b>Component Description:</b>  <b>Amount:</b> </div> <div> Security  \$1,512.00 </div> </div> <div> <div> <b>Component Description:</b>  <b>Amount:</b> </div> <div> Security  \$6,480.00 </div> </div>
MVPD Notification of Channel Change	Information not provided.
Equipment Delivery and Handling Charges	<div> <div> <b>Component Description:</b>  <b>Amount:</b> </div> <div> 5000# Reach Lift  \$2,713.37 </div> </div> <div> <div> <b>Component Description:</b>  <b>Amount:</b> </div> <div> 5000# Reach lift  \$207.60 </div> </div>
Develop and air announcement of upcoming channel change	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	Information not provided.

Cost Information	Grand Total			
		Predetermined Cost Estimate	Estimated Cost	Actual Cost
	Total for all systems	\$5,087,990.00	\$4,142,997.27	\$2,736,373.09

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	



4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Robert Thurber</b> <i>VP Engineering</i></p> <p>10/23/2018</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Robert Thurber</b> <i>VP, Engineering</i></p> <p>10/23/2018</p>

## Attachments