



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **71326** | Service: **DTV** | Call **WDBD** | Channel: **14 (UHF)** |  
ID: | Sign:  
File **0000024800**  
Number:  
FRN: **0021937883** | Date **03/02**  
Submitted: **/2019**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>WDBD LICENSE SUBSIDIARY, LLC</b> Doing Business As: WDBD LICENSE SUBSIDIARY, LLC	Robert Folliard 4370 Peachtree Road, NE Atlanta, GA 30319 United States	+1 (202) 750- 1585	robert. folliard@gray. tv	Limited Liability Company

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

## Broadcaster Information and Transition Plan

Question	Response
----------	----------

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	Install interim (shared) antenna on existing interim tower Remove existing shared antenna and replace with individual antennas and lines Transmitter Plan attached

## Transmitters

Section	Question	Response
<b>Transmitter Related Expenses</b>	Do you have transmitter related expenses?	Yes

**Auxiliary  
Transmitter****Add Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Emergency Backup
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	TBA
	Year	2003
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	1.2 kW

**Auxiliary  
Transmitter****New Transmitter Costs**

Section	Question	Response
<b>New Transmitter</b>	Use	Auxiliary (Backup)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	UAXTE-2
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	1.1 kW
	Justification for New Transmitter	Existing transmitter can not be retuned

**Auxiliary  
Transmitter****Other Transmitter Costs**

Section	Question	Response
<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No

	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Auxiliary Transmitter**      **Other Transmitter Cost Not Listed**  
Information not provided.

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	DCX
	Year	2003
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	40 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-50
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	30.1 kW
	Justification for New Transmitter	Existing transmitter can not be retuned Headroom analysis attached

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes

	Description	EMT distribution to transmitters from switchgear. Quote attached: WDBD Permanent TRANSMITTERS
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary Transmitter**

**Other Transmitter Cost Not Listed**

Name	Description
<b>Transmitter de-install</b>	removal of existing transmitters and electrical prior to permanent tx install.

**Interim  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
<b>New Transmitter</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase
	Manufacturer	
	Model	ULXTE-60
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	30 kW
	Justification for New Transmitter	existing transmitters have to be removed prior to installing new mains due to space issues. Interim tx to be installed in leased building. Please see attachment: WDBD WLOO Plan rev c. docx

**Interim  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes

	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
	Description	EMT conduit for distribution from switchgear to transmitters. Quote attached: WDBD WLOO Interim TRANSMITTERS
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	1
<b>Inside RF System</b>	Is an additional interior RF system required to support this interim transmitter?	Yes

**Interim  
Transmitter**

**Other Transmitter Cost Not Listed**

Information not provided.

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary  
Antenna**

**Existing Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	Yes
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
<b>Existing Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Other
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	Broadband Slot
	ERP: (Effective Radiated Power) .....	981.0 kW

	Manufacturer	
	Model	ATW28h3-HST1-40H
	Year	2003

**Facility ID's and Call Signs of all stations with whom the antenna is shared.**

Facility ID	Call Sign
84253	WLOO

Primary  
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	555.0 kW
	Manufacturer	

Model	TFU-28JSA /VP-R 3T180
Year	2019
Justification for New Antenna	existing shared broadband slot can not be retuned. (cut for ch 40/41) Station will install a new single channel antenna as it is less expensive than installing a combined shared system. E- pol premium is not reimbursable

## Primary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	No

	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Interim  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	Yes
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
<b>New Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Slot
	Number of Stations Supported	2
	Number of Panels/Bays	24
	Lower Limit	470.00 MHz
	Upper Limit	584.00 MHz
	Design power capacity in use	90.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	350.0 kW
	Manufacturer	
	Model	TFU-WB24
	Year	2019

	Justification for New Antenna	Interim during antenna and line change
--	-------------------------------	--

## Interim Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	Yes
	Type	New
	Number of channels supported	2
	Frequencies of channels supported	RF channel
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	Yes
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for an antenna?	No
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

Enter a list of RF channel numbers.

RF Channel Number
41
40

**Interim  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary  
Transmission Line**

**Existing Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	Yes
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Rigid
	Diameter	8 3/16 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	2060 feet per run

**Facility ID's and Call Signs of all stations with whom the transmission line is shared.**

Facility ID	Call Sign
84253	WLOO

**Primary** **New Transmission Line**  
**Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	2030 feet per run
	Justification for New Transmission Line	existing broadband can not be retuned to work at Ch-14 and will be used as shared interim facility with WLOO Network analysis composite attached

**Primary** **Other Transmission Line Expenses Not Listed**  
**Transmission Line**

Information not provided.

**Interim**  
**Transmission Line**

**New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Rigid
	Diameter	6 1/8 inches
	Segment Length	Broadband
	Other Segment Length	
	Number of parallel runs	1
	Length	750 feet per run
	Justification for New Transmission Line	Justification and costs contained in attachment: WDWD WLOO Interim Line. docx

**Interim**  
**Transmission Line**

**Other Transmission Line Expenses Not Listed**

Information not provided.

**Tower Equipment And Rigging Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Auxiliary Tower**

**Add Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Auxiliary (Backup)
	Description of Use	interim
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	No
	ASR Number	
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	32° 12' 49.9" N-
	Longitude (NAD83)	090° 22' 56.5" W-
	Overall Structure Height	745.00 feet
	Support Structure Height	700.00 feet
	Ground Elevation Above Mean Sea Level (AMSL)	410.00 feet

Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
Tower Owner	WLBT
Date Constructed	02/02/2006

### Auxiliary Tower

#### Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

### Auxiliary Tower

#### Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

### Auxiliary Tower

#### Other Tower Expenses Not Listed

Name	Description
Removal of dormant equip	To allow installation of interim antenna and line

**Primary  
Tower****Existing Tower**

Section	Question	Response
<b>Existing Tower Description</b>	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
<b>Existing Tower Structure Registration</b>	Do you have a tower registration number?	No
	ASR Number	
<b>Coordinates (NAD83 ( North American Datum of 1983))</b>	Latitude (NAD83)	32° 12' 49.9" N-
	Longitude (NAD83)	090° 22' 56.5" W-
	Overall Structure Height	1998.01 feet
	Support Structure Height	1879.90 feet
	Ground Elevation Above Mean Sea Level (AMSL)	410.10 feet
	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	WLBT, LLC

Date Constructed

08/02/1999

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

Facility ID	Call Sign	Service
59822	WMSI-FM	FM
68542	WLBT	DTV
84253	WLOO	DTV
37177	WSTZ-FM	FM

**Primary  
Tower**

**Tower Modification Costs**

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

**Primary  
Tower**

**Tower Rigging Costs**

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary  
Tower**

**Other Tower Expenses Not Listed**

Information not provided.

**Outside  
Professional Services Costs**

Section	Question	Response
<b>Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	300
	Explanation	Pattern analysis Antenna Spec Transmitter Spec Building drawings Installation Supervision Accounting Internal Legal
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A

<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	No
	Address transition timing and coordination issues w/ other stations and wireless providers	No
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

**Outside Other Professional Services Expenses Not Listed**  
**Professional Services Costs** Services not provided.

## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	Yes
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other  
Expenses**

**Other Expenses Not Listed**

Name	Description
Equipment Shelter Repairs	Repair wall at the equipment shelter
Security service	Armed security provided by vendor to the equipment shelter site

## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Interim Transmitter ULXTE-60</b>	<b>\$1,267,980.50</b>	<b>\$1,214,995.18</b>		<b>\$975,313.81</b>	
UHF inside RF system including switching	\$147,500.00	\$93,930.00	Dielectric quote 981002 Line 1 attached	N/A	N/A
Channel 14 -- Additional field engineering time, 1 days	<i>\$6,400.00</i>	\$6,400.00	N/A	N/A	N/A
Other Electrical Service: EMT conduit for distribution from switchgear to transmitters. Quote attached: WDBD WLOO Interim TRANSMITTERS	<i>\$92,080.50</i>	\$92,080.50	Please see attached quote from WDBD H&H Electrical - Interim Transmitter	\$0.00	N/A
Transformer 3 phase/480v - 300 KVA	\$36,800.00	\$35,000.00	N/A	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	\$947,000.00	\$987,584.68	Quote attached (per change order Q-76402)	\$975,313.81	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$0.00	included in electrical quote	N/A	N/A

<b>Primary Transmitter ULXTE-50</b>	<b>\$1,407,310.00</b>	<b>\$1,312,284.84</b>		<b>\$877,536.63</b>	
Transmitter de-install	<b>\$33,420.00</b>	\$33,420.00	Quote attached Raycom - Clinton Quote WDBD	N/A	N/A
Channel 14 Mask Filter	\$189,500.00	\$0.00	included in main tx quote	N/A	N/A
RF Consulting Engineer	\$5,260.00	\$5,000.00	N/A	\$0.00	N/A
Other Electrical Service: EMT distribution to transmitters from switchgear. Quote attached: WDBD Permanent TRANSMITTERS	<b>\$157,130.00</b>	\$157,130.00	Please see attached quote from WDBD H&H Electrical - Primary Transmitter	\$93,460.50	N/A
Transformer 3 phase/480v - 300 KVA	\$36,800.00	\$35,000.00	N/A	N/A	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	\$947,000.00	\$1,045,434.84	Quote attached Headroom analysis attached	\$784,076.13	N/A
<b>Auxiliary Transmitter UAXTE-2</b>	<b>\$315,500.00</b>	<b>\$69,160.55</b>		<b>\$62,219.53</b>	
Channel 14 Mask Filter	\$189,500.00	\$0.00	included in backup transmitter quote	N/A	N/A

UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$126,000.00	\$69,160.55	Quote attached	\$62,219.53	N/A
<b>Sub-total</b>	\$2,990,790.50	\$2,596,440.57	N/A	\$1,915,069.97	N/A
<b>Total for all systems</b>	\$5,215,771.55	\$4,393,642.22	N/A	\$2,695,876.01	N/A

## Components

Actual Information	
Description	File Name
UHF inside RF system including switching	Information not provided.
Channel 14 -- Additional field engineering time, 1 days	Information not provided.
Other Electrical Service: EMT conduit for distribution from switchgear to transmitters. Quote attached: WDBD WLOO Interim TRANSMITTERS	Information not provided.
Transformer 3 phase/480v - 300 KVA	Information not provided.
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	<div> <b>Component Description:</b> ULXTE-60  <b>Amount:</b> \$361,452.99 </div> <div> <b>Component Description:</b> Interim Transmitter  <b>Amount:</b> \$301,415.02 </div> <div> <b>Component Description:</b> Interim Transmitter  <b>Amount:</b> \$312,445.80 </div>
Switchgear - industrial 800 amp	Information not provided.

Transmitter de-install	Information not provided.	
Channel 14 Mask Filter	Information not provided.	
RF Consulting Engineer	<b>Component Description:</b> <b>Amount:</b>	RF consulting \$5,000.00
Other Electrical Service: EMT distribution to transmitters from switchgear. Quote attached: WDBD Permanent TRANSMITTERS	<b>Component Description:</b> <b>Amount:</b>	Final Construction Draw on permanent transmitter site \$25,616.25
	<b>Component Description:</b> <b>Amount:</b>	Construction Draw for electrical panels for the new transmitter building \$20,700.00
	<b>Component Description:</b> <b>Amount:</b>	Construction Draw \$28,980.00
	<b>Component Description:</b> <b>Amount:</b>	Construction Draw \$22,000.00
	<b>Component Description:</b> <b>Amount:</b>	Draw for electrical installation on new transmitters \$20,700.00
	<b>Component Description:</b> <b>Amount:</b>	Final Draw on temporary transmitter site \$21,780.50
Transformer 3 phase/480v - 300 KVA	Information not provided.	

Switchgear - industrial 800 amp	Information not provided.	
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	<b>Component Description:</b> <b>Amount:</b>	Primary Transmitter \$522,717.42
	<b>Component Description:</b> <b>Amount:</b>	Primary Transmitter \$156,815.23
	<b>Component Description:</b> <b>Amount:</b>	ULXTE-50 \$104,543.48
Channel 14 Mask Filter	Information not provided.	
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	<b>Component Description:</b> <b>Amount:</b>	UAXTE-2 Transmitter \$10,349.11
	<b>Component Description:</b> <b>Amount:</b>	UAXTE-2-E \$6,916.06
	<b>Component Description:</b> <b>Amount:</b>	Transmitter, Mask Filter Saystem, Electrical, Installation & Proof \$10,374.08
	<b>Component Description:</b> <b>Amount:</b>	Transmitter, Mask Filter Saystem, Electrical, Installation & Proof \$34,580.28

## Cost Information

### Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Interim Antenna TFU-WB24</b>	<b>\$392,123.00</b>	<b>\$453,648.00</b>		<b>\$222,581.63</b>	
New combiner, cost per channel (without antenna)	\$84,200.00	\$257,105.00	Dielectric quote 981002 includes mask filters due to adjacent channel combining.	\$57,848.63	N/A
Combiner output splitting /switching for dual feed lines, if applicable	\$126,000.00	\$14,950.00	Dielectric Quote 981002 line 3	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
UHF - High Power, Side Mount, basic slot antenna, 24 bay,, 350 kW input, directional,, horizontally polarized	<b><i>\$175,193.00</i></b>	\$175,193.00	quote attached	\$164,733.00	N/A

<b>Primary Antenna TFU-28JSA /VP-R 3T180</b>	<b>\$204,250.00</b>	<b>\$202,260.00</b>		<b>\$167,917.90</b>	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$5,686.90	N/A
UHF - High Power, Side Mount, basic slot antenna, 555 kW input, directional,, elliptically or circularly polarized	<b>\$169,110.00</b>	\$169,110.00	Quote attached E-pol premium is deducted from quote	\$143,743.50	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$21,750.00	Quote attached	\$18,487.50	N/A
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A
<b>Sub-total</b>	<b>\$596,373.00</b>	<b>\$655,908.00</b>	N/A	<b>\$390,499.53</b>	N/A
<b>Total for all systems</b>	<b>\$5,215,771.55</b>	<b>\$4,393,642.22</b>	N/A	<b>\$2,695,876.01</b>	N/A

## Components

Actual Information	
Description	File Name
New combiner, cost per channel (without antenna)	<b>Component Description:</b> Interim Antenna
	Combiner
	<b>Amount:</b> \$57,848.63
	<b>Component Description:</b> Combiner
	<b>Amount:</b> \$115,697.25
	<b>Component Description:</b> Interim Combiner
	<b>Amount:</b> \$57,848.63
Combiner output splitting /switching for dual feed lines, if applicable	Information not provided.
Sweep test of existing antenna	Information not provided.

UHF - High Power, Side Mount, basic slot antenna, 24 bay,, 350 kW input, directional,, horizontally polarized	<b>Component Description:</b>  <b>Amount:</b>	Antennas, Elbow, EIA Length, Reducer, Test Transition, Repack Sweep \$17,519.30
	<b>Component Description:</b> <b>Amount:</b>	Interim Antenna \$87,596.50
	<b>Component Description:</b>  <b>Amount:</b>	Antennas, elbow, EIA length, reducer, test transition, on-site engineer \$43,798.25
	<b>Component Description:</b>  <b>Amount:</b>	Antennas, Elbow, EIA Length, Reducer, Test Transition, Repack Sweep \$15,818.95

Sweep test of existing antenna	<b>Component Description:</b> <b>Amount:</b>	WDBD Jackson, MS engineering services \$246.90
	<b>Component Description:</b> <b>Amount:</b>	Sweep Test \$640.00
	<b>Component Description:</b> <b>Amount:</b>	Sweep Test \$3,200.00
	<b>Component Description:</b> <b>Amount:</b>	Sweep Test \$1,600.00
UHF - High Power, Side Mount, basic slot antenna, 555 kW input, directional,, elliptically or circularly polarized	<b>Component Description:</b> <b>Amount:</b>	Primary Antenna \$42,277.50
	<b>Component Description:</b> <b>Amount:</b>	Lower power side mount, side mount brackets, \$84,555.00
	<b>Component Description:</b> <b>Amount:</b>	Side Mount, Side Mount Brackets, Elbow Complex, Rigid Transmission Line, Repack Sweep, Repack Vpol \$16,911.00

<p>Side mount brackets for high power antennas (if not included in antenna base cost)</p>	<table> <tr> <td data-bbox="707 98 1114 376"> <p><b>Component Description:</b></p> <p><b>Amount:</b></p> </td><td data-bbox="1114 98 1428 376"> <p>Side Mount Bracket</p> <p>\$10,875.00</p> </td></tr> <tr> <td data-bbox="707 376 1114 654"> <p><b>Component Description:</b></p> <p><b>Amount:</b></p> </td><td data-bbox="1114 376 1428 654"> <p>Primary Antenna - Side Mount Brackets</p> <p>\$5,437.50</p> </td></tr> <tr> <td data-bbox="707 654 1114 824"> <p><b>Component Description:</b></p> <p><b>Amount:</b></p> </td><td data-bbox="1114 654 1428 824"> <p>Side Mount Bracket</p> <p>\$2,175.00</p> </td></tr> </table>	<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>Side Mount Bracket</p> <p>\$10,875.00</p>	<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>Primary Antenna - Side Mount Brackets</p> <p>\$5,437.50</p>	<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>Side Mount Bracket</p> <p>\$2,175.00</p>
<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>Side Mount Bracket</p> <p>\$10,875.00</p>						
<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>Primary Antenna - Side Mount Brackets</p> <p>\$5,437.50</p>						
<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>Side Mount Bracket</p> <p>\$2,175.00</p>						
<p>Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)</p>	<p>Information not provided.</p>						

Cost  
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$174,000.00	\$118,311.80		\$0.00	
Rigid Transmission Line - copper, 6 1/8" broadband	\$174,000.00	\$118,311.80	Quote attached	\$0.00	N/A
Primary Transmission Line	\$410,060.00	\$243,426.40		\$237,897.90	
Rigid Transmission Line - copper, 6 1/8"	\$410,060.00	\$243,426.40	Quote attached (see main antenna quote)	\$237,897.90	N/A
Sub-total	\$584,060.00	\$361,738.20	N/A	\$237,897.90	N/A
Total for all systems	\$5,215,771.55	\$4,393,642.22	N/A	\$2,695,876.01	N/A

Components

Actual Information	
Description	File Name
Rigid Transmission Line - copper, 6 1/8" broadband	<div><div>Component Description:</div><div>Amount:</div><div>Component Description:</div><div>Amount:</div></div> <div>transmission line, engineer on-site \$53,240.31  Transmission line, field engineer \$53,240.31</div>

Rigid Transmission Line -  
copper, 6 1/8"

**Component Description:** Measure TX line  
**Amount:** \$3,527.17

**Component Description:** Primary  
Transmission Line  
**Amount:** \$24,342.64

**Component Description:** Primary  
Transmission Line  
**Amount:** \$60,856.60

**Component Description:** Rigid  
Transmission Line  
Cooper  
**Amount:** \$30,985.46

**Component Description:** Primary  
Transmission Line  
**Amount:** \$121,713.20

Cost  
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Auxiliary Tower GTOWER	\$430,634.00	\$79,753.00		\$38,504.50	
Minor tower reinforcement /modifications	\$158,000.00	\$18,169.00	Stainless quote (parts): \$10,169 quote attached. Labor to install estimate: \$8,000	\$5,084.50	N/A
Removal of dormant equip	<i>\$35,834.00</i>	\$35,834.00	Quote from Centerline	\$33,420.00	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$5,750.00	Structural analysis Quote attached	\$0.00	N/A

Tall Tower (greater than 500')	\$210,500.00	\$20,000.00	additional cost estimate for installing interim 6" line (700'). Antenna install cost contained in main tower estimate	N/A	N/A
<b>Primary Tower TOWER</b>	<b>\$381,100.00</b>	<b>\$382,438.40</b>		<b>\$55,182.50</b>	
Structural engineering tower load study for well documented tower	\$12,600.00	\$32,438.40	per invoices received: FDH Infrastructure Services, LLC. invoices E- 162622 & E- 162623.	\$20,702.00	Per invoices received
Minor tower reinforcement /modifications	\$158,000.00	\$150,000.00	N/A	\$34,480.50	N/A
Tall Tower (greater than 500')	\$210,500.00	\$200,000.00	N/A	N/A	N/A
<b>Sub-total</b>	<b>\$811,734.00</b>	<b>\$462,191.40</b>	<b>N/A</b>	<b>\$93,687.00</b>	<b>N/A</b>
<b>Total for all systems</b>	<b>\$5,215,771.55</b>	<b>\$4,393,642.22</b>	<b>N/A</b>	<b>\$2,695,876.01</b>	<b>N/A</b>

## Components

**Actual Information**  
**Description**

**File Name**

Minor tower reinforcement /modifications	<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>Materials - C-clamps, center gussets, sub-horizontals with spacers</p> <p>\$5,084.50</p>
Removal of dormant equip	<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>Service Call - hardline &amp; microwave</p> <p>\$33,420.00</p>
Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>WDBD-450-Existing Auxiliary Tower - Tower Mapping Undocumented /Poorly Documented Tower</p> <p>\$4,500.00</p>
Tall Tower (greater than 500')	Information not provided.	

Structural engineering  
tower load study for well  
documented tower

**Component Description:** engineering -  
structural analysis  
**Amount:** \$2,750.00

**Component Description:** STNLSA STNL  
Structural Analysis  
**Amount:** \$5,084.50

**Component Description:** Inspection and  
mapping services  
**Amount:** \$6,651.90

**Component Description:** STNLSA STNL  
Structural Analysis  
**Amount:** \$2,875.00

**Component Description:** Engineering -  
structural analysis  
**Amount:** \$2,750.00

**Component Description:** STNLSA STNL  
Structural Analysis  
**Amount:** \$2,875.00

**Component Description:** STNLSA STNL  
Structural Analysis  
**Amount:** \$9,452.00

Minor tower reinforcement /modifications	<b>Component Description:</b> <b>Amount:</b>	Engineering - material only \$18,754.00
	<b>Component Description:</b> <b>Amount:</b>	Modification Material Transmission line support material \$9,452.00
	<b>Component Description:</b> <b>Amount:</b>	Temporary Frame \$3,024.50
	<b>Component Description:</b> <b>Amount:</b>	Engineering - material only \$18,754.00
	<b>Component Description:</b> <b>Amount:</b>	Modification materials to upgrade the existing tower \$3,250.00
Tall Tower (greater than 500')	Information not provided.	

## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$157,050.00</b>	<b>\$250,550.00</b>		<b>\$29,091.73</b>	
Project management of the transition	\$47,400.00	\$144,675.00	Widelity Strategic Support Quote	\$21,785.35	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	\$703.73	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$567.19	N/A

Prepare request for Special Temporary Authorization	\$2,050.00	\$2,375.00	Per invoices received	\$2,375.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$8,250.00	du Treil, Lundin & Rackley, Inc. invoice 240646	\$1,375.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,285.46	N/A
<b>Sub-total</b>	\$157,050.00	\$250,550.00	N/A	\$29,091.73	N/A
<b>Total for all systems</b>	\$5,215,771.55	\$4,393,642.22	N/A	\$2,695,876.01	N/A

## Components

**Actual Information**  
**Description**

**File Name**

Project management of the transition	<b>Component Description:</b> <b>Amount:</b>	Project Management \$8,600.90
	<b>Component Description:</b> <b>Amount:</b>	Project Management \$3,419.95
	<b>Component Description:</b> <b>Amount:</b>	Project Management \$4,654.10
	<b>Component Description:</b> <b>Amount:</b>	Project management \$5,110.40
Comprehensive coverage verification via field study, if needed	Information not provided.	
Attorney Fees - Prepare and File request for Special Temporary Authorization	<b>Component Description:</b> <b>Amount:</b>	WDBD-550-Attorney - Special Temporary Authorization \$703.73
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	<b>Component Description:</b> <b>Amount:</b>	Professional Services Rendered \$567.19

Prepare request for Special Temporary Authorization	<table> <tr> <td data-bbox="713 174 1023 210"><b>Component Description:</b></td><td data-bbox="1157 174 1378 244">STA modification /interim application</td></tr> <tr> <td data-bbox="713 255 826 291"><b>Amount:</b></td><td data-bbox="1157 255 1276 291">\$1,000.00</td></tr> <tr> <td data-bbox="713 394 1023 430"><b>Component Description:</b></td><td data-bbox="1157 394 1378 463">WDBD STA /Interim Application</td></tr> <tr> <td data-bbox="713 474 826 510"><b>Amount:</b></td><td data-bbox="1157 474 1276 510">\$1,375.00</td></tr> </table>	<b>Component Description:</b>	STA modification /interim application	<b>Amount:</b>	\$1,000.00	<b>Component Description:</b>	WDBD STA /Interim Application	<b>Amount:</b>	\$1,375.00				
<b>Component Description:</b>	STA modification /interim application												
<b>Amount:</b>	\$1,000.00												
<b>Component Description:</b>	WDBD STA /Interim Application												
<b>Amount:</b>	\$1,375.00												
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.												
Perform engineering study for new channel assignment and antenna development	<table> <tr> <td data-bbox="713 799 1023 835"><b>Component Description:</b></td><td data-bbox="1157 799 1369 1032">Engineering study work for new channel assignment and antenna development</td></tr> <tr> <td data-bbox="713 1043 826 1079"><b>Amount:</b></td><td data-bbox="1157 1043 1276 1079">\$1,250.00</td></tr> <tr> <td data-bbox="713 1182 1023 1218"><b>Component Description:</b></td><td data-bbox="1157 1182 1378 1368">RF Consulting Engineering to determine correct mask filter to avoid interference</td></tr> <tr> <td data-bbox="713 1379 826 1415"><b>Amount:</b></td><td data-bbox="1157 1379 1276 1415">\$5,000.00</td></tr> <tr> <td data-bbox="713 1518 1023 1554"><b>Component Description:</b></td><td data-bbox="1157 1518 1369 1751">Engineering study work for new channel assignment and antenna development</td></tr> <tr> <td data-bbox="713 1762 826 1798"><b>Amount:</b></td><td data-bbox="1157 1762 1254 1798">\$125.00</td></tr> </table>	<b>Component Description:</b>	Engineering study work for new channel assignment and antenna development	<b>Amount:</b>	\$1,250.00	<b>Component Description:</b>	RF Consulting Engineering to determine correct mask filter to avoid interference	<b>Amount:</b>	\$5,000.00	<b>Component Description:</b>	Engineering study work for new channel assignment and antenna development	<b>Amount:</b>	\$125.00
<b>Component Description:</b>	Engineering study work for new channel assignment and antenna development												
<b>Amount:</b>	\$1,250.00												
<b>Component Description:</b>	RF Consulting Engineering to determine correct mask filter to avoid interference												
<b>Amount:</b>	\$5,000.00												
<b>Component Description:</b>	Engineering study work for new channel assignment and antenna development												
<b>Amount:</b>	\$125.00												

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<b>Component Description:</b>	Preparation of engineering section of FCC Form 2100
	<b>Amount:</b>	\$2,000.00
	<b>Component Description:</b>	Professional legal services
	<b>Amount:</b>	\$285.46

## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$75,764.05</b>	<b>\$66,814.05</b>		<b>\$29,629.88</b>	
Equipment Storage	<i>\$30,500.00</i>	\$30,500.00	Estimate for Dielectric on site antenna storage Dielectric letter attached	\$1,074.20	N/A
Security service	<i>\$12,852.00</i>	\$12,852.00	Increase from Bullock Investigations and Security invoice #5WLBT Armed security provided by vendor to the equipment shelter site	\$12,852.00	per invoices recieved
Equipment Shelter Repairs	<i>\$6,500.00</i>	\$6,500.00	Kain Masonry Contractors - Equipment shelter wall repairs	\$6,500.00	N/A
MVPD Notification of Channel Change	<i>\$2,000.00</i>	\$2,000.00	estimate	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$2,850.00</i>	\$2,850.00	estimate for on air rescan announcement production Quote attached	N/A	N/A

Equipment Delivery and Handling Charges	<b>\$9,317.05</b>	\$9,317.05	H&E Equipment Services, Inc. #94160181 & #94173587 H&E #93900383 On site forklift rental estimate Representative quote attached H&E Equipment Services invoice #94105974	\$6,603.68	per invoices received
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$195.00	fixed FCC filing fee	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$2,600.00	Group quote attached	\$2,600.00	N/A
<b>Sub-total</b>	\$75,764.05	\$66,814.05	N/A	\$29,629.88	N/A
<b>Total for all systems</b>	\$5,215,771.55	\$4,393,642.22	N/A	\$2,695,876.01	N/A

## Components

**Actual Information**  
**Description**

**File Name**

Equipment Storage	<table> <tr> <td data-bbox="724 174 1031 210"><b>Component Description:</b></td><td data-bbox="1166 174 1374 367">40' Standard tri cam container, Personal property expenses, Loss limitation waiver</td></tr> <tr> <td data-bbox="724 376 831 412"><b>Amount:</b></td><td data-bbox="1166 376 1246 412">\$11.79</td></tr> <tr> <td data-bbox="724 515 1031 551"><b>Component Description:</b></td><td data-bbox="1166 515 1353 586">40' Standard Tri Cam Container</td></tr> <tr> <td data-bbox="724 595 831 631"><b>Amount:</b></td><td data-bbox="1166 595 1262 631">\$188.39</td></tr> <tr> <td data-bbox="724 734 1031 770"><b>Component Description:</b></td><td data-bbox="1166 734 1366 846">Rental 174424 PO#2238 THIGP Unit 300071</td></tr> <tr> <td data-bbox="724 855 831 891"><b>Amount:</b></td><td data-bbox="1166 855 1246 891">\$48.00</td></tr> <tr> <td data-bbox="724 994 1031 1030"><b>Component Description:</b></td><td data-bbox="1166 994 1353 1066">40' Standard Tri Cam Container</td></tr> <tr> <td data-bbox="724 1075 831 1111"><b>Amount:</b></td><td data-bbox="1166 1075 1262 1111">\$708.79</td></tr> <tr> <td data-bbox="724 1214 1031 1249"><b>Component Description:</b></td><td data-bbox="1166 1214 1294 1285">Equipment Storage</td></tr> <tr> <td data-bbox="724 1294 831 1330"><b>Amount:</b></td><td data-bbox="1166 1294 1262 1330">\$165.23</td></tr> </table>	<b>Component Description:</b>	40' Standard tri cam container, Personal property expenses, Loss limitation waiver	<b>Amount:</b>	\$11.79	<b>Component Description:</b>	40' Standard Tri Cam Container	<b>Amount:</b>	\$188.39	<b>Component Description:</b>	Rental 174424 PO#2238 THIGP Unit 300071	<b>Amount:</b>	\$48.00	<b>Component Description:</b>	40' Standard Tri Cam Container	<b>Amount:</b>	\$708.79	<b>Component Description:</b>	Equipment Storage	<b>Amount:</b>	\$165.23
<b>Component Description:</b>	40' Standard tri cam container, Personal property expenses, Loss limitation waiver																				
<b>Amount:</b>	\$11.79																				
<b>Component Description:</b>	40' Standard Tri Cam Container																				
<b>Amount:</b>	\$188.39																				
<b>Component Description:</b>	Rental 174424 PO#2238 THIGP Unit 300071																				
<b>Amount:</b>	\$48.00																				
<b>Component Description:</b>	40' Standard Tri Cam Container																				
<b>Amount:</b>	\$708.79																				
<b>Component Description:</b>	Equipment Storage																				
<b>Amount:</b>	\$165.23																				
Security service	<table> <tr> <td data-bbox="724 1464 1031 1500"><b>Component Description:</b></td><td data-bbox="1166 1464 1262 1500">Security</td></tr> <tr> <td data-bbox="724 1509 831 1545"><b>Amount:</b></td><td data-bbox="1166 1509 1286 1545">\$1,512.00</td></tr> <tr> <td data-bbox="724 1648 1031 1684"><b>Component Description:</b></td><td data-bbox="1166 1648 1262 1684">Security</td></tr> <tr> <td data-bbox="724 1693 831 1729"><b>Amount:</b></td><td data-bbox="1166 1693 1286 1729">\$6,480.00</td></tr> <tr> <td data-bbox="724 1832 1031 1868"><b>Component Description:</b></td><td data-bbox="1166 1832 1347 1868">1 Armed Guard</td></tr> <tr> <td data-bbox="724 1877 831 1912"><b>Amount:</b></td><td data-bbox="1166 1877 1286 1912">\$4,860.00</td></tr> </table>	<b>Component Description:</b>	Security	<b>Amount:</b>	\$1,512.00	<b>Component Description:</b>	Security	<b>Amount:</b>	\$6,480.00	<b>Component Description:</b>	1 Armed Guard	<b>Amount:</b>	\$4,860.00								
<b>Component Description:</b>	Security																				
<b>Amount:</b>	\$1,512.00																				
<b>Component Description:</b>	Security																				
<b>Amount:</b>	\$6,480.00																				
<b>Component Description:</b>	1 Armed Guard																				
<b>Amount:</b>	\$4,860.00																				

Equipment Shelter Repairs	<div> <div>Component Description:</div> <div>Equipment Shelter Repairs</div> <div>Amount:</div> <div>\$6,500.00</div> </div>
MVPD Notification of Channel Change	Information not provided.
Develop and air announcement of upcoming channel change	Information not provided.
Equipment Delivery and Handling Charges	<div> <div>Component Description:</div> <div>5000# Reach lift</div> <div>Amount:</div> <div>\$207.60</div> </div> <div> <div>Component Description:</div> <div>Diesel fuel and Pick up Charge</div> <div>Amount:</div> <div>\$192.60</div> </div> <div> <div>Component Description:</div> <div>10000# Reach Lift</div> <div>Amount:</div> <div>\$2,010.00</div> </div> <div> <div>Component Description:</div> <div>5000# Reach Lift</div> <div>Amount:</div> <div>\$2,148.04</div> </div> <div> <div>Component Description:</div> <div>5000# Reach Lift</div> <div>Amount:</div> <div>\$2,045.44</div> </div> <div> <div>Component Description:</div> <div>5000# Reach Lift</div> <div>Amount:</div> <div>\$2,713.37</div> </div>
FCC Filing Fees - Special Temporary Authorization request	Information not provided.

DTV Medical Facility Notification	<table><tr><td data-bbox="710 96 1141 324"><b>Component Description:</b></td><td data-bbox="1141 96 1434 324">Medical Notification mailing complete per FCC Repack</td></tr><tr><td data-bbox="710 324 1141 432"><b>Amount:</b></td><td data-bbox="1141 324 1434 432">\$2,600.00</td></tr></table>	<b>Component Description:</b>	Medical Notification mailing complete per FCC Repack	<b>Amount:</b>	\$2,600.00
<b>Component Description:</b>	Medical Notification mailing complete per FCC Repack				
<b>Amount:</b>	\$2,600.00				

Cost Information	Grand Total			
		Predetermined Cost Estimate	Estimated Cost	Actual Cost
	Total for all systems	\$5,215,771.55	\$4,393,642.22	\$2,695,876.01

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Robert Thurber</b> <i>VP Engineering</i></p> <p>03/02/2019</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Robert Thurber</b> <i>VP Engineering</i></p> <p>03/02/2019</p>

## Attachments