



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **69753** | Service: **DCA** | Call **KVER-CD** | Channel: **27 (UHF)** |
ID: | Sign:
File **0000028330**
Number:
FRN: **0001529627** | Date **03/12**
Submitted: **/2019**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
ENTRAVISION HOLDINGS, LLC	Entravision Communications	+1 (310) 447-3870	mboelke@entravision.com	Limited Liability Company
Doing Business As: ENTRAVISION HOLDINGS, LLC	SUITE 6000W 2425 OLYMPIC BLVD SANTA MONICA, CA 90404 United States			

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Samuel Hariton <i>Widely</i>	4031 University Dr Suite 100 Fairfax, VA 22030 United States	+1 (339) 222-8107	sam.hariton@widely.com

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	The plan is for KVER-CD to replace the existing Channel 41 system with a new Channel 27 antenna, new 1-5/8" line, and a new transmitter.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	UAX-1000ATRK37D
	Year	2014
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	1.25 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	UAXTE- 2R37
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	1.2 kW
	Justification for New Transmitter	New transmitter is necessary because the existing transmitter is not capable of being economically retuned as because doing so requires shipping the transmitter back to the manufacturer

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No

	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
	Description	The new main transmitter will require reconfiguration of the electrical service on site. Based on verbal guidance from local electrical contractors, KVER-CD estimated the electrical work cost.
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter	Other Transmitter Cost Not Listed
	Information not provided.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna Manufacturer and Type	Class	Class A
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	15.0 kW

Manufacturer	
Model	ALP12L3- HSW-41
Year	2014

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Types	Class	Class A
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	15.0 kW
	Manufacturer	

Model	TLP-12/VP-R C160
Year	2017
Justification for New Antenna	A new antenna is necessary because the existing antenna cannot be retuned to the new channel and is not capable of broadcasting on channel 25.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Name	Description
Side Mount Brackets	Bug in Cost section. Including Side Mount Brackets here.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary
Transmission Line

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Flexible Air
	Diameter	1 5/8 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	120 feet per run

Primary **New Transmission Line**
Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Flexible Air
	Diameter	1 5/8 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	120 feet per run
	Justification for New Transmission Line	Buying new transmission line allows KVER to install and power the new antenna on the new transmitter without an extended period of time off-air.

Primary **Other Transmission Line Expenses Not Listed**
Transmission Line

Information not provided.

**Tower
Equipment
And
Rigging
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary
Tower**

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	Yes
Existing Tower Structure Registration	Do you have a tower registration number?	No
	ASR Number	
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	33° 51' 56.7" N-
	Longitude (NAD83)	116° 26' 01.4" W-
	Overall Structure Height	114.00 feet
	Support Structure Height	94.00 feet
	Ground Elevation Above Mean Sea Level (AMSL)	1542.00 feet

	Structure Type	LTOWER - Lattice Tower
	Tower Owner	Insite Wireless Group
	Date Constructed	01/01/1996

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
11747	KEZN	FM

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	No reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary
Tower

Other Tower Expenses Not Listed

Name	Description
Structural Analysis	Structural Analysis to be completed after mapping complete.

**Outside
Professional**

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	595
	Explanation	KVER-CD does not have sufficient resource capacity and expertise in house to handle all of the reimbursement filing by the construction deadline of Phase 3 on June 21, 2019. KVER-CD will hire an outside firm to ensure a timely and well managed transition
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A

	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A

	Justification	N/A
--	---------------	-----

Outside Professional Services Costs **Other Professional Services Expenses Not Listed**
Services provided.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses	Other Expenses Not Listed
	Information not provided.

Cost
Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter UAXTE-2R37	\$146,000.00	\$140,000.00		\$46,720.78	
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$126,000.00	\$120,000.00	N/A	\$46,720.78	N/A
Other Electrical Service: The new main transmitter will require reconfiguration of the electrical service on site. Based on verbal guidance from local electrical contractors, KVER-CD estimated the electrical work cost.	<i>\$20,000.00</i>	\$20,000.00	N/A	N/A	N/A
Sub-total	\$146,000.00	\$140,000.00	N/A	\$46,720.78	N/A
Total for all systems	\$532,930.00	\$547,397.02	N/A	\$147,992.03	N/A

Components

Actual Information	
Description	File Name

UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	<div> <div>Component Description:</div> <div>Transmitter</div> </div> <div> <div>Amount:</div> <div>\$46,720.78</div> </div>
<p>Other Electrical Service: The new main transmitter will require reconfiguration of the electrical service on site. Based on verbal guidance from local electrical contractors, KVER-CD estimated the electrical work cost.</p>	Information not provided.

Cost
Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna TLP-12/VP-R C160	\$55,030.00	\$76,870.00		\$31,203.00	
UHF - Lower Power Side Mount, Class A One Station antenna -- basic	\$26,300.00	\$48,370.00	Dielectric Quote Attached	\$31,203.00	N/A
Side Mount Brackets	<i>\$22,000.00</i>	\$22,000.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,500.00	Quote from Chuck Britt attached	N/A	N/A
Sub-total	\$55,030.00	\$76,870.00	N/A	\$31,203.00	N/A
Total for all systems	\$532,930.00	\$547,397.02	N/A	\$147,992.03	N/A

Components

Actual Information Description	File Name
-----------------------------------	-----------

UHF - Lower Power Side Mount, Class A One Station antenna -- basic	Component Description:	UHF - Low-medium power side mount; Other VPOL components; Flexible transmission line; etc.
	Amount:	\$3,120.30
	Component Description:	UHF Low-Medium Power Side Mount
	Amount:	\$14,041.35
	Component Description:	UHF-Low-Medium Power Side Mount Antenna
	Amount:	\$14,041.35
Side Mount Brackets	Information not provided.	
Sweep test of existing antenna	Information not provided.	

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$3,960.00	\$3,594.52		\$3,594.51	
Flexible Air Transmission Line - dielectric, 1 5/8"	\$3,960.00	\$3,594.52	Based on quote from Manufacturer.	\$3,594.51	N/A
Sub-total	\$3,960.00	\$3,594.52	N/A	\$3,594.51	N/A
Total for all systems	\$532,930.00	\$547,397.02	N/A	\$147,992.03	N/A

Components

Actual Information Description	File Name
Flexible Air Transmission Line - dielectric, 1 5/8"	Component Description: KVER-310-New Primary Transmission Line
	Amount: \$359.45
	Component Description: KVER-310-New Primary Transmission Line
	Amount: \$1,617.53
	Component Description: New Transmission Line
	Amount: \$1,617.53

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower LTOWER	\$122,500.00	\$118,360.00		\$2,081.40	
Structural Analysis	<i>\$12,000.00</i>	\$12,000.00	N/A	\$2,081.40	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$25,000.00	N/A	N/A	N/A
Short Tower (less than 500')	\$84,200.00	\$81,360.00	Based on quote by Tower installation firm.	N/A	N/A
Sub-total	\$122,500.00	\$118,360.00	N/A	\$2,081.40	N/A
Total for all systems	\$532,930.00	\$547,397.02	N/A	\$147,992.03	N/A

Components

Actual Information Description	File Name
-----------------------------------	-----------

Structural Analysis	Component Description: Broadcast Tower Structural Analysis-KVER Amount: \$2,081.40
Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	Component Description: Tower mapping and prep of doc necessary for tower load study Amount: \$10,940.59
Short Tower (less than 500')	Information not provided.

**Cost
Information**

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$144,250.00	\$147,987.50		\$46,904.25	
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,562.50	See invoices. Cost overrun due to station changing antenna manufacturer after initial CP work by consulting engineers.	\$3,562.50	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$437.50	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Project management of the transition	\$94,010.00	\$99,675.00	Per Widelity quote "KVER-CD Strategic Support" dated 11/26 /2018	\$42,904.25	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Sub-total	\$144,250.00	\$147,987.50	N/A	\$46,904.25	N/A

Total for all systems	\$532,930.00	\$547,397.02	N/A	\$147,992.03	N/A
------------------------------	--------------	--------------	-----	--------------	-----

Components

Actual Information	
Description	File Name
RF Exposure Measurements	Information not provided.
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<div> <div>Component Description:</div> <div>Preparation of the engineering section of FCC Form 2100</div> <div>Amount:</div> <div>\$1,625.00</div> </div> <div> <div>Component Description:</div> <div>Preparation of the engineering section of FCC Form 2100</div> <div>Amount:</div> <div>\$1,937.50</div> </div>
Perform engineering study for new channel assignment and antenna development	<div> <div>Component Description:</div> <div>Engineering study work for new channel assignment including antenna development</div> <div>Amount:</div> <div>\$437.50</div> </div>

Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	
Prepare and or review reimbursement form	Information not provided.	
Project management of the transition	Component Description: Amount:	Project Management \$1,398.40
	Component Description: Amount:	Project Management \$3,427.90
	Component Description: Amount:	Project management \$148.20
	Component Description: Amount:	Project management \$2,034.20
	Component Description: Amount:	Project management \$1,053.15
	Component Description: Amount:	Project management \$1,310.85
	Component Description: Amount:	Project Management \$2,703.80
	Component Description: Amount:	Project Management \$1,608.80

Component Description:	Project Management
Amount:	\$2,927.35

Component Description:	Project management
Amount:	\$1,821.95

Component Description:	Project Management
Amount:	\$2,023.60

Component Description:	Project Management
Amount:	\$2,496.90

Component Description:	Project Management
Amount:	\$1,874.25

Component Description:	Project Management
Amount:	\$1,709.10

Component Description:	Project management
Amount:	\$778.60

Component Description:	Project Management
Amount:	\$2,492.40

Component Description:	Project Management
Amount:	\$3,022.00

	Component Description: Amount:	Project Management \$3,053.25
	Component Description: Amount:	Project Management \$2,466.70
	Component Description: Amount:	Project management \$1,193.70
	Component Description: Amount:	Project Management \$1,637.85
	Component Description: Amount:	Project Management \$1,721.30
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.	

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$61,190.00	\$60,585.00		\$6,547.50	
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
Local Zoning	<i>\$5,000.00</i>	\$5,000.00	N/A	N/A	N/A
Non-zoning permits	<i>\$2,500.00</i>	\$2,500.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$10,000.00</i>	\$10,000.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$15,000.00</i>	\$15,000.00	N/A	\$6,547.50	N/A

Develop and air announcement of upcoming channel change	\$15,000.00	\$15,000.00	N/A	N/A	N/A
MVPD Notification of Channel Change	\$500.00	\$500.00	N/A	N/A	N/A
Sub-total	\$61,190.00	\$60,585.00	N/A	\$6,547.50	N/A
Total for all systems	\$532,930.00	\$547,397.02	N/A	\$147,992.03	N/A

Components

Actual Information	
Description	File Name
DTV Medical Facility Notification	Information not provided.
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	Information not provided.
Local Zoning	Information not provided.
Non-zoning permits	Information not provided.
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.

Equipment Delivery and Handling Charges	<p>Component Description: FREIGHT, SHIPPING, AND HANDLING PAF VAN DELIVERY</p> <p>Amount: \$6,547.50</p>
Develop and air announcement of upcoming channel change	Information not provided.
MVPD Notification of Channel Change	Information not provided.

Cost Information	Grand Total		
		Predetermined Cost Estimate	Estimated Cost
			Actual Cost
	Total for all systems	\$532,930.00	\$547,397.02
			\$147,992.03

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Manuel Cavazos , III . <i>EVP - Director of Technology</i></p> <p>03/12/2019</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Manuel Cavazos , III . <i>EVP - Director of Technology</i></p> <p>03/12/2019</p>

Attachments