



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **18301** | Service: **DTV** | Call **WEIU-TV** | Channel: **30 (UHF)** |  
 ID: | Sign:  
 File **0000028773**  
 Number:  
 FRN: **0008114431** | Date **04/11**  
 Submitted: **/2019**

## Applicant Information

### Applicant Name, Type, and Contact Information

| Applicant  | Address   | Phone                       | Email                | Applicant Type |
|--|---|-----------------------------|----------------------|----------------|
| <b>EASTERN ILLINOIS UNIVERSITY Applicant</b>             | Jeffrey Owens,<br>Interim General<br>Manager                      | +1<br>(217)<br>581-<br>5956 | jdownens@eiu.<br>edu | Other          |
| Doing Business As:<br><b>EASTERN ILLINOIS UNIVERSITY</b> | 600 LINCOLN<br>AVENUE<br>CHARLESTON, IL<br>61920<br>United States |                             |                      |                |

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

| Applicant      | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] |         |       |       |

## Preparer Contact Information

### Preparer Contact Name and Information

| Applicant  | Address | Phone | Email |
|--|---------|-------|-------|
| The Preparer is same as the reimbursement contact. |         |       |       |

## Broadcaster Information and Transition Plan

| Question | Response |
|----------|----------|
|----------|----------|

|   |  |
|---|--|
| <p>Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.</p> | <p>No</p>  |
| <p>Briefly describe transition plan</p>   | <p>Replace transmitter and antenna and utilize existing transmission line. Install temporary antenna and transmission line for use during transition. Transmitter feeds approx. 500' of transmission line after mask filter to dual channel slotted antenna.</p> |

**Transmitters**

| Section                                    | Question   | Response   |
|--|--|------------|
| <p><b>Transmitter Related Expenses</b></p> | <p>Do you have transmitter related expenses?</p> | <p>Yes</p> |

**Primary  
Transmitter**

**Existing Transmitter Information**

| <b>Section</b>  | <b>Question</b>  | <b>Response</b>      |
|---|--|----------------------|
| <b>Existing Transmitter<br/>Description</b>           | Type of change   | Purchase<br>New      |
|   | Use  | Primary<br>(Main)    |
|   | Description of Use   | N/A                  |
|   | Ownership  | Owned                |
|   | Owner  | N/A                  |
|   | Site   | N/A                  |
|   | Is this transmitter currently shared with another station? | No                   |
|   | Is this transmitter currently in operating condition?      | Yes                  |
| <b>Existing Transmitter<br/>Manufacturer and Type</b> | Manufacturer   |                      |
|   | Model  | DiamondCD<br>DHD60P2 |
|   | Year   | 2005                 |
|   | Type   | Solid State          |
|   | Solid State Cooling  | Air Cooled           |
|   | Solid State Power Capacity                                 | 14 kW                |

**Primary  
Transmitter**

**New Transmitter Costs**

| Section                | Question                                  | Response   |
|------------------------|---|--|
| <b>New Transmitter</b> | Use                                       | Primary (Main)   |
|                        | Change Type                               | Purchase New   |
|                        | Is this a request for upgraded equipment? | No   |
|                        | Manufacturer                              |  |
|                        | Model                                     | ULXTE-10   |
|                        | Transmitter Type                          | Solid State  |
|                        | Solid State Cooling                       | Liquid Cooled  |
|                        | Solid State Power capacity                | 6 kW   |
|                        | Justification for New Transmitter         | Current transmitter can not be made to operate on new channel. |

**Primary  
Transmitter**

**Other Transmitter Costs**

| Section                   | Question                              | Response |
|---------------------------|---------------------------------------|----------|
| <b>Electrical Service</b> | Service Entrance (3 phases 800A 208V) | No       |
|                           | Switchgear (industrial 800 amp)       | No       |
|                           | Transformer (480V)                    | No       |
|                           | Power                                 | N/A      |
|                           | Rigid Conduit and Wiring              | No       |
|                           | Size                                  | N/A      |
|                           | Length                                | N/A      |
|                           | Other Electrical Service              | Yes      |

|  |   |   |
|--|---|---|
|  | Description   | Replace breakers and run conduit and wiring from existing service panel to new transmitter and related equipment. |
| <b>HVAC Service</b>  | Does the replacement transmitter require HVAC Service?  | Yes   |
|  | Type  | Heating and Cooling   |
|  | Size  | 5 tons  |
|  | Other Size  | N/A   |
| <b>Transmitter Building Addition/Modification or Leasehold Improvement</b> | Does the Transmitter Building require an addition, modification, other leasehold improvement? | No  |
|  | Size  | N/A   |
| <b>Channel 14 Costs</b>  | Is an RF Consulting Engineer needed?  | N/A   |
|  | Is a channel 14 Mask Filer needed?  | N/A   |
|  | Is additional field engineering time needed?  | N/A   |
|  | Number of Days  | N/A   |

**Primary Transmitter**

**Other Transmitter Cost Not Listed**

| Name           | Description  |
|----------------|--|
| Heat Exchanger | Equipment to dissipate heat from the transmitter and transfer heat to the outside. |

**Antennas**

| Section                  | Question                              | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes      |

**Primary  
Antenna**

**Existing Antenna Information**

| Section                                       | Question   | Response           |
|---|--|--------------------|
| <b>Existing Antenna Description</b>           | Type of change   | Purchase<br>New    |
|   | Antenna Use  | Primary<br>(Main)  |
|   | Description of Use   | N/A                |
|   | Ownership  | Owned              |
|   | Owner  | N/A                |
|   | Site   | N/A                |
|   | Is the existing antenna shared with another station or stations? | No                 |
|   | Is the existing antenna directional?                             | Yes                |
|   | Is antenna in operating condition?                               | Yes                |
|   | Is antenna located on or in close proximity to an antenna farm?  | No                 |
| <b>Existing Antenna Manufacturer and Type</b> | Class  | Full Power         |
|   | Mounting   | Side Mount         |
|   | Antenna position in stack  | Not in Stack       |
|   | Polarization   | Horizontal         |
|   | Type   | Slotted<br>Coaxial |
|   | Number of Stations Supported                                     | N/A                |
|   | Number of Panels   | N/A                |
|   | Design power capacity in use                                     | N/A                |
|   | Lower Limit  | N/A                |
|   | Upper Limit  | N/A                |
|   | Other Antenna Type   | N/A                |
|   | ERP: (Effective Radiated Power)<br>.....                         | 255.0 kW           |

|              |                            |
|--------------|----------------------------|
| Manufacturer |                            |
| Model        | ALP24M3-<br>HSOC-50<br>/51 |
| Year         | 2009                       |

---



**Primary  
Antenna**

**New Antenna Costs**

| Section                                   | Question   | Response        |
|---|--|-----------------|
| <b>New Antenna Description</b>            | Use  | Primary (Main)  |
|   | Description of Use   | N/A             |
|   | Change Type  | Purchase New    |
|   | Is this a request for upgraded equipment?                            | No              |
|   | Ownership  | Owned           |
|   | Owner  | N/A             |
|   | Is antenna shared?   | No              |
|   | Is antenna directional?  | Yes             |
|   | Will antenna be located on or in close proximity to an antenna farm? | No              |
| <b>New Antenna Manufacturer and Types</b> | Class  | Full Power      |
|   | Mounting   | Side Mount      |
|   | Antenna position in stack  | Not in Stack    |
|   | Polarization   | Horizontal      |
|   | Type   | Slotted Coaxial |
|   | Number of Stations Supported   | N/A             |
|   | Number of Panels/Bays  | N/A             |
|   | Lower Limit  | N/A             |
|   | Upper Limit  | N/A             |
|   | Design power capacity in use   | N/A             |
|   | Other Antenna Type   | N/A             |
|   | ERP: (Effective Radiated Power)<br>.....                             | 174.0 kW        |
| Manufacturer                              |  |                 |

|                               |   |
|-------------------------------|---|
| Model                         | ALP24M3-<br>HSOC-30                             |
| Year                          | 2017  |
| Justification for New Antenna | Old antenna will not work with the new channel. |

**Primary Antenna**

**Other Antenna Costs**

| Section                            | Question  | Response |
|------------------------------------|---|----------|
| <b>Combiner for Shared Antenna</b> | Do you need a Combiner for a Shared Antenna?  | No       |
|                                    | Type  |          |
|                                    | Number of channels supported  | N/A      |
|                                    | Frequencies of channels supported   | N/A      |
|                                    | Frequency   | N/A      |
|                                    | Do you need a combiner output splitter /switcher for dual feed lines?                                       | N/A      |
| <b>Elbow Complex</b>               | Do you require the separate purchase of the Elbow Complex?  | No       |
|                                    | Broadband or Single Channel?  | N/A      |
|                                    | Feed Line Size  | N/A      |
| <b>Side Mount Brackets</b>         | Do you require the separate purchase of side mount brackets for a high power antenna?                       | No       |
| <b>Pattern Scatter Analysis</b>    | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No       |
| <b>Sweep Test</b>                  | Do you require the sweep testing of transmission line and antenna?  | Yes      |

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

| Name              | Description   |
|-------------------|---|
| Temporary Antenna | Reposition a section of current antenna for use as a temporary antenna. |

| Transmission Line | Section                            | Question  | Response |
|-------------------|------------------------------------|---|----------|
|                   | Transmission Line Related Expenses | Do you have transmission line related expenses? | No       |

| Tower Equipment And Rigging Costs | Section                                  | Question  | Response |
|-----------------------------------|--|---|----------|
|                                   | Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes      |

| Primary Tower                                       | Existing Tower  |                   |          |
|---|---|-------------------|----------|
|   | Section   | Question          | Response |
| Existing Tower Description                          | Type of change  | Modify Existing   |          |
|   | Tower Use   | Primary (Main)    |          |
|   | Description of Use                                      | N/A               |          |
|   | Ownership   | Owned             |          |
|   | Is this tower consider Complex?                         | No                |          |
|   | Is this tower currently shared with any other stations? | No                |          |
|   | One or more FM, AM or TV radio broadcaster(s)           | N/A               |          |
|   | Others Types of Users                                   | N/A               |          |
|   | Is tower documented for structural analysis?            | Yes               |          |
|   | Is tower compliant with Rev G?                          | Yes               |          |
| Existing Tower Structure Registration               | Do you have a tower registration number?                | Yes               |          |
|   | ASR Number  | 1245858           |          |
| Coordinates (NAD83 ( North American Datum of 1983)) | Latitude (NAD83)  | 39° 34' 15.1" N-  |          |
|   | Longitude (NAD83)                                       | 088° 18' 25.6" W- |          |

|  |  |
|--|--|
| Overall Structure Height                     | 492.12 feet                              |
| Support Structure Height                     | 492.12 feet                              |
| Ground Elevation Above Mean Sea Level (AMSL) | 680.11 feet                              |
| Structure Type                               | TOWER - Free Standing or Guyed Structure |
| Tower Owner                                  | Eastern Illinois University              |
| Date Constructed                             | 04/25/2005                               |

**Primary Tower**

**Tower Modification Costs**

| Section                     | Question   | Response                          |
|-----------------------------|--|-----------------------------------|
| <b>Engineering Study</b>    | Please what type of engineering study is required, if any: | Study needed for documented tower |
| <b>Tower Reinforcements</b> | Please select whether tower reinforcements are needed:     | Serious Reinforcements needed     |

**Primary Tower**

**Tower Rigging Costs**

| Section                             | Question                          | Response |
|-------------------------------------|-----------------------------------|----------|
| <b>Tower Rigging Costs</b>          | Complex Tower                     | N/A      |
| <b>Helicopter Services Required</b> | Are helicopter services required? | No       |

**Primary Tower**

**Other Tower Expenses Not Listed**

| Name | Description |
|------|-------------|
|------|-------------|

---

**Replace Tower Lighting**

Cabling does not reach the required height.

---

**Outside Professional Services Costs**

| <b>Section</b>   | <b>Question</b>  | <b>Response</b>   |
|--|--|---|
| <b>Outside Project Management Services</b>             | Do you require outside project management services?                          | No  |
|  | Number of Hours  | N/A   |
|  | Explanation  | N/A   |
| <b>Outside RF consulting Engineering Services</b>      | Perform engineering study for new channel assignment and antenna development | Yes   |
|  | Prepare engineering section of Form FCC Construction Permit Application      | Yes   |
|  | For Auxiliary Facility   | No  |
|  | For Main Facility  | Yes   |
|  | Prepare engineering section of Form FCC License to Cover Application         | Yes   |
|  | For Auxiliary Facility   | No  |
|  | For Main Facility  | Yes   |
|  | Prepare request for Special Temporary Authority                              | Yes   |
|  | Quantity   | 1   |
|  | Do you have Distributed Transmission System engineering services?            | N/A   |
|  | Critical Facility  | N/A   |
|  | Terrain-Shielded Facility  | N/A   |
|  | <b>Attorney and Other Outside Consulting Services</b>                        | Prepare and file Form FCC Construction Permit Application |
| For Auxiliary Facility                                 |  | N/A   |
| For Main Facility                                      |  | N/A   |
| Prepare and file Form FCC License to Cover Application |  | No  |
| For Auxiliary Facility                                 |  | N/A   |
| For Main Facility                                      |  | N/A   |

|                                      |  |     |
|--------------------------------------|--|-----|
|                                      | Prepare request for Special Temporary Authority  | Yes |
|                                      | Quantity   | 1   |
|                                      | NEPA Section 106 environmental review  | No  |
|                                      | Environmental Assessment   | No  |
|                                      | ASR Modification   | Yes |
|                                      | FAA Consultation (including preparation of FAA Form 7460)                                  | No  |
|                                      | Negotiation of Lease and other Matter for Shared Locations                                 | No  |
|                                      | Prepare or Review FCC Form 399 for Reimbursement   | Yes |
|                                      | Address transition timing and coordination issues w/ other stations and wireless providers | No  |
| <b>RF Field Engineering Services</b> | Comprehensive coverage verification via field study  | No  |
|                                      | RF exposure measurements   | No  |
|                                      | Additional Field Engineering Service   | No  |
|                                      | Number of Days   | N/A |
|                                      | Justification  | N/A |

**Outside Professional Services Costs**      **Other Professional Services Expenses Not Listed**  
Information not provided.



**Other Expenses**

| <b>Section</b>                      | <b>Question</b>  | <b>Response</b> |
|-------------------------------------|--|-----------------|
| <b>AM Pattern Disturbance</b>       | Is an Impact Study needed?   | No              |
|                                     | Is Remediation needed?   | No              |
| <b>Facility Expenses</b>            | Name   | N/A             |
|                                     | Other Distributed Transmission System Expenses Not listed  | N/A             |
|                                     | Name   | N/A             |
|                                     | Is Notification of a Medical Facility required as a result of DTV broadcasting?                                      | Yes             |
| <b>Permit and Filing Costs</b>      | Local Zoning   | No              |
|                                     | Non-zoning permits   | No              |
|                                     | BLM or NFS Coordination  | No              |
|                                     | FCC Construction Permit Minor Change   | Yes             |
|                                     | FCC License to Cover Application   | Yes             |
|                                     | FCC Special Temporary Authority Application  | Yes             |
| <b>Other Miscellaneous Expenses</b> | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?        | Yes             |
|                                     | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | No              |
|                                     | Does this relocation require Equipment Storage?  | No              |
|                                     | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?     | Yes             |
|                                     | Does this relocation require MVPD Notification of a Channel Change?  | Yes             |

**Other  
Expenses**

**Other Expenses Not Listed**

Information not provided.

**Cost Information**

**Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined Cost Estimate | Estimated Cost      | Estimated Cost Justification | Actual Cost        | Actual Cost Justification |
|---|-----------------------------|---------------------|------------------------------|--------------------|---------------------------|
| <b>Primary Transmitter ULXTE-10</b>   | <b>\$297,720.00</b>         | <b>\$274,075.57</b> |                              | <b>\$0.00</b>      |                           |
| UHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5 kW  | \$273,500.00                | \$249,855.57        | N/A                          | N/A                | N/A                       |
| Other Electrical Service: Replace breakers and run conduit and wiring from existing service panel to new transmitter and related equipment. | <i>\$7,720.00</i>           | \$7,720.00          | N/A                          | N/A                | N/A                       |
| Other -- HVAC Service Type: H Size:5 (Other)  | <i>\$10,000.00</i>          | \$10,000.00         | N/A                          | N/A                | N/A                       |
| Heat Exchanger  | <i>\$6,500.00</i>           | \$6,500.00          | N/A                          | N/A                | N/A                       |
| <b>Sub-total</b>  | <b>\$297,720.00</b>         | <b>\$274,075.57</b> | <b>N/A</b>                   | <b>\$0.00</b>      | <b>N/A</b>                |
| <b>Total for all systems</b>  | <b>\$1,615,117.00</b>       | <b>\$826,237.57</b> | <b>N/A</b>                   | <b>\$36,427.49</b> | <b>N/A</b>                |

**Components**

Information not provided.

**Cost Information**

**Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined Cost Estimate | Estimated Cost      | Estimated Cost Justification | Actual Cost        | Actual Cost Justification   |
|--|-----------------------------|---------------------|------------------------------|--------------------|---|
| <b>Primary Antenna ALP24M3-HSOC-30</b>   | <b>\$107,007.00</b>         | <b>\$68,672.00</b>  |                              | <b>\$11,532.49</b> |   |
| UHF - Lower Power Side Mount, One station antenna - medium power (50-200 kW), horizontally polarized | \$89,400.00                 | \$51,545.00         | N/A                          | N/A                | N/A   |
| Sweep test of existing antenna   | \$6,730.00                  | \$6,250.00          | N/A                          | N/A                | N/A   |
| Temporary Antenna  | <i>\$10,877.00</i>          | \$10,877.00         | N/A                          | \$11,532.49        | The increased cost was greater than the original estimate obtained approximately 2 years ago. This can be attributed to current pricing of the necessary parts. |
| <b>Sub-total</b>   | <b>\$107,007.00</b>         | <b>\$68,672.00</b>  | <b>N/A</b>                   | <b>\$11,532.49</b> | <b>N/A</b>  |
| <b>Total for all systems</b>   | <b>\$1,615,117.00</b>       | <b>\$826,237.57</b> | <b>N/A</b>                   | <b>\$36,427.49</b> | <b>N/A</b>  |

## Components

| Actual Information   |   |
|--|---|
| Description  | File Name   |
| UHF - Lower Power Side Mount, One station antenna - medium power (50-200 kW), horizontally polarized | Information not provided.   |
| Sweep test of existing antenna   | Information not provided.   |
| Temporary Antenna  | <b>Component Description:</b> Parts needed for installation of temporary antenna.<br><b>Amount:</b> \$11,532.49 |

**Cost Information** **Transmission Line**  
 Information not provided.

**Cost Information** **Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined Cost Estimate | Estimated Cost      | Estimated Cost Justification  | Actual Cost        | Actual Cost Justification   |
|---|-----------------------------|---------------------|---|--------------------|---|
| <b>Primary Tower TOWER</b>  | <b>\$1,171,640.00</b>       | <b>\$451,990.00</b> |   | <b>\$24,895.00</b> |   |
| Structural engineering tower load study for well documented tower | \$12,600.00                 | \$9,500.00          | Due to State of Illinois regulations an alternate Tower Engineering firm had to be selected due to a conflict of interest with the firm that provided the initial estimate. | \$9,500.00         | Due to State of Illinois regulations an alternate Tower Engineering firm had to be selected due to a conflict of interest with the firm that provided the initial estimate. |
| Replace Tower Lighting  | <i>\$22,840.00</i>          | \$22,840.00         | N/A   | \$15,395.00        | N/A   |
| Short Tower (less than 500')                                      | \$84,200.00                 | \$80,000.00         | N/A   | N/A                | N/A   |
| Serious tower reinforcement /modifications                        | \$1,052,000.00              | \$339,650.00        | N/A   | N/A                | N/A   |
| <b>Sub-total</b>  | <b>\$1,171,640.00</b>       | <b>\$451,990.00</b> | N/A   | <b>\$24,895.00</b> | N/A   |

|                              |                |              |     |             |     |
|------------------------------|----------------|--------------|-----|-------------|-----|
| <b>Total for all systems</b> | \$1,615,117.00 | \$826,237.57 | N/A | \$36,427.49 | N/A |
|------------------------------|----------------|--------------|-----|-------------|-----|

## Components

| Actual Information  |   |
|---|---|
| Description   | File Name   |
| Structural engineering tower load study for well documented tower | <b>Component Description:</b> Hodge Invoice 1<br><b>Amount:</b> \$4,750.00  |
|   | <b>Component Description:</b> Hodge Tower Engineering Invoice 1b is a correction of Hodge Tower Engineering Invoice 1. First installment of 2 payments, 50% of total amount.<br><b>Amount:</b> \$4,750.00 |
|   | <b>Component Description:</b> Hodge Invoice 2<br><b>Amount:</b> \$4,750.00  |
|   | <b>Component Description:</b> Hodge invoice 2<br><b>Amount:</b> \$4,750.00  |
| Replace Tower Lighting  | <b>Component Description:</b> Tower lighting system<br><b>Amount:</b> \$15,395.00   |
| Short Tower (less than 500')                                      | Information not provided.   |
| Serious tower reinforcement /modifications                        | Information not provided.   |

**Cost Information**

**Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined Cost Estimate | Estimated Cost     | Estimated Cost Justification | Actual Cost   | Actual Cost Justification |
|---|-----------------------------|--------------------|------------------------------|---------------|---------------------------|
| <b>Outside Professional Services</b>  | <b>\$22,560.00</b>          | <b>\$18,500.00</b> |                              | <b>\$0.00</b> |                           |
| ASR modification (prepare FCC Form 854)   | \$2,105.00                  | \$2,000.00         | N/A                          | N/A           | N/A                       |
| Attorney Fees - Prepare and File request for Special Temporary Authorization      | \$3,680.00                  | \$3,500.00         | N/A                          | N/A           | N/A                       |
| Prepare request for Special Temporary Authorization                               | \$2,050.00                  | \$1,500.00         | N/A                          | N/A           | N/A                       |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00                  | \$1,500.00         | N/A                          | N/A           | N/A                       |
| Prepare and or review reimbursement form  | \$2,630.00                  | \$1,000.00         | N/A                          | N/A           | N/A                       |



|  |                |              |     |             |     |
|--|----------------|--------------|-----|-------------|-----|
| Perform engineering study for new channel assignment and antenna development         | \$7,360.00     | \$6,000.00   | N/A | N/A         | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00     | \$3,000.00   | N/A | N/A         | N/A |
| <b>Sub-total</b>   | \$22,560.00    | \$18,500.00  | N/A | \$0.00      | N/A |
| <b>Total for all systems</b>   | \$1,615,117.00 | \$826,237.57 | N/A | \$36,427.49 | N/A |

### Components

Information not provided.

**Cost Information**

**Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined Cost Estimate | Estimated Cost     | Estimated Cost Justification | Actual Cost   | Actual Cost Justification |
|--|-----------------------------|--------------------|------------------------------|---------------|---------------------------|
| <b>Other Expenses</b>  | <b>\$16,190.00</b>          | <b>\$13,000.00</b> |                              | <b>\$0.00</b> |                           |
| DTV Medical Facility Notification  | \$11,550.00                 | \$10,000.00        | N/A                          | N/A           | N/A                       |
| FCC Filing Fees - Form 2100 minor change CP application                  | \$1,110.00                  | \$0.00             | N/A                          | N/A           | N/A                       |
| FCC Filing Fees - Form 2100 license to cover application                 | \$335.00                    | \$0.00             | N/A                          | N/A           | N/A                       |
| FCC Filing Fees - Special Temporary Authorization request                | \$195.00                    | \$0.00             | N/A                          | N/A           | N/A                       |
| Disposal Costs (for equipment and other waste, net of any salvage value) | <i>\$2,000.00</i>           | \$2,000.00         | N/A                          | N/A           | N/A                       |
| Develop and air announcement of upcoming channel change                  | <i>\$500.00</i>             | \$500.00           | N/A                          | N/A           | N/A                       |

---

|  |                 |              |     |             |     |
|--|-----------------|--------------|-----|-------------|-----|
| MVPD<br>Notification of<br>Channel<br>Change | <i>\$500.00</i> | \$500.00     | N/A | N/A         | N/A |
| <b>Sub-total</b>                             | \$16,190.00     | \$13,000.00  | N/A | \$0.00      | N/A |
| <b>Total for all<br/>systems</b>             | \$1,615,117.00  | \$826,237.57 | N/A | \$36,427.49 | N/A |

---

### Components

Information not provided.

**Cost Information** **Grand Total**

|                              | <b>Predetermined Cost Estimate</b> | <b>Estimated Cost</b> | <b>Actual Cost</b> |
|------------------------------|------------------------------------|-----------------------|--------------------|
| <b>Total for all systems</b> | \$1,615,117.00                     | \$826,237.57          | \$36,427.49        |

**Reimbursement Status**

| <b>Question</b>  | <b>Response</b> |
|--|-----------------|
| The facility has ceased operating on its pre-auction channel.  | No              |
| Construction of final facilities or all necessary modifications are complete.  | No              |
| All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No              |

| Certification | Section   | Question  | Response |
|---------------|---|---|----------|
|               | <p><b>Submission of Estimated Expenses Statements</b></p> | <p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>   |          |
|               |   | <ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol> |          |

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Kevin  
Armstrong**  
*Chief  
Engineer*

04/11/2019

| Certification | Section   | Question   | Response |
|---------------|---|--|----------|
|               | <b>Submission of Actual Cost Documentation Statements</b> | <p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>   |          |
|               |   | <ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol> |          |



4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Kevin  
Armstrong**  
*Chief  
Engineer*

04/11/2019

## Attachments