



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **53939** | Service: **DTV** | Call **WLKY** | Channel: **14 (UHF)** |  
ID: | Sign:  
File **0000026732**  
Number:  
FRN: **0002538445** | Date **07/15**  
Submitted: **/2019**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>HEARST PROPERTIES INC.</b>	C/O BROOKS, PIERCE, ET. AL P.O. BOX 1800 RALEIGH, NC 27602 United States	+1 (919) 839-0300	mprak@brookspierce. com	Corporation

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

## Broadcaster Information and Transition Plan

Question	Response
----------	----------

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	see attached document

Question	Response
Sharee Station Facility ID	13989
Call Sign	WAVE
Type	Commercial
Licensee Name	WAVE LICENSE SUBSIDIARY, LLC
Status	LICENSED
DTS (Distributed Transmission System)	No
Community of License	LOUISVILLE, KY
Pre-auction RF Channel	47
Post-auction RF Channel	36
Neilsen DMA	Louisville
Network Affiliation	

## Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Auxiliary  
Transmitter**

**Add Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	backup to main transmitter
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	Sigma CD3100P1
	Year	2001
	Type	Inductive Output Tube
	IOT Power Type	Single
	Power Capacity	25 kW

**Auxiliary  
Transmitter****New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Auxiliary (Backup)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-30
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	19.2 kW
	Justification for New Transmitter	Existing IOT transmitter cannot be converted to ch 14. See GatesAir EOL and HTV IOT to Solid-State Justification. IOT replacement is more costly than proposed SS transmitter. See Comark Transmitter quote. Also see Transmitter Justification.

**Auxiliary  
Transmitter****Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No

	Transformer (480V)	Yes
	Power	150 kVA
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
	Description	Electrical installation of aux transmitter
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

## Auxiliary Transmitter

### Other Transmitter Cost Not Listed

Name	Description
<b>Change Order Q-79567</b>	Added RF components needed to complete installation
<b>Additional RF components</b>	Additional RF components required for transmitter operation and integration into current RF environment
<b>Change Order Q-77786</b>	Added two transmission line elbows

<b>Sales Tax</b>	transmitter sales tax
<b>Transmitter installation incidentals</b>	Additional equipment, parts and supplies needed for transmitter installation
<b>Change Order Q-62164</b>	Added transmission line impedance transformer
<b>Electrical Accessories</b>	manufacturer required surge protection
<b>Transmitter de-install</b>	removal and disposal of old transmitter
<b>Installation and Proof</b>	transmitter installation and proof
<b>Change Order Q-78969</b>	Added needed installation hardware
<b>Shipping</b>	transmitter shipping

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	Sigma CD3100P1
	Year	2006
	Type	Inductive Output Tube
	IOT Power Type	Single
	Power Capacity	25 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-30
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	19.2 kW
	Justification for New Transmitter	Existing IOT transmitter cannot be converted to ch 14. See GatesAir EOL and HTV IOT to Solid-State Justification. IOT replacement is more costly than proposed SS transmitter. See Comark Transmitter quote. Also see Transmitter Justification.

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes



	Power	150 kVA
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
	Description	transmitter electrical installation
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	90

## Primary Transmitter

### Other Transmitter Cost Not Listed

Name	Description
<b>Additional RF components</b>	Additional RF components required for transmitter operation and integration into current RF environment
<b>Shipping</b>	transmitter shipping
<b>Transmitter de-install</b>	needed to make space for replacement transmitter

<b>Transmitter installation incidentals</b>	items needed to complete transmitter installation
<b>Sales Tax</b>	transmitter sales tax
<b>Change Order Q-76080</b>	additional transmitter equipment and services
<b>Electrical Accessories</b>	manufacturer required surge protection

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

## Primary Antenna

### Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Owner	Raycom Media
	Site	N/A
	Is the existing antenna shared with another station or stations?	Yes
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Panel
	Number of Stations Supported	2
	Number of Panels	51
	Design power capacity in use	50.0 %
	Lower Limit	545.00 MHz
	Upper Limit	695.00 MHz
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	1000.0 kW
	Manufacturer	

	Model	ABBP14H4- HTOC5-26/51
	Year	2003

**Facility ID's and Call Signs of all stations with whom the antenna is shared.**

Facility ID	Call Sign
13989	WAVE

**Primary  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Leased
	Owner	Raycom Media
	Is antenna shared?	Yes
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
<b>New Antenna Manufacturer and Types</b>	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Panel
	Number of Stations Supported	2
	Number of Panels/Bays	14
	Lower Limit	470.00 MHz
	Upper Limit	608.00 MHz
	Design power capacity in use	50.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	452.0 kW
	Manufacturer	
	Model	TUD-C5-14/70- 2-T

	Year	2019
	Justification for New Antenna	Existing antenna does not support channel 14

## Primary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	Yes
	Type	New
	Number of channels supported	2
	Frequencies of channels supported	RF channel
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	Yes
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	No
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

Enter a list of RF channel numbers.

RF Channel Number

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.



**Interim  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Leased
	Owner	Raycom Media
	Is antenna shared?	Yes
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
<b>New Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Slot
	Number of Stations Supported	2
	Number of Panels/Bays	24
	Lower Limit	470.00 MHz
	Upper Limit	680.00 MHz
	Design power capacity in use	100.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	452.0 kW
	Manufacturer	
	Model	TFU-WB24
	Year	2018

	Justification for New Antenna	required while main antenna is replaced
--	-------------------------------	---

## Interim Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for an antenna?	No
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

## Interim Antenna

### Other Antenna Cost Not Listed

Information not provided.

**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary Transmission Line**

**Existing Transmission Line**

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	Yes
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Andrew
	Type	Rigid
	Diameter	7 3/16 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	2
	Length	1000 feet per run

**Facility ID's and Call Signs of all stations with whom the transmission line is shared.**

Facility ID	Call Sign
-------------	-----------

13989	WAVE
-------	------

Primary  
Transmission Line

Other Transmission Line Expenses Not Listed  
Information not provided.

Interim Transmission Line	New Transmission Line		
	Section	Question	Response
	New Transmission Line Costs	Use	Interim
		Description of Use	N/A
		Change Type	Lease New
		Type	Rigid
		Diameter	6 1/8 inches
		Segment Length	Broadband
		Other Segment Length	
		Number of parallel runs	1
		Length	950 feet per run
		Justification for New Transmission Line	Interim during main antenna replacement

Interim  
Transmission Line

Other Transmission Line Expenses Not Listed  
Information not provided.

**Tower  
Equipment  
And Rigging  
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	No

**Outside  
Professional  
Services  
Costs**

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	No
	Number of Hours	N/A
	Explanation	N/A
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes

	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

**Outside Professional Services Costs**

**Other Professional Services Expenses Not Listed**

Name	Description
Transmitter Site Survey	Transmitter planning survey & transmitter building drawings

<b>Non-Catalog legal expenses</b>	Non-Catalog expenses for legal advice and services, including financial/reimbursement review, transition reporting, transition procedures, and other transition-related issues.
-----------------------------------	---

## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

## Other Expenses

### Other Expenses Not Listed

Name	Description
------	-------------



<b>Land Mobile Notification</b>	notify land mobile users of the coming channel 14 signal
---------------------------------	--

## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost
<b>Primary Transmitter ULXTE-30</b>	<b>\$993,716.77</b>	<b>\$804,606.41</b>		<b>\$571,32</b>
Channel 14 -- Additional field engineering time, 90 days	<i>\$157,750.00</i>	\$157,750.00	See WLKY_MSW_ESTIMATE_190316-001_LAND_MOBILE_MITIGATION.pdf in attachments	\$6,360
Electrical Accessories	<i>\$1,942.49</i>	\$1,942.49	manufacturer required surge protection	\$1,942
Change Order Q-76080	<i>\$27,872.76</i>	\$27,872.76	per change order	\$21,389
Sales Tax	<i>\$44,902.00</i>	\$44,902.00	transmitter sales tax per attached GatesAir quote	\$32,921
Transmitter installation incidentals	<i>\$5,000.00</i>	\$5,000.00	items needed to complete transmitter installation	\$3,996
Transmitter de-install	<i>\$20,679.03</i>	\$20,679.03	current transmitter removal required to make space for replacement	N/A
Shipping	<i>\$7,700.00</i>	\$7,700.00	transmitter shipping per attached GatesAir quote	N/A
UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW	\$684,000.00	\$510,476.71	GatesAir quote sections A & E. This is the transmitter, mask filter, installation and proof per the FCC "transmitter" definition.	\$481,311
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$5,222.93	N/A	\$5,222

Other Electrical Service: transmitter electrical installation	<b><i>\$8,351.16</i></b>	\$8,351.16	N/A	\$8,351
RF Consulting Engineer	\$5,260.00	\$10,000.00	Channel 14 interference investigation and remediation. Many land-mobile users and great difficulty in remediating to eliminate interference.	\$9,817
Additional RF components	<b><i>\$4,709.33</i></b>	\$4,709.33	Additional RF components required for transmitter operation and integration into current RF environment per GatesAir quote.	N/A
<b>Auxiliary Transmitter ULXTE-30</b>	<b>\$1,187,148.27</b>	<b>\$941,872.32</b>		<b>\$912,41</b>
Shipping	<b><i>\$13,222.51</i></b>	\$13,222.51	transmitter shipping per attached GatesAir quote	\$13,222
Change Order Q-78969	<b><i>\$681.72</i></b>	\$681.72	Additional installation hardware	\$681.72
Installation and Proof	<b><i>\$41,960.00</i></b>	\$41,960.00	see quote	\$41,960
Transmitter de-install	<b><i>\$25,000.00</i></b>	\$25,000.00	removal and disposal of old transmitter to make space for repack transmitter	\$1,000
Electrical Accessories	<b><i>\$1,510.82</i></b>	\$1,510.82	manufacturer required surge protection	\$1,510
Change Order Q-62164	<b><i>\$5,231.64</i></b>	\$5,231.64	transmission line impedance transformer	\$5,231
Transmitter installation incidentals	<b><i>\$6,500.00</i></b>	\$6,500.00	Additional equipment, parts and supplies needed for transmitter installation	\$6,252
Sales Tax	<b><i>\$45,868.81</i></b>	\$45,868.81	transmitter sales tax	\$45,868
Change Order Q-77786	<b><i>\$3,272.72</i></b>	\$3,272.72	two transmission line elbows	\$3,272

Additional RF components	<b><i>\$99,869.34</i></b>	\$99,869.34	Additional RF components required for transmitter operation and integration into current RF environment per GatesAir quote.	\$99,869.34
Change Order Q-79567	<b><i>\$7,620.71</i></b>	\$7,620.71	additional RF components; see invoice/change order	\$7,620.71
Channel 14 Mask Filter	\$189,500.00	\$154,371.62	N/A	\$154,371.62
Other Electrical Service: Electrical installation of aux transmitter	<b><i>\$32,100.00</i></b>	\$32,100.00	aux transmitter electrical installation	\$32,100.00
UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW	\$684,000.00	\$496,744.22	N/A	\$496,744.22
RF Consulting Engineer	\$5,260.00	\$5,120.00	N/A	N/A
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$2,798.21	N/A	\$2,798.21
<b>Sub-total</b>	\$2,180,865.04	\$1,746,478.73	N/A	\$1,483,744.22
<b>Total for all systems</b>	\$3,365,625.04	\$1,933,918.73	N/A	\$1,552,862.93

## Components

Actual Information	Description	File Name
--------------------	-------------	-----------

Channel 14 -- Additional field engineering time, 90 days	<b>Component Description:</b> WLKY land-mobile interference mitigation 1 <b>Amount:</b> \$6,360.00
Electrical Accessories	<b>Component Description:</b> WLKY main transmitter surge suppressor <b>Amount:</b> \$1,942.49
Change Order Q-76080	<b>Component Description:</b> WLKY GA change order Q-76080 hardware only <b>Amount:</b> \$21,389.96
Sales Tax	<b>Component Description:</b> WKLY main transmitter sales tax <b>Amount:</b> \$32,923.13
Transmitter installation incidentals	<b>Component Description:</b> WLKY rental equipment fuel <b>Amount:</b> \$123.59  <b>Component Description:</b> WLKY main transmitter installation lift rentals <b>Amount:</b> \$3,873.27
Transmitter de-install	Information not provided.
Shipping	Information not provided.

UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW	<table> <tr> <td data-bbox="770 174 1077 210"><b>Component Description:</b></td><td data-bbox="1211 174 1442 286">WLKY main transmitter 1/3 prior to shipment</td></tr> <tr> <td data-bbox="770 297 879 333"><b>Amount:</b></td><td data-bbox="1211 297 1358 333">\$188,731.31</td></tr> <tr> <td data-bbox="770 434 1077 470"><b>Component Description:</b></td><td data-bbox="1211 434 1442 506">WLKY main transmitter delivery</td></tr> <tr> <td data-bbox="770 517 879 553"><b>Amount:</b></td><td data-bbox="1211 517 1345 553">\$63,807.47</td></tr> <tr> <td data-bbox="770 654 1077 689"><b>Component Description:</b></td><td data-bbox="1211 654 1453 725">Main transmitter 2nd deposit</td></tr> <tr> <td data-bbox="770 736 879 772"><b>Amount:</b></td><td data-bbox="1211 736 1361 772">\$150,684.93</td></tr> <tr> <td data-bbox="770 873 1077 909"><b>Component Description:</b></td><td data-bbox="1211 873 1445 945">Main transmitter 1st deposit</td></tr> <tr> <td data-bbox="770 956 879 992"><b>Amount:</b></td><td data-bbox="1211 956 1345 992">\$78,095.00</td></tr> </table>	<b>Component Description:</b>	WLKY main transmitter 1/3 prior to shipment	<b>Amount:</b>	\$188,731.31	<b>Component Description:</b>	WLKY main transmitter delivery	<b>Amount:</b>	\$63,807.47	<b>Component Description:</b>	Main transmitter 2nd deposit	<b>Amount:</b>	\$150,684.93	<b>Component Description:</b>	Main transmitter 1st deposit	<b>Amount:</b>	\$78,095.00
<b>Component Description:</b>	WLKY main transmitter 1/3 prior to shipment																
<b>Amount:</b>	\$188,731.31																
<b>Component Description:</b>	WLKY main transmitter delivery																
<b>Amount:</b>	\$63,807.47																
<b>Component Description:</b>	Main transmitter 2nd deposit																
<b>Amount:</b>	\$150,684.93																
<b>Component Description:</b>	Main transmitter 1st deposit																
<b>Amount:</b>	\$78,095.00																
Transformer 3 phase/480v - 150 KVA	<table> <tr> <td data-bbox="770 1124 1077 1160"><b>Component Description:</b></td><td data-bbox="1211 1124 1353 1236">WLKY main transmitter transformer</td></tr> <tr> <td data-bbox="770 1247 879 1283"><b>Amount:</b></td><td data-bbox="1211 1247 1332 1283">\$5,222.93</td></tr> </table>	<b>Component Description:</b>	WLKY main transmitter transformer	<b>Amount:</b>	\$5,222.93												
<b>Component Description:</b>	WLKY main transmitter transformer																
<b>Amount:</b>	\$5,222.93																
Other Electrical Service: transmitter electrical installation	<table> <tr> <td data-bbox="770 1415 1077 1451"><b>Component Description:</b></td><td data-bbox="1211 1415 1449 1527">WLKY main transmitter electrical installation</td></tr> <tr> <td data-bbox="770 1538 879 1574"><b>Amount:</b></td><td data-bbox="1211 1538 1332 1574">\$8,351.16</td></tr> </table>	<b>Component Description:</b>	WLKY main transmitter electrical installation	<b>Amount:</b>	\$8,351.16												
<b>Component Description:</b>	WLKY main transmitter electrical installation																
<b>Amount:</b>	\$8,351.16																

RF Consulting Engineer	<table> <tr> <td data-bbox="770 174 1077 208"><b>Component Description:</b></td><td data-bbox="1209 174 1437 405">WLKY RF Consulting channel 14 land-mobile remediation investigation and planning - invoice</td></tr> <tr> <td data-bbox="770 416 879 450"><b>Amount:</b></td><td data-bbox="1209 416 1331 450">\$4,807.50</td></tr> <tr> <td data-bbox="770 555 1077 589"><b>Component Description:</b></td><td data-bbox="1209 555 1461 629">WLKY Preliminary Land-Mobile Analysis</td></tr> <tr> <td data-bbox="770 633 879 667"><b>Amount:</b></td><td data-bbox="1209 633 1331 667">\$3,105.00</td></tr> <tr> <td data-bbox="770 772 1077 806"><b>Component Description:</b></td><td data-bbox="1209 772 1437 1003">WLKY RF Consulting channel 14 land-mobile remediation investigation and planning</td></tr> <tr> <td data-bbox="770 1008 879 1041"><b>Amount:</b></td><td data-bbox="1209 1008 1331 1041">\$1,905.00</td></tr> </table>	<b>Component Description:</b>	WLKY RF Consulting channel 14 land-mobile remediation investigation and planning - invoice	<b>Amount:</b>	\$4,807.50	<b>Component Description:</b>	WLKY Preliminary Land-Mobile Analysis	<b>Amount:</b>	\$3,105.00	<b>Component Description:</b>	WLKY RF Consulting channel 14 land-mobile remediation investigation and planning	<b>Amount:</b>	\$1,905.00
<b>Component Description:</b>	WLKY RF Consulting channel 14 land-mobile remediation investigation and planning - invoice												
<b>Amount:</b>	\$4,807.50												
<b>Component Description:</b>	WLKY Preliminary Land-Mobile Analysis												
<b>Amount:</b>	\$3,105.00												
<b>Component Description:</b>	WLKY RF Consulting channel 14 land-mobile remediation investigation and planning												
<b>Amount:</b>	\$1,905.00												
Additional RF components	Information not provided.												
Shipping	<table> <tr> <td data-bbox="770 1256 1077 1290"><b>Component Description:</b></td><td data-bbox="1209 1256 1442 1330">WKLY aux transmitter shipping</td></tr> <tr> <td data-bbox="770 1335 879 1368"><b>Amount:</b></td><td data-bbox="1209 1335 1342 1368">\$13,222.51</td></tr> </table>	<b>Component Description:</b>	WKLY aux transmitter shipping	<b>Amount:</b>	\$13,222.51								
<b>Component Description:</b>	WKLY aux transmitter shipping												
<b>Amount:</b>	\$13,222.51												
Change Order Q-78969	<table> <tr> <td data-bbox="770 1503 1077 1536"><b>Component Description:</b></td><td data-bbox="1209 1503 1458 1621">WLKY aux transmitter additional installation parts</td></tr> <tr> <td data-bbox="770 1626 879 1659"><b>Amount:</b></td><td data-bbox="1209 1626 1310 1659">\$681.72</td></tr> </table>	<b>Component Description:</b>	WLKY aux transmitter additional installation parts	<b>Amount:</b>	\$681.72								
<b>Component Description:</b>	WLKY aux transmitter additional installation parts												
<b>Amount:</b>	\$681.72												
Installation and Proof	<table> <tr> <td data-bbox="770 1794 1077 1827"><b>Component Description:</b></td><td data-bbox="1209 1794 1458 1912">WLKY aux transmitter installation and proof</td></tr> <tr> <td data-bbox="770 1917 879 1951"><b>Amount:</b></td><td data-bbox="1209 1917 1342 1951">\$41,960.00</td></tr> </table>	<b>Component Description:</b>	WLKY aux transmitter installation and proof	<b>Amount:</b>	\$41,960.00								
<b>Component Description:</b>	WLKY aux transmitter installation and proof												
<b>Amount:</b>	\$41,960.00												

Transmitter de-install	<div> <b>Component Description:</b> WLKY old aux transmitter glycol disposal         </div> <div> <b>Amount:</b> \$1,000.54         </div>
Electrical Accessories	<div> <b>Component Description:</b> WKLY aux transmitter surge suppressor         </div> <div> <b>Amount:</b> \$1,510.82         </div>
Change Order Q-62164	<div> <b>Component Description:</b> WLKY aux transmitter T/L impedance transformer         </div> <div> <b>Amount:</b> \$5,231.64         </div>
Transmitter installation incidentals	<div> <b>Component Description:</b> WLKY 4 week equipment rental         </div> <div> <b>Amount:</b> \$3,858.45         </div> <div> <b>Component Description:</b> WLKY transmitter installation supplies - acetylene         </div> <div> <b>Amount:</b> \$53.93         </div> <div> <b>Component Description:</b> WLKY aux transmitter installation supplies         </div> <div> <b>Amount:</b> \$412.50         </div> <div> <b>Component Description:</b> WLKY 1 week equipment rental         </div> <div> <b>Amount:</b> \$1,928.01         </div>



Sales Tax	<b>Component Description:</b> WKLY aux transmitter sales tax <b>Amount:</b> \$45,868.81
Change Order Q-77786	<b>Component Description:</b> WLKY aux transmitter two T/L elbows <b>Amount:</b> \$3,272.72
Additional RF components	<b>Component Description:</b> WLKY aux transmitter RF Accessories <b>Amount:</b> \$99,869.34
Change Order Q-79567	<b>Component Description:</b> WLKY aux transmitter change order Q-79567 <b>Amount:</b> \$7,620.71
Channel 14 Mask Filter	<b>Component Description:</b> WLKY channel 14 mask filter <b>Amount:</b> \$154,371.62
Other Electrical Service: Electrical installation of aux transmitter	<b>Component Description:</b> WLKY aux transmitter electrical installation <b>Amount:</b> \$32,013.84

UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW	<table> <tr> <td data-bbox="770 174 1077 208"><b>Component Description:</b></td><td data-bbox="1211 174 1441 286">WLKY aux transmitter 1/3 prior to ship</td></tr> <tr> <td data-bbox="770 297 879 331"><b>Amount:</b></td><td data-bbox="1211 297 1358 331">\$265,751.40</td></tr> <tr> <td data-bbox="770 439 1077 472"><b>Component Description:</b></td><td data-bbox="1211 439 1441 506">Aux transmitter 2nd deposit</td></tr> <tr> <td data-bbox="770 517 879 551"><b>Amount:</b></td><td data-bbox="1211 517 1358 551">\$150,684.93</td></tr> <tr> <td data-bbox="770 658 1077 692"><b>Component Description:</b></td><td data-bbox="1211 658 1342 725">WKLY aux transmitter</td></tr> <tr> <td data-bbox="770 736 879 770"><b>Amount:</b></td><td data-bbox="1211 736 1342 770">\$10,711.09</td></tr> <tr> <td data-bbox="770 878 1077 911"><b>Component Description:</b></td><td data-bbox="1211 878 1433 945">Aux transmitter 1st deposit</td></tr> <tr> <td data-bbox="770 956 879 990"><b>Amount:</b></td><td data-bbox="1211 956 1342 990">\$69,596.80</td></tr> </table>	<b>Component Description:</b>	WLKY aux transmitter 1/3 prior to ship	<b>Amount:</b>	\$265,751.40	<b>Component Description:</b>	Aux transmitter 2nd deposit	<b>Amount:</b>	\$150,684.93	<b>Component Description:</b>	WKLY aux transmitter	<b>Amount:</b>	\$10,711.09	<b>Component Description:</b>	Aux transmitter 1st deposit	<b>Amount:</b>	\$69,596.80
<b>Component Description:</b>	WLKY aux transmitter 1/3 prior to ship																
<b>Amount:</b>	\$265,751.40																
<b>Component Description:</b>	Aux transmitter 2nd deposit																
<b>Amount:</b>	\$150,684.93																
<b>Component Description:</b>	WKLY aux transmitter																
<b>Amount:</b>	\$10,711.09																
<b>Component Description:</b>	Aux transmitter 1st deposit																
<b>Amount:</b>	\$69,596.80																
RF Consulting Engineer	Information not provided.																
Transformer 3 phase/480v - 150 KVA	<table> <tr> <td data-bbox="770 1198 1077 1232"><b>Component Description:</b></td><td data-bbox="1211 1198 1401 1310">WLKY aux transmitter 480v transformer</td></tr> <tr> <td data-bbox="770 1321 879 1355"><b>Amount:</b></td><td data-bbox="1211 1321 1326 1355">\$2,798.21</td></tr> </table>	<b>Component Description:</b>	WLKY aux transmitter 480v transformer	<b>Amount:</b>	\$2,798.21												
<b>Component Description:</b>	WLKY aux transmitter 480v transformer																
<b>Amount:</b>	\$2,798.21																

## Cost Information

### Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Interim Antenna TFU-WB24</b>	<b>\$6,730.00</b>	<b>\$0.00</b>		<b>\$0.00</b>	
Sweep test of existing antenna	\$6,730.00	\$0.00	WAVE/Raycom Media submitting for reimbursement	N/A	N/A
UHF - High Power, Side Mount, basic slot antenna, 24 bay,, 452 kW input, directional,, horizontally polarized	<i>\$0.00</i>	\$0.00	WAVE (Raycom Media) Quote and "TFU-24WB interim antenna justification" attached. Raycom submitting for full reimbursement.	N/A	N/A
<b>Primary Antenna TUD-C5-14 /70-2-T</b>	<b>\$763,930.00</b>	<b>\$0.00</b>		<b>\$0.00</b>	
Combiner output splitting /switching for dual feed lines, if applicable	\$126,000.00	\$0.00	WAVE/Raycom Media submitting for full reimbursement	N/A	N/A
New combiner, cost per channel (without antenna)	\$84,200.00	\$0.00	WAVE/Raycom Media submitting for full reimbursement	N/A	N/A

Sweep test of existing antenna	\$6,730.00	\$0.00	WAVE/Raycom Media submitting for full reimbursement	N/A	N/A
UHF - High Power Top Mount (200-1000 kW), Two Station broadband panel antenna, horizontally polarized	\$547,000.00	\$0.00	WAVE/Raycom Media submitting for full reimbursement	N/A	N/A
<b>Sub-total</b>	\$770,660.00	\$0.00	N/A	\$0.00	N/A
<b>Total for all systems</b>	\$3,365,625.04	\$1,933,918.73	N/A	\$1,552,883.89	N/A

## Components

Information not provided.

Cost  
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cos Justificatio
Interim Transmission Line	\$220,400.00	\$0.00		\$0.00	
Rigid Transmission Line - copper, 6 1 /8" broadband	\$220,400.00	\$0.00	WAVE /Raycom Media submitting for full reimbursement	N/A	N/A
Primary Transmission Line	\$0.00	\$0.00		\$0.00	
Sub-total	\$220,400.00	\$0.00	N/A	\$0.00	N/A
Total for all systems	\$3,365,625.04	\$1,933,918.73	N/A	\$1,552,883.89	N/A

Components

Information not provided.

Cost Information	Tower Equipment and Rigging Costs				
	Information not provided.				
Cost Information	Outside Professional Services				
	Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).				
	Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost Justification
	Outside Professional Services	\$159,720.00	\$155,025.00		\$48,688.81
	Non-Catalog legal expenses	<i>\$20,000.00</i>	\$20,000.00	Non-Catalog expenses for legal advice and services, including financial /reimbursement review, transition reporting, transition procedures, and other transition-related issues	N/A
	Transmitter Site Survey	<i>\$20,600.00</i>	\$20,600.00	Transmitter planning survey & transmitter building drawings quote attached	N/A
	Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A

Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	\$132.00	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$3,818.63	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$1,800.00	N/A

Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$8,675.00	see invoices	\$8,675.00	Increase cost due to channel assignment
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$1,382.46	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
<b>Sub-total</b>	\$159,720.00	\$155,025.00	N/A	\$48,688.81	N/A
<b>Total for all systems</b>	\$3,365,625.04	\$1,933,918.73	N/A	\$1,552,883.89	N/A

## Components

Actual Information	
Description	File Name
Non-Catalog legal expenses	<b>Component Description:</b>
	WLKY non-catalog legal 1
	<b>Amount:</b>
	\$8,590.70
	<b>Component Description:</b>
	WLKY non-catalog legal 2
	<b>Amount:</b>
	\$3,690.02



Transmitter Site Survey	<p><b>Component Description:</b> WLKY Field Service, GatesAir, 6/1/2017, \$20,600</p> <p><b>Amount:</b> \$20,600.00</p>
Comprehensive coverage verification via field study, if needed	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	<p><b>Component Description:</b> WLKY Prepare and File request for STA 1</p> <p><b>Amount:</b> \$132.00</p>
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	<p><b>Component Description:</b> WLKY Prepare and File FCC Form 2100, Construction Permit Application 2</p> <p><b>Amount:</b> \$1,054.53</p> <p><b>Component Description:</b> WLKY Prepare and File FCC Form 2100, Construction Permit Application</p> <p><b>Amount:</b> \$2,764.10</p>
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<b>Component Description:</b> WLKY RF consulting - prepare engineering for CP invoice <b>Amount:</b> \$1,800.00
Perform engineering study for new channel assignment and antenna development	<b>Component Description:</b> WLKY interim antenna ch26 <b>Amount:</b> \$625.00  <b>Component Description:</b> WLKY RF Consulting engineering study for new channel assignment invoice 3 <b>Amount:</b> \$3,800.00  <b>Component Description:</b> WLKY RF Consulting engineering study for new channel assignment invoice 2 <b>Amount:</b> \$687.50  <b>Component Description:</b> WLKY interim antenna ch14 <b>Amount:</b> \$100.00  <b>Component Description:</b> WLKY RF consulting-channel 14 issues <b>Amount:</b> \$1,837.50  <b>Component Description:</b> WLKY RF Consulting engineering study for new channel assignment invoice 1 <b>Amount:</b> \$1,625.00
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.

Prepare and or review reimbursement form	<table> <tr> <td data-bbox="754 174 1182 286"> <b>Component Description:</b>   <b>Amount:</b> </td><td data-bbox="1182 174 1487 286">           WKLY Prepare and/or review reimbursement Form 399 \$1,082.40         </td></tr> <tr> <td data-bbox="754 434 1182 591"> <b>Component Description:</b>   <b>Amount:</b> </td><td data-bbox="1182 434 1487 591">           WLKY Prepare and/or review reimbursement Form 399 2 \$300.06         </td></tr> </table>	<b>Component Description:</b>  <b>Amount:</b>	WKLY Prepare and/or review reimbursement Form 399 \$1,082.40	<b>Component Description:</b>  <b>Amount:</b>	WLKY Prepare and/or review reimbursement Form 399 2 \$300.06
<b>Component Description:</b>  <b>Amount:</b>	WKLY Prepare and/or review reimbursement Form 399 \$1,082.40				
<b>Component Description:</b>  <b>Amount:</b>	WLKY Prepare and/or review reimbursement Form 399 2 \$300.06				
Prepare request for Special Temporary Authorization	Information not provided.				

## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$33,980.00</b>	<b>\$32,415.00</b>		<b>\$20,452.75</b>	
Land Mobile Notification	<i>\$9,400.00</i>	\$9,400.00	needed to fulfill FCC requirement to notify land mobile users of the potential interference from channel 14. Quote attached.	\$9,400.00	N/A
MVPD Notification of Channel Change	<i>\$2,500.00</i>	\$2,500.00	need BP quote	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$2,500.00</i>	\$2,500.00	need BP quote	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	\$0.00	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A

DTV Medical Facility Notification	\$11,550.00	\$10,000.00	N/A	\$3,750.00	N/A
Equipment Storage	<b><i>\$7,500.00</i></b>	\$7,500.00	Additional storage at transmitter site	\$7,302.75	N/A
<b>Sub-total</b>	\$33,980.00	\$32,415.00	N/A	\$20,452.75	N/A
<b>Total for all systems</b>	\$3,365,625.04	\$1,933,918.73	N/A	\$1,552,883.89	N/A

## Components

Actual Information Description	File Name
Land Mobile Notification	<p><b>Component Description:</b> WLKY land-mobile notification invoice 2</p> <p><b>Amount:</b> \$4,700.00</p> <p><b>Component Description:</b> WLKY land-mobile notification 50% deposit</p> <p><b>Amount:</b> \$4,700.00</p>
MVPD Notification of Channel Change	Information not provided.
Develop and air announcement of upcoming channel change	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	Information not provided.
DTV Medical Facility Notification	<p><b>Component Description:</b> WLKY medical notification invoice</p> <p><b>Amount:</b> \$3,750.00</p>

Equipment Storage	<table><tr><td data-bbox="762 94 1182 257"><b>Component Description:</b></td><td data-bbox="1182 94 1508 257">WLKY storage container</td></tr><tr><td data-bbox="762 257 1182 351"><b>Amount:</b></td><td data-bbox="1182 257 1508 351">\$7,302.75</td></tr></table>	<b>Component Description:</b>	WLKY storage container	<b>Amount:</b>	\$7,302.75
<b>Component Description:</b>	WLKY storage container				
<b>Amount:</b>	\$7,302.75				

<b>Cost Information</b>	<b>Grand Total</b>		
		<b>Predetermined Cost Estimate</b>	<b>Estimated Cost</b>
			<b>Actual Cost</b>
	<b>Total for all systems</b>	\$3,365,625.04	\$1,933,918.73
			\$1,552,883.89

<b>Reimbursement Status</b>	<b>Question</b>	<b>Response</b>
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

**Certification**

Section	Question	Response
<b>Submission of Estimated Expenses Statements</b>	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND/OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a)(1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
	<ol style="list-style-type: none"><li>1. The Authorized Person signing below certifies that he/she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li><li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li><li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li></ol>	



4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**John Drain**  
*Hearst  
Television  
SVP Chief  
Financial  
Officer*

07/15/2019

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND/OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a)(1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .

6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.

7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

	<p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
	<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Douglas Durkee</b>  <i>Hearst Television</i>  <i>Manager of Spectrum Repack</i></p> <p>07/15/2019</p>

## Attachments