



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **23935** | Service: **DTV** | Call **WMUM-TV** | Channel:
ID: | Sign:
9 (High VHF) | File **0000027593**
Number:
FRN: **0001844976** | Date **06/24**
Submitted: **/2019**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
GEORGIA PUBLIC TELECOMMUNICATIONS COMMISSION Doing Business As: GEORGIA PUBLIC TELECOMMUNICATIONS COMMISSION	260 14TH ST NW ATLANTA, GA 30318 United States	+1 (404) 685- 2410	apadgett@gpb. org	Government Entity

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Robert Gehman <i>ConsultingEngineer Kessler and Gehman Associates, Inc.</i>	Robert Gehman 507 NW 60 Street Suite D Gainesville, FL 32607 United States	+1 (352) 332-3157	bob@kesslerandgehman. com

**Broadcaster
Information
and
Transition
Plan**

Question		Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.		No
Briefly describe transition plan		New transmitter and Main antenna using existing transmission line. Mapping, analysis, design of pre-EIA-222-G tower, and possible tower modifications. Interim antenna and line for use during Main antenna replacement and duration of assigned phase.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	PTCD20P2
	Year	2008
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	8 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	TBD
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	8 kW
	Justification for New Transmitter	Manufacturer of existing transmitter advises that the existing transmitter cannot be re-tuned to the assigned channel. See Attachment.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	150 kVA
	Rigid Conduit and Wiring	Yes
	Size	3 inches

	Length	100.0 feet
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter **Other Transmitter Cost Not Listed**

Name	Description
Standby Exciter and Switch	Standby Exciter with Automatic Change Over Switch
Additional Interior RF System	Interior RF System Existing Transmitter to Interim Transmission line

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Primary Antenna

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	28.0 kW

Manufacturer	
Model	TLS-V8
Year	2008

Primary Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	31.0 kW
	Manufacturer	
	Model	TBD
	Year	2018

	Justification for New Antenna	The existing primary antenna is a single channel slotted coaxial which cannot accommodate the assigned channel.
--	-------------------------------	---

**Primary
Antenna**

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	28.0 kW
	Manufacturer	
	Model	TBD
	Year	2018

	Justification for New Antenna	An interim antenna is necessary to keep station on the air during primary antenna replacement and for the duration of the assigned phase. Station will attempt to lease if leasing is available at time of acquisition.
--	-------------------------------	---

Interim Antenna

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Interim
Antenna**

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Transmission Line**Existing Transmission Line**

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	ERI
	Type	Flexible Air
	Diameter	3 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1120 feet per run

Primary Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Sweep	Verify line performance on new channel

Interim Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Flexible Air
	Diameter	3 inches
	Segment Length	N/A
	Other Segment Length	
	Number of parallel runs	1
	Length	1000 feet per run
	Justification for New Transmission Line	An interim transmission line is necessary for the interim antenna to keep station on the air during primary antenna replacement and for the duration of the assigned phase.

Interim	Other Transmission Line Expenses Not Listed
Transmission Line	Information not provided.

**Tower
Equipment
And
Rigging
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary
Tower**

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	Yes
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1018798
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	32° 28' 12.2" N-
	Longitude (NAD83)	083° 15' 18.0" W-
	Overall Structure Height	1168.95 feet
	Support Structure Height	1109.89 feet
	Ground Elevation Above Mean Sea Level (AMSL)	398.95 feet

Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
Tower Owner	GEORGIA PUBLIC TELECOMMUNICATIONS COMMISSION
Date Constructed	03/02/2016

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
43212	WMAB-FM	FM

Other Types of Users

Users
WMAB ICR

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A

Helicopter Services Required	Are helicopter services required?	No
---	-----------------------------------	----

**Primary
Tower**

Other Tower Expenses Not Listed

Information not provided.

**Outside
Professional Services Costs**

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	60
	Explanation	It will be necessary to schedule and coordinate multiple vendors, complete progress reports, and update Schedule 399. Station does not have available personnel or personnel trained in project management for such complex projects.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes

	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	Yes

Number of Days	15
Justification	It will be necessary to survey the site, plan the equipment, develop specifications for purchasing, and oversee multiple vendor RF projects. Station does not have available personnel or personnel trained in such services.

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Name	Description
Other Legal Services	Legal services not already included in a pre-established OPS section.
Other Engineering Services	Engineering services not already included in a pre-established OPS section.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses	Other Expenses Not Listed
	Information not provided.

Cost
Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter TBD	\$500,450.00	\$480,500.00		\$0.00	
Additional Interior RF System	<i>\$75,000.00</i>	\$75,000.00	N/A	N/A	N/A
Standby Exciter and Switch	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$5,200.00	\$4,900.00	N/A	N/A	N/A
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$24,300.00	N/A	N/A	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
High VHF - Air Cooled Solid State Transmitter 6.5 . 12.5 kW	\$331,500.00	\$315,000.00	N/A	N/A	N/A
Sub-total	\$500,450.00	\$480,500.00	N/A	\$0.00	N/A
Total for all systems	\$1,782,670.00	\$1,720,920.00	N/A	\$16,039.50	N/A

Components

Information not provided.

**Cost
Information**

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TBD	\$215,140.00	\$213,400.00		\$0.00	
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A
High VHF - High Power Side Mount One Station horizontally polarized	<i>\$180,000.00</i>	\$180,000.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	N/A	N/A
Primary Antenna TBD	\$215,140.00	\$213,400.00		\$0.00	

Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	N/A	N/A
High VHF - High Power Side Mount One Station horizontally polarized	\$180,000.00	\$180,000.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
Sub-total	\$430,280.00	\$426,800.00	N/A	\$0.00	N/A
Total for all systems	\$1,782,670.00	\$1,720,920.00	N/A	\$16,039.50	N/A

Components

Information not provided.

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$59,000.00	\$56,000.00		\$0.00	
Flexible Air Transmission Line - dielectric, 3"	\$59,000.00	\$56,000.00	N/A	N/A	N/A
Primary Transmission Line	\$6,400.00	\$6,400.00		\$0.00	
Sweep	\$6,400.00	\$6,400.00	N/A	N/A	N/A
Sub-total	\$65,400.00	\$62,400.00	N/A	\$0.00	N/A
Total for all systems	\$1,782,670.00	\$1,720,920.00	N/A	\$16,039.50	N/A

Components

Information not provided.

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower GTOWER	\$657,800.00	\$625,000.00		\$0.00	
Tall Tower (greater than 500')	\$210,500.00	\$200,000.00	N/A	N/A	N/A
Major tower reinforcement /modifications	\$421,000.00	\$400,000.00	N/A	N/A	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$25,000.00	N/A	N/A	N/A
Sub-total	\$657,800.00	\$625,000.00	N/A	\$0.00	N/A
Total for all systems	\$1,782,670.00	\$1,720,920.00	N/A	\$16,039.50	N/A

Components

Information not provided.

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$100,190.00	\$98,220.00		\$16,039.50	
Other Legal Services	<i>\$10,000.00</i>	\$10,000.00	N/A	\$462.00	N/A
Additional Field Engineering Service, 15 Days	<i>\$30,000.00</i>	\$30,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A

Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$3,500.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,000.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$1,732.50	N/A

Project management of the transition	\$9,480.00	\$9,000.00	Fewer Project Management tasks are required & Other Engineering Services "OES" are required, therefore the PM total has been reduced and a new OES category has been created and funded with the money removed from PM.	\$1,350.00	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,970.00	Please see attached invoice, and where applicable, quotes.	\$2,970.00	N/A

Other Engineering Services	\$20,000.00	\$20,000.00	Fewer Project Management tasks are required & Other Engineering Services "OES" are required, therefore the PM total has been reduced and a new OES category has been created and funded with the money removed from PM.	\$4,025.00	N/A
Sub-total	\$100,190.00	\$98,220.00	N/A	\$16,039.50	N/A
Total for all systems	\$1,782,670.00	\$1,720,920.00	N/A	\$16,039.50	N/A

Components

Actual Information	
Description	File Name
Other Legal Services	<p>Component Description: WMUM amount. Refer to Jan-April GMP matter summary. Refer to letter and attachments uploaded from GPB 8.2.18</p> <p>Amount: \$38.50</p>

	Component Description:	WMUM amount. Refer to GMP master summary invoice WMUM with attached invoice.
	Amount:	\$38.50
	Component Description:	Repack Prep legal Invoices
	Amount:	\$77.00
	Component Description:	WMUM amount. Refer to GMP master summary invoice WMUM with attached invoice.
	Amount:	\$115.50
	Component Description:	WMUM amount. Refer to GMP matter summary May 2018. Refer to letter and attachments uploaded from GPB 8.2.18
	Amount:	\$154.00
	Component Description:	WMUM amount. Refer to GMP master summary invoice WMUM with attached invoice.
	Amount:	\$38.50
Additional Field Engineering Service, 15 Days	Information not provided.	

Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.
Perform engineering study for new channel assignment and antenna development	<div> <div>Component Description:</div> <div>Perform engineering study for new channel assignment</div> </div> <div> <div>Amount:</div> <div>\$3,500.00</div> </div>
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<div> <div>Component Description:</div> <div>Prepare engineering section of FCC Form 2100 (main) construction permit</div> </div> <div> <div>Amount:</div> <div>\$2,000.00</div> </div>
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
Prepare request for Special Temporary Authorization	Information not provided.

Attorney Fees - Prepare
and File FCC Form 2100
(main), Construction
Permit Application

Component Description:

WMUM amount.
Refer to GMP
master summary
invoice WMUM with
attached invoice.
Refer to letter and
attachments
uploaded by GPB
8.2.18
\$385.00

Amount:

Component Description:

WMUM amount.
Refer to GMP
master summary
invoice WMUM with
attached invoice.
Refer to letter and
attachments
uploaded by GPB
8.2.18
\$1,347.50

Amount:

Project management of
the transition

Component Description: KGA 554-598
v190620pmv1b
Amount: \$150.00

Component Description: Form 387 2Q18
Amount: \$150.00

Component Description: KGA inv #554-554
Form 387 2018 Q3
UL20190426jgv1
Amount: \$150.00

Component Description: Project
management Bob
Gehman
Amount: \$225.00

Component Description: Project
management Bob
Gehman
Amount: \$300.00

Component Description: Project
management Bob
Gehman
Amount: \$225.00

Component Description: Form 387 4Q18
Amount: \$150.00

Prepare and or review reimbursement form	<table> <tr> <td data-bbox="683 87 1098 309"> Component Description: Amount: </td><td data-bbox="1098 87 1426 309"> KGA 554-629 v190620pmv1 \$50.00 </td></tr> <tr> <td data-bbox="683 309 1098 533"> Component Description: Amount: </td><td data-bbox="1098 309 1426 533"> KGA 554-623 v190620pmv1 \$145.00 </td></tr> <tr> <td data-bbox="683 533 1098 757"> Component Description: Amount: </td><td data-bbox="1098 533 1426 757"> KGA 554-610 v190620pmv1 \$275.00 </td></tr> <tr> <td data-bbox="683 757 1098 1003"> Component Description: Amount: </td><td data-bbox="1098 757 1426 1003"> Prepare and review reimbursement form \$2,500.00 </td></tr> </table>	Component Description: Amount:	KGA 554-629 v190620pmv1 \$50.00	Component Description: Amount:	KGA 554-623 v190620pmv1 \$145.00	Component Description: Amount:	KGA 554-610 v190620pmv1 \$275.00	Component Description: Amount:	Prepare and review reimbursement form \$2,500.00
Component Description: Amount:	KGA 554-629 v190620pmv1 \$50.00								
Component Description: Amount:	KGA 554-623 v190620pmv1 \$145.00								
Component Description: Amount:	KGA 554-610 v190620pmv1 \$275.00								
Component Description: Amount:	Prepare and review reimbursement form \$2,500.00								
Other Engineering Services	<table> <tr> <td data-bbox="683 1003 1098 1227"> Component Description: Amount: </td><td data-bbox="1098 1003 1426 1227"> KGA 554-629 v190620pmv1 \$2,525.00 </td></tr> <tr> <td data-bbox="683 1227 1098 1451"> Component Description: Amount: </td><td data-bbox="1098 1227 1426 1451"> KGA 554-612 v190620pmv1 \$700.00 </td></tr> <tr> <td data-bbox="683 1451 1098 1688"> Component Description: Amount: </td><td data-bbox="1098 1451 1426 1688"> KGA 554-611 v190620pmv1 \$800.00 </td></tr> </table>	Component Description: Amount:	KGA 554-629 v190620pmv1 \$2,525.00	Component Description: Amount:	KGA 554-612 v190620pmv1 \$700.00	Component Description: Amount:	KGA 554-611 v190620pmv1 \$800.00		
Component Description: Amount:	KGA 554-629 v190620pmv1 \$2,525.00								
Component Description: Amount:	KGA 554-612 v190620pmv1 \$700.00								
Component Description: Amount:	KGA 554-611 v190620pmv1 \$800.00								

Cost
Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$28,550.00	\$28,000.00		\$0.00	
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$5,000.00	\$5,000.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	\$5,000.00	\$5,000.00	N/A	N/A	N/A
Equipment Storage	\$5,000.00	\$5,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	\$0.00	\$0.00	N/A	N/A	N/A
MVPD Notification of Channel Change	\$2,000.00	\$2,000.00	N/A	N/A	N/A
Sub-total	\$28,550.00	\$28,000.00	N/A	\$0.00	N/A
Total for all systems	\$1,782,670.00	\$1,720,920.00	N/A	\$16,039.50	N/A

Components

Information not provided.

Cost Information	Grand Total		
	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$1,782,670.00	\$1,720,920.00	\$16,039.50

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Jeffrey C Gehman <i>Engineering Associate</i></p> <p>06/24/2019</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Jeffrey C Gehman <i>Engineering Associate</i></p> <p>06/24/2019</p>

Attachments