



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **34167** | Service: **DTV** | Call **WBKI** | Channel: **16 (UHF)** |  
ID: | Sign:  
File **0000028610**  
Number:  
FRN: **0003189248** | Date **08/05**  
Submitted: **/2019**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>INDEPENDENCE TELEVISION COMPANY</b>	Keith Wilkowski 624 MUHAMMAD ALI BOULEVARD LOUISVILLE, KY 40203 United States	+1 (419) 277-6006	kwilkowski@blockcommunications.com	Corporation

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

**Broadcaster  
Information  
and  
Transition  
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	The FCC allocated us two frequencies that aren't adjacent to each other (16 & 32). This combination will require 4 antennas and 4 feedlines . The existing tower will not support that much weight. We request to construct a new tower with a "T" top design.

**Transmitters**

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Auxiliary  
Transmitter****Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Aux/Standby transmitter
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	No
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	CZ1000
	Year	2003
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	1 kW

**Auxiliary  
Transmitter****New Transmitter Costs**

Section	Question	Response
<b>New Transmitter</b>	Use	Auxiliary (Backup)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	N/A
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	0.01 kW
	Justification for New Transmitter	N/A. Station is not seeking reimbursement for AUX Transmitter or equipment.

**Auxiliary  
Transmitter****Other Transmitter Costs**

Section	Question	Response
<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes
	Power	150 kVA
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	100.0 feet
	Other Electrical Service	No
	Description	N/A

<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

## Auxiliary Transmitter

### Other Transmitter Cost Not Listed

Information not provided.

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	DCX Millineum
	Year	2006
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	50 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-72
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	43.15 kW
	Justification for New Transmitter	WMYO was originally assigned 487KwERP. It was determined we would receive at least 1% interference and was given the opportunity to increase power. We were authorized to increase our power to 725kw. The additional costs are due to the increase in ERP.

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
---------	----------	----------

<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	Yes
	Size	3 inches
	Length	100.0 feet
	Other Electrical Service	Yes
	Description	Two transmitters, main and aux, need to be wired simultaneously.
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary Transmitter**

**Other Transmitter Cost Not Listed**

Name	Description
------	-------------

<b>RF Accessories</b>	Dielectric 4 port switch with controller and cable, 80 kW liquid cooled RF load
<b>Installation and proof</b>	Installation of transmitter and proof of performance
<b>Mask Filter</b>	ATSC Mask filter Kit
<b>Demolition</b>	To prepare for the installation of the new transmitters, we will be required to remove two beam transformers filled with mineral oil.

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

## Auxiliary Antenna

### Existing Antenna Information

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Auxiliary (Backup)
	Description of Use	Aux/Standby
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	Yes
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
<b>Existing Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	1000.0 kW
	Manufacturer	

	Model	TFU-32DSB-R04TC
	Year	2005

**Facility ID's and Call Signs of all stations with whom the antenna is shared.**

Facility ID	Call Sign
28476	WDRB

## Auxiliary Antenna

### New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Auxiliary (Backup)
	Description of Use	Aux/Standby
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	725.0 kW
	Manufacturer	
	Model	ATW19H3-HSCX-16H

Year	2018
Justification for New Antenna	Require new antenna due to new frequency allocation. This antenna is NOT Elliptically polarized. It is only Horizontally polarized.

## Auxiliary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes

<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes
-------------------	--	-----

**Auxiliary  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Primary  
Antenna**

**Existing Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	Yes
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
<b>Existing Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	1000.0 kW
	Manufacturer	

	Model	TFU-32-GTH-R-06
	Year	2009

**Facility ID's and Call Signs of all stations with whom the antenna is shared.**

Facility ID	Call Sign
28476	WDRB

**Primary  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
<b>New Antenna Manufacturer and Types</b>	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	725.0 kW
	Manufacturer	
	Model	ATW21H3-ETO-16H
	Year	2018

	Justification for New Antenna	Require new antenna due to new frequency allocation. Costs listed reflect a \$15,500.00 up charge for ATSC 3.0 compliant ( Elliptical ) antenna.
--	-------------------------------	--

## Primary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	7 3/16 inches inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	No
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

## Auxiliary Transmission Line

### Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Feed sAux antenna
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	Yes
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Rigid
	Diameter	7 3/16 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	960 feet per run

**Facility ID's and Call Signs of all stations with whom the transmission line is shared.**

Facility ID	Call Sign
28476	WDRB

**Auxiliary  
Transmission Line**

**New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Auxiliary (Backup)
	Description of Use	Feeds new Aux antenna
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 3/4 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1040 feet per run
	Justification for New Transmission Line	Required due to new frequency allocations.

**Auxiliary  
Transmission Line**

**Other Transmission Line Expenses Not Listed**

Name	Description
<b>Dehydrator</b>	New dehydrator required for the six and an eighth inch line

**Primary  
Transmission Line**

**Existing Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	Yes
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Rigid
	Diameter	8 3/16 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1043 feet per run

**Facility ID's and Call Signs of all stations with whom the transmission line is shared.**

Facility ID	Call Sign
28476	WDRB

Primary  
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	7 3/16 inches
	Other Diameter	N/A
	Segment Length	19 3/4 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1123 feet per run
	Justification for New Transmission Line	Required due to new frequency allocation.

Primary  
Transmission Line

Other Transmission Line Expenses Not Listed

Line Name	Description
Dehydrator	New Dehydrator required for the seven and three sixteenth inch line

**Tower  
Equipment  
And Rigging  
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary  
Tower**

**Tower Construction Costs**

Section	Question	Response
Construct New Tower	Use	Primary (Main)
	Description of Use	N/A
	Is this a request for upgraded equipment?	Yes
	Height	999.99 feet
	Justification for New Tower	The FCC allocated us two frequencies that aren't adjacent to each other (16 & 32). This combination will require 4 antennas and 4 feedlines. The existing tower will not support that much weight. We request to construct a new tower with a "T" top design.

**Primary  
Tower**

**Tower Rigging Costs**

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary  
Tower**

**Other Tower Expenses Not Listed**

<b>Name</b>	<b>Description</b>
<b>Fence removal and installation</b>	Costs for removing existing fence and installing new fence around new tower and guy anchors.
<b>Purchase six and one eighth inch hangers</b>	Utilized to hang six and one eighth inch feedline
<b>Foundation</b>	Concrete work for pier and anchors
<b>State taxes</b>	State taxes at 7% for the new tower
<b>Demolition</b>	Removal of old tower and all apparatuses not utilized
<b>Asphalt repair</b>	Funds needed to repair the existing asphalt surface of the tower area after construction,
<b>Electric</b>	Provide electricity to base of tower for lighting and ENG antennas
<b>Installation services</b>	Installation of two WMYO antennas and two WMYO feedlines. Remove old equipment from existing tower and mount on new tower.
<b>Transmission line designs</b>	Design drawings of transmission lines
<b>Rental of heavy equipment</b>	Rental of a Sky-jack to off load transmitters and other equipment
<b>Shipping Freight</b>	Freight charges for tower components
<b>Purchase seven and three sixteenth inch hangers</b>	Utilized to hang seven and three sixteenth inch feedline
<b>Install tower and ice bridge</b>	Charges for the installation of the tower and new ice bridge

Primary  
Tower

Tower Construction Costs

Section	Question	Response
Construct New Tower	Use	Primary (Main)
	Description of Use	N/A
	Is this a request for upgraded equipment?	Yes
	Height	999.99 feet
	Justification for New Tower	The FCC allocated us two frequencies that aren't adjacent to each other (16 & 32). This combination will require 4 antennas and 4 feedlines. The existing tower will not support that much weight. We request to construct a new tower with a "T" top design.

Primary  
Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary  
Tower

Other Tower Expenses Not Listed

Name	Description
------	-------------

<b>Fence removal and installation</b>	Costs for removing existing fence and installing new fence around new tower and guy anchors.
<b>Purchase six and one eighth inch hangers</b>	Utilized to hang six and one eighth inch feedline
<b>Foundation</b>	Concrete work for pier and anchors
<b>State taxes</b>	State taxes at 7% for the new tower
<b>Demolition</b>	Removal of old tower and all apparatuses not utilized
<b>Asphalt repair</b>	Funds needed to repair the existing asphalt surface of the tower area after construction,
<b>Electric</b>	Provide electricity to base of tower for lighting and ENG antennas
<b>Installation services</b>	Installation of two WMYO antennas and two WMYO feedlines. Remove old equipment from existing tower and mount on new tower.
<b>Transmission line designs</b>	Design drawings of transmission lines
<b>Rental of heavy equipment</b>	Rental of a Sky-jack to off load transmitters and other equipment
<b>Shipping Freight</b>	Freight charges for tower components
<b>Purchase seven and three sixteenth inch hangers</b>	Utilized to hang seven and three sixteenth inch feedline
<b>Install tower and ice bridge</b>	Charges for the installation of the tower and new ice bridge

**Outside  
Professional  
Services  
Costs**

Section	Question	Response
<b>Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	595
	Explanation	WBKI-TV does not have sufficient resource capacity and expertise in house to handle all of the reimbursement filing, expense tracking, vendor coordination, progress reporting, budget creation, budget review, budget tracking, daisy-chain monitoring, etc.
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes

	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	Yes
	Environmental Assessment	Yes
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	Yes

	Number of Days	14
	Justification	Taking signal level measurements of predetermined radials which will be used to compare after transition.

**Outside Professional Services Costs**

**Other Professional Services Expenses Not Listed**

Name	Description
Advanced site survey GA999TS	Site survey performed by transmitter manufacturer
Existing-Tower inspection	Coast to Coast Tower Performed a tower inspection for us
RF Consultant D. Everist	RF Consultant that files Engineering Studies for WBKI/WDRB
Structural Engineering Analysis	Mark Malouf performed a total of two (to date) Structural Tower analysis for WBKI/WDRB
Attorney Fees and Other Matters	Legal Services

## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

## Other Expenses

### Other Expenses Not Listed

Name	Description
------	-------------

---

<b>Project management fees internal</b>	Cost of station personnel man hours working on repack planning
---	---

---

## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost
<b>Primary Transmitter ULXTE-72</b>	<b>\$1,785,252.69</b>	<b>\$1,591,345.14</b>		<b>\$937,591</b>
Demolition	<i>\$4,500.00</i>	\$4,500.00	N/A	N/A
Mask Filter	<i>\$73,329.59</i>	\$73,329.59	Larger mask filter, due to increase in power from 487kw to 725kw. This item is referenced in the recent uploaded attachment entitled: GatesAir Proposal GA_00024362_WMYO_ULXTE-72	\$48,665
Installation and proof	<i>\$81,690.50</i>	\$81,690.50	Installation costs have increased due to increase in power from 487kw to 725kw. This item is referenced in the recent uploaded attachment entitled: GatesAir Proposal GA_00024362_WMYO_ULXTE-72	\$54,460
RF Accessories	<i>\$73,232.60</i>	\$73,232.60	Per GatesAir quote Q-78331	\$40,865
Other Electrical Service: Two transmitters, main and aux, need to be wired simultaneously.	<i>\$37,500.00</i>	\$37,500.00	N/A	\$0.00
3" Rigid Conduit and Wiring (Cost per foot)	\$5,200.00	\$4,900.00	N/A	N/A

UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$1,303,193.63	A larger transmitter is required to accommodate the power increase from 487kWERP to 725kWERP. This item is referenced in the recent uploaded attachment entitled: GatesAir Proposal GA_00024362_WMYO_ULXTE-72	\$784,933.00
Transformer 3 phase/480v - 300 KVA	\$36,800.00	\$12,998.82	N/A	\$8,665.00
<b>Auxiliary Transmitter N/A</b>	<b>\$28,150.00</b>	<b>\$0.00</b>		<b>\$0.00</b>
2" Rigid Conduit and Wiring (Cost per foot)	\$2,600.00	\$0.00	N/A. Station is not seeking reimbursement for AUX Transmitter or equipment.	N/A
UHF - Air Cooled Solid State Transmitter 0.01 kW	<b>\$0.00</b>	\$0.00	N/A. Station is not seeking reimbursement for AUX Transmitter or equipment.	N/A
Transformer 3 phase/480v - 150 KVA	\$25,550.00	\$0.00	N/A. Station is not seeking reimbursement for AUX Transmitter or equipment.	N/A
<b>Sub-total</b>	<b>\$1,813,402.69</b>	<b>\$1,591,345.14</b>	<b>N/A</b>	<b>\$937,591.00</b>
<b>Total for all systems</b>	<b>\$6,252,311.69</b>	<b>\$5,550,204.64</b>	<b>N/A</b>	<b>\$3,199,691.00</b>

## Components

Actual Information Description	File Name
Demolition	Information not provided.

Mask Filter	<b>Component Description:</b>	1st Primary Transmitter - Mask Filter
	<b>Amount:</b>	\$24,222.72
	<b>Component Description:</b>	Primary Transmitter, Mask Filter
	<b>Amount:</b>	\$24,443.20
Installation and proof	<b>Component Description:</b>	Primary Transmitter, Installation and Proof of Performance
	<b>Amount:</b>	\$27,230.17
	<b>Component Description:</b>	1st Primary Transmitter - Installation and Proof
	<b>Amount:</b>	\$27,230.16
RF Accessories	<b>Component Description:</b>	1st Primary Transmitter - RF Accessories
	<b>Amount:</b>	\$24,410.87
	<b>Component Description:</b>	Primary Transmitter, RF Accessories
	<b>Amount:</b>	\$16,454.60
Other Electrical Service: Two transmitters, main and aux, need to be wired simultaneously.	Information not provided.	
3" Rigid Conduit and Wiring (Cost per foot)	Information not provided.	

UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	<table> <tr> <td data-bbox="764 174 1177 248"> <b>Component Description:</b>  <b>Amount:</b> </td><td data-bbox="1203 174 1487 248"> Primary Transmitter  \$392,771.28 </td></tr> <tr> <td data-bbox="764 353 1177 584"> <b>Component Description:</b>    <b>Amount:</b> </td><td data-bbox="1203 353 1487 584"> Transmitter, Mask filter system, RF accessories, Electrical, Installation &amp; proof  \$392,162.38 </td></tr> </table>	<b>Component Description:</b> <b>Amount:</b>	Primary Transmitter \$392,771.28	<b>Component Description:</b>  <b>Amount:</b>	Transmitter, Mask filter system, RF accessories, Electrical, Installation & proof \$392,162.38
<b>Component Description:</b> <b>Amount:</b>	Primary Transmitter \$392,771.28				
<b>Component Description:</b>  <b>Amount:</b>	Transmitter, Mask filter system, RF accessories, Electrical, Installation & proof \$392,162.38				
Transformer 3 phase/480v - 300 KVA	<table> <tr> <td data-bbox="764 730 1177 994"> <b>Component Description:</b>    <b>Amount:</b> </td><td data-bbox="1203 730 1487 994"> 1st Primary Transmitter - Electrical, Transformer - 3 phase/408v - 300 KVA  \$4,332.94 </td></tr> <tr> <td data-bbox="764 1099 1177 1218"> <b>Component Description:</b>    <b>Amount:</b> </td><td data-bbox="1203 1099 1487 1218"> Primary Transmitter, Electrical  \$4,332.94 </td></tr> </table>	<b>Component Description:</b>  <b>Amount:</b>	1st Primary Transmitter - Electrical, Transformer - 3 phase/408v - 300 KVA \$4,332.94	<b>Component Description:</b>  <b>Amount:</b>	Primary Transmitter, Electrical \$4,332.94
<b>Component Description:</b>  <b>Amount:</b>	1st Primary Transmitter - Electrical, Transformer - 3 phase/408v - 300 KVA \$4,332.94				
<b>Component Description:</b>  <b>Amount:</b>	Primary Transmitter, Electrical \$4,332.94				
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.				
UHF - Air Cooled Solid State Transmitter 0.01 kW	Information not provided.				
Transformer 3 phase/480v - 150 KVA	Information not provided.				

## Cost Information

### Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Antenna ATW21H3-ETO-16H</b>	<b>\$315,390.00</b>	<b>\$372,424.50</b>		<b>\$331,284.04</b>	
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$333,832.50	ERI proposal 20170929-827 Rev E \$171,750.00 plus antenna installation cost of \$162,082.50 (on same quote).	\$316,994.87	N/A
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Elbow complex, single channel, at antenna input, per 7 3 /16. feedline (if needed)	\$13,900.00	\$27,192.00	This is the price quoted by ERI for all the elbows in the line (12). Actual cost may change after we pay for the transmission line design.	\$10,820.42	N/A

Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$3,468.75	N/A
<b>Auxiliary Antenna ATW19H3-HSCX-16H</b>	<b>\$390,565.00</b>	<b>\$193,565.00</b>		<b>\$154,131.39</b>	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$693.75	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$8,065.00	N/A	\$5,897.64	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$14,850.00	N/A	\$8,910.00	N/A
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	\$4,800.00	N/A
UHF - High Power, Side Mount, basic slot antenna, 725 kW input, directional,, horizontally polarized	<b>\$116,125.00</b>	\$116,125.00	N/A	\$90,705.00	N/A

UHF - Lower Power Side Mount, One station antenna -- 200-500 kW, elliptically or circularly polarized	\$227,000.00	\$43,125.00	***System Notice: Estimate adjusted and locked because line has been superseded. ***	\$43,125.00	N/A
<b>Sub-total</b>	\$705,955.00	\$565,989.50	N/A	\$485,415.43	N/A
<b>Total for all systems</b>	\$6,252,311.69	\$5,550,204.64	N/A	\$3,199,696.06	N/A

## Components

Actual Information	
Description	File Name
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	<p><b>Component Description:</b> Primary Antenna - UHF High Power Top Mount</p> <p><b>Amount:</b> \$100,149.75</p> <p><b>Component Description:</b> WBKI-210-Primary Antenna - UHF High Power Top Mount</p> <p><b>Amount:</b> \$116,695.37</p> <p><b>Component Description:</b> Primary Antenna - UHF High Power Top Mount</p> <p><b>Amount:</b> \$100,149.75</p>
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.

<p>Elbow complex, single channel, at antenna input, per 7 3/16. feedline (if needed)</p>	<table> <tr> <td data-bbox="756 174 1062 208"><b>Component Description:</b></td><td data-bbox="1198 174 1425 286">Primary Antenna - Elbow Complex 7 3/16"</td></tr> <tr> <td data-bbox="756 297 863 331"><b>Amount:</b></td><td data-bbox="1198 297 1313 331">\$5,410.21</td></tr> <tr> <td data-bbox="756 439 1062 472"><b>Component Description:</b></td><td data-bbox="1198 439 1425 551">Primary Antenna - Elbow Complex 7 3/16"</td></tr> <tr> <td data-bbox="756 562 863 595"><b>Amount:</b></td><td data-bbox="1198 562 1313 595">\$5,410.21</td></tr> </table>	<b>Component Description:</b>	Primary Antenna - Elbow Complex 7 3/16"	<b>Amount:</b>	\$5,410.21	<b>Component Description:</b>	Primary Antenna - Elbow Complex 7 3/16"	<b>Amount:</b>	\$5,410.21				
<b>Component Description:</b>	Primary Antenna - Elbow Complex 7 3/16"												
<b>Amount:</b>	\$5,410.21												
<b>Component Description:</b>	Primary Antenna - Elbow Complex 7 3/16"												
<b>Amount:</b>	\$5,410.21												
<p>Sweep test of existing antenna</p>	<table> <tr> <td data-bbox="756 725 1062 759"><b>Component Description:</b></td><td data-bbox="1198 725 1409 804">Primary Antenna - Sweep Test</td></tr> <tr> <td data-bbox="756 815 863 848"><b>Amount:</b></td><td data-bbox="1198 815 1313 848">\$1,387.50</td></tr> <tr> <td data-bbox="756 949 1062 983"><b>Component Description:</b></td><td data-bbox="1198 949 1417 1061">WBKI-210-Primary Antenna - Sweep Test</td></tr> <tr> <td data-bbox="756 1072 863 1106"><b>Amount:</b></td><td data-bbox="1198 1072 1294 1106">\$693.75</td></tr> <tr> <td data-bbox="756 1207 1062 1240"><b>Component Description:</b></td><td data-bbox="1198 1207 1409 1285">Primary Antenna - Sweep Test</td></tr> <tr> <td data-bbox="756 1296 863 1330"><b>Amount:</b></td><td data-bbox="1198 1296 1313 1330">\$1,387.50</td></tr> </table>	<b>Component Description:</b>	Primary Antenna - Sweep Test	<b>Amount:</b>	\$1,387.50	<b>Component Description:</b>	WBKI-210-Primary Antenna - Sweep Test	<b>Amount:</b>	\$693.75	<b>Component Description:</b>	Primary Antenna - Sweep Test	<b>Amount:</b>	\$1,387.50
<b>Component Description:</b>	Primary Antenna - Sweep Test												
<b>Amount:</b>	\$1,387.50												
<b>Component Description:</b>	WBKI-210-Primary Antenna - Sweep Test												
<b>Amount:</b>	\$693.75												
<b>Component Description:</b>	Primary Antenna - Sweep Test												
<b>Amount:</b>	\$1,387.50												
<p>Sweep test of existing antenna</p>	<table> <tr> <td data-bbox="756 1456 1062 1489"><b>Component Description:</b></td><td data-bbox="1198 1456 1425 1568">WBKI-250-Auxiliary Antenna - Sweep Test</td></tr> <tr> <td data-bbox="756 1579 863 1612"><b>Amount:</b></td><td data-bbox="1198 1579 1294 1612">\$693.75</td></tr> </table>	<b>Component Description:</b>	WBKI-250-Auxiliary Antenna - Sweep Test	<b>Amount:</b>	\$693.75								
<b>Component Description:</b>	WBKI-250-Auxiliary Antenna - Sweep Test												
<b>Amount:</b>	\$693.75												

<p>Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)</p>	<table> <tr> <td data-bbox="750 174 1177 208"><b>Component Description:</b></td><td data-bbox="1177 174 1501 248">Auxiliary Antenna - Elbow Complex 6 1/8"</td></tr> <tr> <td data-bbox="750 259 1177 293"><b>Amount:</b></td><td data-bbox="1177 259 1501 293">\$2,948.82</td></tr> <tr> <td data-bbox="750 398 1177 432"><b>Component Description:</b></td><td data-bbox="1177 398 1501 506">Auxiliary Antenna - Elbow Complex 6 1/8"</td></tr> <tr> <td data-bbox="750 517 1177 551"><b>Amount:</b></td><td data-bbox="1177 517 1501 551">\$2,948.82</td></tr> </table>	<b>Component Description:</b>	Auxiliary Antenna - Elbow Complex 6 1/8"	<b>Amount:</b>	\$2,948.82	<b>Component Description:</b>	Auxiliary Antenna - Elbow Complex 6 1/8"	<b>Amount:</b>	\$2,948.82
<b>Component Description:</b>	Auxiliary Antenna - Elbow Complex 6 1/8"								
<b>Amount:</b>	\$2,948.82								
<b>Component Description:</b>	Auxiliary Antenna - Elbow Complex 6 1/8"								
<b>Amount:</b>	\$2,948.82								
<p>Side mount brackets for high power antennas (if not included in antenna base cost)</p>	<table> <tr> <td data-bbox="750 689 1177 723"><b>Component Description:</b></td><td data-bbox="1177 689 1501 763">Auxiliary Antenna - Side Mount Brackets</td></tr> <tr> <td data-bbox="750 775 1177 808"><b>Amount:</b></td><td data-bbox="1177 775 1501 808">\$4,455.00</td></tr> <tr> <td data-bbox="750 913 1177 947"><b>Component Description:</b></td><td data-bbox="1177 913 1501 976">Auxiliary Antenna - Side Mount Brackets</td></tr> <tr> <td data-bbox="750 987 1177 1021"><b>Amount:</b></td><td data-bbox="1177 987 1501 1021">\$4,455.00</td></tr> </table>	<b>Component Description:</b>	Auxiliary Antenna - Side Mount Brackets	<b>Amount:</b>	\$4,455.00	<b>Component Description:</b>	Auxiliary Antenna - Side Mount Brackets	<b>Amount:</b>	\$4,455.00
<b>Component Description:</b>	Auxiliary Antenna - Side Mount Brackets								
<b>Amount:</b>	\$4,455.00								
<b>Component Description:</b>	Auxiliary Antenna - Side Mount Brackets								
<b>Amount:</b>	\$4,455.00								
<p>Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)</p>	<table> <tr> <td data-bbox="750 1160 1177 1193"><b>Component Description:</b></td><td data-bbox="1177 1160 1501 1234">Aux Antenna Scattering Study</td></tr> <tr> <td data-bbox="750 1245 1177 1279"><b>Amount:</b></td><td data-bbox="1177 1245 1501 1279">\$2,400.00</td></tr> <tr> <td data-bbox="750 1384 1177 1417"><b>Component Description:</b></td><td data-bbox="1177 1384 1501 1447">SCATTERING STUDY -- WBKI</td></tr> <tr> <td data-bbox="750 1458 1177 1491"><b>Amount:</b></td><td data-bbox="1177 1458 1501 1491">\$2,400.00</td></tr> </table>	<b>Component Description:</b>	Aux Antenna Scattering Study	<b>Amount:</b>	\$2,400.00	<b>Component Description:</b>	SCATTERING STUDY -- WBKI	<b>Amount:</b>	\$2,400.00
<b>Component Description:</b>	Aux Antenna Scattering Study								
<b>Amount:</b>	\$2,400.00								
<b>Component Description:</b>	SCATTERING STUDY -- WBKI								
<b>Amount:</b>	\$2,400.00								
<p>UHF - High Power, Side Mount, basic slot antenna, 725 kW input, directional,, horizontally polarized</p>	<table> <tr> <td data-bbox="750 1630 1177 1664"><b>Component Description:</b></td><td data-bbox="1177 1630 1501 1704">Lower Power Side Mount, One Station</td></tr> <tr> <td data-bbox="750 1715 1177 1749"><b>Amount:</b></td><td data-bbox="1177 1715 1501 1749">\$43,125.00</td></tr> <tr> <td data-bbox="750 1854 1177 1888"><b>Component Description:</b></td><td data-bbox="1177 1854 1501 1995">WBKI-250-Auxiliary Antenna - Lower Power Side Mount, One Station</td></tr> <tr> <td data-bbox="750 2007 1177 2040"><b>Amount:</b></td><td data-bbox="1177 2007 1501 2040">\$47,580.00</td></tr> </table>	<b>Component Description:</b>	Lower Power Side Mount, One Station	<b>Amount:</b>	\$43,125.00	<b>Component Description:</b>	WBKI-250-Auxiliary Antenna - Lower Power Side Mount, One Station	<b>Amount:</b>	\$47,580.00
<b>Component Description:</b>	Lower Power Side Mount, One Station								
<b>Amount:</b>	\$43,125.00								
<b>Component Description:</b>	WBKI-250-Auxiliary Antenna - Lower Power Side Mount, One Station								
<b>Amount:</b>	\$47,580.00								

UHF - Lower Power Side Mount, One station antenna -- 200-500 kW, elliptically or circularly polarized		
	<b>Component Description:</b>	Please deny this invoice
	<b>Amount:</b>	N/A
	<b>Component Description:</b>	Auxiliary Antenna - Lower Power Side Mount, One Station
	<b>Amount:</b>	\$43,125.00

Cost  
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$336,640.00	\$300,052.00		\$285,391.94	
Dehydrator	<i>\$10,970.00</i>	\$10,970.00	N/A	\$8,392.05	N/A
Rigid Transmission Line - copper, 7 3/16"	\$325,670.00	\$289,082.00	N/A	\$276,999.89	N/A
Auxiliary Transmission Line	\$221,050.00	\$150,398.00		\$139,160.17	
Dehydrator	<i>\$10,970.00</i>	\$10,970.00	N/A	\$8,392.05	N/A
Rigid Transmission Line - copper, 6 1/8"	\$210,080.00	\$139,428.00	N/A	\$130,768.12	N/A
Sub-total	\$557,690.00	\$450,450.00	N/A	\$424,552.11	N/A
Total for all systems	\$6,252,311.69	\$5,550,204.64	N/A	\$3,199,696.06	N/A

Components

Actual Information	Description	File Name
--------------------	-------------	-----------

Dehydrator	<table> <tr> <td data-bbox="756 174 1182 210"><b>Component Description:</b></td><td data-bbox="1182 174 1493 286">Primary Transmission Line - Dehydrator</td></tr> <tr> <td data-bbox="756 297 1182 333"><b>Amount:</b></td><td data-bbox="1182 297 1493 333">\$2,797.35</td></tr> <tr> <td data-bbox="756 434 1182 470"><b>Component Description:</b></td><td data-bbox="1182 434 1493 546">WBKI-310-Primary Transmission Line - Dehydrator:</td></tr> <tr> <td data-bbox="756 557 1182 593"><b>Amount:</b></td><td data-bbox="1182 557 1493 593">\$2,797.35</td></tr> <tr> <td data-bbox="756 694 1182 730"><b>Component Description:</b></td><td data-bbox="1182 694 1493 806">Primary Transmission Line - Dehydrator</td></tr> <tr> <td data-bbox="756 817 1182 853"><b>Amount:</b></td><td data-bbox="1182 817 1493 853">\$2,797.35</td></tr> </table>	<b>Component Description:</b>	Primary Transmission Line - Dehydrator	<b>Amount:</b>	\$2,797.35	<b>Component Description:</b>	WBKI-310-Primary Transmission Line - Dehydrator:	<b>Amount:</b>	\$2,797.35	<b>Component Description:</b>	Primary Transmission Line - Dehydrator	<b>Amount:</b>	\$2,797.35
<b>Component Description:</b>	Primary Transmission Line - Dehydrator												
<b>Amount:</b>	\$2,797.35												
<b>Component Description:</b>	WBKI-310-Primary Transmission Line - Dehydrator:												
<b>Amount:</b>	\$2,797.35												
<b>Component Description:</b>	Primary Transmission Line - Dehydrator												
<b>Amount:</b>	\$2,797.35												
Rigid Transmission Line - copper, 7 3/16"	<table> <tr> <td data-bbox="756 976 1182 1012"><b>Component Description:</b></td><td data-bbox="1182 976 1493 1133">Primary Transmission Line - Rigid Transmission Line - Copper 7 3/16"</td></tr> <tr> <td data-bbox="756 1144 1182 1180"><b>Amount:</b></td><td data-bbox="1182 1144 1493 1180">\$90,067.39</td></tr> <tr> <td data-bbox="756 1281 1182 1317"><b>Component Description:</b></td><td data-bbox="1182 1281 1493 1471">WBKI-310-Primary Transmission Line - Rigid Transmission Line - Copper 7 3 /16":</td></tr> <tr> <td data-bbox="756 1482 1182 1518"><b>Amount:</b></td><td data-bbox="1182 1482 1493 1518">\$96,865.11</td></tr> <tr> <td data-bbox="756 1619 1182 1655"><b>Component Description:</b></td><td data-bbox="1182 1619 1493 1809">Primary Transmission Line - Rigid Transmission Line - Copper 7 3 /16"</td></tr> <tr> <td data-bbox="756 1821 1182 1856"><b>Amount:</b></td><td data-bbox="1182 1821 1493 1856">\$90,067.39</td></tr> </table>	<b>Component Description:</b>	Primary Transmission Line - Rigid Transmission Line - Copper 7 3/16"	<b>Amount:</b>	\$90,067.39	<b>Component Description:</b>	WBKI-310-Primary Transmission Line - Rigid Transmission Line - Copper 7 3 /16":	<b>Amount:</b>	\$96,865.11	<b>Component Description:</b>	Primary Transmission Line - Rigid Transmission Line - Copper 7 3 /16"	<b>Amount:</b>	\$90,067.39
<b>Component Description:</b>	Primary Transmission Line - Rigid Transmission Line - Copper 7 3/16"												
<b>Amount:</b>	\$90,067.39												
<b>Component Description:</b>	WBKI-310-Primary Transmission Line - Rigid Transmission Line - Copper 7 3 /16":												
<b>Amount:</b>	\$96,865.11												
<b>Component Description:</b>	Primary Transmission Line - Rigid Transmission Line - Copper 7 3 /16"												
<b>Amount:</b>	\$90,067.39												

Dehydrator	<table> <tr> <td data-bbox="756 174 1182 210"><b>Component Description:</b></td><td data-bbox="1182 174 1493 286">Auxiliary Transmission Line - Dehydrator</td></tr> <tr> <td data-bbox="756 297 1182 333"><b>Amount:</b></td><td data-bbox="1182 297 1493 333">\$2,797.35</td></tr> <tr> <td data-bbox="756 434 1182 470"><b>Component Description:</b></td><td data-bbox="1182 434 1493 546">WBKI-350-Auxiliary Transmission Line - Dehydrator</td></tr> <tr> <td data-bbox="756 557 1182 593"><b>Amount:</b></td><td data-bbox="1182 557 1493 593">\$2,797.35</td></tr> <tr> <td data-bbox="756 694 1182 730"><b>Component Description:</b></td><td data-bbox="1182 694 1493 806">Auxiliary Transmission Line - Dehydrator</td></tr> <tr> <td data-bbox="756 817 1182 853"><b>Amount:</b></td><td data-bbox="1182 817 1493 853">\$2,797.35</td></tr> </table>	<b>Component Description:</b>	Auxiliary Transmission Line - Dehydrator	<b>Amount:</b>	\$2,797.35	<b>Component Description:</b>	WBKI-350-Auxiliary Transmission Line - Dehydrator	<b>Amount:</b>	\$2,797.35	<b>Component Description:</b>	Auxiliary Transmission Line - Dehydrator	<b>Amount:</b>	\$2,797.35
<b>Component Description:</b>	Auxiliary Transmission Line - Dehydrator												
<b>Amount:</b>	\$2,797.35												
<b>Component Description:</b>	WBKI-350-Auxiliary Transmission Line - Dehydrator												
<b>Amount:</b>	\$2,797.35												
<b>Component Description:</b>	Auxiliary Transmission Line - Dehydrator												
<b>Amount:</b>	\$2,797.35												
Rigid Transmission Line - copper, 6 1/8"	<table> <tr> <td data-bbox="756 976 1182 1012"><b>Component Description:</b></td><td data-bbox="1182 976 1493 1133">Auxiliary Transmission Line - Rigid Transmission Line - Copper 6 1/8"</td></tr> <tr> <td data-bbox="756 1144 1182 1180"><b>Amount:</b></td><td data-bbox="1182 1144 1493 1180">\$42,208.11</td></tr> <tr> <td data-bbox="756 1281 1182 1317"><b>Component Description:</b></td><td data-bbox="1182 1281 1493 1438">WBKI-350-Auxiliary Transmission Line - Rigid Transmission Line - Copper 6 1/8"</td></tr> <tr> <td data-bbox="756 1449 1182 1485"><b>Amount:</b></td><td data-bbox="1182 1449 1493 1485">\$46,351.90</td></tr> <tr> <td data-bbox="756 1585 1182 1621"><b>Component Description:</b></td><td data-bbox="1182 1585 1493 1742">Auxiliary Transmission Line - Rigid Transmission Line - Copper 6 1/8"</td></tr> <tr> <td data-bbox="756 1753 1182 1789"><b>Amount:</b></td><td data-bbox="1182 1753 1493 1789">\$42,208.11</td></tr> </table>	<b>Component Description:</b>	Auxiliary Transmission Line - Rigid Transmission Line - Copper 6 1/8"	<b>Amount:</b>	\$42,208.11	<b>Component Description:</b>	WBKI-350-Auxiliary Transmission Line - Rigid Transmission Line - Copper 6 1/8"	<b>Amount:</b>	\$46,351.90	<b>Component Description:</b>	Auxiliary Transmission Line - Rigid Transmission Line - Copper 6 1/8"	<b>Amount:</b>	\$42,208.11
<b>Component Description:</b>	Auxiliary Transmission Line - Rigid Transmission Line - Copper 6 1/8"												
<b>Amount:</b>	\$42,208.11												
<b>Component Description:</b>	WBKI-350-Auxiliary Transmission Line - Rigid Transmission Line - Copper 6 1/8"												
<b>Amount:</b>	\$46,351.90												
<b>Component Description:</b>	Auxiliary Transmission Line - Rigid Transmission Line - Copper 6 1/8"												
<b>Amount:</b>	\$42,208.11												

## Cost Information

### Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$0.00	\$0.00		\$0.00	
Primary Tower	\$2,791,185.00	\$2,580,686.00		\$1,226,987.26	
New tower	<i>\$1,250,000.00</i>	\$1,250,000.00	N/A	\$617,213.52	N/A
Installation services	<i>\$89,286.00</i>	\$89,286.00	N/A	\$21,075.00	ERI Proposal 20170929-827 Rev E
State taxes	<i>\$134,843.00</i>	\$134,843.00	N/A	\$92,861.64	N/A
Install tower and ice bridge	<i>\$625,000.00</i>	\$625,000.00	N/A	\$411,750.30	N/A
Shipping Freight	<i>\$11,696.00</i>	\$11,696.00	N/A	\$11,695.74	N/A
Foundation	<i>\$200,000.00</i>	\$200,000.00	N/A	\$64,980.00	N/A
Asphalt repair	<i>\$5,000.00</i>	\$5,000.00	N/A	N/A	N/A
Rental of heavy equipment	<i>\$2,500.00</i>	\$2,500.00	N/A	\$1,861.06	N/A
Purchase six and one eighth inch hangers	<i>\$28,838.00</i>	\$28,838.00	N/A	N/A	N/A
Fence removal and installation	<i>\$5,000.00</i>	\$5,000.00	N/A	N/A	N/A
Electric	<i>\$2,500.00</i>	\$2,500.00	N/A	N/A	N/A
Transmission line designs	<i>\$9,250.00</i>	\$9,250.00	N/A	\$5,550.00	N/A

Demolition	<b>\$160,715.00</b>	\$160,715.00	N/A	N/A	N/A
Purchase seven and three sixteenth inch hangers	<b>\$56,057.00</b>	\$56,057.00	N/A	N/A	N/A
Tall Tower (greater than 500')	\$210,500.00	\$1.00	Cost reflected in new tower expense	N/A	N/A
<b>Sub-total</b>	\$2,791,185.00	\$2,580,686.00	N/A	\$1,226,987.26	N/A
<b>Total for all systems</b>	\$6,252,311.69	\$5,550,204.64	N/A	\$3,199,696.06	N/A

## Components

Actual Information Description	File Name
New tower	<div> <div>Component Description:</div> <div>Amount:</div> </div> <div>Construct New Tower - New Tower \$143,553.00</div> <div> <div>Component Description:</div> <div>Amount:</div> </div> <div>Antenna Equipment and Installation Services \$330,107.52</div> <div> <div>Component Description:</div> <div>Amount:</div> </div> <div>Antenna Equipment and Installation Services \$143,553.00</div>

Installation services	<table> <tr> <td data-bbox="754 98 1177 398"> <b>Component Description:</b>   <b>Amount:</b> </td><td data-bbox="1177 98 1489 398"> Construct New Tower - Installation Services  \$7,650.00 </td></tr> <tr> <td data-bbox="754 398 1177 676"> <b>Component Description:</b>   <b>Amount:</b> </td><td data-bbox="1177 398 1489 676"> WBKI-480-Construct New Tower - Installation Services  \$5,775.00 </td></tr> <tr> <td data-bbox="754 676 1177 904"> <b>Component Description:</b>   <b>Amount:</b> </td><td data-bbox="1177 676 1489 904"> Construct New Tower - Installation Services  \$7,650.00 </td></tr> </table>	<b>Component Description:</b>  <b>Amount:</b>	Construct New Tower - Installation Services \$7,650.00	<b>Component Description:</b>  <b>Amount:</b>	WBKI-480-Construct New Tower - Installation Services \$5,775.00	<b>Component Description:</b>  <b>Amount:</b>	Construct New Tower - Installation Services \$7,650.00
<b>Component Description:</b>  <b>Amount:</b>	Construct New Tower - Installation Services \$7,650.00						
<b>Component Description:</b>  <b>Amount:</b>	WBKI-480-Construct New Tower - Installation Services \$5,775.00						
<b>Component Description:</b>  <b>Amount:</b>	Construct New Tower - Installation Services \$7,650.00						
State taxes	<table> <tr> <td data-bbox="754 904 1177 1196"> <b>Component Description:</b>   <b>Amount:</b> </td><td data-bbox="1177 904 1489 1196"> WBKI-480-Construct New Tower - State Sales Tax  \$92,861.64 </td></tr> </table>	<b>Component Description:</b>  <b>Amount:</b>	WBKI-480-Construct New Tower - State Sales Tax \$92,861.64				
<b>Component Description:</b>  <b>Amount:</b>	WBKI-480-Construct New Tower - State Sales Tax \$92,861.64						
Install tower and ice bridge	<table> <tr> <td data-bbox="754 1196 1177 1496"> <b>Component Description:</b>   <b>Amount:</b> </td><td data-bbox="1177 1196 1489 1496"> Construct New Tower - Install Tower and Ice Bridge  \$205,875.15 </td></tr> <tr> <td data-bbox="754 1496 1177 1747"> <b>Component Description:</b>   <b>Amount:</b> </td><td data-bbox="1177 1496 1489 1747"> Construct New Tower - Install Tower and Ice Bridge  \$205,875.15 </td></tr> </table>	<b>Component Description:</b>  <b>Amount:</b>	Construct New Tower - Install Tower and Ice Bridge \$205,875.15	<b>Component Description:</b>  <b>Amount:</b>	Construct New Tower - Install Tower and Ice Bridge \$205,875.15		
<b>Component Description:</b>  <b>Amount:</b>	Construct New Tower - Install Tower and Ice Bridge \$205,875.15						
<b>Component Description:</b>  <b>Amount:</b>	Construct New Tower - Install Tower and Ice Bridge \$205,875.15						
Shipping Freight	<table> <tr> <td data-bbox="754 1747 1177 1993"> <b>Component Description:</b>   <b>Amount:</b> </td><td data-bbox="1177 1747 1489 1993"> WBKI-480-Construct New Tower - Freight  \$11,695.74 </td></tr> </table>	<b>Component Description:</b>  <b>Amount:</b>	WBKI-480-Construct New Tower - Freight \$11,695.74				
<b>Component Description:</b>  <b>Amount:</b>	WBKI-480-Construct New Tower - Freight \$11,695.74						

Foundation	<b>Component Description:</b> <b>Amount:</b>	Construct New Tower - Foundation \$21,660.00
	<b>Component Description:</b> <b>Amount:</b>	WBKI-480-Construct New Tower - Foundation \$21,660.00
	<b>Component Description:</b> <b>Amount:</b>	Construct New Tower - Foundation \$21,660.00
Asphalt repair	Information not provided.	
Rental of heavy equipment	<b>Component Description:</b> <b>Amount:</b>	Pallet truck, cab shooting boom forklift \$1,861.06
Purchase six and one eighth inch hangers	Information not provided.	
Fence removal and installation	Information not provided.	
Electric	Information not provided.	

Transmission line designs	<b>Component Description:</b>		Construct New
			Tower -
			Transmission Line
	<b>Amount:</b>		Designs \$2,775.00
	<b>Component Description:</b>		Reference WBKI-
			480-Construct New
			Tower -
	<b>Amount:</b>		Transmission Line Designs Electronics Research, Inc WBKI- 003 \$2,775.00
Demolition	Information not provided.		
Purchase seven and three sixteenth inch hangers	Information not provided.		
Tall Tower (greater than 500')	Information not provided.		

Cost  
Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$340,999.00	\$326,219.00		\$123,510.00	
Attorney Fees and Other Matters	\$25,895.00	\$25,895.00	see Estimated Cost Justification WBKI-550-Attorney Fees - Other Matters v1	\$25,895.00	N/A
Structural Engineering Analysis	\$11,000.00	\$11,000.00	Per invoices received	\$11,000.00	N/A
RF Consultant D. Everist	\$50,000.00	\$50,000.00	N/A	N/A	N/A
Existing-Tower inspection	\$5,000.00	\$5,000.00	N/A	\$5,000.00	N/A
Advanced site survey GA999TS	\$9,599.00	\$9,599.00	N/A	\$8,185.20	N/A
Additional Field Engineering Service, 14 Days	\$11,650.00	\$11,650.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	\$12,500.00	N/A

ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	\$1,110.00	N/A
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	\$10,520.00	\$1,650.00	Please see the attached invoice from TERRACON # TB18642-2	\$1,650.00	N/A
NEPA Section 106 environmental review, if needed	\$6,310.00	\$1,000.00	Please see the attached invoice from TERRACON # TB 18642- 2	\$1,000.00	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$2,837.50	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Project management of the transition	\$94,010.00	\$99,675.00	Per Widelity Quote	\$54,332.30	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	N/A	N/A
<b>Sub-total</b>	\$340,999.00	\$326,219.00	N/A	\$123,510.00	N/A
<b>Total for all systems</b>	\$6,252,311.69	\$5,550,204.64	N/A	\$3,199,696.06	N/A

## Components

**Actual Information****Description****File Name**

Attorney Fees and Other  
Matters

**Component Description:**

Email with K.  
Wilkowski re FCC  
reimbursement issues

**Amount:**

\$3,505.00

**Component Description:**

Special Counsel

**Amount:**

\$90.00

**Component Description:**

Special Counsel

**Amount:**

\$852.00

**Component Description:**

Special Counsel

**Amount:**

\$270.00

**Component Description:**

Special Counsel

**Amount:**

\$810.00

**Component Description:**

Special Counsel

**Amount:**

\$3,247.00

**Component Description:**

Special Counsel

**Amount:**

\$2,730.00

**Component Description:**

Special Counsel

**Amount:**

\$4,140.00

**Component Description:**

Special Counsel

**Amount:**

\$90.00

**Component Description:**

Conference call and  
emails with K.

**Amount:**

\$1,432.50

	<b>Component Description:</b>	Review issues re tower construction; email with G. Schroder re same
	<b>Amount:</b>	\$1,980.00
	<b>Component Description:</b>	Email with K. Witkowski and station engineers re FCC repack filings
	<b>Amount:</b>	\$6,748.50
Structural Engineering Analysis	<b>Component Description:</b>	Engineering Evaluation /Feasibility Analysis for 944' guyed tower
	<b>Amount:</b>	\$7,500.00
	<b>Component Description:</b>	Structural analysis
	<b>Amount:</b>	\$3,500.00
RF Consultant D. Everist	Information not provided.	
Existing-Tower inspection	<b>Component Description:</b>	Completion of complete tower inspection services at WBKI TV, formally WMYO TV tower
	<b>Amount:</b>	\$5,000.00
	<b>Component Description:</b>	
	<b>Amount:</b>	
Advanced site survey GA999TS	<b>Component Description:</b>	Site survey
	<b>Amount:</b>	\$8,185.20
	<b>Component Description:</b>	
	<b>Amount:</b>	
Additional Field Engineering Service, 14 Days	Information not provided.	

Comprehensive coverage verification via field study, if needed	<div> <b>Component Description:</b> TV MEASUREMENTS AND REPORT PER QUOTATION DATED 9 /4/2018         </div> <div> <b>Amount:</b> \$5,000.00         </div> <div> <b>Component Description:</b> Down Payment for TV measurements and report per quotation         </div> <div> <b>Amount:</b> \$7,500.00         </div>
ASR modification (prepare FCC Form 854)	<div> <b>Component Description:</b> WBKI-590-ASR Modification         </div> <div> <b>Amount:</b> \$1,110.00         </div>
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	<div> <b>Component Description:</b> NEPA Screening, Detailed Habitat Assessment and GIS Analysis/Mapping of tree removal activities         </div> <div> <b>Amount:</b> \$1,650.00         </div>
NEPA Section 106 environmental review, if needed	<div> <b>Component Description:</b> WBKI-590-Environmental Assessment         </div> <div> <b>Amount:</b> \$1,000.00         </div>
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	<div> <div>Component Description:</div> <div>Amount:</div> </div> <div> <div>WBKI-550-Attorney - Prepare and File Construction Permit Application \$2,837.50</div> <div>\$2,837.50</div> </div>
Prepare request for Special Temporary Authorization	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.
Project management of the transition	<div> <div>Component Description:</div> <div>Amount:</div> </div> <div> <div>Project Management</div> <div>\$241.75</div> </div> <div> <div>Component Description:</div> <div>Amount:</div> </div> <div> <div>Project Management</div> <div>\$2,080.20</div> </div> <div> <div>Component Description:</div> <div>Amount:</div> </div> <div> <div>Project Management</div> <div>\$4,378.10</div> </div> <div> <div>Component Description:</div> <div>Amount:</div> </div> <div> <div>Project Management</div> <div>\$4,981.40</div> </div> <div> <div>Component Description:</div> <div>Amount:</div> </div> <div> <div>Project Management</div> <div>\$1,902.60</div> </div> <div> <div>Component Description:</div> <div>Amount:</div> </div> <div> <div>Project Management</div> <div>\$6,773.65</div> </div>

	<b>Component Description:</b> <b>Amount:</b>	Project Management \$3,990.60
	<b>Component Description:</b> <b>Amount:</b>	Project Management \$4,648.80
	<b>Component Description:</b> <b>Amount:</b>	Project Management \$6,189.80
	<b>Component Description:</b> <b>Amount:</b>	Project Management \$2,389.55
	<b>Component Description:</b> <b>Amount:</b>	Project Management \$1,713.50
	<b>Component Description:</b> <b>Amount:</b>	Project Management \$1,481.50
	<b>Component Description:</b> <b>Amount:</b>	Project Management \$5,290.20
	<b>Component Description:</b> <b>Amount:</b>	Project Management \$1,267.90
	<b>Component Description:</b> <b>Amount:</b>	Project Management \$4,286.10
	<b>Component Description:</b> <b>Amount:</b>	Project Management \$2,716.65
Prepare and or review reimbursement form	Information not provided.	

Address transition timing and coordination issues w/ other stations and wireless	Information not provided.
Perform engineering study for new channel assignment and antenna development	Information not provided.

## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$43,080.00</b>	<b>\$35,515.00</b>		<b>\$1,640.00</b>	
Project management fees internal	<i>\$15,000.00</i>	\$15,000.00	N/A	N/A	N/A
MVPD Notification of Channel Change	<i>\$1,000.00</i>	\$1,000.00	N/A	\$900.00	N/A
Develop and air announcement of upcoming channel change	<i>\$1,000.00</i>	\$1,000.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$4,000.00</i>	\$4,000.00	N/A	\$740.00	N/A
DTV Medical Facility Notification	\$11,550.00	\$4,000.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A

Local Zoning	<b>\$7,000.00</b>	\$7,000.00	N/A	N/A	N/A
Non-zoning permits	<b>\$3,000.00</b>	\$3,000.00	N/A	N/A	N/A
<b>Sub-total</b>	\$43,080.00	\$35,515.00	N/A	\$1,640.00	N/A
<b>Total for all systems</b>	\$6,252,311.69	\$5,550,204.64	N/A	\$3,199,696.06	N/A

## Components

Actual Information Description	File Name
Project management fees internal	Information not provided.
MVPD Notification of Channel Change	<b>Component Description:</b> WBKI-610-MVPD Notification <b>Amount:</b> \$900.00
Develop and air announcement of upcoming channel change	Information not provided.
Disposal Costs (for equipment and other waste, net of any salvage value)	<b>Component Description:</b> Dump & Return - Trash <b>Amount:</b> \$370.00  <b>Component Description:</b> Switch Out - Trash <b>Amount:</b> \$370.00
DTV Medical Facility Notification	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	Information not provided.
Local Zoning	Information not provided.
Non-zoning permits	Information not provided.

Cost Information	Grand Total		
		Predetermined Cost Estimate	Estimated Cost
			Actual Cost
	Total for all systems	\$6,252,311.69	\$5,550,204.64
			\$3,199,696.06

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND/OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a)(1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he/she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).

5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.

6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.

7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Gary Schroder ,**  
**Schroder .**  
*Chief Engineer*

08/05/2019

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND/OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a)(1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .

6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.

7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Gary Schroder , Schroder . Chief Engineer</b></p> <p>08/05/2019</p>

## Attachments