



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **69328** | Service: **DTV** | Call **WLED-TV** | Channel: **23 (UHF)** |  
ID:  
File **0000027752**  
Number:  
FRN: **0021895115** | Date **07/24**  
Submitted: **/2019**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>NEW HAMPSHIRE PUBLIC BROADCASTING</b> Doing Business As: NEW HAMPSHIRE PUBLIC BROADCASTING	Dawn DeAngelis 268 MAST ROAD DURHAM, NH 03824 United States	+1 (603) 868-4304	ddeangelis@nhpbs.org	Not-for-Profit

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
<b>Ryan C Wilhour</b> <i>Consulting Engineer</i> <i>Kessler and Gehman Associates, Inc.</i>	507 NW 60th ST STE D Gainesville, FL 32607 United States	+1 (352) 332-3157	ryan@kesslerandgehman.com

**Broadcaster  
Information  
and  
Transition  
Plan**

Question		Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.		No
Briefly describe transition plan		Replace transmitter and antenna using existing transmission line. Acquire interim antenna and line for continued operation during line replacement and duration of the assigned phase. Map and analyze tower; design and implement modifications if required.

**Transmitters**

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Auxiliary  
Transmitter****Add Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Auxiliary
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	NV7250
	Year	2001
	Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power Capacity	4 kW

**Auxiliary  
Transmitter****New Transmitter Costs**

Section	Question	Response
<b>New Transmitter</b>	Use	Auxiliary (Backup)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	MPTV-PRLX- U3
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	5 kW
	Justification for New Transmitter	The manufacturer of the existing transmitter advises that the transmitter cannot be re- tuned to the assigned channel. See attachment.

**Auxiliary  
Transmitter****Other Transmitter Costs**

Section	Question	Response
<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No

	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Auxiliary Transmitter**      **Other Transmitter Cost Not Listed**  
Information not provided.

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	AT7105K0
	Year	2011
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	5 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	MPTV-PRLX-U3
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	5.2 kW
	Justification for New Transmitter	The manufacturer of the existing transmitter advises that the transmitter cannot be re-tuned to the assigned channel. See attachment.

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	150 kVA
	Rigid Conduit and Wiring	Yes

	Size	3 inches
	Length	100.0 feet
	Other Electrical Service	No
	Description	N/A
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary Transmitter**

**Other Transmitter Cost Not Listed**

Name	Description
<b>Standby Exciter and Switch</b>	Standby Exciter with Automatic Change Over Switch
<b>Additional Interior RF System</b>	Interior RF System Existing Transmitter to Interim Transmission line



**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary  
Antenna**

**Existing Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
<b>Existing Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	108.0 kW

Manufacturer	
Model	TFU- 28GTH-R O4 DC
Year	2001

## Primary Antenna

### New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	77.3 kW
	Manufacturer	
	Model	ATW20H4- HTO10-23L

Year	2019
Justification for New Antenna	The existing primary antenna is a single channel slotted coaxial which cannot accommodate the assigned channel. ERP is based on 1% expansion.

## Primary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	4 1/16 inches inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	No

<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Interim  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
<b>New Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	108.0 kW
	Manufacturer	
	Model	i230ECW- 16-23/48
	Year	2019

	Justification for New Antenna	An interim antenna is necessary to keep station on the air during primary antenna replacement and for the duration of the assigned phase. Station will attempt to rent if renting is available at time of acquisition.
--	-------------------------------	--

**Interim  
Antenna**

**Other Antenna Costs**

Section	Question	Response
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	S
	Feed Line Size	4 1/16 inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for an antenna?	Yes
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes



Interim  
Antenna

Other Antenna Cost Not Listed

Name	Description
Freight	Freight

**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary Transmission Line****Existing Transmission Line**

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	ERI
	Type	Flexible Air
	Diameter	4 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	430 feet per run

Primary Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Sweep Tests	Sweep tests to demonstrate performance on assigned channel

Interim Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Rigid
	Diameter	3 1/8 inches
	Segment Length	20'
	Other Segment Length	
	Number of parallel runs	1
	Length	460 feet per run

Justification for New Transmission Line	An interim transmission line is necessary for the interim antenna to keep station on the air during primary antenna replacement and for the duration of the assigned phase. Station will attempt to rent if renting is available at time of acquisition.
---	--

**Interim**      **Other Transmission Line Expenses Not Listed**  
**Transmission Line**      Information not provided.

**Tower Equipment And Rigging Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary Tower**

**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	Terrain Constrained
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	Yes
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	Yes
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1034698
Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	44° 21' 10.9" N-
	Longitude (NAD83)	071° 44' 14.9" W-
	Overall Structure Height	446.84 feet
	Support Structure Height	399.93 feet
	Ground Elevation Above Mean Sea Level (AMSL)	1988.82 feet

	Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
	Tower Owner	New Hampshire Public Broadcasting
	Date Constructed	11/14/2016

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

Facility ID	Call Sign	Service
165997	WNYN-FM	FM
173546	WEVQ	FM
72212	WMTK	FM

**Other Types of Users**

Users
WLED microwave
WENH microwave
WNYN microwave

**Primary  
Tower**

**Tower Modification Costs**

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower

<b>Tower Reinforcements</b>	Please select whether tower reinforcements are needed:	Major Reinforcements needed
-----------------------------	--	-----------------------------

**Primary  
Tower**

**Tower Rigging Costs**

Section	Question	Response
<b>Tower Rigging Costs</b>	Complex Tower	Terrain constrained
<b>Helicopter Services Required</b>	Are helicopter services required?	No

**Primary  
Tower**

**Other Tower Expenses Not Listed**

Information not provided.

**Outside  
Professional Services Costs**

Section	Question	Response
<b>Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	40
	Explanation	It will be necessary to schedule and coordinate multiple vendors, complete progress reports, and update Schedule 399. Station does not have available personnel or personnel trained in project management for such complex projects.
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes



	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	Yes

Number of Days	6
Justification	It will be necessary to survey the site, plan the equipment, develop specifications for purchasing, and oversee multiple vendor RF projects. Station does not have available personnel or personnel trained in such services.

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Name	Description
Other Legal Services	Legal services not specifically listed under Outside Professional Services
Other Engineering Services	Engineering services not specifically listed under Outside Professional Services

## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

<b>Other Expenses</b>	<b>Other Expenses Not Listed</b>
	Information not provided.

## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Transmitter MPTV-PRLX-U3</b>	<b>\$507,450.00</b>	<b>\$456,650.00</b>		<b>\$105,888.57</b>	
Additional Interior RF System	<i>\$140,000.00</i>	\$140,000.00	N/A	N/A	N/A
Standby Exciter and Switch	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$5,200.00	\$4,900.00	N/A	\$1,338.57	N/A
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$24,300.00	N/A	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5 kW	\$273,500.00	\$226,150.00	N/A	\$104,550.00	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
<b>Auxiliary Transmitter MPTV-PRLX-U3</b>	<b>\$273,500.00</b>	<b>\$225,615.00</b>		<b>\$214,334.25</b>	

UHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5 kW	\$273,500.00	\$225,615.00	N/A	\$214,334.25	N/A
<b>Sub-total</b>	\$780,950.00	\$682,265.00	N/A	\$320,222.82	N/A
<b>Total for all systems</b>	\$2,391,763.53	\$2,290,442.27	N/A	\$615,235.83	N/A

## Components

Actual Information	
Description	File Name
Additional Interior RF System	Information not provided.
Standby Exciter and Switch	Information not provided.
3" Rigid Conduit and Wiring (Cost per foot)	<div> <div>Component Description:</div> <div>HD 8539 00002 76667 v190624pmv1</div> </div> <div> <div>Amount:</div> <div>\$11.81</div> </div> <div> <div>Component Description:</div> <div>Needham S5070398.002 v190620jgv1</div> </div> <div> <div>Amount:</div> <div>\$126.54</div> </div> <div> <div>Component Description:</div> <div>Needham S5115697.002 v190620jgv1</div> </div> <div> <div>Amount:</div> <div>\$72.85</div> </div> <div> <div>Component Description:</div> <div>HD 8539 00057 06940 v190624pmv1</div> </div> <div> <div>Amount:</div> <div>\$32.15</div> </div>

<b>Component Description:</b>	Amazon 114- 2755163-1500267 v190625pmv1
<b>Amount:</b>	\$8.39

<b>Component Description:</b>	HD 8539 00056 07692 v190624pmv1
<b>Amount:</b>	\$16.29

<b>Component Description:</b>	Needham S5081017.002 v190620jgv1
<b>Amount:</b>	\$145.49

<b>Component Description:</b>	Needham S5116592.002 v190620jgv1
<b>Amount:</b>	\$28.30

<b>Component Description:</b>	Needham S5117024.002 v190620jgv1
<b>Amount:</b>	\$81.36

<b>Component Description:</b>	HD 8539 00002 73490 v190624pmv1
<b>Amount:</b>	\$79.96

<b>Component Description:</b>	HD 8539 00057 98061 v190624pmv1
<b>Amount:</b>	\$51.45

<b>Component Description:</b>	HD 8539 00002 61636 v190624pmv1
<b>Amount:</b>	\$28.25

<b>Component Description:</b>	Needham S5062957.002 v190620jgv1
<b>Amount:</b>	\$77.92

<b>Component Description:</b>	Candia 5 v190625pmv1
<b>Amount:</b>	\$34.95

<b>Component Description:</b>	HD 8539 00002 80040 v190624pmv1
<b>Amount:</b>	\$6.23

<b>Component Description:</b>	HD 8539 00002 90437 v190624pmv1
<b>Amount:</b>	\$23.58

<b>Component Description:</b>	HD 8539 00002 67435 v190624pmv1
<b>Amount:</b>	\$72.70

<b>Component Description:</b>	HD 8539 00002 59291 v190624pmv1
<b>Amount:</b>	\$165.96

<b>Component Description:</b>	HD 8539 00002 26316 v190624pmv1
<b>Amount:</b>	\$41.68



	<div> <div> <b>Component Description:</b>            HD 8539 00002            12647            v190624pmv1         </div> <div> <b>Amount:</b>            \$92.94         </div> </div>
	<div> <div> <b>Component Description:</b>            HD 3403 00057            27367            v190624pmv1         </div> <div> <b>Amount:</b>            \$47.97         </div> </div>
	<div> <div> <b>Component Description:</b>            Needham            S5119902.002            v190620jgv1         </div> <div> <b>Amount:</b>            \$91.80         </div> </div>
Transformer 3 phase/480v - 150 KVA	Information not provided.
UHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5 kW	<div> <div> <b>Component Description:</b>            New primary transmitter Comark MPTV-PRLX-U3 Liquid Cooled         </div> <div> <b>Amount:</b>            \$104,550.00         </div> </div>
Switchgear - industrial 800 amp	Information not provided.
UHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5 kW	<div> <div> <b>Component Description:</b>            Comark S10359-2            v190624jgv1         </div> <div> <b>Amount:</b>            \$101,526.75         </div> </div> <div> <div> <b>Component Description:</b>            WLED, AUX SYSTEM            (transmitter MPTV-PRLX-) U3 D23         </div> <div> <b>Amount:</b>            \$112,807.50         </div> </div>

## Cost Information

### Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Interim Antenna i230ECW-16-23/48</b>	<b>\$152,493.53</b>	<b>\$209,004.53</b>		<b>\$172,754.53</b>	
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A
UHF - Lower Power Side Mount, One Station antenna . medium power (50-200 kW), elliptically or circularly polarized	\$103,100.00	\$161,821.00	See uploaded ERI Proposal 20190125-436 Rev B	\$161,821.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$6,250.00	N/A

Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed)	\$9,570.00	\$9,100.00	N/A	N/A	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	N/A	N/A
Freight	<b>\$4,683.53</b>	\$4,683.53	N/A	\$4,683.53	N/A
<b>Primary Antenna ATW20H4-HTO10-23L</b>	<b>\$263,300.00</b>	<b>\$250,500.00</b>		<b>\$57,300.00</b>	
Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed)	\$9,570.00	\$9,100.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized	\$247,000.00	\$235,000.00	N/A	\$57,300.00	N/A

<b>Sub-total</b>	\$415,793.53	\$459,504.53	N/A	\$230,054.53	N/A
<b>Total for all systems</b>	\$2,391,763.53	\$2,290,442.27	N/A	\$615,235.83	N/A

## Components

Actual Information	
Description	File Name
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.
UHF - Lower Power Side Mount, One Station antenna . medium power (50-200 kW), elliptically or circularly polarized	<div> <b>Component Description:</b> ERI WLED-600 v190701jgv1  <b>Amount:</b> \$76,010.50 </div> <div> <b>Component Description:</b> ERI WLED-5000 v190709jgv1  <b>Amount:</b> \$4,900.00 </div> <div> <b>Component Description:</b> ERI inv #WLED-500 Interim antenna pmt 1 UL20190425jgv1  <b>Amount:</b> \$80,910.50 </div>
Sweep test of existing antenna	<div> <b>Component Description:</b> ERI WLED-5000 v190709jgv1  <b>Amount:</b> \$3,125.00 </div> <div> <b>Component Description:</b> ERI inv #WLED-500 Interim antenna sweep pmt 1 UL20190425jgv1  <b>Amount:</b> \$3,125.00 </div>

Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed)	Information not provided.
Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.
Freight	<p><b>Component Description:</b> ERI WLED-5000 v190709jgv1</p> <p><b>Amount:</b> \$4,683.53</p>
Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed)	Information not provided.
Sweep test of existing antenna	Information not provided.
UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized	<p><b>Component Description:</b> ERI WLED-500B v190711jgv1</p> <p><b>Amount:</b> \$28,650.00</p> <p><b>Component Description:</b> ERI inv #WLED-500A Primary Ant pmt 1 UL20190425jgv1</p> <p><b>Amount:</b> \$28,650.00</p>

Cost  
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$47,840.00	\$44,372.74		\$44,372.74	
Rigid Transmission Line - copper, 3 1/8"	\$47,840.00	\$44,372.74	N/A	\$44,372.74	N/A
Primary Transmission Line	\$6,400.00	\$6,400.00		\$0.00	
Sweep Tests	\$6,400.00	\$6,400.00	N/A	N/A	N/A
Sub-total	\$54,240.00	\$50,772.74	N/A	\$44,372.74	N/A
Total for all systems	\$2,391,763.53	\$2,290,442.27	N/A	\$615,235.83	N/A

Components

Actual Information	
Description	File Name
Rigid Transmission Line - copper, 3 1/8"	Component Description:
	ERI WLED-5000 v190709jgv1
	Amount:
	\$22,186.37
	Component Description:
	ERI inv #WLED-500 Interim line pmt 1 UL20190425jgv1
	Amount:
	\$22,186.37
Sweep Tests	Information not provided.

Cost  
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower GTOWER	\$868,300.00	\$825,000.00		\$2,700.00	
Major tower reinforcement /modifications	\$421,000.00	\$400,000.00	N/A	N/A	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$25,000.00	N/A	\$2,700.00	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$400,000.00	N/A	N/A	N/A
Sub-total	\$868,300.00	\$825,000.00	N/A	\$2,700.00	N/A
Total for all systems	\$2,391,763.53	\$2,290,442.27	N/A	\$615,235.83	N/A

Components

Actual Information Description	File Name
-----------------------------------	-----------

Major tower reinforcement /modifications	Information not provided.
Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	<div> <div> <b>Component Description:</b>   <b>Amount:</b> </div> <div> Structural Re-analysis of existing tower  \$1,200.00 </div> </div> <div> <div> <b>Component Description:</b>   <b>Amount:</b> </div> <div> Structural Analysis of existing tower  \$1,500.00 </div> </div>
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	Information not provided.



## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$198,930.00</b>	<b>\$199,900.00</b>		<b>\$17,885.74</b>	
Other Engineering Services	<i>\$46,490.00</i>	\$46,490.00	N/A	\$2,077.00	N/A
Other Legal Services	<i>\$15,000.00</i>	\$15,000.00	N/A	\$720.00	N/A
Additional Field Engineering Service, 6 Days	<i>\$12,000.00</i>	\$12,000.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A

Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$119.25	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,000.00	FCC CP application

Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$3,250.00	FCC RF allocation study for new channel assignment and antenna development
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$10,000.00	The Estimated Cost figure includes preparation and submission of Actual Cost invoices to date as well as an estimate of those anticipated over the remaining Repack.	\$7,504.50	Prep of original FCC Form 399. The station requested specific help from their attorneys prior to having their engineers prepare the Form 399.
Project management of the transition	\$6,320.00	\$6,160.00	N/A	\$2,214.99	Checks for the reimbursement bank account
<b>Sub-total</b>	\$198,930.00	\$199,900.00	N/A	\$17,885.74	N/A
<b>Total for all systems</b>	\$2,391,763.53	\$2,290,442.27	N/A	\$615,235.83	N/A

## Components

**Actual Information**  
**Description**

**File Name**

Other Engineering Services	<div> <div> <b>Component Description:</b>  <b>Amount:</b> </div> <div> Prep, amend and submit actual cost invoices  \$397.50 </div> </div> <div> <div> <b>Component Description:</b>  <b>Amount:</b> </div> <div> Prep and submit actual cost invoices  \$275.00 </div> </div> <div> <div> <b>Component Description:</b>  <b>Amount:</b> </div> <div> RF calculations for new equipment purchases  \$265.00 </div> </div> <div> <div> <b>Component Description:</b>  <b>Amount:</b> </div> <div> Coverage comparisons for proposed antenna selection  \$265.00 </div> </div> <div> <div> <b>Component Description:</b>  <b>Amount:</b> </div> <div> Primary Antenna Analysis  \$1,139.50 </div> </div>
Other Legal Services	<div> <div> <b>Component Description:</b>  <b>Amount:</b> </div> <div> GSB 713173 v190624jgv1  \$210.00 </div> </div> <div> <div> <b>Component Description:</b>  <b>Amount:</b> </div> <div> GSB 712794 v190613jgv3  \$510.00 </div> </div>
Additional Field Engineering Service, 6 Days	Information not provided.

Comprehensive coverage verification via field study, if needed	Information not provided.
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.
ASR modification (prepare FCC Form 854)	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	<div> <div> <b>Component Description:</b>   <b>Amount:</b> </div> <div> Various Legal services related to Repack for WLED \$119.25 </div> </div> <div> <div> <b>Component Description:</b>   <b>Amount:</b> </div> <div> Legal services related to Quarterly report for WLED \$30.00 </div> </div>
Prepare request for Special Temporary Authorization	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<div> <div><b>Component Description:</b></div> <div>FCC Construction Permit application for Main Facility - WLED</div> <div><b>Amount:</b></div> <div>\$2,000.00</div> </div>
Perform engineering study for new channel assignment and antenna development	<div> <div><b>Component Description:</b></div> <div>engineering study for new channel assignment and antenna development</div> <div><b>Amount:</b></div> <div>\$3,250.00</div> </div>
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.

Prepare and or review reimbursement form	<table> <tr> <td data-bbox="699 165 1007 210"><b>Component Description:</b></td><td data-bbox="1139 165 1426 248">KGA 211-75 v190624jgv1</td></tr> <tr> <td data-bbox="699 248 1007 293"><b>Amount:</b></td><td data-bbox="1139 248 1426 293">\$1,153.50</td></tr> <tr> <td data-bbox="699 383 1007 427"><b>Component Description:</b></td><td data-bbox="1139 383 1426 465">KGA 211-82 v190711jgv1</td></tr> <tr> <td data-bbox="699 465 1007 510"><b>Amount:</b></td><td data-bbox="1139 465 1426 510">\$2,675.00</td></tr> <tr> <td data-bbox="699 600 1007 645"><b>Component Description:</b></td><td data-bbox="1139 600 1426 683">KGA 211-80 v190711jgv1</td></tr> <tr> <td data-bbox="699 683 1007 728"><b>Amount:</b></td><td data-bbox="1139 683 1426 728">\$175.00</td></tr> <tr> <td data-bbox="699 817 1007 862"><b>Component Description:</b></td><td data-bbox="1139 817 1426 943">Preparation of original Form 399 for reimbursement</td></tr> <tr> <td data-bbox="699 943 1007 987"><b>Amount:</b></td><td data-bbox="1139 943 1426 987">\$2,500.00</td></tr> <tr> <td data-bbox="699 1077 1007 1122"><b>Component Description:</b></td><td data-bbox="1139 1077 1426 1238">KGA inv #211-73 Actual Cost invoices by RG March 2019 UL20190424jgv1</td></tr> <tr> <td data-bbox="699 1238 1007 1283"><b>Amount:</b></td><td data-bbox="1139 1238 1426 1283">\$200.00</td></tr> <tr> <td data-bbox="699 1373 1007 1417"><b>Component Description:</b></td><td data-bbox="1139 1373 1426 1498">Consultation regarding reimbursable items.</td></tr> <tr> <td data-bbox="699 1498 1007 1543"><b>Amount:</b></td><td data-bbox="1139 1498 1426 1543">\$801.00</td></tr> </table>	<b>Component Description:</b>	KGA 211-75 v190624jgv1	<b>Amount:</b>	\$1,153.50	<b>Component Description:</b>	KGA 211-82 v190711jgv1	<b>Amount:</b>	\$2,675.00	<b>Component Description:</b>	KGA 211-80 v190711jgv1	<b>Amount:</b>	\$175.00	<b>Component Description:</b>	Preparation of original Form 399 for reimbursement	<b>Amount:</b>	\$2,500.00	<b>Component Description:</b>	KGA inv #211-73 Actual Cost invoices by RG March 2019 UL20190424jgv1	<b>Amount:</b>	\$200.00	<b>Component Description:</b>	Consultation regarding reimbursable items.	<b>Amount:</b>	\$801.00
<b>Component Description:</b>	KGA 211-75 v190624jgv1																								
<b>Amount:</b>	\$1,153.50																								
<b>Component Description:</b>	KGA 211-82 v190711jgv1																								
<b>Amount:</b>	\$2,675.00																								
<b>Component Description:</b>	KGA 211-80 v190711jgv1																								
<b>Amount:</b>	\$175.00																								
<b>Component Description:</b>	Preparation of original Form 399 for reimbursement																								
<b>Amount:</b>	\$2,500.00																								
<b>Component Description:</b>	KGA inv #211-73 Actual Cost invoices by RG March 2019 UL20190424jgv1																								
<b>Amount:</b>	\$200.00																								
<b>Component Description:</b>	Consultation regarding reimbursable items.																								
<b>Amount:</b>	\$801.00																								
Project management of the transition	<table> <tr> <td data-bbox="699 1666 1007 1711"><b>Component Description:</b></td><td data-bbox="1139 1666 1426 1792">KGA inv #211-46 Form 387 2018 Q1 UL20190228jgv2</td></tr> <tr> <td data-bbox="699 1792 1007 1836"><b>Amount:</b></td><td data-bbox="1139 1792 1426 1836">\$225.00</td></tr> <tr> <td data-bbox="699 1926 1007 1971"><b>Component Description:</b></td><td data-bbox="1139 1926 1426 2051">KGA inv #211-39 Form 387 2017 Q4 UL20190228jgv2</td></tr> <tr> <td data-bbox="699 2051 1007 2096"><b>Amount:</b></td><td data-bbox="1139 2051 1426 2096">\$225.00</td></tr> </table>	<b>Component Description:</b>	KGA inv #211-46 Form 387 2018 Q1 UL20190228jgv2	<b>Amount:</b>	\$225.00	<b>Component Description:</b>	KGA inv #211-39 Form 387 2017 Q4 UL20190228jgv2	<b>Amount:</b>	\$225.00																
<b>Component Description:</b>	KGA inv #211-46 Form 387 2018 Q1 UL20190228jgv2																								
<b>Amount:</b>	\$225.00																								
<b>Component Description:</b>	KGA inv #211-39 Form 387 2017 Q4 UL20190228jgv2																								
<b>Amount:</b>	\$225.00																								

<b>Component Description:</b>	One half the cost for checks associated with the reimbursement bank account.
<b>Amount:</b>	\$24.99

<b>Component Description:</b>	KGA inv #211-34 Actual Cost UL20190228jgv2
<b>Amount:</b>	\$300.00

<b>Component Description:</b>	KGA 211-84 v190711jgv1
<b>Amount:</b>	\$150.00

<b>Component Description:</b>	Proj Mgmt 3Q2017 report for WLED
<b>Amount:</b>	\$300.00

<b>Component Description:</b>	Preliminary design of RF transmission facilities for planning
<b>Amount:</b>	\$315.00

<b>Component Description:</b>	Prepare and submit Sched 387
<b>Amount:</b>	\$225.00

<b>Component Description:</b>	KGA inv #211-42 Other Eng Svcs UL20190228jgv2
<b>Amount:</b>	\$315.00

<b>Component Description:</b>	KGA inv #211-41 Actual Cost UL20190228jgv2
<b>Amount:</b>	\$375.00



<b>Component Description:</b>	KGA inv #211-32 Form 387 2017 Q3 UL20190228jgv2
<b>Amount:</b>	\$300.00

<b>Component Description:</b>	Prepare and submit Sched 399 actual charges
<b>Amount:</b>	\$375.00

<b>Component Description:</b>	Prepare and submit Sched 387
<b>Amount:</b>	\$225.00

<b>Component Description:</b>	Proj Mgmt 399 Actual Costs Invoice uploads for WLED
<b>Amount:</b>	\$300.00

<b>Component Description:</b>	KGA inv #211-70 Form 387 2019 Q1 UL20190424jgv1
<b>Amount:</b>	\$150.00

<b>Component Description:</b>	Prep and submit Form 387 3Q18
<b>Amount:</b>	\$150.00

---

## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$73,550.00</b>	<b>\$73,000.00</b>		<b>\$0.00</b>	
MVPD Notification of Channel Change	<i>\$2,000.00</i>	\$2,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$0.00</i>	\$0.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$50,000.00</i>	\$50,000.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$10,000.00</i>	\$10,000.00	N/A	N/A	N/A
<b>Sub-total</b>	<b>\$73,550.00</b>	<b>\$73,000.00</b>	N/A	<b>\$0.00</b>	N/A
<b>Total for all systems</b>	<b>\$2,391,763.53</b>	<b>\$2,290,442.27</b>	N/A	<b>\$615,235.83</b>	N/A

### Components

Information not provided.

**Cost  
Information**

**Grand Total**

	<b>Predetermined Cost Estimate</b>	<b>Estimated Cost</b>	<b>Actual Cost</b>
<b>Total for all systems</b>	\$2,391,763.53	\$2,290,442.27	\$615,235.83

**Reimbursement Status**

<b>Question</b>	<b>Response</b>
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Jeffrey C Gehman</b>  <i>Engineering Associate</i></p> <p>07/24/2019</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.



<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Jeffrey C Gehman</b>  <i>Engineering Associate</i></p> <p>07/24/2019</p>

## Attachments