



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **66908** | Service: **DTV** | Call **WTWC-TV** | Channel: **22 (UHF)** |  
ID:  
File **0000028844**  
Number:  
FRN: **0004970901** | Date **09/30**  
Submitted: **/2019**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>WTWC LICENSEE, LLC</b> Doing Business As: WTWC LICENSEE, LLC	Harvey Arnold 10706 Beaver Dam Rd Cockeysville, MD 21030 United States	+1 (410) 568-1500	harnold@sbgstv. com	Limited Liability Company

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
<b>Paul A. Cicelski , Esq .</b> <i>Lerman Senter PLLC</i>	Paul A. Cicelski, Esq. 2001 L Street, NW Suite 400 Washington, DC 20036 United States	+1 (202) 429- 8970	pcicelski@lermansenter. com

**Broadcaster  
Information  
and  
Transition  
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	See Exhibit A.

**Transmitters**

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	QX2
	Year	2002
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	60 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	THU9evo-48
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	73.5 kW
	Justification for New Transmitter	Per the manufacturer, the current transmitter cannot be retuned. See Exhibit B.

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	800.0 feet
	Other Electrical Service	No

	Description	N/A
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary  
Transmitter**

**Other Transmitter Cost Not Listed**

Information not provided.

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary  
Antenna**

**Existing Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
<b>Existing Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Top
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	462.0 kW

Manufacturer	
Model	TFU-30GTH-O6
Year	2001

---



Primary  
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Top
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	317.0 kW
	Manufacturer	

Model	TFU-24GTH /VP-R-O6
Year	2017
Justification for New Antenna	Current antenna is a single channel antenna that cannot be used for the new post-auction channel.

## Primary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	8 3/16 inches inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	No

<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Interim  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	Yes
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
<b>New Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Broadband Panel
	Number of Stations Supported	2
	Number of Panels/Bays	16
	Lower Limit	470.00 MHz
	Upper Limit	598.00 MHz
	Design power capacity in use	100.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	200.0 kW
	Manufacturer	
	Model	TFU-16WB- 1-R
	Year	2017

	Justification for New Antenna	Interim antenna to be used to stay on the air while the main antenna undergoes construction for the post-auction channel change.
--	-------------------------------	--

## Interim Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	Yes
	Type	New
	Number of channels supported	2
	Frequencies of channels supported	RF channel
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	No
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	B
	Feed Line Size	4 1/16 inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for an antenna?	Yes
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Enter a list of RF channel numbers.**

**RF Channel Number**

22

19

**Interim  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary Transmission Line****Existing Transmission Line**

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Dielectric
	Type	Rigid
	Diameter	8 3/16 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	2124 feet per run

Primary

Transmission Line

Other Transmission Line Expenses Not Listed

Information not provided.

Interim

Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Flexible Air
	Diameter	4 inches
	Segment Length	N/A
	Other Segment Length	
	Number of parallel runs	1
	Length	700 feet per run
	Justification for New Transmission Line	Interim transmission line will feed the interim antenna for both WTWC and WTLH.

Interim

Transmission Line

Other Transmission Line Expenses Not Listed

Information not provided.



**Tower  
Equipment  
And  
Rigging  
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary  
Tower**

**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	Candelabra
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1227719
Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	30° 40' 50.3" N-
	Longitude (NAD83)	083° 58' 20.6" W-
	Overall Structure Height	1997.02 feet
	Support Structure Height	1870.06 feet
	Ground Elevation Above Mean Sea Level (AMSL)	154.85 feet
	Structure Type	TOWER - Free Standing or Guyed Structure

	Tower Owner	SpectraSite Communications, LLC. through American Towers, LLC.
	Date Constructed	02/05/2002

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

Facility ID	Call Sign	Service
23486	WTLH	DTV

## Primary Tower

### Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for tower with candelabra
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

## Primary Tower

### Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Candelabra
Helicopter Services Required	Are helicopter services required?	No

## Primary Tower

### Other Tower Expenses Not Listed

Information not provided.

**Outside  
Professional Services Costs**

Section	Question	Response
<b>Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	470
	Explanation	Outside consulting engineering, legal work, and accounting services, as well as project management for regional and comprehensive repack execution.
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A

<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	NEPA Section 106 environmental review	Yes
	Environmental Assessment	Yes
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Services Costs	
Name	Description
Sinclair Internal Costs	Internal Employee Time Costs

## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

<b>Other Expenses</b>	<b>Other Expenses Not Listed</b> Information not provided.
-----------------------	---

Cost  
Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter THU9evo-48	\$2,094,800.00	\$892,502.50		\$200,300.62	
2" Rigid Conduit and Wiring (Cost per foot)	\$20,800.00	\$20,000.00	N/A	N/A	N/A
Transformer 3 phase /480v - 300 KVA	\$36,800.00	\$35,000.00	N/A	N/A	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 68.5 - 75 kW	\$1,999,000.00	\$801,202.50	N/A	\$200,300.62	N/A
Sub-total	\$2,094,800.00	\$892,502.50	N/A	\$200,300.62	N/A
Total for all systems	\$3,917,636.55	\$2,637,411.05	N/A	\$264,035.03	N/A

Components

Actual Information	
Description	File Name
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.
Transformer 3 phase/480v - 300 KVA	Information not provided.



Switchgear - industrial 800 amp	Information not provided.	
UHF - Liquid Cooled Solid State Transmitter 68.5 - 75 kW	<b>Component Description:</b>	Transmitter related cost 25%. #9500089279
	<b>Amount:</b>	\$200,300.62

## Cost Information

### Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Interim Antenna TFU-16WB-1-R</b>	<b>\$248,644.00</b>	<b>\$242,414.00</b>		<b>\$0.00</b>	
UHF - High Power, Side Mount, broadband panel, 16 bay,, 200 kW input, directional,, elliptically or circularly polarized	<i>\$123,614.00</i>	\$123,614.00	See Response to August 27 Inquiry. This cost will be shared with WTLH.	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	This cost will be shared with WTLH.	N/A	N/A
New combiner, cost per channel (without antenna)	\$84,200.00	\$80,000.00	N/A	N/A	N/A
Elbow complex, broadband, at antenna input, per 4 1/16. feedline (if needed)	\$10,950.00	\$10,400.00	This cost will be shared with WTLH.	N/A	N/A

Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	This cost will be shared with WTLH.	N/A	N/A
<b>Primary Antenna TFU-24GTH /VP-R-O6</b>	<b>\$311,480.00</b>	<b>\$296,847.00</b>		<b>\$0.00</b>	
Elbow complex, single channel, at antenna input, per 8 3/16. feedline (if needed)	\$15,250.00	\$14,500.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$275,947.00	See Response to August 27 Inquiry.	N/A	N/A
<b>Sub-total</b>	<b>\$560,124.00</b>	<b>\$539,261.00</b>	<b>N/A</b>	<b>\$0.00</b>	<b>N/A</b>
<b>Total for all systems</b>	<b>\$3,917,636.55</b>	<b>\$2,637,411.05</b>	<b>N/A</b>	<b>\$264,035.03</b>	<b>N/A</b>

## Components

Information not provided.

Cost  
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$51,800.00	\$49,000.00		\$0.00	
Flexible Air Transmission Line - dielectric, 4"	\$51,800.00	\$49,000.00	This cost will be shared with WTLH.	N/A	N/A
Primary Transmission Line	\$0.00	\$0.00		\$0.00	
Sub-total	\$51,800.00	\$49,000.00	N/A	\$0.00	N/A
Total for all systems	\$3,917,636.55	\$2,637,411.05	N/A	\$264,035.03	N/A

Components

Information not provided.

Cost  
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$862,000.00	\$819,000.00		\$29,976.00	
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$400,000.00	N/A	\$29,976.00	N/A
Structural engineering tower load study for a documented tower with candelabra	\$20,000.00	\$19,000.00	N/A	N/A	N/A
Major tower reinforcement /modifications	\$421,000.00	\$400,000.00	N/A	N/A	N/A
Sub-total	\$862,000.00	\$819,000.00	N/A	\$29,976.00	N/A
Total for all systems	\$3,917,636.55	\$2,637,411.05	N/A	\$264,035.03	N/A

Components

Actual Information	
Description	File Name

Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	<div> <div> <b>Component Description:</b> </div> <div> Tower related cost 50%. #E-181136 </div> </div> <div> <b>Amount:</b> </div> <div> \$29,976.00 </div>
Structural engineering tower load study for a documented tower with candelabra	Information not provided.
Major tower reinforcement /modifications	Information not provided.

Cost  
Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$220,216.55	\$209,516.55		\$26,581.53	
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$2,268.75	N/A
Sinclair Internal Costs	\$66.55	\$66.55	N/A	\$66.55	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A

Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	\$10,520.00	\$10,000.00	N/A	N/A	N/A
NEPA Section 106 environmental review, if needed	\$6,310.00	\$6,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$7,360.00	\$7,000.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$221.92	N/A
Prepare request for Special Temporary Authorization	\$4,100.00	\$3,000.00	N/A	N/A	N/A



Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,115.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$3,700.00	Updated cost of the estimated amount per FCC requirement.	\$3,368.09	N/A
Project management of the transition	\$74,260.00	\$70,500.00	N/A	\$18,541.22	N/A
<b>Sub-total</b>	\$220,216.55	\$209,516.55	N/A	\$26,581.53	N/A
<b>Total for all systems</b>	\$3,917,636.55	\$2,637,411.05	N/A	\$264,035.03	N/A

## Components

**Actual Information**  
**Description**

**File Name**

Perform engineering study for new channel assignment and antenna development	<b>Component Description:</b>	Outside engineering assessment of antenna. #858-96-0019
	<b>Amount:</b>	\$213.75
	<b>Component Description:</b>	Consulting engineering cost.
	<b>Amount:</b>	\$2,055.00
Sinclair Internal Costs	<b>Component Description:</b>	Portion of general repack matter internal time card attributable to this station - divided by 100.
	<b>Amount:</b>	\$66.55
Comprehensive coverage verification via field study, if needed	Information not provided.	
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.	
ASR modification (prepare FCC Form 854)	Information not provided.	
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	Information not provided.	
NEPA Section 106 environmental review, if needed	Information not provided.	
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.	

Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.								
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.								
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	<table> <tr> <td><b>Component Description:</b></td><td>Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759</td></tr> <tr> <td><b>Amount:</b></td><td>\$99.92</td></tr> <tr> <td><b>Component Description:</b></td><td>Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289</td></tr> <tr> <td><b>Amount:</b></td><td>\$122.00</td></tr> </table>	<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759	<b>Amount:</b>	\$99.92	<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289	<b>Amount:</b>	\$122.00
<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759								
<b>Amount:</b>	\$99.92								
<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289								
<b>Amount:</b>	\$122.00								
Prepare request for Special Temporary Authorization	Information not provided.								
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.								
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<table> <tr> <td><b>Component Description:</b></td><td>Consulting engineering cost.</td></tr> <tr> <td><b>Amount:</b></td><td>\$2,115.00</td></tr> </table>	<b>Component Description:</b>	Consulting engineering cost.	<b>Amount:</b>	\$2,115.00				
<b>Component Description:</b>	Consulting engineering cost.								
<b>Amount:</b>	\$2,115.00								
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.								

<p>Prepare and or review reimbursement form</p>	<table> <tr> <td data-bbox="721 176 1027 208"><b>Component Description:</b></td><td data-bbox="1161 176 1331 244">Legal services cost.</td></tr> <tr> <td data-bbox="721 257 831 288"><b>Amount:</b></td><td data-bbox="1161 257 1259 288">\$862.80</td></tr> <tr> <td data-bbox="721 398 1027 430"><b>Component Description:</b></td><td data-bbox="1161 398 1370 624">Portion of general repack matter invoice attributable to this station - divided by 93 stations.</td></tr> <tr> <td data-bbox="721 638 831 669"><b>Amount:</b></td><td data-bbox="1161 638 1259 669">\$152.01</td></tr> <tr> <td data-bbox="721 779 1027 810"><b>Component Description:</b></td><td data-bbox="1161 779 1331 846">Legal services cost.</td></tr> <tr> <td data-bbox="721 860 831 891"><b>Amount:</b></td><td data-bbox="1161 860 1259 891">\$172.50</td></tr> <tr> <td data-bbox="721 1001 1027 1032"><b>Component Description:</b></td><td data-bbox="1161 1001 1370 1227">Portion of general repack matter invoice attributable to this station - divided by 93 stations.</td></tr> <tr> <td data-bbox="721 1274 831 1305"><b>Amount:</b></td><td data-bbox="1161 1234 1281 1301">#461289 \$1,311.48</td></tr> <tr> <td data-bbox="721 1415 1027 1447"><b>Component Description:</b></td><td data-bbox="1161 1415 1370 1641">Portion of general repack matter invoice attributable to this station - divided by 98 stations.</td></tr> <tr> <td data-bbox="721 1688 831 1720"><b>Amount:</b></td><td data-bbox="1161 1648 1267 1715">#461759 \$869.30</td></tr> </table>	<b>Component Description:</b>	Legal services cost.	<b>Amount:</b>	\$862.80	<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 93 stations.	<b>Amount:</b>	\$152.01	<b>Component Description:</b>	Legal services cost.	<b>Amount:</b>	\$172.50	<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 93 stations.	<b>Amount:</b>	#461289 \$1,311.48	<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations.	<b>Amount:</b>	#461759 \$869.30
<b>Component Description:</b>	Legal services cost.																				
<b>Amount:</b>	\$862.80																				
<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 93 stations.																				
<b>Amount:</b>	\$152.01																				
<b>Component Description:</b>	Legal services cost.																				
<b>Amount:</b>	\$172.50																				
<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 93 stations.																				
<b>Amount:</b>	#461289 \$1,311.48																				
<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations.																				
<b>Amount:</b>	#461759 \$869.30																				
<p>Project management of the transition</p>																					

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 93 stations.
<b>Amount:</b>	\$836.44

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1063
<b>Amount:</b>	\$262.29

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1090
<b>Amount:</b>	\$176.70

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1079
<b>Amount:</b>	\$177.14

<b>Component Description:</b>	Legal Service Cost. #467929
<b>Amount:</b>	\$112.50

<b>Component Description:</b>	Legal services cost. #460913
<b>Amount:</b>	\$172.50

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #464321
<b>Amount:</b>	\$683.07

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #467378
<b>Amount:</b>	\$576.96

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 93 stations.
<b>Amount:</b>	\$43.72

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1133
<b>Amount:</b>	\$307.72

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1143
<b>Amount:</b>	\$436.90

<b>Component Description:</b>	Legal Service Cost. #469662
<b>Amount:</b>	\$263.75

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1130
<b>Amount:</b>	\$281.49

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1093
<b>Amount:</b>	\$265.72

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #470923
<b>Amount:</b>	\$406.65

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #473506
<b>Amount:</b>	\$421.40

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1099
<b>Amount:</b>	\$266.93

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1141
<b>Amount:</b>	\$406.17

<b>Component Description:</b>	Legal Service Cost. #470307
<b>Amount:</b>	\$177.50

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1123
<b>Amount:</b>	\$342.14



<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1105
<b>Amount:</b>	\$216.88

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #471524
<b>Amount:</b>	\$322.83

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1114
<b>Amount:</b>	\$242.25

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 99 stations. #468718
<b>Amount:</b>	\$349.51

<b>Component Description:</b>	Legal Service Cost. #472658
<b>Amount:</b>	\$163.75

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1111
<b>Amount:</b>	\$159.58

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #469573
<b>Amount:</b>	\$377.14

<b>Component Description:</b>	Legal Service Cost. #471602
<b>Amount:</b>	\$1,652.50

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1098
<b>Amount:</b>	\$238.07

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1117
<b>Amount:</b>	\$282.68

<b>Component Description:</b>	Legal Service Cost. #473472
<b>Amount:</b>	\$102.50

<b>Component Description:</b>	Legal Service Cost. #466777
<b>Amount:</b>	\$120.00

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1058
<b>Amount:</b>	\$187.24

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 99 stations. #1086
<b>Amount:</b>	\$275.35

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 93 stations.
<b>Amount:</b>	\$20.91

<b>Component Description:</b>	Legal services cost. #464396
<b>Amount:</b>	\$235.00

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1069
<b>Amount:</b>	\$246.68

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 93 stations. Previous balance of invoice #1012.
<b>Amount:</b>	\$86.88

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289
<b>Amount:</b>	\$91.50

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #466690
<b>Amount:</b>	\$446.87

<b>Component Description:</b>	Legal Service Cost. #467848
<b>Amount:</b>	\$190.30

<b>Component Description:</b>	Legal Service Cost. #465262
<b>Amount:</b>	\$177.50

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations.
<b>Amount:</b>	\$185.10

<b>Component Description:</b>	Legal services cost. #461768
<b>Amount:</b>	\$253.00

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 93 stations.
<b>Amount:</b>	\$32.35

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 93 stations.
<b>Amount:</b>	\$943.95

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #463026
<b>Amount:</b>	\$801.57

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #465173
<b>Amount:</b>	\$654.26

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759
<b>Amount:</b>	\$29.98

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #467861
<b>Amount:</b>	\$470.30

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 93 stations.
<b>Amount:</b>	\$20.64

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1055
<b>Amount:</b>	\$243.38

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 93 stations.
<b>Amount:</b>	\$818.59

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 93 stations.
<b>Amount:</b>	\$716.28

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1078
<b>Amount:</b>	\$215.68

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations.
<b>Amount:</b>	\$105.97

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #465001
<b>Amount:</b>	\$596.30

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #463567
<b>Amount:</b>	\$566.48

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 93 stations. Previous balance of invoice #453683.
<b>Amount:</b>	\$999.04

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1072
<b>Amount:</b>	\$237.64



**Component Description:**

Portion of general  
repack matter  
invoice  
attributable to this  
station - divided  
by 98 stations.

**Amount:**

\$30.47

## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$128,696.00</b>	<b>\$128,131.00</b>		<b>\$7,176.88</b>	
Equipment Delivery and Handling Charges	<i>\$10,000.00</i>	\$10,000.00	See Exhibit J.	\$7,176.88	N/A
MVPD Notification of Channel Change	<i>\$5,000.00</i>	\$5,000.00	See Exhibit J.	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$28,050.00</i>	\$28,050.00	See Response to August 27 Inquiry.	N/A	N/A
Equipment Storage	<i>\$15,000.00</i>	\$15,000.00	See Exhibit J.	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$28,566.00</i>	\$28,566.00	See Response to August 27 Inquiry.	N/A	N/A
Non-zoning permits	<i>\$10,000.00</i>	\$10,000.00	See Exhibit J.	N/A	N/A
Local Zoning	<i>\$20,000.00</i>	\$20,000.00	See Exhibit J.	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A

FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	N/A	N/A
<b>Sub-total</b>	\$128,696.00	\$128,131.00	N/A	\$7,176.88	N/A
<b>Total for all systems</b>	\$3,917,636.55	\$2,637,411.05	N/A	\$264,035.03	N/A

## Components

Actual Information Description	File Name
Equipment Delivery and Handling Charges	<p><b>Component Description:</b> Equipment Delivery and handling cost. #1666</p> <p><b>Amount:</b> \$3,550.00</p> <p><b>Component Description:</b> Delivery and handling related cost. #169056376-001</p> <p><b>Amount:</b> \$3,626.88</p>
MVPD Notification of Channel Change	Information not provided.
Develop and air announcement of upcoming channel change	Information not provided.
Equipment Storage	Information not provided.
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.
Non-zoning permits	Information not provided.

Local Zoning	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	Information not provided.
DTV Medical Facility Notification	Information not provided.

<b>Cost Information</b>	<b>Grand Total</b>		
		<b>Predetermined Cost Estimate</b>	<b>Estimated Cost</b>
			<b>Actual Cost</b>
	<b>Total for all systems</b>	\$3,917,636.55	\$2,637,411.05
			\$264,035.03

<b>Reimbursement Status</b>	<b>Question</b>	<b>Response</b>
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Lucy  
Rutishauser**  
*CFO*

09/30/2019



Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Lucy Rutishauser</b> CFO</p> <p>09/30/2019</p>

## Attachments