



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **594** | Service: **DTV** | Call **WITN-TV** | Channel: **34 (UHF)** |  
ID: | Sign:  
File **0000028737**  
Number:  
FRN: **0018223693** | Date **08/26**  
Submitted: **/2019**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>GRAY TELEVISION LICENSEE, LLC</b>	WITN-TV 275 E. Arlington Blvd Greenville, NC 27858 United States	+1 (252) 439-7777	robert. folliard@gray. tv	Limited Liability Company

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
<b>Samuel Hariton</b> <i>Widely</i>	Samuel Hariton 4031 University Dr Suite 100 Fairfax, VA 22030 United States	+1 (339) 222-8107	sam.hariton@widely.com

**Broadcaster  
Information  
and  
Transition  
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	WITN will be transitioning from channel 32 to channel 34. The station will be replacing its existing antenna, transmitter. The station will be installing an interim transmitter, antenna, and transmission line.

**Transmitters**

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	Sigma CD
	Year	2003
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	52 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-120
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	75.1 kW
	Justification for New Transmitter	Existing transmitter can't be retuned. Solid state replacement is cheaper than IOT replacement.

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A

	Other Electrical Service	Yes
	Description	The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary Transmitter**

**Other Transmitter Cost Not Listed**

Name	Description
<b>Pad and Ice Shield for Heat Exchangers</b>	Pad and Ice Shield for New Heat Exchangers/Transformers

**Interim  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Interim
	Description of Use	N/A
	Change Type	Purchase
	Manufacturer	
	Model	ULXTE80
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	50.1 kW
	Justification for New Transmitter	Interim transmitter needed to continue broadcasting through the transition period.

**Interim  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes

	Description	The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A
<b>Inside RF System</b>	Is an additional interior RF system required to support this interim transmitter?	No

**Interim Transmitter**      **Other Transmitter Cost Not Listed**  
Information not provided.

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes



**Primary  
Antenna**

**Existing Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
<b>Existing Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Top
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	795.0 kW

Manufacturer	
Model	TFU30GTH-R-06
Year	2003

Primary  
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Top
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	828.0 kW
	Manufacturer	

Model	TFU-30GTH /VP-R 06
Year	2017
Justification for New Antenna	Existing antenna is single channel and cannot be retuned to the new channel.

## Primary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	No
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No

<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes
-------------------	--	-----

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

<b>Name</b>	<b>Description</b>
<b>Top Plate Adapter</b>	Adapter for the top of the tower to match the bolt pattern of the antenna

**Interim  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
<b>New Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	300.0 kW
	Manufacturer	
	Model	TFU26DSC- R-04-TC
	Year	2017

	Justification for New Antenna	Interim antenna needed to continue broadcasting during transition period.
--	-------------------------------	---

## Interim Antenna

### Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	B
	Feed Line Size	6 1/8 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Enter a list of RF channel numbers.

RF Channel Number
34
32
33

## Interim Antenna

### Other Antenna Cost Not Listed

Name	Description
Splitter	Splitter at antenna

**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary Transmission Line****Existing Transmission Line**

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Dielectric
	Type	Rigid
	Diameter	7 3/16 inches
	Other Diameter	N/A
	Segment Length	Other
	Other Segment Length	18.76 feet
	Number of parallel runs	1
	Length	2000 feet per run



Primary  
Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Sweep Test	Sweep test needed for existing transmission line.
Sweep Test Adapter Rental	Rental of transmission line adapter for sweep test of existing transmission line.

Interim  
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Rigid
	Diameter	6 1/8 inches
	Segment Length	Broadband
	Other Segment Length	
	Number of parallel runs	1
	Length	1747 feet per run
	Justification for New Transmission Line	Interim transmission line needed to continue broadcasting during transition period

Interim  
Transmission Line

Other Transmission Line Expenses Not Listed

Information not provided.

**Tower  
Equipment  
And  
Rigging  
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary  
Tower**

**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1006359
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	35° 21' 55.9" N-
	Longitude (NAD83)	077° 23' 34.6" W-
	Overall Structure Height	1984.88 feet
	Support Structure Height	1856.93 feet
	Ground Elevation Above Mean Sea Level (AMSL)	25.92 feet

Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
Tower Owner	Tall Towers, Inc.
Date Constructed	02/12/2016

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

Facility ID	Call Sign	Service
54388	WNCT-FM	FM
57838	WNCT-TV	DTV
64609	WERO	FM

## Primary Tower

### Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Serious Reinforcements needed

## Primary Tower

### Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Other
Helicopter Services Required	Are helicopter services required?	No

Primary  
Tower

Other Tower Expenses Not Listed

Name	Description
Tower Mapping	Mapping for tower

**Outside  
Professional**

Section	Question	Response
<b>Services Costs Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	900
	Explanation	Strategic Support
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes

	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

**Outside Professional Services Costs**

**Other Professional Services Expenses Not Listed**

Name	Description
Attorney Fees - Other Matters	Legal Services
Attorney Fees - Other Matters	Legal Services

## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	No
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other  
Expenses**

**Other Expenses Not Listed**

Name	Description
Security	Security at site while equipment is being stored.



## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Interim Transmitter ULXTE80</b>	<b>\$1,349,914.03</b>	<b>\$1,349,914.03</b>		<b>\$0.00</b>	
UHF - Liquid Cooled Solid State Transmitter 50.1 kW	<i>\$1,347,914.03</i>	\$1,347,914.03	N/A	N/A	N/A
Other Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.	<i>\$2,000.00</i>	\$2,000.00	N/A	N/A	N/A
<b>Primary Transmitter ULXTE-120</b>	<b>\$2,071,991.92</b>	<b>\$2,071,991.92</b>		<b>\$1,846,368.82</b>	
Pad and Ice Shield for Heat Exchangers	<i>\$39,654.00</i>	\$39,654.00	See attached T. D. Goodwin Construction quote	\$24,600.00	N/A

Other Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.	<b>\$77,750.00</b>	\$77,750.00	See Pitt Electric Quote	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 75.1 kW	<b>\$1,954,587.92</b>	\$1,954,587.92	N/A	\$1,821,768.82	N/A
<b>Sub-total</b>	\$3,421,905.95	\$3,421,905.95	N/A	\$1,846,368.82	N/A
<b>Total for all systems</b>	\$6,308,683.95	\$5,818,195.14	N/A	\$3,091,394.37	N/A

## Components

Actual Information	
Description	File Name
UHF - Liquid Cooled Solid State Transmitter 50.1 kW	Information not provided.
Other Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.	Information not provided.

Pad and Ice Shield for Heat Exchangers	<div> <b>Component Description:</b> Labor and materials to build and install 8' x 20' iceshield 10' high </div> <div> <b>Amount:</b> \$24,600.00 </div>
Other Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.	Information not provided.
UHF - Liquid Cooled Solid State Transmitter 75.1 kW	<div> <b>Component Description:</b> ULXTE-120 Transmitter </div> <div> <b>Amount:</b> \$457,267.16 </div> <div> <b>Component Description:</b> ULXTE-120 Transmitter </div> <div> <b>Amount:</b> \$1,364,501.66 </div>

**Cost  
Information**

**Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU26DSC- R-04-TC	\$354,780.00	\$324,714.00		\$110,304.70	
Splitter	<i>\$0.00</i>	\$0.00	Cost included with combiner system	N/A	N/A
UHF - Lower Power Side Mount, One station antenna -- 200-500 kW, elliptically or circularly polarized	\$227,000.00	\$241,026.00	See vendor quote JEHQ1306	\$90,007.50	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$3,520.00	N/A

New combiner, cost per channel (without antenna)	\$84,200.00	\$45,000.00	See attached Jim Heard email "WITN-Gray-Nexstar-Update" regarding combiner /splitter cost. Includes cost of splitter at antenna	N/A	N/A
Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)	\$13,700.00	\$12,768.00	N/A	\$6,041.20	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$19,520.00	N/A	\$10,736.00	N/A
<b>Primary Antenna TFU-30GTH /VP-R 06</b>	<b>\$328,082.00</b>	<b>\$265,863.00</b>		<b>\$134,854.77</b>	

UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$227,143.00	N/A	\$113,558.77	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$3,520.00	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$12,768.00	JEHQ1278-01	\$7,022.40	N/A
Top Plate Adapter	<b>\$19,552.00</b>	\$19,552.00	N/A	\$10,753.60	N/A
<b>Sub-total</b>	\$682,862.00	\$590,577.00	N/A	\$245,159.47	N/A
<b>Total for all systems</b>	\$6,308,683.95	\$5,818,195.14	N/A	\$3,091,394.37	N/A

## Components

Actual Information	
Description	File Name
Splitter	Information not provided.

UHF - Lower Power Side Mount, One station antenna -- 200-500 kW, elliptically or circularly polarized	<div> <b>Component Description:</b> UHF-LOW POWER SIDE MOUNT </div> <div> <b>Amount:</b> \$40,912.50 </div>
	<div> <b>Component Description:</b> UHF-Low Power Side Mount </div> <div> <b>Amount:</b> \$49,095.00 </div>
Sweep test of existing antenna	<div> <b>Component Description:</b> WITN-280-Interim Antenna - Sweep Test </div> <div> <b>Amount:</b> \$1,600.00 </div>
	<div> <b>Component Description:</b> Sweep Test Interim Antenna </div> <div> <b>Amount:</b> \$1,920.00 </div>
New combiner, cost per channel (without antenna)	Information not provided.
Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)	<div> <b>Component Description:</b> Elbow Complex Interim Antenna </div> <div> <b>Amount:</b> \$3,295.20 </div>
	<div> <b>Component Description:</b> WITN-280-Interim Antenna - Elbow Complex, 6 1/8" </div> <div> <b>Amount:</b> \$2,746.00 </div>

<p>Side mount brackets for high power antennas (if not included in antenna base cost)</p>	<table> <tr> <td data-bbox="726 174 1029 212"><b>Component Description:</b></td><td data-bbox="1168 174 1380 286">WITN-280-Interim Antenna - Side Mount Brackets</td></tr> <tr> <td data-bbox="726 297 837 336"><b>Amount:</b></td><td data-bbox="1168 297 1284 336">\$4,880.00</td></tr> <tr> <td data-bbox="726 436 1029 474"><b>Component Description:</b></td><td data-bbox="1168 436 1359 548">Side Mount Brackets Interim Antenna</td></tr> <tr> <td data-bbox="726 555 837 593"><b>Amount:</b></td><td data-bbox="1168 555 1284 593">\$5,856.00</td></tr> </table>	<b>Component Description:</b>	WITN-280-Interim Antenna - Side Mount Brackets	<b>Amount:</b>	\$4,880.00	<b>Component Description:</b>	Side Mount Brackets Interim Antenna	<b>Amount:</b>	\$5,856.00
<b>Component Description:</b>	WITN-280-Interim Antenna - Side Mount Brackets								
<b>Amount:</b>	\$4,880.00								
<b>Component Description:</b>	Side Mount Brackets Interim Antenna								
<b>Amount:</b>	\$5,856.00								
<p>UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized</p>	<table> <tr> <td data-bbox="726 723 1029 761"><b>Component Description:</b></td><td data-bbox="1168 723 1332 880">UHF-HIGH POWER TOP MOUNT (200-1000KW)</td></tr> <tr> <td data-bbox="726 887 837 925"><b>Amount:</b></td><td data-bbox="1168 887 1300 925">\$51,617.62</td></tr> <tr> <td data-bbox="726 1025 1029 1064"><b>Component Description:</b></td><td data-bbox="1168 1025 1364 1097">UHF-High Power Top Mount</td></tr> <tr> <td data-bbox="726 1104 837 1142"><b>Amount:</b></td><td data-bbox="1168 1104 1300 1142">\$61,941.15</td></tr> </table>	<b>Component Description:</b>	UHF-HIGH POWER TOP MOUNT (200-1000KW)	<b>Amount:</b>	\$51,617.62	<b>Component Description:</b>	UHF-High Power Top Mount	<b>Amount:</b>	\$61,941.15
<b>Component Description:</b>	UHF-HIGH POWER TOP MOUNT (200-1000KW)								
<b>Amount:</b>	\$51,617.62								
<b>Component Description:</b>	UHF-High Power Top Mount								
<b>Amount:</b>	\$61,941.15								
<p>Sweep test of existing antenna</p>	<table> <tr> <td data-bbox="726 1272 1029 1310"><b>Component Description:</b></td><td data-bbox="1168 1272 1364 1384">WITN-210- Primary Antenna - Sweep Test</td></tr> <tr> <td data-bbox="726 1395 837 1433"><b>Amount:</b></td><td data-bbox="1168 1395 1284 1433">\$1,600.00</td></tr> <tr> <td data-bbox="726 1534 1029 1572"><b>Component Description:</b></td><td data-bbox="1168 1534 1364 1606">Sweep Test New Primary Antenna</td></tr> <tr> <td data-bbox="726 1612 837 1650"><b>Amount:</b></td><td data-bbox="1168 1612 1284 1650">\$1,920.00</td></tr> </table>	<b>Component Description:</b>	WITN-210- Primary Antenna - Sweep Test	<b>Amount:</b>	\$1,600.00	<b>Component Description:</b>	Sweep Test New Primary Antenna	<b>Amount:</b>	\$1,920.00
<b>Component Description:</b>	WITN-210- Primary Antenna - Sweep Test								
<b>Amount:</b>	\$1,600.00								
<b>Component Description:</b>	Sweep Test New Primary Antenna								
<b>Amount:</b>	\$1,920.00								



<p>Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)</p>	<table> <tr> <td data-bbox="710 87 1093 324"><b>Component Description:</b></td><td data-bbox="1093 87 1428 324">WITN-210-Primary Antenna - Elbow Complex 6 1/8"</td></tr> <tr> <td data-bbox="710 324 1093 414"><b>Amount:</b></td><td data-bbox="1093 324 1428 414">\$3,192.00</td></tr> <tr> <td data-bbox="710 414 1093 593"><b>Component Description:</b></td><td data-bbox="1093 414 1428 593">New Primary Antenna Elbow Complex</td></tr> <tr> <td data-bbox="710 593 1093 683"><b>Amount:</b></td><td data-bbox="1093 593 1428 683">\$3,830.40</td></tr> </table>	<b>Component Description:</b>	WITN-210-Primary Antenna - Elbow Complex 6 1/8"	<b>Amount:</b>	\$3,192.00	<b>Component Description:</b>	New Primary Antenna Elbow Complex	<b>Amount:</b>	\$3,830.40
<b>Component Description:</b>	WITN-210-Primary Antenna - Elbow Complex 6 1/8"								
<b>Amount:</b>	\$3,192.00								
<b>Component Description:</b>	New Primary Antenna Elbow Complex								
<b>Amount:</b>	\$3,830.40								
<p>Top Plate Adapter</p>	<table> <tr> <td data-bbox="710 683 1093 929"><b>Component Description:</b></td><td data-bbox="1093 683 1428 929">WITN-210-Primary Antenna - Top Plate Adapter</td></tr> <tr> <td data-bbox="710 929 1093 1019"><b>Amount:</b></td><td data-bbox="1093 929 1428 1019">\$4,888.00</td></tr> <tr> <td data-bbox="710 1019 1093 1198"><b>Component Description:</b></td><td data-bbox="1093 1019 1428 1198">New Primary Antenna Top Plate</td></tr> <tr> <td data-bbox="710 1198 1093 1272"><b>Amount:</b></td><td data-bbox="1093 1198 1428 1272">\$5,865.60</td></tr> </table>	<b>Component Description:</b>	WITN-210-Primary Antenna - Top Plate Adapter	<b>Amount:</b>	\$4,888.00	<b>Component Description:</b>	New Primary Antenna Top Plate	<b>Amount:</b>	\$5,865.60
<b>Component Description:</b>	WITN-210-Primary Antenna - Top Plate Adapter								
<b>Amount:</b>	\$4,888.00								
<b>Component Description:</b>	New Primary Antenna Top Plate								
<b>Amount:</b>	\$5,865.60								

Cost  
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$405,304.00	\$275,216.00		\$141,323.14	
Rigid Transmission Line - copper, 6 1 /8" broadband	\$405,304.00	\$275,216.00	N/A	\$141,323.14	N/A
Primary Transmission Line	\$9,200.00	\$9,200.00		\$0.00	
Sweep Test Adapter Rental	\$2,800.00	\$2,800.00	See vendor invoice.	\$0.00	N/A
Sweep Test	\$6,400.00	\$6,400.00	N/A	N/A	N/A
Sub-total	\$414,504.00	\$284,416.00	N/A	\$141,323.14	N/A
Total for all systems	\$6,308,683.95	\$5,818,195.14	N/A	\$3,091,394.37	N/A

Components

Actual Information	
Description	File Name

Rigid Transmission Line - copper, 6 1/8" broadband	<div> <div> <b>Component Description:</b>   <b>Amount:</b> </div> <div> WITN-380-Interim Transmission Line - Rigid Copper, Broadband, 6 1/8" \$64,237.78 </div> </div> <div> <div> <b>Component Description:</b>   <b>Amount:</b> </div> <div> Interim Transmission Line \$77,085.36 </div> </div>
Sweep Test Adapter Rental	<div> <div> <b>Component Description:</b>   <b>Amount:</b> </div> <div> Transmitter Tuning \$2,800.00 </div> </div>
Sweep Test	Information not provided.

## Cost Information

### Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Tower GTOWER</b>	<b>\$1,503,550.00</b>	<b>\$1,253,071.69</b>		<b>\$787,326.99</b>	
Serious tower reinforcement /modifications	\$1,052,000.00	\$750,000.00	N/A	\$637,390.00	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$469,121.69	Complex tower - Stacked Antennas. Catalog Cost; GTI America Inc., Quote #Q17-06-012b	\$117,186.99	N/A
Tower Mapping	<b>\$17,950.00</b>	\$17,950.00	See attached quote from Turris Engineering Inc.	\$17,950.00	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$16,000.00	Initial plus two additional studies for shared tower	\$14,800.00	N/A
<b>Sub-total</b>	<b>\$1,503,550.00</b>	<b>\$1,253,071.69</b>	N/A	<b>\$787,326.99</b>	N/A
<b>Total for all systems</b>	<b>\$6,308,683.95</b>	<b>\$5,818,195.14</b>	N/A	<b>\$3,091,394.37</b>	N/A

### Components

Actual Information		
Description	File Name	
Serious tower reinforcement /modifications	<b>Component Description:</b>	Tower Reinforcing Project
	<b>Amount:</b>	\$392,240.00
	<b>Component Description:</b>	25% Down payment Due Upon acceptance of order
	<b>Amount:</b>	\$245,150.00
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	<b>Component Description:</b>	Dates completed 6 /22 and 6/23/19
	<b>Amount:</b>	\$4,900.00
	<b>Component Description:</b>	Remove existing top mounted Ch 32 TFU30 antenna
	<b>Amount:</b>	\$112,286.99
Tower Mapping	<b>Component Description:</b>	Equipment mapping
	<b>Amount:</b>	\$8,975.00
	<b>Component Description:</b>	Equipment mapping
	<b>Amount:</b>	\$8,975.00

Structural engineering tower load study for well documented tower		
	<b>Component Description:</b>	Specific Wind Study & Structural Re-Analysis and Report
	<b>Amount:</b>	\$6,000.00
	<b>Component Description:</b>	Tower Structural Analysis Report for load case specified
	<b>Amount:</b>	\$8,800.00

## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$178,082.00</b>	<b>\$168,712.00</b>		<b>\$69,215.95</b>	
Attorney Fees - Other Matters	<i>\$962.00</i>	\$962.00	Please see attachment WITN-TV Justification Attorney Fees - Other Matters COMB	\$962.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$2,412.50	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$1,462.50	N/A

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A



FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Project management of the transition	\$142,200.00	\$135,000.00	N/A	\$64,378.95	N/A
<b>Sub-total</b>	\$178,082.00	\$168,712.00	N/A	\$69,215.95	N/A
<b>Total for all systems</b>	\$6,308,683.95	\$5,818,195.14	N/A	\$3,091,394.37	N/A

## Components

Actual Information	
Description	File Name
Attorney Fees - Other Matters	<p><b>Component Description:</b> Review linked set for WITN</p> <p><b>Amount:</b> \$962.00</p>
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.

<p>Perform engineering study for new channel assignment and antenna development</p>	<table> <tr> <td data-bbox="703 174 1018 208"><b>Component Description:</b></td><td data-bbox="1150 174 1369 286">Discuss top-mount antenna size, gain and required TPO.</td></tr> <tr> <td data-bbox="703 297 818 331"><b>Amount:</b></td><td data-bbox="1150 297 1246 331">\$625.00</td></tr> <tr> <td data-bbox="703 432 1018 465"><b>Component Description:</b></td><td data-bbox="1150 432 1334 510">RF Engineering Consulting</td></tr> <tr> <td data-bbox="703 521 818 555"><b>Amount:</b></td><td data-bbox="1150 521 1246 555">\$125.00</td></tr> <tr> <td data-bbox="703 656 1018 689"><b>Component Description:</b></td><td data-bbox="1150 656 1358 801">Perform engineering study for new channel assignment</td></tr> <tr> <td data-bbox="703 813 818 846"><b>Amount:</b></td><td data-bbox="1150 813 1270 846">\$1,287.50</td></tr> <tr> <td data-bbox="703 947 1018 981"><b>Component Description:</b></td><td data-bbox="1150 947 1358 1182">Respond to query re: repack Ch-34 non-maximized ERP and corresponding TPO.</td></tr> <tr> <td data-bbox="703 1193 818 1227"><b>Amount:</b></td><td data-bbox="1150 1193 1246 1227">\$125.00</td></tr> <tr> <td data-bbox="703 1328 1018 1361"><b>Component Description:</b></td><td data-bbox="1150 1328 1342 1597">Review antenna manufacturer's alternative proposal re: top-mount antenna, due to structural loading</td></tr> <tr> <td data-bbox="703 1608 818 1641"><b>Amount:</b></td><td data-bbox="1150 1608 1246 1641">\$250.00</td></tr> </table>	<b>Component Description:</b>	Discuss top-mount antenna size, gain and required TPO.	<b>Amount:</b>	\$625.00	<b>Component Description:</b>	RF Engineering Consulting	<b>Amount:</b>	\$125.00	<b>Component Description:</b>	Perform engineering study for new channel assignment	<b>Amount:</b>	\$1,287.50	<b>Component Description:</b>	Respond to query re: repack Ch-34 non-maximized ERP and corresponding TPO.	<b>Amount:</b>	\$125.00	<b>Component Description:</b>	Review antenna manufacturer's alternative proposal re: top-mount antenna, due to structural loading	<b>Amount:</b>	\$250.00
<b>Component Description:</b>	Discuss top-mount antenna size, gain and required TPO.																				
<b>Amount:</b>	\$625.00																				
<b>Component Description:</b>	RF Engineering Consulting																				
<b>Amount:</b>	\$125.00																				
<b>Component Description:</b>	Perform engineering study for new channel assignment																				
<b>Amount:</b>	\$1,287.50																				
<b>Component Description:</b>	Respond to query re: repack Ch-34 non-maximized ERP and corresponding TPO.																				
<b>Amount:</b>	\$125.00																				
<b>Component Description:</b>	Review antenna manufacturer's alternative proposal re: top-mount antenna, due to structural loading																				
<b>Amount:</b>	\$250.00																				
<p>Prepare engineering section of FCC Form 2100 (main), Construction Permit Application</p>	<table> <tr> <td data-bbox="703 1776 1018 1809"><b>Component Description:</b></td><td data-bbox="1150 1776 1374 2011">review proposal for interim antenna and develop final ERP and parameters for CP application</td></tr> <tr> <td data-bbox="703 2022 818 2056"><b>Amount:</b></td><td data-bbox="1150 2022 1270 2056">\$1,462.50</td></tr> </table>	<b>Component Description:</b>	review proposal for interim antenna and develop final ERP and parameters for CP application	<b>Amount:</b>	\$1,462.50																
<b>Component Description:</b>	review proposal for interim antenna and develop final ERP and parameters for CP application																				
<b>Amount:</b>	\$1,462.50																				

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.												
Prepare and or review reimbursement form	Information not provided.												
Prepare request for Special Temporary Authorization	Information not provided.												
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.												
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.												
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.												
ASR modification (prepare FCC Form 854)	Information not provided.												
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.												
Project management of the transition	<table> <tr> <td><b>Component Description:</b></td><td>Project Management</td></tr> <tr> <td><b>Amount:</b></td><td>\$1,946.50</td></tr> <tr> <td><b>Component Description:</b></td><td>Project Management</td></tr> <tr> <td><b>Amount:</b></td><td>\$2,728.40</td></tr> <tr> <td><b>Component Description:</b></td><td>Project Management</td></tr> <tr> <td><b>Amount:</b></td><td>\$2,386.15</td></tr> </table>	<b>Component Description:</b>	Project Management	<b>Amount:</b>	\$1,946.50	<b>Component Description:</b>	Project Management	<b>Amount:</b>	\$2,728.40	<b>Component Description:</b>	Project Management	<b>Amount:</b>	\$2,386.15
<b>Component Description:</b>	Project Management												
<b>Amount:</b>	\$1,946.50												
<b>Component Description:</b>	Project Management												
<b>Amount:</b>	\$2,728.40												
<b>Component Description:</b>	Project Management												
<b>Amount:</b>	\$2,386.15												

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$1,726.65

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$3,493.45

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$3,071.30

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$2,084.35

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$2,607.10

<b>Component Description:</b>	Project management
<b>Amount:</b>	\$2,667.65

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$1,660.60

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$3,943.80

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$2,244.80

<b>Component Description:</b>	Project management of the transition
<b>Amount:</b>	\$600.00

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$1,913.90

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$2,377.30

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$3,155.65

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$770.80

<b>Component Description:</b>	Project management
<b>Amount:</b>	\$2,561.90

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$2,375.10

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$1,706.25

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$2,624.20

<b>Component Description:</b>	Project management
<b>Amount:</b>	\$1,328.55

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$802.25

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$2,478.20

<b>Component Description:</b>	Project management
<b>Amount:</b>	\$3,276.45

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$1,101.45

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$1,899.15

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$28.20

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$2,585.70

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$2,233.15

---

## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$107,780.00</b>	<b>\$99,512.50</b>		<b>\$2,000.00</b>	
DTV Medical Facility Notification	\$11,550.00	\$3,297.50	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
Non-zoning permits	<i>\$11,000.00</i>	\$11,000.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$33,700.00</i>	\$33,700.00	See attached Comark quote P#4034-WITN-Equip Removal-170825.	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$15,000.00</i>	\$15,000.00	N/A	\$0.00	N/A
Equipment Storage	<i>\$12,000.00</i>	\$12,000.00	N/A	N/A	N/A

Develop and air announcement of upcoming channel change	<b>\$10,000.00</b>	\$10,000.00	N/A	N/A	N/A
MVPD Notification of Channel Change	<b>\$2,000.00</b>	\$2,000.00	Justifying Quote - Wiley Rein MVPD quote	\$2,000.00	N/A
Security	<b>\$12,000.00</b>	\$12,000.00	N/A	N/A	N/A
<b>Sub-total</b>	\$107,780.00	\$99,512.50	N/A	\$2,000.00	N/A
<b>Total for all systems</b>	\$6,308,683.95	\$5,818,195.14	N/A	\$3,091,394.37	N/A

## Components

Actual Information	
Description	File Name
DTV Medical Facility Notification	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	Information not provided.
Non-zoning permits	Information not provided.
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.
Equipment Delivery and Handling Charges	Information not provided.
Equipment Storage	Information not provided.
Develop and air announcement of upcoming channel change	Information not provided.



MVPD Notification of Channel Change	<div> <div> <b>Component Description:</b> </div> <div> Prepare MVPD notification letters for WITN. </div> </div> <div> <div> <b>Amount:</b> </div> <div> \$2,000.00 </div> </div>
Security	Information not provided.

<b>Cost Information</b>	<b>Grand Total</b>		
		<b>Predetermined Cost Estimate</b>	<b>Estimated Cost</b>
			<b>Actual Cost</b>
	<b>Total for all systems</b>	\$6,308,683.95	\$5,818,195.14
			\$3,091,394.37

<b>Reimbursement Status</b>	<b>Question</b>	<b>Response</b>
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Robert  
Folliard , III**  
.  
*Assistant  
Secretary*

08/26/2019

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Robert Folliard , III</b> . <i>Assistant Secretary</i></p> <p>08/26/2019</p>

## Attachments