



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **4685** | Service: **DTV** | Call **WTAP-TV** | Channel: **35 (UHF)** |  
ID: | Sign:  
File **0000028742**  
Number:  
FRN: **0018223693** | Date **10/25**  
Submitted: **/2019**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>GRAY TELEVISION LICENSEE, LLC</b>	WTAP-TV ONE TELEVISION PLAZA PARKERSBURG, WV 26101 United States	+1 (304) 485-4588	robert. folliard@gray. tv	Limited Liability Company

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
<b>Samuel Hariton</b> <i>Widely</i>	Samuel Hariton 4031 University Dr Suite 100 Fairfax, VA 22030 United States	+1 (339) 222-8107	sam.hariton@widely.com

**Broadcaster  
Information  
and  
Transition  
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	The facility will be replacing the existing main transmitter, antenna, and transmission line and building an interim tower for the new interim transmitter, antenna, and transmission line.

**Transmitters**

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	CD3100P1
	Year	2001
	Type	Inductive Output Tube
	IOT Power Type	Single
	Power Capacity	30 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-50
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	31.7 kW
	Justification for New Transmitter	Transmitter cannot be retuned.

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes
	Power	150 kVA
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes

	Description	The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary Transmitter**

**Other Transmitter Cost Not Listed**

Name	Description
<b>Transmitter building work</b>	Necessary building work for new mask filter.
<b>Generator Relocation</b>	Relocation of existing generator system to facilitate reconfiguration of transmitter building.

<b>Remote Control System</b>	Remote control system for new transmitter.
------------------------------	--

**Interim  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Interim
	Description of Use	N/A
	Change Type	Purchase
	Manufacturer	
	Model	ULXTE-60
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	31.7 kW
	Justification for New Transmitter	Interim transmitter needed to continue broadcasting through transition period.

**Interim  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes

	Description	The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A
<b>Inside RF System</b>	Is an additional interior RF system required to support this interim transmitter?	No

**Interim  
Transmitter**

**Other Transmitter Cost Not Listed**

Name	Description
Remote Control System	Remote control system for interim transmitter



**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

## Primary Antenna

### Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	315.0 kW

Manufacturer	
Model	ATW20H3- ESO-49 TRASAR
Year	2011

Primary  
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	242.0 kW
	Manufacturer	

Model	TFU-18JSC /VP-R-04
Year	2020
Justification for New Antenna	Existing antenna cannot be retuned.

## Primary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	Yes
	Type	New
	Number of channels supported	4
	Frequencies of channels supported	Upper and lower frequency
	Frequency	506.0 MHz - 602.0 MHz
	Do you need a combiner output splitter /switcher for dual feed lines?	No
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No

<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes
-------------------	--	-----

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Interim  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
<b>New Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Broadband Panel
	Number of Stations Supported	1
	Number of Panels/Bays	16
	Lower Limit	596.00 MHz
	Upper Limit	686.00 MHz
	Design power capacity in use	100.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	330.0 kW
	Manufacturer	
	Model	SBB- 16C170
	Year	2017

	Justification for New Antenna	So that the station may operate on either channel during the transition.
--	-------------------------------	--

**Interim  
Antenna**

**Other Antenna Costs**

Section	Question	Response
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	B
	Feed Line Size	4 1/16 inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for an antenna?	Yes
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Interim  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.



**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary**  
**Transmission Line**

**Existing Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 3/4 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	528 feet per run

**Primary** **New Transmission Line**  
**Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	620 feet per run
	Justification for New Transmission Line	Segment lengths do not match up with the new channel.

**Primary** **Other Transmission Line Expenses Not Listed**  
**Transmission Line**

Information not provided.

**Interim** **New Transmission Line**  
**Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Rigid
	Diameter	4 1/16 inches
	Segment Length	Broadband
	Other Segment Length	
	Number of parallel runs	1
	Length	300 feet per run
	Justification for New Transmission Line	Interim transmission line needed so that the station may continue broadcasting during the transition period.

**Interim** **Other Transmission Line Expenses Not Listed**  
**Transmission Line**

Information not provided.

**Tower Equipment And Rigging Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary Tower**

**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	No
	Others Types of Users	Yes
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Yes
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1239800
Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	39° 20' 59.8" N-
	Longitude (NAD83)	081° 33' 55.4" W-
	Overall Structure Height	462.92 feet
	Support Structure Height	459.97 feet
	Ground Elevation Above Mean Sea Level (AMSL)	970.13 feet

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	Gray Television Group, Inc.
Date Constructed	11/21/2003

### Other Types of Users

Users
Coast Guard
Ohio Marc
T-Mobile
WA CO Sheriff
WIYE-LD 130392
WOVA-LD 125125
Warren Vol Fire
Wood Co Sherrif
Wood EMG

### Primary Tower

### Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Serious Reinforcements needed

**Primary  
Tower**

**Tower Rigging Costs**

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary  
Tower**

**Other Tower Expenses Not Listed**

Name	Description
Replace Main Antenna	Remove existing main antenna and install new main antenna.
Anode Grounding System	Anode grounding system based upon corrosion testing
Level II corrosion	Level II corrosion testing
Move Equipment	Remove and install existing main and aux equipment

**Interim  
Tower**

**Tower Construction Costs**

Section	Question	Response
Construct New Tower	Use	Interim
	Description of Use	N/A
	Height	240.00 feet
	Justification for New Tower	Existing tower cannot take the weight of any more equipment.

**Interim  
Tower**

**Tower Rigging Costs**

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Interim  
Tower**

**Other Tower Expenses Not Listed**

Name	Description
Interim Antenna Installation	Installation of interim antenna and associated transmission line
Ice Bridge	Additional ice bridge for heat exchangers. 15'x20'



**Outside  
Professional Services Costs**

Section	Question	Response
<b>Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	900
	Explanation	Strategic Support and antenna RF consultant for selection of feed line antennas.
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes

	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	NEPA Section 106 environmental review	Yes
	Environmental Assessment	Yes
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

**Outside Professional Services Costs**      **Other Professional Services Expenses Not Listed**

Services not provided.

## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	No
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other  
Expenses**

**Other Expenses Not Listed**

Name	Description
Fencing	Erect fence extension around relocated generator

## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmitter ULXTE-60	\$2,736,094.56	\$1,953,440.19		\$1,044,955.44	
Transformer 3 phase/480v - 300 KVA	\$36,800.00	\$3,166.60	Remainder of the transformer plus tax supported by GatesAir Quote Q-77381	\$3,166.60	N/A
Other Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.	<i>\$2,000.00</i>	\$2,000.00	N/A	N/A	N/A
Remote Control System	<i>\$9,006.86</i>	\$9,006.86	N/A	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 31.7 kW	<i>\$1,215,287.70</i>	\$1,215,287.70	GatesAir Quote Q-80474	\$317,809.81	N/A

UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$723,979.03	***System Notice: Estimate adjusted and locked because line has been superseded. ***	\$723,979.03	N/A
<b>Primary Transmitter ULXTE-50</b>	<b>\$1,222,731.52</b>	<b>\$1,205,223.84</b>		<b>\$988,845.21</b>	
Transformer 3 phase/480v - 150 KVA	\$25,550.00	\$8,042.32	per GatesAir Quote Q-77380 (includes estimated tax)	\$8,040.32	N/A
UHF - Liquid Cooled Solid State Transmitter 31.7 kW	<b>\$870,034.66</b>	\$870,034.66	GA-0002297r2	\$851,606.46	N/A
Remote Control System	<b>\$9,046.86</b>	\$9,046.86	N/A	N/A	N/A
Generator Relocation	<b>\$14,700.00</b>	\$14,700.00	N/A	N/A	N/A

Other Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.	<b>\$287,500.00</b>	\$287,500.00	N/A	\$128,819.82	N/A
Transmitter building work	<b>\$15,900.00</b>	\$15,900.00	N/A	\$378.61	N/A
<b>Sub-total</b>	\$3,958,826.08	\$3,158,664.03	N/A	\$2,033,800.65	N/A
<b>Total for all systems</b>	\$7,015,443.43	\$5,881,406.34	N/A	\$2,590,404.13	N/A

## Components

Actual Information	
Description	File Name
Transformer 3 phase/480v - 300 KVA	<p><b>Component Description:</b> WTAP-180-Transformer - Interim Transmitter</p> <p><b>Amount:</b> \$3,166.60</p>
Other Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.	Information not provided.

Remote Control System	Information not provided.	
UHF - Liquid Cooled Solid State Transmitter 31.7 kW	<b>Component Description:</b> <b>Amount:</b>	A. Transmitter \$317,609.25
	<b>Component Description:</b> <b>Amount:</b>	WTAP-180-Interim Transmitter \$200.56
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	<b>Component Description:</b> <b>Amount:</b>	ULXTE-60 Transmitter \$723,979.03
Transformer 3 phase/480v - 150 KVA	<b>Component Description:</b> <b>Amount:</b>	WTAP-110-Transformer New 1st Primary Transmitter \$8,040.32
UHF - Liquid Cooled Solid State Transmitter 31.7 kW	<b>Component Description:</b> <b>Amount:</b>	ULXTE-50 Transmitter \$606,056.59
	<b>Component Description:</b> <b>Amount:</b>	A. Transmitter \$245,249.03
	<b>Component Description:</b> <b>Amount:</b>	WTAP-110-New 1st Primary Transmitter \$300.84
Remote Control System	Information not provided.	



Generator Relocation	<table><tr><td data-bbox="710 174 1029 212"><b>Component Description:</b></td><td data-bbox="1161 174 1305 248">Repack Engineering</td></tr><tr><td data-bbox="710 255 831 293"><b>Amount:</b></td><td data-bbox="1161 255 1246 293">\$66.67</td></tr></table>	<b>Component Description:</b>	Repack Engineering	<b>Amount:</b>	\$66.67
<b>Component Description:</b>	Repack Engineering				
<b>Amount:</b>	\$66.67				

Other Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.

<b>Component Description:</b>	Provide 277/490V SVC to Customer
<b>Amount:</b>	\$9,108.04

<b>Component Description:</b>	Eaton Cutler Hammer 225 Amp 3 120/208 42
<b>Amount:</b>	\$4,764.36

<b>Component Description:</b>	Panel Lot Price
<b>Amount:</b>	\$10,822.70

<b>Component Description:</b>	4" PVC Conduit
<b>Amount:</b>	\$17,956.63

<b>Component Description:</b>	TRANSFER SWITCH A59
<b>Amount:</b>	\$13,049.11

<b>Component Description:</b>	CH 600 Volt 800 Amp Service Entrance Rated Fused
<b>Amount:</b>	\$37,791.44

<b>Component Description:</b>	WTAP-110- Electrical service New 1st Primary Transmitter
<b>Amount:</b>	\$300.84

<b>Component Description:</b>	.5 EMT Conduit
<b>Amount:</b>	\$16,052.05

<b>Component Description:</b>	2" EMT Conduit
<b>Amount:</b>	\$18,974.65

Transmitter building work	<table><tr><td data-bbox="710 174 1029 212"><b>Component Description:</b></td><td data-bbox="1161 174 1283 246">Labor and Materials</td></tr><tr><td data-bbox="710 257 831 295"><b>Amount:</b></td><td data-bbox="1161 257 1257 295">\$378.61</td></tr></table>	<b>Component Description:</b>	Labor and Materials	<b>Amount:</b>	\$378.61
<b>Component Description:</b>	Labor and Materials				
<b>Amount:</b>	\$378.61				

## Cost Information

### Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Interim Antenna SBB-16C170</b>	<b>\$267,830.00</b>	<b>\$152,730.40</b>		<b>\$56,536.40</b>	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$3,520.00	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	N/A	N/A
Elbow complex, broadband, at antenna input, per 4 1/16. feedline (if needed)	\$10,950.00	\$10,588.00	Includes state and local taxes	N/A	N/A

UHF - Lower Power Side Mount, One station antenna -- 200-500 kW, elliptically or circularly polarized	\$227,000.00	\$113,742.40	See attached Quote	\$53,016.40	N/A
<b>Primary Antenna TFU-18JSC /VP-R-04</b>	<b>\$353,380.00</b>	<b>\$291,257.09</b>		<b>\$153,350.40</b>	
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$12,768.00	JEHQ1288- 03	\$10,214.40	N/A
New combiner, cost per channel (without antenna)	\$84,200.00	\$67,049.09	N/A	N/A	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$17,520.00	N/A	\$14,016.00	N/A

UHF - Lower Power Side Mount, One station antenna -- 200-500 kW, elliptically or circularly polarized	\$227,000.00	\$187,520.00	See attached Quote	\$124,000.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$5,120.00	N/A
<b>Sub-total</b>	\$621,210.00	\$443,987.49	N/A	\$209,886.80	N/A
<b>Total for all systems</b>	\$7,015,443.43	\$5,881,406.34	N/A	\$2,590,404.13	N/A

## Components

Actual Information	
Description	File Name
Sweep test of existing antenna	<p><b>Component Description:</b> Sweep <b>Amount:</b> \$1,600.00</p> <p><b>Component Description:</b> Repack Sweep <b>Amount:</b> \$1,920.00</p>
Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.
Elbow complex, broadband, at antenna input, per 4 1/16. feedline (if needed)	Information not provided.

UHF - Lower Power Side Mount, One station antenna -- 200-500 kW, elliptically or circularly polarized	<div> <b>Component Description:</b> UHF - Broadband panel, side mount Aux/Interim SBB-16C170 16 Bay Broadband UHF Side Mount Antenna </div> <div> <b>Amount:</b> \$24,007.20 </div>
	<div> <b>Component Description:</b> UHF - Broadband Panel, Side Mount Aux /Interim, Sweep - Repack, incl. Field Engineer </div> <div> <b>Amount:</b> \$28,808.64 </div>
	<div> <b>Component Description:</b> Rigging and offloading of RFS Interim antenna </div> <div> <b>Amount:</b> \$200.56 </div>
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	<div> <b>Component Description:</b> WTAP-210-Elbow complex New Primary Antenna </div> <div> <b>Amount:</b> \$3,192.00 </div>
	<div> <b>Component Description:</b> WTAP-210-Elbow complex New Primary Antenna </div> <div> <b>Amount:</b> \$3,830.40 </div>
	<div> <b>Component Description:</b> WTAP-210-Elbow complex New Primary Antenna </div> <div> <b>Amount:</b> \$3,192.00 </div>
New combiner, cost per channel (without antenna)	Information not provided.

Side mount brackets for high power antennas (if not included in antenna base cost)	<div> <b>Component Description:</b> WTAP-210-Side mount brackets New Primary Antenna         </div> <div> <b>Amount:</b> \$4,380.00         </div>
	<div> <b>Component Description:</b> Side mount brackets New Primary Antenna         </div> <div> <b>Amount:</b> \$5,256.00         </div>
	<div> <b>Component Description:</b> WTAP-210-Side mount brackets New Primary Antenna         </div> <div> <b>Amount:</b> \$4,380.00         </div>
UHF - Lower Power Side Mount, One station antenna -- 200-500 kW, elliptically or circularly polarized	<div> <b>Component Description:</b> UHF - HIGH POWER SIDE MOUNT         </div> <div> <b>Amount:</b> \$38,750.00         </div>
	<div> <b>Component Description:</b> UHF - High Power Side Mount TV Ant TFU 18JSC/VP-R-04 WTAP         </div> <div> <b>Amount:</b> \$38,750.00         </div>
	<div> <b>Component Description:</b> New Primary Antenna         </div> <div> <b>Amount:</b> \$46,500.00         </div>



Sweep test of existing antenna

**Component Description:**

WTAP-210-  
Sweep test New  
Primary Antenna

**Amount:**

\$1,600.00

**Component Description:**

Sweep test New  
Primary Antenna

**Amount:**

\$1,920.00

**Component Description:**

WTAP-210-  
Sweep test New  
Primary Antenna

**Amount:**

\$1,600.00

Cost  
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$48,900.00	\$47,335.55		\$4,552.38	
Rigid Transmission Line - copper, 4 1 /16" broadband	\$48,900.00	\$47,335.55	JEHQ1307	\$4,552.38	N/A
Primary Transmission Line	\$125,240.00	\$144,625.25		\$126,747.20	
Rigid Transmission Line - copper, 6 1/8"	\$125,240.00	\$144,625.25	see Estimated Cost Justification WTAP-310- New Primary Transmission Line v0	\$126,747.20	N/A
Sub-total	\$174,140.00	\$191,960.80	N/A	\$131,299.58	N/A
Total for all systems	\$7,015,443.43	\$5,881,406.34	N/A	\$2,590,404.13	N/A

Components

Actual Information	
Description	File Name
Rigid Transmission Line - copper, 4 1/16" broadband	<div>Component Description: WTAP-380-Interim Transmission Line</div> <div>Amount: \$4,552.38</div>

Rigid Transmission Line -  
copper, 6 1/8"

**Component Description:** WTAP-310-New  
Primary  
Transmission Line  
**Amount:** \$3,344.24

**Component Description:** WTAP-310-New  
Primary  
Transmission Line  
**Amount:** \$23,412.99

**Component Description:** 0018596501 6-50  
TO 4-50 Reducer  
**Amount:** \$18,105.30

**Component Description:** WTAP-310-New  
Primary  
Transmission Line  
**Amount:** \$200.56

**Component Description:** New Primary  
Transmission Line  
**Amount:** \$28,095.62

**Component Description:** WTAP-310-New  
Primary  
Transmission Line  
**Amount:** \$23,412.99

**Component Description:** Rigid  
Transmission Line  
- Copper, Elbow,  
Dehydrator, etc.  
**Amount:** \$30,175.50

Cost  
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$1,435,228.00	\$1,262,140.46		\$88,916.80	
Anode Grounding System	<i>\$15,000.00</i>	\$15,000.00	See vendor invoice	\$11,205.00	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$36,383.05	Per Estimated Cost Justification WTAP-410-Structural Analysis Existing Primary Tower v0, Gates Air Quote Q-76839 Includes state and local taxes; see invoice Hodge Structural Engineers 17G000508.1	\$36,383.05	N/A
Replace Main Antenna	<i>\$134,813.00</i>	\$134,813.00	N/A	N/A	N/A

Move Equipment	<b>\$130,215.00</b>	\$130,215.00	GTIA Quote Q17-06-030b1 dated 12/17/18 (uploaded into LMS)	\$32,553.75	N/A
Short Tower (less than 500')	\$84,200.00	\$134,954.41	E-17440-5 Includes steel member replacement at top of tower	N/A	N/A
Serious tower reinforcement /modifications	\$1,052,000.00	\$804,375.00	Includes state and local taxes	\$2,375.00	N/A
Level II corrosion	<b>\$6,400.00</b>	\$6,400.00	N/A	\$6,400.00	N/A
<b>Interim Tower</b>	<b>\$536,776.25</b>	<b>\$532,576.25</b>		<b>\$7,332.00</b>	
New tower	<b>\$351,576.25</b>	\$351,576.25	Includes the foundation, as well as state and local taxes and shipping.	\$7,332.00	N/A
Ice Bridge	<b>\$21,000.00</b>	\$21,000.00	N/A	N/A	N/A
Interim Antenna Installation	<b>\$80,000.00</b>	\$80,000.00	N/A	N/A	N/A
Short Tower (less than 500')	\$84,200.00	\$80,000.00	N/A	N/A	N/A
<b>Sub-total</b>	\$1,972,004.25	\$1,794,716.71	N/A	\$96,248.80	N/A
<b>Total for all systems</b>	\$7,015,443.43	\$5,881,406.34	N/A	\$2,590,404.13	N/A

## Components

Actual Information		
Description	File Name	
Anode Grounding System	<b>Component Description:</b>	COPPER STRAP
	<b>Amount:</b>	\$1,150.00
	<b>Component Description:</b>	Grounding System
	<b>Amount:</b>	\$2,805.00
	<b>Component Description:</b>	Supply labor and equipment to install customer supplied Anode Grounding Systems (3) guy anchor system (6 anodes total) for the (3) WTAP-TV guy anchors with all materials supplied by WTAP-TV
	<b>Amount:</b>	\$7,250.00
Structural engineering tower load study for well documented tower	<b>Component Description:</b>	Structural Engineering Services
	<b>Amount:</b>	\$6,500.00
	<b>Component Description:</b>	Engineering Evaluation
	<b>Amount:</b>	\$3,500.00
	<b>Component Description:</b>	SITE SURVEY
	<b>Amount:</b>	\$568.05

	<b>Component Description:</b>	Engineering Evaluation
	<b>Amount:</b>	\$9,000.00
	<b>Component Description:</b>	Site Survey
	<b>Amount:</b>	\$8,115.00
	<b>Component Description:</b>	Engineering evaluation of the 460' guyed tower.
	<b>Amount:</b>	\$2,000.00
	<b>Component Description:</b>	Engineering Evaluation
	<b>Amount:</b>	\$3,500.00
	<b>Component Description:</b>	Engineering Evaluation
	<b>Amount:</b>	\$2,000.00
	<b>Component Description:</b>	Re-analysis Structural engineering of 460 tower
	<b>Amount:</b>	\$1,200.00
Replace Main Antenna	Information not provided.	
Move Equipment	<b>Component Description:</b>	Tower Equipment and Rigging
	<b>Amount:</b>	\$32,553.75
Short Tower (less than 500')	Information not provided.	

Serious tower reinforcement /modifications	<b>Component Description:</b> Engineering Evaluation <b>Amount:</b> \$2,375.00
Level II corrosion	<b>Component Description:</b> Level II corrosion risk analysis <b>Amount:</b> \$6,400.00
New tower	<b>Component Description:</b> Total professional services <b>Amount:</b> \$615.00  <b>Component Description:</b> For professional services rendered through October 31, 2018 <b>Amount:</b> \$852.00  <b>Component Description:</b> Geotechnical services for New Interim tower proposed site <b>Amount:</b> \$5,865.00
Ice Bridge	Information not provided.
Interim Antenna Installation	Information not provided.
Short Tower (less than 500')	Information not provided.



## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$199,680.00</b>	<b>\$211,746.21</b>		<b>\$111,885.42</b>	
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	\$1,337.50	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	\$10,520.00	\$12,041.13	Environmentex Consulting Proposal	\$5,067.00	N/A
NEPA Section 106 environmental review, if needed	\$6,310.00	\$12,458.13	Waterman Douglass & Associates invoice 20180051 A WTAP; Justifying invoice Environmentex 18303	\$7,391.11	N/A

Attorney Fees - Prepare and File request for Special Temporary Authorization	\$7,360.00	\$7,000.00	N/A	\$125.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$4,100.00	\$3,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$196.50	N/A

Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$21,496.95	Per Estimated Cost Justification WTAP-530-RF Eng Study v1	\$16,370.82	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Project management of the transition	\$142,200.00	\$135,000.00	N/A	\$81,397.49	N/A
<b>Sub-total</b>	\$199,680.00	\$211,746.21	N/A	\$111,885.42	N/A
<b>Total for all systems</b>	\$7,015,443.43	\$5,881,406.34	N/A	\$2,590,404.13	N/A

## Components

**Actual Information**  
**Description**

**File Name**

<p>FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase</p>	<table> <tr> <td data-bbox="710 174 1018 208"><b>Component Description:</b></td><td data-bbox="1150 174 1366 600">Regarding interim operation on repack Ch-35, various discussions regarding removal of tower lighting requirement, prepare and submit FAA form 74460-1</td></tr> <tr> <td data-bbox="710 616 820 649"><b>Amount:</b></td><td data-bbox="1150 616 1246 649">\$650.00</td></tr> <tr> <td data-bbox="710 757 1018 790"><b>Component Description:</b></td><td data-bbox="1150 757 1366 1059">Regarding interim operation on repack Ch-35, determine site location and elevation data for new (interim antenna) tower.</td></tr> <tr> <td data-bbox="710 1075 820 1108"><b>Amount:</b></td><td data-bbox="1150 1075 1246 1108">\$687.50</td></tr> </table>	<b>Component Description:</b>	Regarding interim operation on repack Ch-35, various discussions regarding removal of tower lighting requirement, prepare and submit FAA form 74460-1	<b>Amount:</b>	\$650.00	<b>Component Description:</b>	Regarding interim operation on repack Ch-35, determine site location and elevation data for new (interim antenna) tower.	<b>Amount:</b>	\$687.50
<b>Component Description:</b>	Regarding interim operation on repack Ch-35, various discussions regarding removal of tower lighting requirement, prepare and submit FAA form 74460-1								
<b>Amount:</b>	\$650.00								
<b>Component Description:</b>	Regarding interim operation on repack Ch-35, determine site location and elevation data for new (interim antenna) tower.								
<b>Amount:</b>	\$687.50								
<p>ASR modification (prepare FCC Form 854)</p>	<p>Information not provided.</p>								
<p>Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet</p>	<table> <tr> <td data-bbox="710 1361 1018 1395"><b>Component Description:</b></td><td data-bbox="1150 1361 1366 1664">NEPA Screen /Section 106 Review WTAP 12266 Veto Road, Constitution, Washington County, Ohio 45750.</td></tr> <tr> <td data-bbox="710 1680 820 1713"><b>Amount:</b></td><td data-bbox="1150 1680 1270 1713">\$5,067.00</td></tr> </table>	<b>Component Description:</b>	NEPA Screen /Section 106 Review WTAP 12266 Veto Road, Constitution, Washington County, Ohio 45750.	<b>Amount:</b>	\$5,067.00				
<b>Component Description:</b>	NEPA Screen /Section 106 Review WTAP 12266 Veto Road, Constitution, Washington County, Ohio 45750.								
<b>Amount:</b>	\$5,067.00								
<p>NEPA Section 106 environmental review, if needed</p>	<table> <tr> <td data-bbox="710 1854 1018 1888"><b>Component Description:</b></td><td data-bbox="1150 1854 1353 1960">20180051 WTAP Tower NEPA Study</td></tr> <tr> <td data-bbox="710 1975 820 2009"><b>Amount:</b></td><td data-bbox="1150 1975 1270 2009">\$7,391.11</td></tr> </table>	<b>Component Description:</b>	20180051 WTAP Tower NEPA Study	<b>Amount:</b>	\$7,391.11				
<b>Component Description:</b>	20180051 WTAP Tower NEPA Study								
<b>Amount:</b>	\$7,391.11								

Attorney Fees - Prepare and File request for Special Temporary Authorization	<p><b>Component Description:</b></p> <p>Review proposed main antenna and broadband interim antenna specification from 2 manufacturers.</p> <p><b>Amount:</b></p> <p>\$125.00</p>
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Prepare request for Special Temporary Authorization	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	<p><b>Component Description:</b></p> <p>Complete and file initial repack construction permit application for WTAP</p> <p><b>Amount:</b></p> <p>\$196.50</p>
Perform engineering study for new channel assignment and antenna development	<p><b>Component Description:</b></p> <p>Perform engineering study for new channel assignment</p> <p><b>Amount:</b></p> <p>\$2,712.50</p>

<b>Component Description:</b>	Develop final configuration for main antenna and determine ERP based on intended transmitter for repack
<b>Amount:</b>	\$1,450.00

<b>Component Description:</b>	WTAP-530-RF Eng Study
<b>Amount:</b>	\$3,079.16

<b>Component Description:</b>	WTAP-530-RF Eng Study
<b>Amount:</b>	\$2,904.16

<b>Component Description:</b>	Repack Engineering Interim antenna analysis - Robert E Thurber
<b>Amount:</b>	\$1,875.00

<b>Component Description:</b>	Antenna and Transmission Line Mapping
<b>Amount:</b>	\$3,600.00

<b>Component Description:</b>	RF Consulting
<b>Amount:</b>	\$125.00

<b>Component Description:</b>	Regarding repack Ch-35, review antenna proposals from two vendors
<b>Amount:</b>	\$187.50

	<p><b>Component Description:</b> Perform engineering study for new channel assignment</p> <p><b>Amount:</b> \$437.50</p>
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.
Prepare and or review reimbursement form	Information not provided.
Project management of the transition	<p><b>Component Description:</b> Project Management</p> <p><b>Amount:</b> \$1,363.95</p> <p><b>Component Description:</b> Project Management</p> <p><b>Amount:</b> \$2,721.85</p> <p><b>Component Description:</b> Project Management</p> <p><b>Amount:</b> \$1,890.75</p> <p><b>Component Description:</b> Project Management</p> <p><b>Amount:</b> \$2,457.40</p> <p><b>Component Description:</b> Project Management</p> <p><b>Amount:</b> \$2,776.95</p> <p><b>Component Description:</b> Cost Reconciliation</p> <p><b>Amount:</b> \$2,775.45</p>

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$3,142.20

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$3,288.80

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$4,781.05

<b>Component Description:</b>	Repack Engineering
<b>Amount:</b>	\$133.47

<b>Component Description:</b>	Reference WTAP- 510-Project Management THTV LLC. 62
<b>Amount:</b>	\$564.67

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$462.00

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$4,369.80

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$1,845.25



<b>Component Description:</b>	Transition Related Project Management Costs
<b>Amount:</b>	\$3,300.00

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$4,280.65

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$2,775.85

<b>Component Description:</b>	Project management
<b>Amount:</b>	\$2,750.15

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$755.80

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$3,605.65

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$2,472.60

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$802.25

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$28.20

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$4,037.30

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$3,558.80

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$2,521.95

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$3,588.75

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$1,936.65

<b>Component Description:</b>	Project managment
<b>Amount:</b>	\$1,328.55

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$2,116.85

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$1,706.25

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$1,992.65

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$1,728.10

<b>Component Description:</b>	Project management
<b>Amount:</b>	\$3,536.90

---

## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$89,583.10</b>	<b>\$80,331.10</b>		<b>\$7,216.21</b>	
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$30,000.00</i>	\$30,000.00	N/A	\$3,857.84	N/A
Equipment Storage	<i>\$1,102.10</i>	\$1,102.10	Please see attached Atlas Trailer Rentals Explanation of Equipment Storage Costs	\$1,102.10	N/A
Equipment Delivery and Handling Charges	<i>\$5,000.00</i>	\$5,000.00	N/A	\$2,256.27	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
Fencing	<i>\$9,691.00</i>	\$9,691.00	N/A	N/A	N/A

MVPD Notification of Channel Change	<b>\$1,000.00</b>	\$1,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<b>\$13,600.00</b>	\$13,600.00	N/A	N/A	N/A
Non-zoning permits	<b>\$16,000.00</b>	\$16,000.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$2,353.00	N/A	N/A	N/A
<b>Sub-total</b>	\$89,583.10	\$80,331.10	N/A	\$7,216.21	N/A
<b>Total for all systems</b>	\$7,015,443.43	\$5,881,406.34	N/A	\$2,590,404.13	N/A

## Components

Actual Information	
Description	File Name

Disposal Costs (for equipment and other waste, net of any salvage value)	<div> <b>Component Description:</b> "30YRD DUMPSTER TRANSMITTER SITE 1 REPACKING"</div> <div> <b>Amount:</b> \$1,370.88 </div> <div> <b>Component Description:</b> 30YRD DUMPSTER</div> <div> <b>Amount:</b> \$1,349.09 </div> <div> <b>Component Description:</b> 30 yrd dumpster</div> <div> <b>Amount:</b> \$1,137.87 </div>
Equipment Storage	<div> <b>Component Description:</b> 8 x 40 - 45 container Unit 453466 6/27/19-7/27/19</div> <div> <b>Amount:</b> \$1,102.10 </div>
Equipment Delivery and Handling Charges	<div> <b>Component Description:</b> 8' X 40' container Unit</div> <div> <b>Amount:</b> \$267.50 </div> <div> <b>Component Description:</b> WTAP-610- Equipment Delivery</div> <div> <b>Amount:</b> \$1,988.77 </div>
FCC Filing Fees - Form 2100 license to cover application	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	Information not provided.
Fencing	Information not provided.

MVPD Notification of Channel Change	Information not provided.
Develop and air announcement of upcoming channel change	Information not provided.
Non-zoning permits	Information not provided.
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.
DTV Medical Facility Notification	Information not provided.

Cost Information	Grand Total		
	Predetermined Cost Estimate	Estimated Cost	Actual Cost
	Total for all systems	\$7,015,443.43	\$5,881,406.34
			\$2,590,404.13

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No



Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Robert Folliard , III</b>  .  <i>Assistant Secretary</i></p> <p>10/25/2019</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Robert Folliard , III</b> . <i>Assistant Secretary</i></p> <p>10/25/2019</p>

## Attachments