



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **10267** | Service: **DTV** | Call **WXYZ-TV** | Channel: **25 (UHF)**
ID: | Sign:
File **0000027247**
Number:
FRN: **0002710192** | Date **10/29**
Submitted: **/2019**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
SCRIPPS BROADCASTING HOLDINGS LLC Doing Business As: SCRIPPS MEDIA, INC.	Dave Giles 312 WALNUT STREET 28TH FLOOR CINCINNATI, OH 45202 United States	+1 (513) 977-3000	DAVE.GILES@SCRIPPS.COM	Corporation

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Ray Thurber <i>Vice President / Engineering</i> <i>SCRIPPS BROADCASTING HOLDINGS LLC</i>	Ray Thurber 312 Walnut St. Cincinnati, OH 45202 United States	+1 (248) 827-9202	ray.thurber@scripps.com

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	WXYZ must replace its main and auxiliary antenna and main and auxiliary transmitter in order to move it its new channel. See attached narrative for a more detailed explanation.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Auxiliary
Transmitter****Existing Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Auxiliary
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Sigma CD
	Year	1998
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	40.5 kW

**Auxiliary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Auxiliary (Backup)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	ULXTE-50
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	31.7 kW
	Justification for New Transmitter	Current transmitter is no longer supported by the manufacturer except for maintenance. Available parts are in very limited supply and in some cases are no longer available. Manufacturer says it cannot be re-tuned.

**Auxiliary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No

	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
	Description	Necessary switchgear, transformer, conduit, wiring and fuse disconnects as quoted by electrical contractor.
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Auxiliary Transmitter **Other Transmitter Cost Not Listed**
Information not provided.

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Visionary DT
	Year	2007
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	40.5 kW

Primary Transmitter

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	ULXTE-72
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	47.2 kW
	Justification for New Transmitter	Current Axcera transmitter is orphaned and no longer supported by the manufacturer. Available parts are in very limited supply and in some cases are no longer available. It cannot be re-tuned.

Primary Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No

	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
	Description	Necessary switchgear, transformer, conduit, wiring and fuse disconnects as quoted by electrical contractor.
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter **Other Transmitter Cost Not Listed**
Information not provided.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Auxiliary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Auxiliary (Backup)
	Description of Use	Auxiliary
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	670.0 kW

Manufacturer	
Model	TFU-30DSC-RC
Year	1998

**Auxiliary
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Auxiliary (Backup)
	Description of Use	Auxiliary
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	482.0 kW
Manufacturer		

Model	TFU-30DSC-RC
Year	2019
Justification for New Antenna	Existing main antenna is a coaxial slot antenna that is channel specific and cannot be reused on the new channel.

Auxiliary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Auxiliary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW

Manufacturer	
Model	TFU- 26GTH-R 6C40
Year	2008

**Primary
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	765.0 kW
Manufacturer		

Model	TFU-22GTH /VP-R 6C140SP
Year	2019
Justification for New Antenna	Existing main antenna is a coaxial slot antenna that is channel specific and cannot be reused on the new channel.

**Primary
Antenna**

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches

Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Name	Description
Michigan Sales Tax	Michigan Sales Tax for Antenna Expenses

Transmission Line	Section	Question	Response
	Transmission Line Related Expenses		Do you have transmission line related expenses?

Primary Transmission Line
Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Dielectric
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1078 feet per run

**Primary
Transmission
Line**

Other Transmission Line Expenses Not Listed

Name	Description
Extension of Ice Bridge	Need to add extension to existing ice bridge to cover new transmission line.
Additional Transmission Line	New transmitter must be located in another building due to lack of space in current transmitter building. 610 ft of additional transmission line is needed. Scripps plans to upgrade from 6-1/8" to 7-3/16" for this additional line.
Michigan Sales Tax	Michigan Sales Tax on Transmission Line Expenses

**Auxiliary
Transmission
Line**

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Auxiliary (Backup)
	Description of Use	Auxiliary
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Dielectric
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches

Other Segment Length	N/A
Number of parallel runs	1
Length	1022 feet per run

Auxiliary **Other Transmission Line Expenses Not Listed**
Transmission information not provided.
Line

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1002464
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	42° 28' 14.0" N-
	Longitude (NAD83)	083° 15' 01.0" W-
	Overall Structure Height	1055.11 feet
	Support Structure Height	989.16 feet
	Ground Elevation Above Mean Sea Level (AMSL)	664.36 feet

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	SCRIPPS MEDIA, INC.
Date Constructed	12/22/2008

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
11278	WRIF	FM

**Primary
Tower**

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

**Primary
Tower**

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Name	Description
PE Review of Rigging Plan	Professional Engineering review of proposed rigging plan as required by ANSI /ASEE A10.48 and ANSI/TIA 322 standards.
Michigan Sales Tax	Michigan Sales Tax on Tower Expenses

Outside Professional Services Costs

Section	Question	Response
<p>Outside Project Management Services</p>	<p>Do you require outside project management services?</p>	<p>Yes</p>
	<p>Number of Hours</p>	<p>595</p>
	<p>Explanation</p>	<p>Project manager needed to manage all work at transmitter site required to transition to new channel (both the main and interim facilities). With the size of the current engineering staff, WXYZ cannot spare personnel to ensure these tasks are completed.</p>
<p>Outside RF consulting Engineering Services</p>	<p>Perform engineering study for new channel assignment and antenna development</p>	<p>Yes</p>
	<p>Prepare engineering section of Form FCC Construction Permit Application</p>	<p>Yes</p>
	<p>For Auxiliary Facility</p>	<p>Yes</p>
	<p>For Main Facility</p>	<p>Yes</p>
	<p>Prepare engineering section of Form FCC License to Cover Application</p>	<p>Yes</p>
	<p>For Auxiliary Facility</p>	<p>Yes</p>

	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
Address transition timing and coordination issues w/ other stations and wireless providers	No	

RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Other Professional Services Expenses Not Listed

Outside Professional Services Costs

Name	Description
Site Survey	GatesAir performed a site survey to access changes to facility as necessary to transition to new channel including, power and HVAC requirements, available transmitter room space and existing antenna and transmission line RF characteristics at new channel.
Michigan Sales Tax	Michigan Sales Tax on Professional Services Expenses

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Name	Description
Employee Time	Time needed by Scripps corporate and WXYZ employees to work on the transition to a new channel.
Michigan Sales Tax	Michigan Sales Tax on Other Expenses

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE-72	\$1,534,750.00	\$1,265,776.00		\$0.00	
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$1,204,026.00	A ULXTE-72 transmitter is needed for coverage replication rather than an ULXTE-50 transmitter. See attached justification for larger transmitter.	\$0.00	Adding a note here for the invoice the invoice number is GO10004837 /8-1
Other Electrical Service: Necessary switchgear, transformer, conduit, wiring and fuse disconnects as quoted by electrical contractor.	<i>\$61,750.00</i>	\$61,750.00	N/A	N/A	N/A
Auxiliary Transmitter ULXTE-50	\$1,465,930.00	\$1,465,930.00		\$0.00	

Other Electrical Service: Necessary switchgear, transformer, conduit, wiring and fuse disconnects as quoted by electrical contractor.	<i>\$65,930.00</i>	\$65,930.00	N/A	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 31.7 kW	<i>\$1,400,000.00</i>	\$1,400,000.00	N/A	N/A	N/A
Sub-total	\$3,000,680.00	\$2,731,706.00	N/A	\$0.00	N/A
Total for all systems	\$4,828,365.90	\$4,486,125.90	N/A	\$195,569.97	N/A

Components

Actual Information	
Description	File Name
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	<p>Component Description: Gates Air 1st installment Transmitter</p> <p>Amount: \$682,250.42</p>
Other Electrical Service: Necessary switchgear, transformer, conduit, wiring and fuse disconnects as quoted by electrical contractor.	Information not provided.

Other Electrical Service: Necessary switchgear, transformer, conduit, wiring and fuse disconnects as quoted by electrical contractor.	Information not provided.
UHF - Liquid Cooled Solid State Transmitter 31.7 kW	Information not provided.

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna TFU-22GTH /VP-R 6C140SP	\$334,964.00	\$289,048.00		\$99,602.55	
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$10,298.00	please see attached Dielectric Quote 700054CMZ-1	N/A	N/A
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$245,916.00	Please see attached Dielectric Quote 700054CMZ-1, less the amount of the elbow complex.	\$96,722.55	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	please see attached Dielectric Quote 700054CMZ-1	\$2,880.00	N/A
Michigan Sales Tax	<i>\$26,434.00</i>	\$26,434.00	N/A	N/A	N/A
Auxiliary Antenna TFU-30DSC-RC	\$196,230.00	\$199,160.00		\$6,400.00	

Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$6,400.00	N/A
UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized	\$189,500.00	\$192,760.00	Manufacturer cost is higher than Widely number after consideration for side-mounts, elbow complex, swivel end and test transition. (See attached quote).	N/A	N/A
Sub-total	\$531,194.00	\$488,208.00	N/A	\$106,002.55	N/A
Total for all systems	\$4,828,365.90	\$4,486,125.90	N/A	\$195,569.97	N/A

Components

Actual Information	
Description	File Name
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	Information not provided.
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	Component Description: ANTENNA - UHF HIGH Amount: \$96,722.55
Sweep test of existing antenna	Component Description: WXYZ-TV-210- Primary Antenna - Sweep Test Amount: \$2,880.00
Michigan Sales Tax	Information not provided.

Sweep test of existing antenna	<p>Component Description: INCLUDES ONE FIELD ENGINEER ON-SITE FOR ONE DAY, TRAVEL, EXPENSES AND REPORT</p> <p>Amount: \$6,400.00</p>
UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized	Information not provided.

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$184,089.90	\$184,089.90		\$76,857.62	
Extension of Ice Bridge	<i>\$56,440.00</i>	\$56,440.00	N/A	N/A	N/A
Additional Transmission Line	<i>\$117,228.90</i>	\$117,228.90	N/A	\$76,857.62	N/A
Michigan Sales Tax	<i>\$10,421.00</i>	\$10,421.00	N/A	N/A	N/A
Auxiliary Transmission Line	\$0.00	\$0.00		\$0.00	
Sub-total	\$184,089.90	\$184,089.90	N/A	\$76,857.62	N/A
Total for all systems	\$4,828,365.90	\$4,486,125.90	N/A	\$195,569.97	N/A

Components

Actual Information	
Description	File Name
Extension of Ice Bridge	Information not provided.

<p>Additional Transmission Line</p>	<p>Component Description: RIGID TRANSMISSION</p> <p>Amount: \$74,536.97</p> <p>Component Description: WXYZ-TV-310-Primary Transmission Line - Additional Transmission Line</p> <p>Amount: \$2,320.65</p>
<p>Michigan Sales Tax</p>	<p>Information not provided.</p>

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$703,250.00	\$670,450.00		\$0.00	
Tall Tower (greater than 500')	\$210,500.00	\$200,000.00	N/A	N/A	N/A
PE Review of Rigging Plan	<i>\$7,500.00</i>	\$7,500.00	N/A	N/A	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$25,000.00	N/A	N/A	N/A
Michigan Sales Tax	<i>\$37,950.00</i>	\$37,950.00	N/A	N/A	N/A
Major tower reinforcement /modifications	\$421,000.00	\$400,000.00	N/A	N/A	N/A
Sub-total	\$703,250.00	\$670,450.00	N/A	\$0.00	N/A
Total for all systems	\$4,828,365.90	\$4,486,125.90	N/A	\$195,569.97	N/A

Components

Actual Information Description	File Name
--------------------------------	-----------

Tall Tower (greater than 500')	<p>Component Description: Install -Antenna Weather day (11-24-18)</p> <p>Amount: \$7,800.00</p>
PE Review of Rigging Plan	Information not provided.
Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	Information not provided.
Michigan Sales Tax	Information not provided.
Major tower reinforcement /modifications	Information not provided.

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$169,153.00	\$172,273.00		\$225.00	
Project management of the transition	\$94,010.00	\$99,675.00	Widely Strategic Support Quote	\$225.00	N/A
Michigan Sales Tax	<i>\$6,164.00</i>	\$6,164.00	N/A	N/A	N/A
Site Survey	<i>\$17,684.00</i>	\$17,684.00	N/A	N/A	N/A
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A

RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Sub-total	\$169,153.00	\$172,273.00	N/A	\$225.00	N/A
Total for all systems	\$4,828,365.90	\$4,486,125.90	N/A	\$195,569.97	N/A

Components

Actual Information	
Description	File Name
Project management of the transition	<p>Component Description: FCC Repack Amount: \$150.00</p> <p>Component Description: Preparation of STA and ERP/tpo Calculations Amount: \$75.00</p>
Michigan Sales Tax	Information not provided.
Site Survey	Information not provided.
RF Exposure Measurements	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.

RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	Information not provided.
Prepare and or review reimbursement form	Information not provided.
Perform engineering study for new channel assignment and antenna development	Information not provided.
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$239,999.00	\$239,399.00		\$4,684.80	
Non-zoning permits	<i>\$25,000.00</i>	\$25,000.00	N/A	\$4,684.80	N/A
Michigan Sales Tax	<i>\$3,180.00</i>	\$3,180.00	N/A	N/A	N/A
Employee Time	<i>\$124,324.00</i>	\$124,324.00	N/A	N/A	N/A
MVPD Notification of Channel Change	<i>\$2,500.00</i>	\$2,500.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$17,000.00</i>	\$17,000.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A
Local Zoning	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A

DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	\$5,000.00	\$5,000.00	N/A	N/A	N/A
Sub-total	\$239,999.00	\$239,399.00	N/A	\$4,684.80	N/A
Total for all systems	\$4,828,365.90	\$4,486,125.90	N/A	\$195,569.97	N/A

Components

Actual Information Description	File Name
Non-zoning permits	<p>Component Description: Permitting Submittal Package</p> <p>Amount: \$4,684.80</p>
Michigan Sales Tax	Information not provided.
Employee Time	Information not provided.
MVPD Notification of Channel Change	Information not provided.
Equipment Delivery and Handling Charges	Information not provided.
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.
Local Zoning	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	Information not provided.
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.

DTV Medical Facility Notification	Information not provided.
Develop and air announcement of upcoming channel change	Information not provided.

Cost Information **Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$4,828,365.90	\$4,486,125.90	\$195,569.97

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	<p>Submission of Estimated Expenses Statements</p>	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Sravan Reddy ,
Reddy .**
*Senior
Director,
General
Accounting*

10/29/2019

Certification	Section	Question	Response
	<p>Submission of Actual Cost Documentation Statements</p>	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Sravan Reddy ,
Reddy .**
*Senior
Director,
General
Accounting*

10/29/2019

Attachments