



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **13989** | Service: **DTV** | Call **WAVE** | Channel: **36 (UHF)** |  
ID: | Sign:  
File **0000025187**  
Number:  
FRN: **0018223693** | Date **10/25**  
Submitted: **/2019**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>GRAY TELEVISION LICENSEE, LLC</b>	Robert Folliard 4370 PEACHTREE ROAD, NE ATLANTA, GA 30319 United States	+1 (404) 504-9828	allfclms@gray.tv	Limited Liability Company

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

## Broadcaster Information and Transition Plan

Question	Response
----------	----------

<p>Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.</p>	<p>Yes</p>
<p>Briefly describe transition plan</p>	<p>Install interim antenna/ Line Remove top mounted antenna and install new antenna. Connect to existing dual broadband lines Install new main and backup transmitters. Combiner, Line, Antenna and tower systems cost divided 50% with WLKY</p>

**Transmitters**

Section	Question	Response
<p><b>Transmitter Related Expenses</b></p>	<p>Do you have transmitter related expenses?</p>	<p>Yes</p>

**Auxiliary  
Transmitter****Add Transmitter Information**

<b>Section</b>	<b>Question</b>	<b>Response</b>
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Emergency Backup
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	Ranger
	Year	2009
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	1.1 kW

**Auxiliary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
<b>New Transmitter</b>	Use	Auxiliary (Backup)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	UAXTE-2R 37
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	1.2 kW
	Justification for New Transmitter	Existing transmitter can not be retuned EOL letter attached

**Auxiliary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	150 kVA
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No

	Description	N/A
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Auxiliary Transmitter**      **Other Transmitter Cost Not Listed**  
Information not provided.

**Primary  
Transmitter**

**Existing Transmitter Information**

<b>Section</b>	<b>Question</b>	<b>Response</b>
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	Sigma
	Year	2003
	Type	Inductive Output Tube
	IOT Power Type	Single
	Power Capacity	30 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
<b>New Transmitter</b>	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-50
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	30.05 kW
	Justification for New Transmitter	Existing transmitter can not be retuned Headroom analysis attached

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	150 kVA
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No

	Description	N/A
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary  
Transmitter**

**Other Transmitter Cost Not Listed**

Information not provided.



**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary  
Antenna**

**Existing Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	Yes
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
<b>Existing Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Panel
	Number of Stations Supported	2
	Number of Panels	51
	Design power capacity in use	50.0 %
	Lower Limit	545.00 MHz
	Upper Limit	695.00 MHz
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	1000.0 kW

Manufacturer	
Model	ABBP14H4- HTOC5-26 /51
Year	2003

**Facility ID's and Call Signs of  
all stations with whom the  
antenna is shared.**

Facility ID	Call Sign
53939	WLKY

**Primary  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	Yes
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
<b>New Antenna Manufacturer and Types</b>	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Broadband Panel
	Number of Stations Supported	2
	Number of Panels/Bays	14
	Lower Limit	470.00 MHz
	Upper Limit	605.00 MHz
	Design power capacity in use	50.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	890.0 kW
	Manufacturer	

Model	TUM30-AP-S4-14/56H-R-2-T
Year	2019
Justification for New Antenna	Existing antenna can not be retuned Sweep data and ERI response attached

**Primary Antenna**

**Other Antenna Costs**

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	Yes
	Type	New
	Number of channels supported	2
	Frequencies of channels supported	RF channel
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	Yes
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Enter a list of RF channel numbers.**

**RF Channel Number**

14

---

36

---

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Interim  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	Yes
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
<b>New Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Slot
	Number of Stations Supported	2
	Number of Panels/Bays	24
	Lower Limit	470.00 MHz
	Upper Limit	680.00 MHz
	Design power capacity in use	100.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	680.0 kW
	Manufacturer	
	Model	TFU-WB24
	Year	2019

Justification for New Antenna	Transition side mount antenna needed to enable removal of existing top mount antenna and installation of new repack channel capable antenna.
-------------------------------	--

**Interim Antenna**

**Other Antenna Costs**

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for an antenna?	No
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No



<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes
-------------------	--	-----

**Interim  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

Transmission Line	Section	Question	Response
	Transmission Line Related Expenses		Do you have transmission line related expenses?

Primary Transmission Line	Existing Transmission Line		
	Section	Question	Response
Existing Transmission Line Description	Type of change		Utilize Existing
	Use		Primary (Main)
	Description of Use		N/A
	Ownership		Owned
	Owner		N/A
	Site		N/A
	Is the existing transmission line shared with another station or stations?		Yes
	Is Transmission Line in operating condition?		Yes
Existing Transmission Line Manufacturer and Type	Manufacturer		Andrew
	Type		Rigid
	Diameter		7 3/16 inches
	Other Diameter		N/A
	Segment Length		Broadband
	Other Segment Length		N/A
	Number of parallel runs		2
	Length		1000 feet per run

**Facility ID's and Call Signs of all stations with whom the transmission line is shared.**

Facility ID	Call Sign
53939	WLKY

**Primary Transmission Line**      **Other Transmission Line Expenses Not Listed**  
 Information not provided.

**Interim Transmission Line**      **New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Rigid
	Diameter	6 1/8 inches
	Segment Length	Broadband
	Other Segment Length	
	Number of parallel runs	1
	Length	950 feet per run
Justification for New Transmission Line	Interim during new antenna installation	

**Interim Transmission Line**      **Other Transmission Line Expenses Not Listed**  
 Information not provided.

**Tower Equipment And Rigging Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary Tower**

**Existing Tower**

Section	Question	Response
<b>Existing Tower Description</b>	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
<b>Existing Tower Structure Registration</b>	Do you have a tower registration number?	Yes
	ASR Number	1230057
<b>Coordinates (NAD83 ( North American Datum of 1983))</b>	Latitude (NAD83)	38° 22' 08.4" N-
	Longitude (NAD83)	085° 49' 47.6" W-
	Overall Structure Height	960.95 feet
	Support Structure Height	899.92 feet
	Ground Elevation Above Mean Sea Level (AMSL)	982.93 feet

Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
Tower Owner	P & B Towers LLC
Date Constructed	03/11/2015

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

Facility ID	Call Sign	Service
53939	WLKY	DTV

**Primary  
Tower**

**Tower Modification Costs**

Section	Question	Response
<b>Engineering Study</b>	Please what type of engineering study is required, if any:	Study needed for documented tower
<b>Tower Reinforcements</b>	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

**Primary  
Tower**

**Tower Rigging Costs**

Section	Question	Response
<b>Tower Rigging Costs</b>	Complex Tower	N/A
<b>Helicopter Services Required</b>	Are helicopter services required?	No

**Primary  
Tower**

**Other Tower Expenses Not Listed**

Information not provided.

**Outside  
Professional  
Services  
Costs**

Section	Question	Response
<b>Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	595
	Explanation	Pattern analysis Antenna Spec Transmitter Spec Building drawings Installation Supervision Accounting Internal Legal
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A

<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	No
Address transition timing and coordination issues w/ other stations and wireless providers	No	
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A



**Other Professional Services Expenses Not Listed**

**Outside  
Professional  
Services  
Costs**

Information not provided.

**Other Expenses**

<b>Section</b>	<b>Question</b>	<b>Response</b>
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other  
Expenses**

**Other Expenses Not Listed**

Name	Description
Security	Armed security provided by vendor to the equipment shelter site

**Cost Information**

**Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Transmitter ULXTE-50</b>	<b>\$1,010,750.00</b>	<b>\$974,340.72</b>		<b>\$870,522.59</b>	
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$6,368.46	Per Estimated Cost Justification WAVE-110- 1st Primary Transmitter - 3 Phase, 480 V, 150 KVA Transformer v0 Per GatesAir Quote Q- 73547 (estimates is the quoted amount minus the amount already reimbursed under the primary transmitter category)	\$6,368.46	N/A

UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	\$947,000.00	\$931,672.26	Per GatesAir Quote Q- 74086 Primary Transmitter Upgrade Headroom analysis attached	\$864,154.13	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
<b>Auxiliary Transmitter UAXTE-2R 37</b>	<b>\$189,750.00</b>	<b>\$120,866.80</b>		<b>\$13,152.70</b>	
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$24,300.00	N/A	N/A	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$126,000.00	\$60,266.80	Quote attached (GA- 00021721)	\$13,152.70	N/A
<b>Sub-total</b>	<b>\$1,200,500.00</b>	<b>\$1,095,207.52</b>	N/A	<b>\$883,675.29</b>	N/A
<b>Total for all systems</b>	<b>\$3,199,026.26</b>	<b>\$3,200,822.81</b>	N/A	<b>\$1,172,426.52</b>	N/A

## Components

Actual Information Description	File Name
-----------------------------------	-----------

<p>Transformer 3 phase/480v - 150 KVA</p>	<p><b>Component Description:</b> WAVE-110-1st Primary Transmitter - 3 Phase, 480 V, 300 KVA Transformer</p> <p><b>Amount:</b> \$3,883.21</p> <p><b>Component Description:</b> WAVE-110-1st Primary Transmitter - 3 Phase, 480 V, 150 KVA Transformer</p> <p><b>Amount:</b> \$2,485.25</p>
<p>UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW</p>	<p><b>Component Description:</b> Transmitter</p> <p><b>Amount:</b> \$434,479.84</p> <p><b>Component Description:</b> Transmitter, Mask Filter Saystem</p> <p><b>Amount:</b> \$210,382.52</p> <p><b>Component Description:</b> ULXTE-40 per Quote Q-73547</p> <p><b>Amount:</b> \$87,716.71</p> <p><b>Component Description:</b> ULXTE-40 Transmitter per Quote Q-73547</p> <p><b>Amount:</b> \$131,575.06</p>
<p>Switchgear - industrial 800 amp</p>	<p>Information not provided.</p>
<p>Transformer 3 phase/480v - 150 KVA</p>	<p>Information not provided.</p>
<p>Switchgear - industrial 800 amp</p>	<p>Information not provided.</p>

---

UHF - Air Cooled Solid State  
Transmitter 1 - 2.5 kW

**Component Description:** UAXTE-2-E  
**Amount:** \$5,261.08

**Component Description:** Transmitter, Mask  
Filter Saystem,  
Electrical,  
Installation &  
Proof  
**Amount:** \$7,891.62

---

**Cost Information**

**Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Interim Antenna TFU-WB24</b>	<b>\$157,180.00</b>	<b>\$156,850.00</b>		<b>\$0.00</b>	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$0.00	N/A
UHF - High Power, Side Mount, basic slot antenna, 24 bay,, 680 kW input, directional,, horizontally polarized	<i>\$150,450.00</i>	\$150,450.00	Dielectric quote attached	N/A	N/A
<b>Primary Antenna TUM30-AP-S4-14/56H-R-2-T</b>	<b>\$984,930.00</b>	<b>\$1,153,572.23</b>		<b>\$162,690.74</b>	
Combiner output splitting /switching for dual feed lines, if applicable	\$126,000.00	\$139,350.00	Quote attached	N/A	N/A



UHF - High Power Top Mount (200-1000 kW), Two Station broadband panel antenna, elliptically or circularly polarized	\$768,000.00	\$519,750.00	Please see WAVE Primary Antenna revised 700083CMZ-3.pdf	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
New combiner, cost per channel (without antenna)	\$84,200.00	\$488,072.23	Please see the attached Gatesair invoice # JW30004540-1 and Quote Q-76155 in document COMB WAVE GatesAir Q-76155 and Combiner Plan Proposal	\$162,690.74	N/A
<b>Sub-total</b>	\$1,142,110.00	\$1,310,422.23	N/A	\$162,690.74	N/A
<b>Total for all systems</b>	\$3,199,026.26	\$3,200,822.81	N/A	\$1,172,426.52	N/A

### Components

Actual Information	
Description	File Name
Sweep test of existing antenna	<p><b>Component Description:</b> Repack Sweep</p> <p><b>Amount:</b> \$6,400.00</p>

<p>UHF - High Power, Side Mount, basic slot antenna, 24 bay,, 680 kW input, directional,, horizontally polarized</p>	<p>Information not provided.</p>				
<p>Combiner output splitting /switching for dual feed lines, if applicable</p>	<p>Information not provided.</p>				
<p>UHF - High Power Top Mount (200-1000 kW), Two Station broadband panel antenna, elliptically or circularly polarized</p>	<p>Information not provided.</p>				
<p>Sweep test of existing antenna</p>	<p>Information not provided.</p>				
<p>New combiner, cost per channel (without antenna)</p>	<table> <tr> <td data-bbox="721 913 1024 945"><b>Component Description:</b></td> <td data-bbox="1161 913 1321 1066">Combiner RF Accessories Stage 2,3,5 Services</td> </tr> <tr> <td data-bbox="721 1075 833 1106"><b>Amount:</b></td> <td data-bbox="1161 1075 1311 1106">\$162,690.74</td> </tr> </table>	<b>Component Description:</b>	Combiner RF Accessories Stage 2,3,5 Services	<b>Amount:</b>	\$162,690.74
<b>Component Description:</b>	Combiner RF Accessories Stage 2,3,5 Services				
<b>Amount:</b>	\$162,690.74				

**Cost Information**

**Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Interim Transmission Line</b>	<b>\$220,400.00</b>	<b>\$141,311.80</b>		<b>\$163.82</b>	
Rigid Transmission Line - copper, 6 1/8" broadband	\$220,400.00	\$141,311.80	Quote attached	\$163.82	N/A
<b>Primary Transmission Line</b>	<b>\$0.00</b>	<b>\$0.00</b>		<b>\$0.00</b>	
<b>Sub-total</b>	<b>\$220,400.00</b>	<b>\$141,311.80</b>	N/A	<b>\$163.82</b>	N/A
<b>Total for all systems</b>	<b>\$3,199,026.26</b>	<b>\$3,200,822.81</b>	N/A	<b>\$1,172,426.52</b>	N/A

**Components**

Actual Information	
Description	File Name
Rigid Transmission Line - copper, 6 1/8" broadband	<b>Component Description:</b> Nitrogen Industrial 200 CGA 580
	<b>Amount:</b> \$163.82
	<b>Component Description:</b> 9" dia x 8" thick coredrill wall
	<b>Amount:</b> \$250.00

**Cost Information**

**Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Tower GTOWER</b>	<b>\$381,100.00</b>	<b>\$362,000.00</b>		<b>\$70,438.50</b>	
Structural engineering tower load study for well documented tower	\$12,600.00	\$12,000.00	N/A	\$5,662.50	N/A
Tall Tower (greater than 500')	\$210,500.00	\$200,000.00	N/A	\$64,776.00	N/A
Minor tower reinforcement /modifications	\$158,000.00	\$150,000.00	N/A	N/A	N/A
<b>Sub-total</b>	<b>\$381,100.00</b>	<b>\$362,000.00</b>	<b>N/A</b>	<b>\$70,438.50</b>	<b>N/A</b>
<b>Total for all systems</b>	<b>\$3,199,026.26</b>	<b>\$3,200,822.81</b>	<b>N/A</b>	<b>\$1,172,426.52</b>	<b>N/A</b>

**Components**

Actual Information	
Description	File Name

<p>Structural engineering tower load study for well documented tower</p>	<p><b>Component Description:</b> WAVE-410- Existing Primary Tower - Structural Engineering Tower Load Study</p> <p><b>Amount:</b> \$162.50</p> <p><b>Component Description:</b> Tower Service - Mapping of WAVE Tower for Repack</p> <p><b>Amount:</b> \$5,500.00</p>
<p>Tall Tower (greater than 500')</p>	<p><b>Component Description:</b> Interim Antenna Installation</p> <p><b>Amount:</b> \$29,851.00</p> <p><b>Component Description:</b> Customer deposit for Repack Interim Antenna Installation Services</p> <p><b>Amount:</b> \$34,925.00</p>
<p>Minor tower reinforcement /modifications</p>	<p>Information not provided.</p>

**Cost Information**

**Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$203,660.00</b>	<b>\$248,425.00</b>		<b>\$46,229.71</b>	
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Project management of the transition	\$94,010.00	\$144,675.00	Widely Strategic Support Quote	\$41,154.70	N/A

Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$2,025.01	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,250.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	\$800.00	N/A
<b>Sub-total</b>	\$203,660.00	\$248,425.00	N/A	\$46,229.71	N/A
<b>Total for all systems</b>	\$3,199,026.26	\$3,200,822.81	N/A	\$1,172,426.52	N/A

## Components

Actual Information	
Description	File Name
Comprehensive coverage verification via field study, if needed	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.

Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Project management of the transition	<b>Component Description:</b>	Repack Engineering
	<b>Amount:</b>	\$795.15
	<b>Component Description:</b>	Project Management
	<b>Amount:</b>	\$1,463.00
	<b>Component Description:</b>	Project Management
	<b>Amount:</b>	\$2,678.35
	<b>Component Description:</b>	Project Management
	<b>Amount:</b>	\$2,713.15
	<b>Component Description:</b>	Project Management
	<b>Amount:</b>	\$415.80
	<b>Component Description:</b>	Project management
	<b>Amount:</b>	\$3,142.70
	<b>Component Description:</b>	Project Management
	<b>Amount:</b>	\$2,963.45



**Component Description:** Project  
Management  
**Amount:** \$4,216.85

**Component Description:** Project  
Management  
**Amount:** \$4,384.10

**Component Description:** Project  
Management  
**Amount:** \$2,145.70

**Component Description:** Project  
Management  
**Amount:** \$4,158.70

**Component Description:** Project  
Management  
**Amount:** \$1,965.45

**Component Description:** Project  
Management  
**Amount:** \$3,158.80

**Component Description:** Project  
Management  
**Amount:** \$3,777.30

**Component Description:** Project  
Management  
**Amount:** \$3,176.20

---

Perform engineering study for new channel assignment and antenna development

**Component Description:** WAVE-530-RF  
Eng - Engineering  
Study for New  
Channel  
Assignment  
**Amount:** \$116.67

**Component Description:** Engineering study  
work for new  
channel  
assignment and  
antenna  
development;  
**Amount:** \$250.00

**Component Description:** Engineering study  
work for new  
channel  
assignment and  
antenna  
development  
**Amount:** \$125.00

**Component Description:** Engineering study  
work for new  
channel  
assignment and  
antenna  
development  
**Amount:** \$1,375.00

**Component Description:** WAVE-530-RF  
Eng - Engineering  
Study for New  
Channel  
Assignment  
**Amount:** \$158.34

<p>Prepare engineering section of FCC Form 2100 (main), Construction Permit Application</p>	<p><b>Component Description:</b> FCC Form 2100 Construction Permit Application</p> <p><b>Amount:</b> \$2,250.00</p>
<p>Prepare engineering section of FCC Form 2100 (main), License to Cover Application</p>	<p>Information not provided.</p>
<p>Prepare request for Special Temporary Authorization</p>	<p><b>Component Description:</b> Consulting Engineer</p> <p><b>Amount:</b> \$800.00</p>

**Cost Information**

**Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$51,256.26</b>	<b>\$43,456.26</b>		<b>\$9,228.46</b>	
DTV Medical Facility Notification	\$11,550.00	\$3,750.00	Group quote attached	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$2,970.00</i>	\$2,970.00	On site forklift rental estimate Representative quote attached	N/A	N/A
Equipment Storage	<i>\$30,500.00</i>	\$30,500.00	Estimate for Dielectric on site antenna storage Dielectric letter attached	\$5,842.20	N/A
Develop and air announcement of upcoming channel change	<i>\$2,850.00</i>	\$2,850.00	estimate for on air rescan announcement production. Quote attached	N/A	N/A
MVPD Notification of Channel Change	<i>\$0.00</i>	\$0.00	N/A	N/A	N/A
Security	<i>\$3,386.26</i>	\$3,386.26	Armed security provided by vendor to the equipment shelter site. Please see multiple invoices.	\$3,386.26	N/A
<b>Sub-total</b>	<b>\$51,256.26</b>	<b>\$43,456.26</b>	N/A	<b>\$9,228.46</b>	N/A

<b>Total for all systems</b>	\$3,199,026.26	\$3,200,822.81	N/A	\$1,172,426.52	N/A
------------------------------	----------------	----------------	-----	----------------	-----

## Components

Actual Information	
Description	File Name
DTV Medical Facility Notification	Information not provided.
Equipment Delivery and Handling Charges	Information not provided.
Equipment Storage	<p><b>Component Description:</b> Sale 40 SC 1-Tripper</p> <p><b>Amount:</b> \$5,842.20</p>
Develop and air announcement of upcoming channel change	Information not provided.
MVPD Notification of Channel Change	Information not provided.
Security	<p><b>Component Description:</b> Guard Services</p> <p><b>Amount:</b> \$1,760.86</p> <p><b>Component Description:</b> Security Services</p> <p><b>Amount:</b> \$1,625.40</p>

**Cost Information** **Grand Total**

	<b>Predetermined Cost Estimate</b>	<b>Estimated Cost</b>	<b>Actual Cost</b>
<b>Total for all systems</b>	\$3,199,026.26	\$3,200,822.81	\$1,172,426.52

**Reimbursement Status**

<b>Question</b>	<b>Response</b>
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	<p><b>Submission of Estimated Expenses Statements</b></p>	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.



8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Robert  
Folliard , III**  
.  
*Assistant  
Secretary*

10/25/2019

Certification	Section	Question	Response
	<p><b>Submission of Actual Cost Documentation Statements</b></p>	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Robert  
Folliard , III**  
.  
*Assistant  
Secretary*

10/25/2019

## Attachments