



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **65387** | Service: **DTV** | Call **WVBT** | Channel: **21 (UHF)** |  
ID: | Sign:  
File **000028702**  
Number:  
FRN: **0009961889** | Date **04/30**  
Submitted: **/2020**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>NEXSTAR BROADCASTING, INC.</b>	Elizabeth Ryder 545 E. John Carpenter Freeway Suite 700 Irving, TX 75062 United States	+1 (972) 373-8800	eryder@nexstar.tv	Corporation

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
<b>Elizabeth Ryder</b> <i>General Counsel</i> <i>Nexstar Broadcasting, Inc.</i>	Elizabeth Ryder 545 E. John Carpenter Freeway Suite 700 Irving, TX 75062 United States	+1 (972) 373-8800	eryder@nexstar.tv

**Broadcaster  
Information  
and  
Transition  
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	See attached Transition Plan document.

**Transmitters**

Section	Question	Response
<b>Transmitter Related Expenses</b>	Do you have transmitter related expenses?	Yes

**Primary  
Transmitter**

**Existing Transmitter Information**

<b>Section</b>	<b>Question</b>	<b>Response</b>
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	DCX2
	Year	2001
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	50 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
<b>New Transmitter</b>	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	THU9EVO-24
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	37 kW
	Justification for New Transmitter	End of life components require transmitter replacement rather than conversion per manufacturer.

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	Yes
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	3 inches
	Length	75.0 feet

	Other Electrical Service	No
	Description	N/A
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	Yes
	Size	100.0 square feet
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary Transmitter**

**Other Transmitter Cost Not Listed**

Name	Description
<b>Transmitter Installation Services</b>	Transmitter Installation and Commissioning for new RePack Transmitter. Please see Land Communications Inc. Quote # 1066.

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary  
Antenna**

**Existing Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
<b>Existing Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	1000.0 kW

Manufacturer	
Model	TFU- 26DSC-R C170
Year	2002

---



**Primary  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
<b>New Antenna Manufacturer and Types</b>	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Top
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	1000.0 kW
Manufacturer		

Model	TFU-24ETT /VP-R
Year	2017
Justification for New Antenna	Existing coaxial slot antenna is not designed to operate on repacked channel. The top mounted antenna enables a more cost and time effective approach for the overall project.

**Primary Antenna**

**Other Antenna Costs**

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A

<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

<b>Name</b>	<b>Description</b>
<b>Elbow Complex</b>	Elbow Complex
<b>Combiner Installation Services</b>	Combiner Installation Please see attached Land Communications Estimate # 1087
<b>Feed Through Components</b>	Feed Through Components
<b>RF SYSTEM CONVERSION</b>	Equipment and labor to convert inside RF system to new combiner/antenna switching.
<b>Mounting Wedding Cake Adapter</b>	Mounting Wedding Cake Adapter

**Interim  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	Yes
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
<b>New Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Panel
	Number of Stations Supported	3
	Number of Panels/Bays	32
	Lower Limit	470.00 MHz
	Upper Limit	630.00 MHz
	Design power capacity in use	50.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	500.0 kW
	Manufacturer	
	Model	TUA-O4-8 /32H-1-R SM

Year	2019
Justification for New Antenna	WVBT does not have an interim antenna to use while main facility is built out. See WVBT transition plan for cost and time savings justification associated with overall approach.

**Interim Antenna**

**Other Antenna Costs**

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	B
	Feed Line Size	6 1/8 inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for an antenna?	Yes

<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Interim  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

Transmission Line	Section	Question	Response
	Transmission Line Related Expenses		Do you have transmission line related expenses?

**Primary Transmission Line**  
**Existing Transmission Line**

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	DIELECTRIC
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	875 feet per run

**Primary  
Transmission  
Line**

**Other Transmission Line Expenses Not Listed**

Name	Description
Line extension	Extend 6" line to top stack requires extension of 225 ft.
Transmission line sweep test	Transmission line sweep test

**Interim  
Transmission  
Line**

**New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Rigid
	Diameter	6 1/8 inches
	Segment Length	Broadband
	Other Segment Length	
	Number of parallel runs	1
	Length	825 feet per run



Justification for New Transmission Line

The transmission line with higher capability is an integral part to the tower consolidation plan (see attached WVBT Transition Plan) that reduces cost and time associated with the 3 stations being repacked on this tower.

**Other Transmission Line Expenses Not Listed**

**Interim  
Transmission  
Line**

Name	Description
Transmission Line 6-50	Transmission Line 6-50

**Tower Equipment And Rigging Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary Tower**

**Existing Tower**

Section	Question	Response
<b>Existing Tower Description</b>	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Yes
<b>Existing Tower Structure Registration</b>	Do you have a tower registration number?	Yes
	ASR Number	1018104
<b>Coordinates (NAD83 (North American Datum of 1983))</b>	Latitude (NAD83)	36° 49' 15.0" N-
	Longitude (NAD83)	076° 30' 40.0" W-
	Overall Structure Height	1026.89 feet
	Support Structure Height	889.10 feet
	Ground Elevation Above Mean Sea Level (AMSL)	22.97 feet
	Structure Type	TOWER - Free Standing or Guyed Structure

Tower Owner	WAVY BROADCASTING INC
Date Constructed	01/01/1957

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

Facility ID	Call Sign	Service
71119	WITD-CD	DTV
71121	WKTD-CD	DTV
13060	WNLO-CD	DTV
71127	WAVY-TV	DTV

**Primary  
Tower**

**Tower Modification Costs**

Section	Question	Response
<b>Engineering Study</b>	Please what type of engineering study is required, if any:	Study needed for documented tower
<b>Tower Reinforcements</b>	Please select whether tower reinforcements are needed:	Serious Reinforcements needed

**Primary  
Tower**

**Tower Rigging Costs**

Section	Question	Response
<b>Tower Rigging Costs</b>	Complex Tower	N/A
<b>Helicopter Services Required</b>	Are helicopter services required?	No

**Primary  
Tower**

**Other Tower Expenses Not Listed**

Information not provided.

**Outside Professional Services Costs**

Section	Question	Response
<p><b>Outside Project Management Services</b></p>	<p>Do you require outside project management services?</p>	<p>Yes</p>
	<p>Number of Hours</p>	<p>90</p>
	<p>Explanation</p>	<p>The engineering, tower rigging, transmitter and combiner suppliers, must all coordinate effectively because WAVY transitions in Phase 9 and the WNLO-CD &amp; WVBT transition in Phase 7. Cost of this activity is shared between WAVY, WVBT, &amp; WNLO-CD.</p>
<p><b>Outside RF consulting Engineering Services</b></p>	<p>Perform engineering study for new channel assignment and antenna development</p>	<p>Yes</p>
	<p>Prepare engineering section of Form FCC Construction Permit Application</p>	<p>Yes</p>
	<p>For Auxiliary Facility</p>	<p>No</p>
	<p>For Main Facility</p>	<p>Yes</p>
	<p>Prepare engineering section of Form FCC License to Cover Application</p>	<p>Yes</p>
	<p>For Auxiliary Facility</p>	<p>No</p>
	<p>For Main Facility</p>	<p>Yes</p>

	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	No

RF exposure measurements	No
Additional Field Engineering Service	No
Number of Days	N/A
Justification	N/A

**Outside Professional Services Costs**      **Other Professional Services Expenses Not Listed**  
Information not provided.

**Other Expenses**

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	Yes
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes



**Other  
Expenses**

**Other Expenses Not Listed**

Information not provided.

**Cost Information**

**Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Transmitter THU9EVO-24</b>	<b>\$1,642,805.00</b>	<b>\$937,080.00</b>		<b>\$878,405.00</b>	
Transmitter Installation Services	<i>\$108,305.00</i>	\$108,305.00	Transmitter Installation and Commissioning for new RePack Transmitter. Please see Land Communications Inc. Quote # 1066.	\$108,305.00	N/A
Other -- Building Addition Size: 100.0	<i>\$5,000.00</i>	\$5,000.00	Need to move walls, plumbing, electrical wiring, lighting fixtures, etc.	N/A	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$3,900.00	\$3,675.00	N/A	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$770,100.00	See Rohde & Schwarz quote 195262.0 attached.	\$770,100.00	N/A
Service entrance 3 phase/800 amp/208 volt	\$14,400.00	\$13,700.00	N/A	N/A	N/A

Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
<b>Sub-total</b>	\$1,642,805.00	\$937,080.00	N/A	\$878,405.00	N/A
<b>Total for all systems</b>	\$3,835,765.01	\$2,071,599.45	N/A	\$1,410,938.33	N/A

## Components

Actual Information	
Description	File Name
Transmitter Installation Services	<p><b>Component Description:</b> Transmitter electrical and installation services, installment #2</p> <p><b>Amount:</b> \$54,152.50</p> <p><b>Component Description:</b> Transmitter electrical and installation services, installment #1</p> <p><b>Amount:</b> \$54,152.50</p>
Other -- Building Addition Size: 100.0	Information not provided.
3" Rigid Conduit and Wiring (Cost per foot)	Information not provided.
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	<p><b>Component Description:</b> Transmitter, installment #2</p> <p><b>Amount:</b> \$577,575.00</p> <p><b>Component Description:</b> Transmitter, installment #1</p> <p><b>Amount:</b> \$192,525.00</p>

Service entrance 3 phase /800 amp/208 volt	Information not provided.
Switchgear - industrial 800 amp	Information not provided.

**Cost Information**

**Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Interim Antenna TUA-O4-8/32H-1-R SM</b>	<b>\$127,538.67</b>	<b>\$100,918.67</b>		<b>\$80,566.80</b>	
UHF “Broadband Panel, Side Mount Auxiliary /Interim, 500 horizontally polarized	<i>\$78,698.67</i>	\$78,698.67	The antenna selection is part of an overall cost reduction and time /complexity for all 3 stations on the tower: WAVY, WVBT and WNLO-CD. See Dielectric quote 700323CMZ-5. Cost to be shared with WAVY and WNLO-CD, split 3 ways; this is WVBT share of cost	\$70,828.80	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)	\$13,700.00	\$3,570.00	See Dielectric quote 700323CMZ-5. Cost to be shared with WAVY and WNLO-CD split 3 ways; this is WVBT share of cost.	\$3,213.00	N/A

Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$7,250.00	See Dielectric quote 700323CMZ-5. Cost to be shared with WAVY and WNLO-CD, split 3 ways; this is WVBT share of cost.	\$6,525.00	N/A
<b>Primary Antenna TFU-24ETT/VP-R</b>	<b>\$474,419.67</b>	<b>\$372,877.47</b>		<b>\$306,382.20</b>	
Mounting Wedding Cake Adapter	<i>\$30,825.00</i>	\$30,825.00	See Dielectric quote 700333CMZ-2	\$27,742.50	N/A
Feed Through Components	<i>\$18,788.00</i>	\$18,788.00	See Dielectric quote 700333CMZ-2	\$16,909.20	N/A
Combiner Installation Services	<i>\$13,666.67</i>	\$13,666.67	Combiner Installation Please see attached Land Communications Estimate # 1087	N/A	N/A
Elbow Complex	<i>\$10,710.00</i>	\$10,710.00	See Dielectric quote 700333CMZ-2	\$9,639.00	N/A

UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$203,963.00	See Dielectric quote 700333CMZ-2; total cost \$224,063 less VPOL (\$20,100)	\$183,566.70	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
RF SYSTEM CONVERSION	<i>\$20,000.00</i>	\$20,000.00	N/A	N/A	N/A
New combiner, cost per channel (without antenna)	\$84,200.00	\$68,524.80	***System Notice: Estimate adjusted and locked because line has been superseded.***	\$68,524.80	N/A
<b>Sub-total</b>	\$601,958.34	\$473,796.14	N/A	\$386,949.00	N/A
<b>Total for all systems</b>	\$3,835,765.01	\$2,071,599.45	N/A	\$1,410,938.33	N/A

## Components

Actual Information	
Description	File Name

<p>UHF “ Broadband Panel, Side Mount Auxiliary /Interim, 500 horizontally polarized</p>	<p><b>Component Description:</b> Interim antenna, installment #1, 1/3 shared cost with WAVY and WNLO- CD</p> <p><b>Amount:</b> \$35,414.40</p> <p><b>Component Description:</b> Interim antenna, installment #2, 1/3 shared cost with WAVY and WNLO- CD</p> <p><b>Amount:</b> \$35,414.40</p>
<p>Sweep test of existing antenna</p>	<p>Information not provided.</p>
<p>Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)</p>	<p><b>Component Description:</b> Elbow complex, installment #1, 1/3 shared cost with WAVY and WNLO- CD</p> <p><b>Amount:</b> \$1,606.50</p> <p><b>Component Description:</b> Elbow complex, installment #2, 1/3 shared cost with WAVY and WNLO- CD</p> <p><b>Amount:</b> \$1,606.50</p>
<p>Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)</p>	<p>Information not provided.</p>



<p>Side mount brackets for high power antennas (if not included in antenna base cost)</p>	<p><b>Component Description:</b> Side mount brackets, installment #1, 1/3 shared cost with WAVY and WNLO-CD</p> <p><b>Amount:</b> \$3,262.50</p> <p><b>Component Description:</b> Side mount brackets, installment #2, 1/3 shared cost with WAVY and WNLO-CD</p> <p><b>Amount:</b> \$3,262.50</p>
<p>Mounting Wedding Cake Adapter</p>	<p><b>Component Description:</b> Wedding Cake Adapter, installment #1</p> <p><b>Amount:</b> \$13,871.25</p> <p><b>Component Description:</b> Reverse submission, will resubmit to correct antenna model (\$13,871.25)</p> <p><b>Amount:</b></p> <p><b>Component Description:</b> Wedding Cake Adapter, installment #1, line 3 of invoice</p> <p><b>Amount:</b> \$13,871.25</p> <p><b>Component Description:</b> Wedding cake adapter, installment #2</p> <p><b>Amount:</b> \$13,871.25</p>

<p>Feed Through Components</p>	<p><b>Component Description:</b> Feed through components, installment #1</p> <p><b>Amount:</b> \$8,454.60</p> <p><b>Component Description:</b> Reverse submission, will resubmit to correct antenna model</p> <p><b>Amount:</b> (\$8,454.60)</p> <p><b>Component Description:</b> Feed through components, installment #1, line 4 of invoice</p> <p><b>Amount:</b> \$8,454.60</p> <p><b>Component Description:</b> Feed through components, installment #2</p> <p><b>Amount:</b> \$8,454.60</p>
<p>Combiner Installation Services</p>	<p>Information not provided.</p>

Elbow Complex	<p><b>Component Description:</b> Elbow complex, installment #1</p> <p><b>Amount:</b> \$4,819.50</p> <p><b>Component Description:</b> Elbow complex, installment #2</p> <p><b>Amount:</b> \$4,819.50</p> <p><b>Component Description:</b> Reverse submission, will resubmit to correct antenna model</p> <p><b>Amount:</b> (\$4,819.50)</p> <p><b>Component Description:</b> Elbow complex, installment #1, line 5 of invoice</p> <p><b>Amount:</b> \$4,819.50</p>
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	<p><b>Component Description:</b> Antenna, installment #1</p> <p><b>Amount:</b> \$91,783.35</p> <p><b>Component Description:</b> Antenna, installment #2</p> <p><b>Amount:</b> \$91,783.35</p>
Sweep test of existing antenna	Information not provided.
RF SYSTEM CONVERSION	Information not provided.

New combiner, cost per channel (without antenna)

**Component Description:**

Combiner, installment #1, shared cost with WAVY and WNLO-CD

**Amount:**

\$34,262.40

**Component Description:**

Combiner, installment #2, shared cost with WAVY and WNLO-CD

**Amount:**

\$34,262.40

**Cost Information**

**Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Interim Transmission Line</b>	<b>\$192,041.67</b>	<b>\$52,275.31</b>		<b>\$47,047.78</b>	
Transmission Line 6-50	<i>\$641.67</i>	\$641.67	See Dielectric quote 700323CMZ5. Cost to be shared with WAVY and WNLO-CD, split 3 ways; this is WVBT share of cost.	\$577.50	N/A
Rigid Transmission Line - copper, 6 1/8" broadband	\$191,400.00	\$51,633.64	See Dielectric quote 800089CMZ. Cost to be shared with WAVY and WNLO-CD, split 3 ways; this is WVBT share of cost.	\$46,470.28	N/A
<b>Primary Transmission Line</b>	<b>\$49,600.00</b>	<b>\$49,600.00</b>		<b>\$17,714.92</b>	
Transmission line sweep test	<i>\$6,400.00</i>	\$6,400.00	Sweep test for repack feasibility on new channels.	\$2,290.00	N/A
Line extension	<i>\$43,200.00</i>	\$43,200.00	225 ft of 6" Rigid T-Line.	\$15,424.92	N/A
<b>Sub-total</b>	<b>\$241,641.67</b>	<b>\$101,875.31</b>	N/A	<b>\$64,762.70</b>	N/A
<b>Total for all systems</b>	<b>\$3,835,765.01</b>	<b>\$2,071,599.45</b>	N/A	<b>\$1,410,938.33</b>	N/A

## Components

Actual Information	
Description	File Name
Transmission Line 6-50	<p><b>Component Description:</b> Transmission line, installment #1, 1/3 shared cost with WAVY and WNLO-CD</p> <p><b>Amount:</b> \$288.75</p>
	<p><b>Component Description:</b> Transmission line, installment #2, 1/3 shared cost with WAVY and WNLO-CD</p> <p><b>Amount:</b> \$288.75</p>
	<p><b>Component Description:</b> Transmission line, installment #2, 1/3 shared cost with WAVY and WNLO-CD</p> <p><b>Amount:</b> \$23,235.14</p>
	<p><b>Component Description:</b> Transmission line, installment #1, 1/3 shared cost with WAVY and WNLO-CD</p> <p><b>Amount:</b> \$23,235.14</p>
Rigid Transmission Line - copper, 6 1/8" broadband	<p><b>Component Description:</b> Transmission line, installment #2, 1/3 shared cost with WAVY and WNLO-CD</p> <p><b>Amount:</b> \$23,235.14</p>
	<p><b>Component Description:</b> Transmission line, installment #1, 1/3 shared cost with WAVY and WNLO-CD</p> <p><b>Amount:</b> \$23,235.14</p>
Transmission line sweep test	<p><b>Component Description:</b> Sweep test, shared cost with WAVY FAC 71127</p> <p><b>Amount:</b> \$2,290.00</p>
	<p><b>Component Description:</b> Sweep test, shared cost with WAVY FAC 71127</p> <p><b>Amount:</b> \$2,290.00</p>

Line extension

**Component Description:** Transmission line components, installment #1, lines 31-35 of invoice

**Amount:** \$7,712.46

**Component Description:** Reverse submission, will resubmit to correct antenna model

**Amount:** (\$7,712.46)

**Component Description:** Transmission line components, installment #2

**Amount:** \$7,712.46

**Component Description:** Transmission line components, installment #1, lines 31-35 of invoice

**Amount:** \$7,712.46

**Cost Information**

**Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Tower TOWER</b>	<b>\$1,275,100.00</b>	<b>\$491,333.00</b>		<b>\$63,760.33</b>	
Tall Tower (greater than 500')	\$210,500.00	\$154,000.00	Cost of this activity is shared between WAVY, WVBT, & WNLO-CD. See PCI Proposal 05211901T	\$53,760.33	N/A
Serious tower reinforcement /modifications	\$1,052,000.00	\$333,333.00	Cost of this activity is shared between WAVY, WVBT, & WNLO-CD.	\$10,000.00	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$4,000.00	Cost of this activity is shared between WAVY, WVBT, & WNLO-CD. This is the WVBT cost only.	N/A	N/A
<b>Sub-total</b>	<b>\$1,275,100.00</b>	<b>\$491,333.00</b>	N/A	<b>\$63,760.33</b>	N/A
<b>Total for all systems</b>	<b>\$3,835,765.01</b>	<b>\$2,071,599.45</b>	N/A	<b>\$1,410,938.33</b>	N/A

**Components**



Actual Information	
Description	File Name
Tall Tower (greater than 500')	<p><b>Component Description:</b> Antenna installation, installment #1, shared cost with WAVY and WNLO-CD</p> <p><b>Amount:</b> \$53,760.33</p>
Serious tower reinforcement /modifications	<p><b>Component Description:</b> Deposit as agreed per Nexstar Commitment Letter and Coast to Coast Tower Service</p> <p><b>Amount:</b> \$10,000.00</p>
Structural engineering tower load study for well documented tower	Information not provided.

**Cost Information**

**Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$44,930.00</b>	<b>\$43,750.00</b>		<b>\$12,696.50</b>	
Project management of the transition	\$14,220.00	\$13,500.00	This is a complex project with three stations on a single tower with multiple phase assignments. We have estimated WAVY's portion of the total project management cost to be 90 hours each at a rate of \$150/hr.	\$6,546.50	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$3,000.00	See attached KGA support for STA's filed	\$3,000.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$3,150.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A

Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
<b>Sub-total</b>	\$44,930.00	\$43,750.00	N/A	\$12,696.50	N/A
<b>Total for all systems</b>	\$3,835,765.01	\$2,071,599.45	N/A	\$1,410,938.33	N/A

## Components

Actual Information	
Description	File Name
Project management of the transition	<b>Component Description:</b> Project management services April 2019
	<b>Amount:</b> \$45.50
	<b>Component Description:</b> Project management services 6.1.19 through 6.28.19
	<b>Amount:</b> \$225.00
	<b>Component Description:</b> Project management services Jun 2019
	<b>Amount:</b> \$180.00
	<b>Component Description:</b> Project management services March 2019
	<b>Amount:</b> \$39.00
	<b>Component Description:</b> Project management services
	<b>Amount:</b> \$255.00

**Component Description:** Project management services  
**Amount:** \$237.00

**Component Description:** Project management services  
**Amount:** \$580.50

**Component Description:** Project management services 2.1.19 through 3.1.19  
**Amount:** \$525.00

**Component Description:** Project management services 9.29.18 through 10.26.18  
**Amount:** \$150.00

**Component Description:** Project Management services from Osborn Engineering including services provided by Kessler and Gehman Associates from May 26, 2018 through June 29, 2018.  
**Amount:** \$150.00

**Component Description:** Project management services 1.1.19 through 1.31.19  
**Amount:** \$600.00

**Component Description:** Project management services 10.27.18 through 12.31.18  
**Amount:** \$325.00

**Component Description:** Project management services 6.29.19 through 7.26.19  
**Amount:** \$1,177.00

**Component Description:** Project management services 3.30.19 to 4.26.19  
**Amount:** \$375.00

**Component Description:** Project management services May 2019  
**Amount:** \$162.50

	<p><b>Component Description:</b> Project management services and report preparation from Osborn Engineering including subcontractor services Kessler and Gehman Associates for dates October 20, 2017 through May 25, 2018.</p> <p><b>Amount:</b> \$1,370.00</p> <p><b>Component Description:</b> Project management services 3.2.19 through 3.29.19</p> <p><b>Amount:</b> \$150.00</p>
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.
Prepare request for Special Temporary Authorization	<p><b>Component Description:</b> Prepare requests for STA</p> <p><b>Amount:</b> \$3,000.00</p>
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.

<p>Prepare engineering section of FCC Form 2100 (main), Construction Permit Application</p>	<p>Information not provided.</p>																
<p>Perform engineering study for new channel assignment and antenna development</p>	<table border="0"> <tr> <td data-bbox="711 371 1145 801"> <p><b>Component Description:</b></p> </td> <td data-bbox="1150 371 1420 801"> <p>Revise storyboard, interference study, create CP and recalculate ERP if COR changed, transition plan document, create 399, coverage maps, &amp; upload draft documents to ASANA.</p> </td> </tr> <tr> <td data-bbox="711 808 1145 891"> <p><b>Amount:</b></p> </td> <td data-bbox="1150 808 1420 891"> <p>\$1,225.00</p> </td> </tr> <tr> <td data-bbox="711 947 1145 1055"> <p><b>Component Description:</b></p> </td> <td data-bbox="1150 947 1420 1055"> <p>Repack plan and revision, 399 form info</p> </td> </tr> <tr> <td data-bbox="711 1061 1145 1144"> <p><b>Amount:</b></p> </td> <td data-bbox="1150 1061 1420 1144"> <p>\$1,050.00</p> </td> </tr> <tr> <td data-bbox="711 1200 1145 1435"> <p><b>Component Description:</b></p> </td> <td data-bbox="1150 1200 1420 1435"> <p>Information gathering, creation of transition plan with definition of initial equipment and service needs.</p> </td> </tr> <tr> <td data-bbox="711 1442 1145 1525"> <p><b>Amount:</b></p> </td> <td data-bbox="1150 1442 1420 1525"> <p>\$350.00</p> </td> </tr> <tr> <td data-bbox="711 1581 1145 1688"> <p><b>Component Description:</b></p> </td> <td data-bbox="1150 1581 1420 1688"> <p>Revise and update 399 form</p> </td> </tr> <tr> <td data-bbox="711 1695 1145 1753"> <p><b>Amount:</b></p> </td> <td data-bbox="1150 1695 1420 1753"> <p>\$525.00</p> </td> </tr> </table>	<p><b>Component Description:</b></p>	<p>Revise storyboard, interference study, create CP and recalculate ERP if COR changed, transition plan document, create 399, coverage maps, &amp; upload draft documents to ASANA.</p>	<p><b>Amount:</b></p>	<p>\$1,225.00</p>	<p><b>Component Description:</b></p>	<p>Repack plan and revision, 399 form info</p>	<p><b>Amount:</b></p>	<p>\$1,050.00</p>	<p><b>Component Description:</b></p>	<p>Information gathering, creation of transition plan with definition of initial equipment and service needs.</p>	<p><b>Amount:</b></p>	<p>\$350.00</p>	<p><b>Component Description:</b></p>	<p>Revise and update 399 form</p>	<p><b>Amount:</b></p>	<p>\$525.00</p>
<p><b>Component Description:</b></p>	<p>Revise storyboard, interference study, create CP and recalculate ERP if COR changed, transition plan document, create 399, coverage maps, &amp; upload draft documents to ASANA.</p>																
<p><b>Amount:</b></p>	<p>\$1,225.00</p>																
<p><b>Component Description:</b></p>	<p>Repack plan and revision, 399 form info</p>																
<p><b>Amount:</b></p>	<p>\$1,050.00</p>																
<p><b>Component Description:</b></p>	<p>Information gathering, creation of transition plan with definition of initial equipment and service needs.</p>																
<p><b>Amount:</b></p>	<p>\$350.00</p>																
<p><b>Component Description:</b></p>	<p>Revise and update 399 form</p>																
<p><b>Amount:</b></p>	<p>\$525.00</p>																
<p>Address transition timing and coordination issues w/ other stations and wireless</p>	<p>Information not provided.</p>																
<p>Prepare and or review reimbursement form</p>	<p>Information not provided.</p>																



**Cost Information**

**Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$29,330.00</b>	<b>\$23,765.00</b>		<b>\$4,364.80</b>	
DTV Medical Facility Notification	\$11,550.00	\$6,000.00	N/A	\$4,364.80	N/A
Equipment Storage	<i>\$2,000.00</i>	\$2,000.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$5,000.00</i>	\$5,000.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
Local Zoning	<i>\$1,000.00</i>	\$1,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$3,500.00</i>	\$3,500.00	Develop and produce crawls and spots for viewer notification.	N/A	N/A

MVPD Notification of Channel Change	\$5,750.00	\$5,750.00	See attached quote.	N/A	N/A
<b>Sub-total</b>	\$29,330.00	\$23,765.00	N/A	\$4,364.80	N/A
<b>Total for all systems</b>	\$3,835,765.01	\$2,071,599.45	N/A	\$1,410,938.33	N/A

## Components

Actual Information	
Description	File Name
DTV Medical Facility Notification	<p><b>Component Description:</b> Notification of medical facilities</p> <p><b>Amount:</b> \$4,364.80</p>
Equipment Storage	Information not provided.
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	Information not provided.
Local Zoning	Information not provided.
Develop and air announcement of upcoming channel change	Information not provided.
MVPD Notification of Channel Change	Information not provided.

**Cost Information** **Grand Total**

	<b>Predetermined Cost Estimate</b>	<b>Estimated Cost</b>	<b>Actual Cost</b>
<b>Total for all systems</b>	\$3,835,765.01	\$2,071,599.45	\$1,410,938.33

**Reimbursement Status**

<b>Question</b>	<b>Response</b>
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	<p><b>Submission of Estimated Expenses Statements</b></p>	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Elizabeth  
Ryder**  
*General  
Counsel*

04/30/2020

Certification	Section	Question	Response
	<p><b>Submission of Actual Cost Documentation Statements</b></p>	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.



8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Elizabeth  
Ryder**  
*General  
Counsel*

04/30/2020

## Attachments