



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **24514** | Service: **DTV** | Call **KTFD-TV** | Channel: **28 (UHF)** |
ID: | Sign: |
File **0000058233**
Number: |
FRN: **0001529627** | Date **11/07**
Submitted: **/2019**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
ENTRAVISION HOLDINGS, LLC	Jeffery A. Liberman 5700 Wilshire Blvd. Los Angeles, CA 90036 United States	+1 (323) 900-6393	jliberman@entravision.com	Limited Liability Company

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Samuel Hariton <i>Widely</i>	4031 University Dr Suite 100 Fairfax, VA 22030 United States	+1 (339) 222-8107	sam.hariton@widelity.com

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	The plan is for KTFD is to replace the existing channel 26 system with a new channel 28 antenna, new 4-1/16 line and retune existing transmitters. KTFD will need to use an interim antenna and line on an interim tower while replacing the primary antenna.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter****Existing Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Retune Existing
	Use	Primary (Main)
	Ownership	Owned
	Owner	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	Gates Air

Model	ULXT-40AT
Year	2014
Type	Solid State
Solid State Cooling	Liquid Cooled
Solid State Power capacity	19.5 kW

Primary Transmitter

Retuning Transmitter Costs

Section	Question	Response
New IOT Tubes	Number of Tubes (including accessories) needed	N/A
New Mask Filter	Power	Other
	Other Power	25 kW
New Exciter	Is a new exciter needed?	No

Primary Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No

	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter **Other Transmitter Cost Not Listed**
Information not provided.

Primary Transmitter **Add Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Retune Existing
	Use	Primary (Main)
	Ownership	Owned
	Owner	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	Gates Air
	Model	ULXT-40AT
	Year	2014

	Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	19.5 kW

Primary Transmitter

Retuning Transmitter Costs

Section	Question	Response
New IOT Tubes	Number of Tubes (including accessories) needed	N/A
New Mask Filter	Power	Other
	Other Power	25 kW
New Exciter	Is a new exciter needed?	No

Primary Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A

	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Information not provided.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	549.0 kW

Manufacturer	
Model	ATW25H5- HSC1-26H
Year	2014

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	400.0 kW
	Manufacturer	

Model	TFU-29JSC /VP-R C150
Year	2018
Justification for New Antenna	A new antenna is necessary because the existing antenna cannot be retuned to the new channel and is not capable of broadcasting on channel 28.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	55.4 kW
	Manufacturer	
	Model	TLP-8M/VP- R
	Year	2018

	Justification for New Antenna	Interim antenna needed to stay on-air while main-antenna is changed out. Interim antenna will be mounted on a different, interim, tower.
--	-------------------------------	--

Interim Antenna

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Interim Antenna

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary
Transmission Line

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	240 feet per run

Primary
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	4 1/16 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	240 feet per run
	Justification for New Transmission Line	New transmission line is necessary because the new channel requires transmission line segments of a different length.

Primary
Transmission Line

Other Transmission Line Expenses Not Listed

Information not provided.

Interim
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Flexible Air
	Diameter	1 5/8 inches
	Segment Length	N/A
	Other Segment Length	
	Number of parallel runs	1
	Length	250 feet per run
	Justification for New Transmission Line	Interim transmission line is necessary to allow the first retuned transmitter to power the interim antenna. Interim transmission line will be mounted on a different, interim, tower.

Interim
Transmission Line

Other Transmission Line Expenses Not Listed

Information not provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	Yes
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	Yes
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1044149
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	39° 43' 58.0" N-
	Longitude (NAD83)	105° 14' 10.0" W-
	Overall Structure Height	450.13 feet
	Support Structure Height	450.13 feet
	Ground Elevation Above Mean Sea Level (AMSL)	7278.78 feet

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	KWGN, LLC
	Date Constructed	01/01/1971

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
29739	KWBL	FM
59601	KALC	FM

Other Types of Users

Users
Two-Way paging

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Serious Reinforcements needed

Primary
Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary
Tower

Other Tower Expenses Not Listed

Name	Description
Structural Analysis	Structural Analysis completed after tower mapping

Auxiliary Tower

Add Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Auxiliary (Backup)
	Description of Use	Interim
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1044150
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	39° 43' 57.9" N-
	Longitude (NAD83)	105° 14' 08.9" W-
	Overall Structure Height	197.83 feet
	Support Structure Height	197.83 feet
	Ground Elevation Above Mean Sea Level (AMSL)	7266.97 feet
	Structure Type	TOWER - Free Standing or Guyed Structure

	Tower Owner	KWGN Inc., Debtor-In-Possession
	Date Constructed	01/01/1952

Auxiliary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

Auxiliary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Auxiliary Tower

Other Tower Expenses Not Listed

Name	Description
Structural Analysis	Structural Analysis completed after tower mapping
Remove Batwing antenna	KTFD will need to remove the existing Batwing antenna from the tower.

**Outside
Professional**

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	712
	Explanation	KTFD does not have sufficient resource capacity and expertise in house to handle all of the reimbursement filing by the Construction Deadline of April 12, 2019. KTFD will hire an outside firm to ensure a timely and well managed transition.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1

	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	Yes
	Environmental Assessment	Yes
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A

	Justification	N/A
--	---------------	-----

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Name	Description
Attorney Channel 28	Attorney Fees associated with Securing access to Channel 28
Engineering Channel 28	Engineering Fees associated with Securing access to Channel 28

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses	Other Expenses Not Listed
	Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXT-40AT	\$134,617.76	\$46,679.56		\$2,042.05	
UHF and VHF - minor banding issues	\$105,200.00	\$17,261.80	N/A	N/A	N/A
Other 25 kW mask filter	\$29,417.76	\$29,417.76	N/A	\$2,042.05	N/A
Primary Transmitter ULXT-40AT	\$134,617.76	\$46,679.56		\$4,802.05	
Other 25 kW mask filter	\$29,417.76	\$29,417.76	N/A	\$2,042.05	N/A
UHF and VHF - minor banding issues	\$105,200.00	\$17,261.80	N/A	\$2,760.00	N/A
Sub-total	\$269,235.52	\$93,359.12	N/A	\$6,844.10	N/A
Total for all systems	\$2,551,036.52	\$2,947,852.03	N/A	\$581,978.06	N/A

Components

Actual Information Description	File Name
UHF and VHF - minor banding issues	Information not provided.

Other 25 kW mask filter	<div data-bbox="722 174 1026 208">Component Description:</div> <div data-bbox="1161 174 1340 324">KTFD-120-2nd Primary Transmitter, 25 kW Mask Filter</div> <div data-bbox="722 336 829 369">Amount:</div> <div data-bbox="1161 336 1279 369">\$2,042.05</div>
Other 25 kW mask filter	<div data-bbox="722 504 1026 537">Component Description:</div> <div data-bbox="1161 504 1359 654">For preliminary work to change filters at KTFD in Denver.</div> <div data-bbox="722 665 829 698">Amount:</div> <div data-bbox="1161 665 1279 698">\$2,042.05</div>
UHF and VHF - minor banding issues	<div data-bbox="722 833 1026 866">Component Description:</div> <div data-bbox="1161 833 1375 1189">KTFD-110-1st Primary Transmitter - Retune Existing Transmitter, Minor Banding Issues (Fabricate Tuning Section/Network Analyzer)</div> <div data-bbox="722 1200 829 1234">Amount:</div> <div data-bbox="1161 1200 1279 1234">\$2,760.00</div>

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TLP-8M /VP-R	\$132,980.00	\$53,022.67		\$4,150.57	
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	\$2,350.57	N/A
Sweep test of existing antenna	\$6,730.00	\$10,000.00	See attached Chuck Britt Quote	\$1,800.00	N/A
UHF - Lower Power Side Mount, One Station antenna . medium power (50-200 kW), elliptically or circularly polarized	\$103,100.00	\$21,022.67	Please see attached Dielectric quote 513422JKT Rev2, see Justifying Invoice Dielectric 321012 shipping	\$0.00	N/A
Primary Antenna TFU-29JSC /VP-R C150	\$256,880.00	\$232,171.51		\$180,063.31	

Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$27,364.51	see Estimated Cost Justification KTFD-210-Primary Antenna - Side Mount Brackets for High Power Antenna v0	\$25,189.51	N/A
Sweep test of existing antenna	\$6,730.00	\$10,000.00	See attached Chuck Britt Quote	N/A	N/A
UHF - Lower Power Side Mount, One station antenna -- 200-500 kW, elliptically or circularly polarized	\$227,000.00	\$194,807.00	N/A	\$154,873.80	N/A
Sub-total	\$389,860.00	\$285,194.18	N/A	\$184,213.88	N/A
Total for all systems	\$2,551,036.52	\$2,947,852.03	N/A	\$581,978.06	N/A

Components

Actual Information Description	File Name
--------------------------------	-----------

<p>Side mount brackets for high power antennas (if not included in antenna base cost)</p>	<table> <tr> <td data-bbox="713 174 1023 208">Component Description:</td><td data-bbox="1157 174 1378 360">KTFD-280-Interim Antenna - Side Mount Brackets for High Power Antenna</td></tr> <tr> <td data-bbox="713 376 823 409">Amount:</td><td data-bbox="1157 376 1273 409">\$1,703.00</td></tr> <tr> <td data-bbox="713 517 1023 551">Component Description:</td><td data-bbox="1157 517 1378 703">KTFD-280-Interim Antenna - Side Mount Brackets for High Power Antenna</td></tr> <tr> <td data-bbox="713 719 823 752">Amount:</td><td data-bbox="1157 719 1273 752">\$2,350.57</td></tr> </table>	Component Description:	KTFD-280-Interim Antenna - Side Mount Brackets for High Power Antenna	Amount:	\$1,703.00	Component Description:	KTFD-280-Interim Antenna - Side Mount Brackets for High Power Antenna	Amount:	\$2,350.57
Component Description:	KTFD-280-Interim Antenna - Side Mount Brackets for High Power Antenna								
Amount:	\$1,703.00								
Component Description:	KTFD-280-Interim Antenna - Side Mount Brackets for High Power Antenna								
Amount:	\$2,350.57								
<p>Sweep test of existing antenna</p>	<table> <tr> <td data-bbox="713 882 1023 916">Component Description:</td><td data-bbox="1157 882 1366 994">KTFD-280-Interim Antenna - Sweep Test</td></tr> <tr> <td data-bbox="713 1010 823 1043">Amount:</td><td data-bbox="1157 1010 1273 1043">\$1,800.00</td></tr> </table>	Component Description:	KTFD-280-Interim Antenna - Sweep Test	Amount:	\$1,800.00				
Component Description:	KTFD-280-Interim Antenna - Sweep Test								
Amount:	\$1,800.00								
<p>UHF - Lower Power Side Mount, One Station antenna . medium power (50-200 kW), elliptically or circularly polarized</p>	<table> <tr> <td data-bbox="713 1173 1023 1207">Component Description:</td><td data-bbox="1157 1173 1366 1532">UHF Low-Medium Power Side Mount, VPOL Components, Flexible transmission line, Standard mounts for antenna, Freight, etc.</td></tr> <tr> <td data-bbox="713 1541 823 1574">Amount:</td><td data-bbox="1157 1541 1289 1574">\$21,022.67</td></tr> </table>	Component Description:	UHF Low-Medium Power Side Mount, VPOL Components, Flexible transmission line, Standard mounts for antenna, Freight, etc.	Amount:	\$21,022.67				
Component Description:	UHF Low-Medium Power Side Mount, VPOL Components, Flexible transmission line, Standard mounts for antenna, Freight, etc.								
Amount:	\$21,022.67								

<p>Side mount brackets for high power antennas (if not included in antenna base cost)</p>	<table> <tr> <td data-bbox="707 98 1145 488"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1145 98 1428 488"> <p>KTFD-210-Primary Antenna - Side Mount Brackets for High Power Antenna</p> <p>\$9,787.50</p> </td></tr> <tr> <td data-bbox="707 488 1145 689"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1145 488 1428 689"> <p>Side Mount</p> <p>\$9,787.50</p> </td></tr> <tr> <td data-bbox="707 689 1145 1227"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1145 689 1428 1227"> <p>Remove and replace existing antenna, Additional charge for tuning filter, fabricate 4 cut pieces, network analyzer and antenna mounting brackets</p> <p>\$5,614.51</p> </td></tr> <tr> <td data-bbox="707 1227 1145 1563"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1145 1227 1428 1563"> <p>KTFD-210-Primary Antenna - Side Mount Brackets for High Power Antenna</p> <p>\$14.75</p> </td></tr> <tr> <td data-bbox="707 1563 1145 1861"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1145 1563 1428 1861"> <p>KTFD-210-Primary Antenna - Side Mount Brackets for High Power Antenna</p> <p>\$41.32</p> </td></tr> </table>	<p>Component Description:</p> <p>Amount:</p>	<p>KTFD-210-Primary Antenna - Side Mount Brackets for High Power Antenna</p> <p>\$9,787.50</p>	<p>Component Description:</p> <p>Amount:</p>	<p>Side Mount</p> <p>\$9,787.50</p>	<p>Component Description:</p> <p>Amount:</p>	<p>Remove and replace existing antenna, Additional charge for tuning filter, fabricate 4 cut pieces, network analyzer and antenna mounting brackets</p> <p>\$5,614.51</p>	<p>Component Description:</p> <p>Amount:</p>	<p>KTFD-210-Primary Antenna - Side Mount Brackets for High Power Antenna</p> <p>\$14.75</p>	<p>Component Description:</p> <p>Amount:</p>	<p>KTFD-210-Primary Antenna - Side Mount Brackets for High Power Antenna</p> <p>\$41.32</p>
<p>Component Description:</p> <p>Amount:</p>	<p>KTFD-210-Primary Antenna - Side Mount Brackets for High Power Antenna</p> <p>\$9,787.50</p>										
<p>Component Description:</p> <p>Amount:</p>	<p>Side Mount</p> <p>\$9,787.50</p>										
<p>Component Description:</p> <p>Amount:</p>	<p>Remove and replace existing antenna, Additional charge for tuning filter, fabricate 4 cut pieces, network analyzer and antenna mounting brackets</p> <p>\$5,614.51</p>										
<p>Component Description:</p> <p>Amount:</p>	<p>KTFD-210-Primary Antenna - Side Mount Brackets for High Power Antenna</p> <p>\$14.75</p>										
<p>Component Description:</p> <p>Amount:</p>	<p>KTFD-210-Primary Antenna - Side Mount Brackets for High Power Antenna</p> <p>\$41.32</p>										
<p>Sweep test of existing antenna</p>	<p>Information not provided.</p>										

UHF - Lower Power Side Mount, One station antenna -- 200-500 kW, elliptically or circularly polarized	Component Description: Amount:	ANTENNA - UHF SIDE MOUNT \$77,436.90
	Component Description: Amount:	Freight, shipping, and handling \$370.12
	Component Description: Amount:	Freight, shipping, and handling \$132.23
	Component Description: Amount:	Antenna- UHF Side Mount \$77,436.90

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$8,250.00	\$7,463.50		\$0.00	
Flexible Air Transmission Line - dielectric, 1 5/8"	\$8,250.00	\$7,463.50	See Justifying Invoice Dielectric 321012 shipping	\$0.00	N/A
Primary Transmission Line	\$34,080.00	\$47,278.23		\$43,796.85	
Rigid Transmission Line - copper, 4 1/16"	\$34,080.00	\$47,278.23	see Estimated Cost Justification KTFD-310-Primary Transmission Line v0	\$43,796.85	N/A
Sub-total	\$42,330.00	\$54,741.73	N/A	\$43,796.85	N/A
Total for all systems	\$2,551,036.52	\$2,947,852.03	N/A	\$581,978.06	N/A

Components

Actual Information	
Description	File Name
Flexible Air Transmission Line - dielectric, 1 5/8"	Component Description: KTFD-380-Interim Transmission Line Amount: \$7,463.50
Rigid Transmission Line -	

copper, 4 1/16"

Component Description:	ELBOW 4-50 DIGIT 7 X 14 "QS
Amount:	\$1,358.00

Component Description:	KTFD-310-Primary Transmission Line
Amount:	\$15,666.21

Component Description:	FREIGHT, SHIPPING, AND HANDLING LINE 33, UPS 2nd DAY AIR
Amount:	\$274.10

Component Description:	CONN STD ANCHOR 4-50 "QS; ELBOW 4-50 EIA 6.00 X 12.00 CU REI; FREIGHT, SHIPPING, AND HANDLING
Amount:	\$1,527.74

Component Description:	Reducer; Other - freight, shipping, and handling
Amount:	\$1,155.62

Component Description:	KTFD-310-Primary Transmission Line
Amount:	\$23.63

Component Description:	KTFD-310-Primary Transmission Line
Amount:	\$66.14

Component Description:	KTFD-310-Primary Transmission Line
Amount:	\$7,856.47

Component Description:	New Transmission Line
Amount:	\$15,666.21

Component Description:	CONN STD ANCHOR 4-50 "QS
Amount:	\$292.50

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Auxiliary Tower	\$349,485.00	\$335,985.00		\$19,500.00	
Remove Batwing antenna	<i>\$68,985.00</i>	\$68,985.00	N/A	\$19,500.00	N/A
Structural Analysis	<i>\$12,000.00</i>	\$12,000.00	N/A	N/A	N/A
Short Tower (less than 500')	\$84,200.00	\$80,000.00	N/A	N/A	N/A
Minor tower reinforcement /modifications	\$158,000.00	\$150,000.00	N/A	N/A	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$25,000.00	N/A	N/A	N/A
Primary Tower	\$1,174,500.00	\$1,863,257.00		\$201,230.16	
TOWER					

Short Tower (less than 500')	\$84,200.00	\$190,757.00	Estimated Cost Justification KTFD-410- Existing Primary Tower - Short Tower - Tower Rigging and Equipment v0	\$190,757.00	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$25,000.00	N/A	\$10,126.26	N/A
Serious tower reinforcement /modifications	\$1,052,000.00	\$1,635,500.00	See attached proposal from H.C. Jeffries	N/A	N/A
Structural Analysis	\$12,000.00	\$12,000.00	N/A	\$346.90	N/A
Sub-total	\$1,523,985.00	\$2,199,242.00	N/A	\$220,730.16	N/A
Total for all systems	\$2,551,036.52	\$2,947,852.03	N/A	\$581,978.06	N/A

Components

Actual Information
Description

File Name

Remove Batwing antenna	<p>Component Description: Returned to the site and removed the interim antenna and line.</p> <p>Amount: \$19,500.00</p>
Structural Analysis	Information not provided.
Short Tower (less than 500')	Information not provided.
Minor tower reinforcement /modifications	Information not provided.
Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	Information not provided.
Short Tower (less than 500')	<p>Component Description: KTFD-410- Existing Primary Tower - Short Tower - Tower Rigging and Equipment</p> <p>Amount: \$150,900.00</p> <p>Component Description: Installation of Interim Antenna.</p> <p>Amount: \$39,857.00</p>
Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	<p>Component Description: Tower Mapping, Existing Primary Tower</p> <p>Amount: \$10,126.26</p>
Serious tower reinforcement /modifications	Information not provided.

Structural Analysis	<table><tr><td data-bbox="719 174 1029 212">Component Description:</td><td data-bbox="1161 174 1369 291">Structural Analysis, Existing Primary Tower</td></tr><tr><td data-bbox="719 297 831 331">Amount:</td><td data-bbox="1161 297 1260 331">\$346.90</td></tr></table>	Component Description:	Structural Analysis, Existing Primary Tower	Amount:	\$346.90
Component Description:	Structural Analysis, Existing Primary Tower				
Amount:	\$346.90				

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$215,296.00	\$205,550.00		\$109,443.55	
Engineering Channel 28	<i>\$15,000.00</i>	\$15,000.00	N/A	\$13,250.00	N/A
Attorney Channel 28	<i>\$15,000.00</i>	\$15,000.00	N/A	N/A	N/A
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	\$8,500.00	N/A
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	\$10,520.00	\$10,000.00	N/A	N/A	N/A
NEPA Section 106 environmental review, if needed	\$6,310.00	\$6,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$250.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$0.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$6,562.50	N/A

Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Project management of the transition	\$112,496.00	\$106,800.00	N/A	\$80,881.05	N/A
Sub-total	\$215,296.00	\$205,550.00	N/A	\$109,443.55	N/A
Total for all systems	\$2,551,036.52	\$2,947,852.03	N/A	\$581,978.06	N/A

Components

Actual Information	
Description	File Name

Engineering Channel 28	<div data-bbox="715 174 1353 443"> <p>Component Description: Prepare the technical portion of From 2100 to change from channel 14 to channel 28</p> <p>Amount: \$5,000.00</p> </div> <div data-bbox="715 555 1377 712"> <p>Component Description: Study co-location with KTFD-DT as suggested by FCC</p> <p>Amount: \$1,875.00</p> </div> <div data-bbox="715 813 1353 1081"> <p>Component Description: Prepare the technical portion of From 2100 to change from channel 14 to channel 28</p> <p>Amount: \$3,250.00</p> </div> <div data-bbox="715 1193 1353 1462"> <p>Component Description: Prepare the technical portion of From 2100 to change from channel 14 to channel 28</p> <p>Amount: \$2,000.00</p> </div> <div data-bbox="715 1574 1353 1843"> <p>Component Description: Prepare the technical portion of From 2100 to change from channel 14 to channel 28</p> <p>Amount: \$1,125.00</p> </div>
Attorney Channel 28	Information not provided.

RF Exposure Measurements	<p>Component Description: Engineering Field Services by Chuck Britt & Associates, Inc</p> <p>Amount: \$8,500.00</p>
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	Information not provided.
NEPA Section 106 environmental review, if needed	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.
Prepare request for Special Temporary Authorization	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	<p>Component Description: License application</p> <p>Amount: \$250.00</p>
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.

Perform engineering study for new channel assignment and antenna development	Component Description:		Engineering Study for New Channel Assignment
	Amount:		\$1,062.50
	Component Description:		Engineering Study for New Channel Assignment
	Amount:		\$1,375.00
	Component Description:		Engineering Study for New Channel Assignment
	Amount:		\$4,125.00
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.		
Prepare and or review reimbursement form	Information not provided.		
Project management of the transition	Component Description:		Project Management
	Amount:		\$4,148.15
	Component Description:		Project Management
	Amount:		\$2,723.25
	Component Description:		Project Management
	Amount:		\$2,068.70
	Component Description:		Project Management
	Amount:		\$3,296.60

Component Description:	Project Management
Amount:	\$4,250.45

Component Description:	Project Management
Amount:	\$3,081.25

Component Description:	Project Management
Amount:	\$4,004.35

Component Description:	Project Management
Amount:	\$4,280.40

Component Description:	Project Management
Amount:	\$6,015.35

Component Description:	Project Management
Amount:	\$2,425.15

Component Description:	Project Management
Amount:	\$2,095.35

Component Description:	Project Management
Amount:	\$1,608.80

Component Description:	Project Management
Amount:	\$2,065.50

Component Description:	Project Management
Amount:	\$148.20

Component Description:	Project Management
Amount:	\$1,675.35

Component Description:	Project Management
Amount:	\$1,764.20

Component Description:	Project Management
Amount:	\$778.60

Component Description:	Project Management
Amount:	\$3,003.80

Component Description:	Project Management
Amount:	\$3,040.45

Component Description:	Project Management
Amount:	\$2,575.75

Component Description:	Project Management
Amount:	\$1,680.05

Component Description:	Project Management
Amount:	\$1,490.65

Component Description:	Project Management
Amount:	\$2,439.90

Component Description:	Project Management
Amount:	\$1,104.60

Component Description:	Project Management
Amount:	\$971.95

Component Description:	Project management
Amount:	\$3,615.40

Component Description:	Project Management
Amount:	\$1,952.35

Component Description:	Project Management
Amount:	\$3,813.25

Component Description:	Project Management
Amount:	\$1,734.85

Component Description:	Project Management
Amount:	\$3,164.40

Component Description:	Project Management
Amount:	\$3,864.00

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$110,330.00	\$109,765.00		\$16,949.52	
MVPD Notification of Channel Change	<i>\$750.00</i>	\$750.00	N/A	\$0.00	N/A
Develop and air announcement of upcoming channel change	<i>\$15,000.00</i>	\$15,000.00	N/A	N/A	N/A
Equipment Storage	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$25,000.00</i>	\$25,000.00	N/A	\$16,949.52	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A
Non-zoning permits	<i>\$2,500.00</i>	\$2,500.00	N/A	N/A	N/A
Local Zoning	<i>\$5,000.00</i>	\$5,000.00	N/A	\$0.00	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	N/A	N/A

FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
Sub-total	\$110,330.00	\$109,765.00	N/A	\$16,949.52	N/A
Total for all systems	\$2,551,036.52	\$2,947,852.03	N/A	\$581,978.06	N/A

Components

Actual Information	
Description	File Name
MVPD Notification of Channel Change	Information not provided.
Develop and air announcement of upcoming channel change	Information not provided.
Equipment Storage	Information not provided.
Equipment Delivery and Handling Charges	<div> Component Description: FREIGHT, SHIPPING, AND HANDLING PAF VAN DELIVERY Amount: \$3,847.50 </div> <div> Component Description: FREIGHT, SHIPPING, AND HANDLING CHAPMAN 58' STRETCH TRAILER DELIVERY Amount: \$13,102.02 </div>

Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.
Non-zoning permits	Information not provided.
Local Zoning	Information not provided.
DTV Medical Facility Notification	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	Information not provided.

Cost Information	Grand Total		
		Predetermined Cost Estimate	Estimated Cost
			Actual Cost
	Total for all systems	\$2,551,036.52	\$2,947,852.03
			\$581,978.06

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	Yes
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Manuel Cavazos , III . <i>EVP - Director of Technology</i></p> <p>11/07/2019</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Manuel Cavazos , III . <i>EVP - Director of Technology</i></p> <p>11/07/2019</p>

Certification	Section	Question	Response
	Submission of Final Allocation or Accounting Information Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 2. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

3. The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above-named entity, including any discounts, refunds, or rebates.
4. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
5. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
6. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Manuel
Cavazos ,
III .**
*EVP -
Director of
Engineering*

11/07/2019

Attachments