



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **6885** | Service: **DTV** | Call **KWQC-TV** | Channel: **17 (UHF)** |
ID:
File **0000028734**
Number:
FRN: **0018223693** | Date **11/15**
Submitted: **/2019**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
GRAY TELEVISION LICENSEE, LLC	4370 PEACHTREE ROAD, NE ATLANTA, GA 30319 United States	+1 (404) 504-9828	robert. folliard@gray. tv	Limited Liability Company

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Samuel Hariton <i>Widely</i>	Samuel Hariton 4031 University Dr Suite 100 Fairfax, VA 22030 United States	+1 (339) 222-8107	sam.hariton@widely.com

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	KWQC will transition from channel 36 to 17 on a new existing tower. The transition will result in a new transmitter, antenna, and transmission line. The station will require an interim system to remain on the air.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	CD3260P2
	Year	2002
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	50 kW

Primary
Transmitter

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	HPTV-PARL-U32
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	60 kW
	Justification for New Transmitter	Existing transmitter cannot be retuned.

Primary
Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes

	Description	The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter **Other Transmitter Cost Not Listed**
Information not provided.

**Interim
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Interim
	Description of Use	N/A
	Change Type	Purchase
	Manufacturer	
	Model	EC706
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	4.9 kW
	Justification for New Transmitter	Needed to broadcast during transition

**Interim
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes

	Description	The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A
Inside RF System	Is an additional interior RF system required to support this interim transmitter?	No

**Interim
Transmitter**

Other Transmitter Cost Not Listed

Name	Description
HVAC	Interim Transmitter HVAC

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Primary Antenna

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	Yes
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Panel
	Number of Stations Supported	2
	Number of Panels	56
	Design power capacity in use	100.0 %
	Lower Limit	470.00 MHz
	Upper Limit	728.00 MHz
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW

	Manufacturer	
	Model	TUF-04-14 /56H-1-TR
	Year	2002

**Facility ID's and Call Signs of
all stations with whom the
antenna is shared.**

Facility ID	Call Sign
54011	KLJB

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW
	Manufacturer	

Model	TFU-27JSC /VP-R-04
Year	2018
Justification for New Antenna	New antenna at alternate site

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Name	Description
V-Pol	Upgrade to primary antenna

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Slot
	Number of Stations Supported	1
	Number of Panels/Bays	8
	Lower Limit	470.00 MHz
	Upper Limit	686.00 MHz
	Design power capacity in use	100.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	19.8 kW
	Manufacturer	
	Model	TFU-WB8-R
	Year	2018

	Justification for New Antenna	Interim Broadcasting
--	-------------------------------	-------------------------

**Interim
Antenna**

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Interim
Antenna**

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary
Transmission Line**

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	Yes
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Rigid
	Diameter	7 3/16 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1200 feet per run

Facility ID's and Call Signs of all stations with whom the transmission line is shared.

Facility ID	Call Sign
54011	KLJB

Primary **New Transmission Line**
Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1310 feet per run
	Justification for New Transmission Line	Need a new line for the new tower.

Primary **Other Transmission Line Expenses Not Listed**
Transmission Line

Information not provided.

Interim
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Flexible Air
	Diameter	3 inches
	Segment Length	N/A
	Other Segment Length	
	Number of parallel runs	1
	Length	1100 feet per run
	Justification for New Transmission Line	Needed for interim broadcasting

Interim
Transmission Line

Other Transmission Line Expenses Not Listed

Information not provided.

**Tower
Equipment
And
Rigging
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary
Tower**

Add Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	Yes
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Yes
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1035417
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	41° 32' 48.8" N-
	Longitude (NAD83)	090° 28' 37.8" W-
	Overall Structure Height	1381.22 feet
	Support Structure Height	1292.64 feet
	Ground Elevation Above Mean Sea Level (AMSL)	666.00 feet

Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
Tower Owner	Young /Coronet, A Joint Venture
Date Constructed	01/01/1982

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
13950	WHBF-TV	DTV
3242	WVIK	FM
60361	WLLR-FM	FM

Other Types of Users

Users
Two-Way Radio

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	No reinforcements needed

**Primary
Tower**

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Information not provided.

**Outside
Professional**

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	900
	Explanation	Strategic Support
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes

	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Professional Services Costs **Other Professional Services Expenses Not Listed**

If wireless is not provided.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	Yes
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses	Other Expenses Not Listed Information not provided.
-----------------------	---

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmitter EC706	\$253,934.00	\$215,138.81		\$203,259.56	
HVAC	<i>\$7,484.00</i>	\$7,484.00	Winter operation option added Including Tax	\$5,995.00	N/A
Other Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.	<i>\$9,950.00</i>	\$9,950.00	Quote 18-9211 Decco Including tax	\$2,313.80	N/A

UHF - Air Cooled Solid State Transmitter 4 - 6 kW	\$236,500.00	\$197,704.81	per Comark Proposal P#4034R4-KWQC-PARLX-180711 Includes remaining est taxes and delivery	\$194,950.76	N/A
Primary Transmitter HPTV-PARL-U32	\$1,875,050.00	\$1,314,682.73		\$1,296,833.78	
Other Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.	\$87,050.00	\$87,050.00	Decco 18-9211 Including tax	\$72,586.20	X
UHF - Liquid Cooled Solid State Transmitter 52 - 61 kW	\$1,788,000.00	\$1,227,632.73	per Comark Proposal P#4034R4-KWQC-PARLX-180711 Includes remaining est taxes and delivery fees	\$1,224,247.58	N/A

Sub-total	\$2,128,984.00	\$1,529,821.54	N/A	\$1,500,093.34	N/A
Total for all systems	\$3,298,859.85	\$2,367,888.54	N/A	\$1,988,206.65	N/A

Components

Actual Information Description	File Name
HVAC	<p>Component Description: Daikin Ductless A /C System</p> <p>Amount: \$5,995.00</p>
Other Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.	<p>Component Description: KWQC-180- Electrical Services New Interim Transmitter</p> <p>Amount: \$2,313.80</p>
UHF - Air Cooled Solid State Transmitter 4 - 6 kW	<p>Component Description: KWQC-180-New Interim Transmitter</p> <p>Amount: \$72,002.16</p> <p>Component Description: KWQC-180-New Interim Transmitter</p> <p>Amount: \$19,159.20</p> <p>Component Description: KWQC-180-New Interim Transmitter</p> <p>Amount: \$103,789.40</p>

Other Electrical Service:
The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.

Component Description:	Electrical work for new transmitter at Bettendorf Transmitter Site
Amount:	\$11,770.00

Component Description:	Electrical work for new transmitter at Bettendorf
Amount:	\$20,242.87

Component Description:	Billing: 3-4-19 thru 4-1-19 Electrical work for new transmitter at Bettendorf Transmitter Site.
Amount:	\$15,963.33

Component Description:	Electrical work for new transmitter
Amount:	\$24,610.00

UHF - Liquid Cooled Solid State Transmitter 52 - 61 kW		
	Component Description:	Suppressor
	Amount:	\$560.00
	Component Description:	KWQC, SYSTEM PRLX U32 D17
	Amount:	\$446,726.85
	Component Description:	System PRLX U32 D17
	Amount:	\$649,443.85
	Component Description:	KWQC, SYSTEM PRLX U32 D17 INSTALLATION
	Amount:	\$127,516.88

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU-WB8-R	\$70,004.40	\$69,758.40		\$59,882.06	
UHF - High Power, Side Mount, basic slot antenna, 8 bay,, 20 kW input, horizontally polarized	<i>\$63,274.40</i>	\$63,274.40	DTV Pros JEHQ1357-01 Includes est tax and deliver fees	\$53,482.06	N/A
Sweep test of existing antenna	\$6,730.00	\$6,484.00	Including tax	\$6,400.00	N/A
Primary Antenna TFU-27JSC /VP-R-04	\$227,517.50	\$223,613.26		\$151,150.40	
UHF - High Power, Side Mount, basic slot antenna, 1000 kW input, directional,, elliptically or circularly polarized	<i>\$164,627.50</i>	\$164,627.50	DTVPros JEHQ1286-07 Includes est tax and delivery fees	\$118,600.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,848.00	Including tax	\$5,120.00	N/A

Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$13,661.76	See attached DTVPros quote JEHQ1286-07. Including tax	\$10,214.40	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$18,746.00	See attached DTVPros quote JEHQ1286-07. Including tax	\$14,016.00	N/A
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$4,280.00	Per DTV Pros JEHQ1286-07 Includes tax	\$3,200.00	N/A
V-Pol	\$15,450.00	\$15,450.00	See attached DTVPros quote JEHQ1286-07.	N/A	N/A
Sub-total	\$297,521.90	\$293,371.66	N/A	\$211,032.46	N/A
Total for all systems	\$3,298,859.85	\$2,367,888.54	N/A	\$1,988,206.65	N/A

Components

Actual Information
Description

File Name

UHF - High Power, Side
Mount, basic slot antenna,
8 bay,, 20 kW input,
horizontally polarized

Component Description:

UHF -
BROADBAND
PANEL, SIDE
MOUNT AUX
/INTERIM

Amount:

\$11,980.00

Component Description:

UHF -
BROADBAND
PANEL, SIDE
MOUNT AUX
/INTERIM TV ANT
TFU WB8-R

Amount:

\$14,376.00

Component Description:

UHF-
BROADBAND
PANEL, SIDE
MOUNT AUX
/INTERIM

Amount:

\$15,146.06

Component Description:

UHF Broadband
panel, side mount
Aux/Interim TV Ant
TFU W88-R

Amount:

\$11,980.00

Sweep test of existing antenna	<div> Component Description: KWQC Sweep Test for New Interim Antenna </div> <div> Amount: \$1,600.00 </div>
	<div> Component Description: KWQC-280-Sweep test for New Interim Antenna </div> <div> Amount: \$1,920.00 </div>
	<div> Component Description: KWQC-280-Sweep test for New Interim Antenna </div> <div> Amount: \$1,280.00 </div>
	<div> Component Description: KWQC Sweep Test New Interim Antenna </div> <div> Amount: \$1,600.00 </div>
UHF - High Power, Side Mount, basic slot antenna, 1000 kW input, directional,, elliptically or circularly polarized	<div> Component Description: UHF - HIGH POWER SIDE MOUNT </div> <div> Amount: \$37,062.50 </div>
	<div> Component Description: UHF - HIGH POWER SIDE MOUNT </div> <div> Amount: \$44,475.00 </div>
	<div> Component Description: UHF - HIGH POWER SIDE MOUNT </div> <div> Amount: \$37,062.50 </div>

Sweep test of existing antenna	<div> Component Description: KWQC Sweep Test New Primary Antenna </div> <div> Amount: \$1,600.00 </div>
	<div> Component Description: KWQC-210-Sweep test New Primary Antenna </div> <div> Amount: \$1,920.00 </div>
	<div> Component Description: KWQC-210-Sweep test New Primary Antenna </div> <div> Amount: \$1,600.00 </div>
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	<div> Component Description: KWQC Elbow Complex New Primary Antenna </div> <div> Amount: \$3,192.00 </div>
	<div> Component Description: KWQC-210-Elbow complex New Primary Antenna </div> <div> Amount: \$3,830.40 </div>
	<div> Component Description: KWQC-210-Elbow complex New Primary Antenna </div> <div> Amount: \$3,192.00 </div>

<p>Side mount brackets for high power antennas (if not included in antenna base cost)</p>	<table> <tr> <td data-bbox="711 174 1018 208">Component Description:</td><td data-bbox="1153 174 1377 286">KWQC Side Mount Brackets New Primary Antenna</td></tr> <tr> <td data-bbox="711 297 820 331">Amount:</td><td data-bbox="1153 297 1270 331">\$4,380.00</td></tr> <tr> <td data-bbox="711 432 1018 465">Component Description:</td><td data-bbox="1153 432 1350 589">KWQC-210-Side Mount Brackets New Primary Antenna</td></tr> <tr> <td data-bbox="711 600 820 633">Amount:</td><td data-bbox="1153 600 1270 633">\$4,380.00</td></tr> <tr> <td data-bbox="711 734 1018 768">Component Description:</td><td data-bbox="1153 734 1350 891">KWQC-210-Side Mount Brackets New Primary Antenna</td></tr> <tr> <td data-bbox="711 902 820 936">Amount:</td><td data-bbox="1153 902 1270 936">\$5,256.00</td></tr> </table>	Component Description:	KWQC Side Mount Brackets New Primary Antenna	Amount:	\$4,380.00	Component Description:	KWQC-210-Side Mount Brackets New Primary Antenna	Amount:	\$4,380.00	Component Description:	KWQC-210-Side Mount Brackets New Primary Antenna	Amount:	\$5,256.00
Component Description:	KWQC Side Mount Brackets New Primary Antenna												
Amount:	\$4,380.00												
Component Description:	KWQC-210-Side Mount Brackets New Primary Antenna												
Amount:	\$4,380.00												
Component Description:	KWQC-210-Side Mount Brackets New Primary Antenna												
Amount:	\$5,256.00												
<p>Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)</p>	<table> <tr> <td data-bbox="711 1070 1018 1104">Component Description:</td><td data-bbox="1153 1070 1345 1227">KWQC Pattern Scatter Analysis New Primary Antenna</td></tr> <tr> <td data-bbox="711 1238 820 1272">Amount:</td><td data-bbox="1153 1238 1270 1272">\$1,000.00</td></tr> <tr> <td data-bbox="711 1373 1018 1406">Component Description:</td><td data-bbox="1153 1373 1350 1529">KWQC-210-Pattern Scatter Analysis New Primary Antenna</td></tr> <tr> <td data-bbox="711 1541 820 1574">Amount:</td><td data-bbox="1153 1541 1270 1574">\$1,200.00</td></tr> <tr> <td data-bbox="711 1675 1018 1709">Component Description:</td><td data-bbox="1153 1675 1350 1832">KWQC-210-Pattern Scatter Analysis New Primary Antenna</td></tr> <tr> <td data-bbox="711 1843 820 1877">Amount:</td><td data-bbox="1153 1843 1270 1877">\$1,000.00</td></tr> </table>	Component Description:	KWQC Pattern Scatter Analysis New Primary Antenna	Amount:	\$1,000.00	Component Description:	KWQC-210-Pattern Scatter Analysis New Primary Antenna	Amount:	\$1,200.00	Component Description:	KWQC-210-Pattern Scatter Analysis New Primary Antenna	Amount:	\$1,000.00
Component Description:	KWQC Pattern Scatter Analysis New Primary Antenna												
Amount:	\$1,000.00												
Component Description:	KWQC-210-Pattern Scatter Analysis New Primary Antenna												
Amount:	\$1,200.00												
Component Description:	KWQC-210-Pattern Scatter Analysis New Primary Antenna												
Amount:	\$1,000.00												
<p>V-Pol</p>	<p>Information not provided.</p>												

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$64,900.00	\$57,396.86		\$57,396.80	
Flexible Air Transmission Line - dielectric, 3"	\$64,900.00	\$57,396.86	\Estimated Cost Justification KWQC-310-New Primary Transmission Line v0	\$57,396.80	N/A
Primary Transmission Line	\$264,620.00	\$0.00		\$0.00	
Rigid Transmission Line - copper, 6 1/8"	\$264,620.00	\$0.00	see Justifying Quote KWQC-TV DTVPros quote JEHQ1286-07A	N/A	N/A
Sub-total	\$329,520.00	\$57,396.86	N/A	\$57,396.80	N/A
Total for all systems	\$3,298,859.85	\$2,367,888.54	N/A	\$1,988,206.65	N/A

Components

Actual Information Description	File Name
--------------------------------	-----------

Flexible Air Transmission Line - dielectric, 3"	Component Description: Amount:	KWQC New Interim Transmission Line \$11,095.12
	Component Description: Amount:	KWQC-380-New Interim Transmission Line \$13,314.16
	Component Description: Amount:	Dehydrator 1000TLS 115V \$5,104.69
	Component Description: Amount:	KWQC-380-New Interim Transmission Line \$15,257.66
	Component Description: Amount:	3.0" grounding kit w/60" lead, 2 hole crimp on \$1,530.05
	Component Description: Amount:	KWQC New Interim Transmission Line \$11,095.12
Rigid Transmission Line - copper, 6 1/8"	Information not provided.	

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower GTOWER	\$223,100.00	\$190,237.03		\$53,732.95	
Structural engineering tower load study for well documented tower	\$12,600.00	\$21,250.00	'Consolidated Engineers 2017-Gray-KWQC-0607-N	\$14,250.00	N/A
Tall Tower (greater than 500')	\$210,500.00	\$168,987.03	Installation of antennas and interim transmission line (includes tax)	\$39,482.95	N/A
Sub-total	\$223,100.00	\$190,237.03	N/A	\$53,732.95	N/A
Total for all systems	\$3,298,859.85	\$2,367,888.54	N/A	\$1,988,206.65	N/A

Components

Actual Information	
Description	File Name
Structural engineering tower load study for well documented tower	Component Description: Engineering Evaluation
	Amount: \$7,125.00
	Component Description: Engineering Evaluation
	Amount: \$7,125.00

Tall Tower (greater than 500')	<table><tr><td data-bbox="719 174 1027 210">Component Description:</td><td data-bbox="1161 174 1370 248">Tower Equipment and Rigging</td></tr><tr><td data-bbox="719 255 831 291">Amount:</td><td data-bbox="1161 255 1294 291">\$39,482.95</td></tr></table>	Component Description:	Tower Equipment and Rigging	Amount:	\$39,482.95
Component Description:	Tower Equipment and Rigging				
Amount:	\$39,482.95				

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$193,960.00	\$183,962.50		\$85,878.15	
Project management of the transition	\$142,200.00	\$135,000.00	N/A	\$78,141.65	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	\$0.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,212.50	Per Estimated Cost Justification KWQC-530-RF Eng new channel study v0	\$7,212.50	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$524.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Sub-total	\$193,960.00	\$183,962.50	N/A	\$85,878.15	N/A
Total for all systems	\$3,298,859.85	\$2,367,888.54	N/A	\$1,988,206.65	N/A

Components

Actual Information**Description****File Name**

Project management of the transition

Component Description:

Transition Related
Project
Management Costs

Amount:

\$3,000.00

Component Description:

Project
Management

Amount:

\$1,543.30

Component Description:

Project
Management

Amount:

\$1,551.45

Component Description:

Project
Management

Amount:

\$2,581.30

Component Description:

Project
management

Amount:

\$2,667.65

Component Description:

Project
Management

Amount:

\$28.20

Component Description:

Project
Management

Amount:

\$2,244.80

Component Description:

Project
Management

Amount:

\$5,577.40

Component Description:	Project Management
Amount:	\$3,377.30

Component Description:	Project Management
Amount:	\$2,195.70

Component Description:	Project Management
Amount:	\$1,642.75

Component Description:	Project Management
Amount:	\$3,111.30

Component Description:	Project Management
Amount:	\$4,943.25

Component Description:	Project Management
Amount:	\$4,499.20

Component Description:	Project Management
Amount:	\$1,518.10

Component Description:	Project management
Amount:	\$2,876.90

Component Description:	Project Management
Amount:	\$2,066.10

Component Description:	Project Management
Amount:	\$2,009.35

Component Description:	Project Management
Amount:	\$1,928.85

Component Description:	Project Management
Amount:	\$802.25

Component Description:	Project Management
Amount:	\$5,389.60

Component Description:	Project Management
Amount:	\$3,558.45

Component Description:	Project Management
Amount:	\$3,377.30

Component Description:	Project Management
Amount:	\$3,980.65

Component Description:	Project Management
Amount:	\$1,831.85

Component Description:	Project management
Amount:	\$1,366.05

	Component Description:	Project Management
	Amount:	\$2,364.40
	Component Description:	Project Management
	Amount:	\$1,816.25
	Component Description:	Project Management
	Amount:	\$2,033.70
	Component Description:	Project Management
	Amount:	\$2,258.25
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.	

Perform engineering study for new channel assignment and antenna development	Component Description: Amount:	Antenna configuration and develop final ERP and parameters for initial CP application \$3,512.50
	Component Description: Amount:	RF Consulting fee \$562.50
	Component Description: Amount:	KWQC-530-RF Eng new channel study- \$650.00 \$650.00
	Component Description: Amount:	REview prospective reconfiguration and reposition of FM station antenna \$437.50
	Component Description: Amount:	Perform engineering study for new channel assignment \$1,850.00
	Component Description: Amount:	Repack Ch-17 remarks regarding antenna proposals \$200.00
Prepare and or review reimbursement form	Information not provided.	
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
Prepare request for Special Temporary Authorization	<p>Component Description: Interim operation on pre-auction Ch-36</p> <p>Amount: \$1,025.00</p>
RF Exposure Measurements	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	<p>Component Description: Research loss area consideration for CP application</p> <p>Amount: \$327.50</p> <p>Component Description: File 2100 CP application</p> <p>Amount: \$196.50</p>
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$125,773.95	\$113,098.95		\$79,047.95	
MVPD Notification of Channel Change	<i>\$1,200.00</i>	\$1,200.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$5,000.00</i>	\$5,000.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$16,050.00</i>	\$16,050.00	N/A	\$14,445.00	N/A
Non-zoning permits	<i>\$7,541.00</i>	\$7,541.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	\$0.00	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	\$0.00	N/A
DTV Medical Facility Notification	\$11,550.00	\$2,860.00	N/A	\$2,860.00	N/A

AM Pattern Disturbance -- Remedy	\$21,050.00	\$17,120.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	\$11,935.00	\$11,935.00	***System Notice: Estimate adjusted and locked because line has been superseded. ***	\$11,935.00	N/A
Reimbursable Sales Taxes	\$49,807.95	\$49,807.95	***System Notice: Estimate adjusted and locked because line has been superseded. ***	\$49,807.95	N/A
Sub-total	\$125,773.95	\$113,098.95	N/A	\$79,047.95	N/A
Total for all systems	\$3,298,859.85	\$2,367,888.54	N/A	\$1,988,206.65	N/A

Components

Actual Information	
Description	File Name
MVPD Notification of Channel Change	Information not provided.
Develop and air announcement of upcoming channel change	Information not provided.

Disposal Costs (for equipment and other waste, net of any salvage value)	Component Description:		KWQC-610-
	Amount:		Disposal Costs
			\$5,617.50
	Component Description:		KWQC-610-
	Amount:		Disposal Costs
			\$8,827.50
Non-zoning permits	Information not provided.		
FCC Filing Fees - Special Temporary Authorization request	Information not provided.		
FCC Filing Fees - Form 2100 license to cover application	Information not provided.		
DTV Medical Facility Notification	Component Description:		Project
	Amount:		Management
			\$2,860.00
AM Pattern Disturbance -- Remedy	Information not provided.		
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.		
Equipment Delivery and Handling Charges	Component Description:		KWQC-610-
	Amount:		Equipment
			Delivery
			\$11,935.00
Reimbursable Sales Taxes	Component Description:		KWQC-610-
	Amount:		Reimbursable
			Taxes
			\$49,807.95

Cost Information	Grand Total			
		Predetermined Cost Estimate	Estimated Cost	Actual Cost
	Total for all systems	\$3,298,859.85	\$2,367,888.54	\$1,988,206.65

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Robert
Folliard , III**
.
*Assistant
Secretary*

11/15/2019

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Robert Folliard , III . <i>Assistant Secretary</i></p> <p>11/15/2019</p>

Attachments