



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **4685** | Service: **DTV** | Call **WTAP-TV** | Channel: **35 (UHF)** |
ID: | Sign:
File **0000028742**
Number:
FRN: **0018223693** | Date **03/16**
Submitted: **/2020**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
GRAY TELEVISION LICENSEE, LLC	WTAP-TV ONE TELEVISION PLAZA PARKERSBURG, WV 26101 United States	+1 (304) 485-4588	robert. folliard@gray. tv	Limited Liability Company

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Samuel Hariton <i>Widely</i>	Samuel Hariton 4031 University Dr Suite 100 Fairfax, VA 22030 United States	+1 (339) 222-8107	sam.hariton@widelity.com

**Broadcaster
Information
and
Transition
Plan**

Question		Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.		Yes
Briefly describe transition plan		The facility will be replacing the existing main transmitter, antenna, and transmission line and building an interim tower for the new interim transmitter, antenna, and transmission line.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	CD3100P1
	Year	2001
	Type	Inductive Output Tube
	IOT Power Type	Single
	Power Capacity	30 kW

Primary
Transmitter

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-50
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	31.7 kW
	Justification for New Transmitter	Transmitter cannot be retuned.

Primary
Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes
	Power	150 kVA
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes

	Description	The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Remote Control System	Remote control system for new transmitter.
Generator Relocation	Relocation of existing generator system to facilitate reconfiguration of transmitter building.

Transmitter building work	Necessary building work for new mask filter.
----------------------------------	--

**Interim
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Interim
	Description of Use	N/A
	Change Type	Purchase
	Manufacturer	
	Model	ULXTE-60
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	31.7 kW
	Justification for New Transmitter	Interim transmitter needed to continue broadcasting through transition period.

**Interim
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes

	Description	The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A
Inside RF System	Is an additional interior RF system required to support this interim transmitter?	No

**Interim
Transmitter**

Other Transmitter Cost Not Listed

Name	Description
Remote Control System	Remote control system for interim transmitter

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	315.0 kW

Manufacturer	
Model	ATW20H3- ESO-49 TRASAR
Year	2011

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	242.0 kW
	Manufacturer	

Model	TFU-18JSC /VP-R-04
Year	2020
Justification for New Antenna	Existing antenna cannot be retuned.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	Yes
	Type	New
	Number of channels supported	4
	Frequencies of channels supported	Upper and lower frequency
	Frequency	506.0 MHz - 602.0 MHz
	Do you need a combiner output splitter /switcher for dual feed lines?	No
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No

Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes
-------------------	--	-----

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Broadband Panel
	Number of Stations Supported	1
	Number of Panels/Bays	16
	Lower Limit	596.00 MHz
	Upper Limit	686.00 MHz
	Design power capacity in use	100.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	330.0 kW
	Manufacturer	
	Model	SBB- 16C170
	Year	2017

	Justification for New Antenna	So that the station may operate on either channel during the transition.
--	-------------------------------	--

**Interim
Antenna**

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	B
	Feed Line Size	4 1/16 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Interim
Antenna**

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary
Transmission Line

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 3/4 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	528 feet per run

Primary **New Transmission Line**
Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	620 feet per run
	Justification for New Transmission Line	Segment lengths do not match up with the new channel.

Primary **Other Transmission Line Expenses Not Listed**
Transmission Line

Information not provided.

Interim **New Transmission Line**
Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Rigid
	Diameter	4 1/16 inches
	Segment Length	Broadband
	Other Segment Length	
	Number of parallel runs	1
	Length	300 feet per run
	Justification for New Transmission Line	Interim transmission line needed so that the station may continue broadcasting during the transition period.

Interim **Other Transmission Line Expenses Not Listed**
Transmission Line

Information not provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	No
	Others Types of Users	Yes
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Yes
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1239800
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	39° 20' 59.8" N-
	Longitude (NAD83)	081° 33' 55.4" W-
	Overall Structure Height	462.92 feet
	Support Structure Height	459.97 feet
	Ground Elevation Above Mean Sea Level (AMSL)	970.13 feet

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	Gray Television Group, Inc.
Date Constructed	11/21/2003

Other Types of Users

Users
Wood EMG
Wood Co Sherrif
Warren Vol Fire
WOVA-LD 125125
WIYE-LD 130392
WA CO Sheriff
T-Mobile
Ohio Marc
Coast Guard

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Serious Reinforcements needed

**Primary
Tower**

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Name	Description
Level II corrosion	Level II corrosion testing
Move Equipment	Remove and install existing main and aux equipment
Replace Main Antenna	Remove existing main antenna and install new main antenna.
Anode Grounding System	Anode grounding system based upon corrosion testing

**Interim
Tower****Tower Construction Costs**

Section	Question	Response
Construct New Tower	Use	Interim
	Description of Use	N/A
	Height	240.00 feet
	Justification for New Tower	Existing tower cannot take the weight of any more equipment.

**Interim
Tower****Tower Rigging Costs**

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Interim
Tower****Other Tower Expenses Not Listed**

Name	Description
Ice Bridge	Additional ice bridge for heat exchangers. 15'x20'
Interim Antenna Installation	Installation of interim antenna and associated transmission line

**Outside
Professional Services Costs**

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	900
	Explanation	Strategic Support and antenna RF consultant for selection of feed line antennas.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes

	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	NEPA Section 106 environmental review	Yes
	Environmental Assessment	Yes
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Name	Description
Attorney Fees - Other Matters	Legal Services

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Name	Description
Fencing	Erect fence extension around relocated generator

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmitter ULXTE-60	\$2,742,337.67	\$1,959,683.30		\$1,055,832.93	
Other Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.	<i>\$8,243.11</i>	\$8,243.11	Please see Estimated Cost Justification WTAP-180-Electrical Service Interim Transmitter v0	\$8,243.11	N/A
Remote Control System	<i>\$9,006.86</i>	\$9,006.86	N/A	\$0.00	N/A
UHF - Liquid Cooled Solid State Transmitter 31.7 kW	<i>\$1,215,287.70</i>	\$1,215,287.70	GatesAir Quote Q-80474	\$320,444.19	N/A
Transformer 3 phase/480v - 300 KVA	\$36,800.00	\$3,166.60	Remainder of the transformer plus tax supported by GatesAir Quote Q-77381	\$3,166.60	N/A

UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$723,979.03	***System Notice: Estimate adjusted and locked because line has been superseded. ***	\$723,979.03	N/A
Primary Transmitter ULXTE-50	\$1,229,874.81	\$1,212,367.13		\$1,027,730.75	
Generator Relocation	\$21,843.29	\$21,843.29	Please see Estimated Cost Justification WTAP-110- Genset relocation New 1st Primary Transmitter v0	\$11,118.03	N/A
Remote Control System	\$9,046.86	\$9,046.86	N/A	\$0.00	N/A
Transmitter building work	\$15,900.00	\$15,900.00	N/A	\$3,748.61	N/A
UHF - Liquid Cooled Solid State Transmitter 31.7 kW	\$870,034.66	\$870,034.66	GA-0002297r2	\$854,205.06	N/A

Other Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.	\$287,500.00	\$287,500.00	N/A	\$150,618.73	N/A
Transformer 3 phase/480v - 150 KVA	\$25,550.00	\$8,042.32	per GatesAir Quote Q-77380 (includes estimated tax)	\$8,040.32	N/A
Sub-total	\$3,972,212.48	\$3,172,050.43	N/A	\$2,083,563.68	N/A
Total for all systems	\$7,038,699.56	\$5,965,496.26	N/A	\$2,932,391.41	N/A

Components

Actual Information	
Description	File Name
Other Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.	<p>Component Description: WTAP-180-Electrical Service Interim Transmitter</p> <p>Amount: \$8,243.11</p>
Remote Control System	Information not provided.

UHF - Liquid Cooled Solid
State Transmitter 31.7 kW

Component Description: ANVIL
AS026ODN 15
/80D
Amount: \$43.13

Component Description: A. Transmitter
Amount: \$317,609.25

Component Description: CELLO BP7-24 11
/2 PRESS 90
ELBOW
Amount: \$106.76

Component Description: WTAP-180-
Interim Transmitter
Amount: \$200.55

Component Description: WTAP-180-
Interim Transmitter
Amount: \$1,103.06

Component Description: Labor provided to
relocate the
downspout
Amount: \$958.00

Component Description: WTAP-180-
Interim Transmitter
Amount: \$267.44

Component Description: 5 Gal/Distilled
Amount: \$156.00

Transformer 3 phase/480v - 300 KVA	Component Description: WTAP-180-Transformer - Interim Transmitter Amount: \$3,166.60
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	Component Description: ULXTE-60 Transmitter Amount: \$723,979.03
Generator Relocation	Component Description: Rigging and Relocating Emergency Generator Amount: \$4,186.49 Component Description: Stranded Aluminium Wire Amount: \$6,864.87 Component Description: Repack Engineering Amount: \$66.67
Remote Control System	Information not provided.
Transmitter building work	Component Description: Labor and Materials Amount: \$378.61 Component Description: Labor and materials Amount: \$3,370.00

UHF - Liquid Cooled Solid
State Transmitter 31.7 kW

Component Description:	ULXTE-50 Transmitter
Amount:	\$606,056.59
Component Description:	WTAP-110-New 1st Primary Transmitter
Amount:	\$300.83
Component Description:	A. Transmitter
Amount:	\$245,249.03
Component Description:	Rigging and Off Loading
Amount:	\$902.50
Component Description:	CER LH11210 copper
Amount:	\$768.24
Component Description:	XPR 10075080
Amount:	\$396.37
Component Description:	Kit, Transfer Pump 115V
Amount:	\$267.43
Component Description:	XPR 10077699 800 press
Amount:	\$183.26
Component Description:	LEE BN34C 2200N24-000
Amount:	\$80.81

Other Electrical Service: The

new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.

Component Description:	Eaton Cutler Hammer 225 Amp 3 120/208 42
Amount:	\$4,764.36
Component Description:	Panel Lot Price
Amount:	\$10,822.70
Component Description:	4" PVC Conduit
Amount:	\$17,956.63
Component Description:	TRANSFER SWITCH A59
Amount:	\$13,049.11
Component Description:	1 1" PVC Male Adapter
Amount:	\$5,222.20
Component Description:	CH 600 Volt 800 Amp Service Entrance Rated Fused
Amount:	\$37,791.44
Component Description:	WTAP-110- Electrical service New 1st Primary Transmitter
Amount:	\$300.83
Component Description:	2" EMT Conduit
Amount:	\$18,974.65
Component Description:	Breaker
Amount:	\$16,576.72

	Component Description:	.5 EMT Conduit
	Amount:	\$16,052.05
	Component Description:	Provide 277/490V SVC to Customer
	Amount:	\$9,108.04
Transformer 3 phase/480v - 150 KVA	Component Description:	WTAP-110- Transformer New 1st Primary Transmitter
	Amount:	\$8,040.32

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna SBB-16C170	\$267,830.00	\$154,983.53		\$58,789.52	
Elbow complex, broadband, at antenna input, per 4 1/16. feedline (if needed)	\$10,950.00	\$10,588.00	Includes state and local taxes	\$0.00	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	\$0.00	N/A
Sweep test of existing antenna	\$6,730.00	\$8,653.13	see Estimated Cost Justification WTAP-280-Sweep test Interim Antenna v0	\$5,773.13	N/A

UHF - Lower Power Side Mount, One station antenna -- 200-500 kW, elliptically or circularly polarized	\$227,000.00	\$113,742.40	See attached Quote	\$53,016.39	N/A
Primary Antenna TFU-18JSC /VP-R-04	\$353,380.00	\$291,257.09		\$153,350.40	
New combiner, cost per channel (without antenna)	\$84,200.00	\$67,049.09	N/A	\$0.00	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$17,520.00	N/A	\$14,016.00	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$12,768.00	JEHQ1288- 03	\$10,214.40	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$5,120.00	N/A

UHF - Lower Power Side Mount, One station antenna -- 200-500 kW, elliptically or circularly polarized	\$227,000.00	\$187,520.00	See attached Quote	\$124,000.00	N/A
Sub-total	\$621,210.00	\$446,240.62	N/A	\$212,139.92	N/A
Total for all systems	\$7,038,699.56	\$5,965,496.26	N/A	\$2,932,391.41	N/A

Components

Actual Information	
Description	File Name
Elbow complex, broadband, at antenna input, per 4 1/16. feedline (if needed)	Information not provided.
Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.

Sweep test of existing antenna	<div> <div> Component Description: Amount: </div> <div> WTAP-280-Sweep test Interim Antenna \$2,253.13 </div> </div> <div> <div> Component Description: Amount: </div> <div> Sweep \$1,600.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> Repack Sweep \$1,920.00 </div> </div>
UHF - Lower Power Side Mount, One station antenna -- 200-500 kW, elliptically or circularly polarized	<div> <div> Component Description: Amount: </div> <div> Rigging and offloading of RFS Interim antenna \$200.55 </div> </div> <div> <div> Component Description: Amount: </div> <div> UHF - Broadband Panel, Side Mount Aux /Interim, Sweep - Repack, incl. Field Engineer \$28,808.64 </div> </div> <div> <div> Component Description: Amount: </div> <div> UHF - Broadband panel, side mount Aux/Interim SBB-16C170 16 Bay Broadband UHF Side Mount Antenna \$24,007.20 </div> </div>
New combiner, cost per channel (without antenna)	Information not provided.

Side mount brackets for high power antennas (if not included in antenna base cost)	<div> Component Description: WTAP-210-Side mount brackets New Primary Antenna </div> <div> Amount: \$4,380.00 </div>
	<div> Component Description: Side mount brackets New Primary Antenna </div> <div> Amount: \$5,256.00 </div>
	<div> Component Description: WTAP-210-Side mount brackets New Primary Antenna </div> <div> Amount: \$4,380.00 </div>
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	<div> Component Description: WTAP-210-Elbow complex New Primary Antenna </div> <div> Amount: \$3,192.00 </div>
	<div> Component Description: WTAP-210-Elbow complex New Primary Antenna </div> <div> Amount: \$3,192.00 </div>
	<div> Component Description: WTAP-210-Elbow complex New Primary Antenna </div> <div> Amount: \$3,830.40 </div>

Sweep test of existing antenna	<div> <div> Component Description: Amount: </div> <div> WTAP-210-Sweep test New Primary Antenna \$1,600.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> WTAP-210-Sweep test New Primary Antenna \$1,600.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> Sweep test New Primary Antenna \$1,920.00 </div> </div>
UHF - Lower Power Side Mount, One station antenna -- 200-500 kW, elliptically or circularly polarized	<div> <div> Component Description: Amount: </div> <div> UHF - High Power Side Mount TV Ant TFU 18JSC/VP-R-04 WTAP \$38,750.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> UHF - HIGH POWER SIDE MOUNT \$38,750.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> New Primary Antenna \$46,500.00 </div> </div>

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$48,900.00	\$105,568.71		\$56,171.15	
Rigid Transmission Line - copper, 4 1/16" broadband	\$48,900.00	\$105,568.71	Please see Estimated Cost Justification WTAP-380-Interim Transmission Line v0	\$56,171.15	N/A
Primary Transmission Line	\$125,240.00	\$144,625.25		\$126,747.19	
Rigid Transmission Line - copper, 6 1/8"	\$125,240.00	\$144,625.25	see Estimated Cost Justification WTAP-310-New Primary Transmission Line v0	\$126,747.19	N/A
Sub-total	\$174,140.00	\$250,193.96	N/A	\$182,918.34	N/A
Total for all systems	\$7,038,699.56	\$5,965,496.26	N/A	\$2,932,391.41	N/A

Components

Actual Information

Description	File Name
-------------	-----------

Rigid Transmission Line -
copper, 4 1/16" broadband

Component Description: WTAP-380-Interim
Transmission Line
Amount: \$4,552.38

Component Description: R45609 4" CONN
4-50
Amount: \$11,180.85

Component Description: Project Repacking
supplies
Amount: \$80.55

Component Description: fabricate tower
cleats
Amount: \$952.64

Component Description: Project Repacking
supplies
Amount: \$422.44

Component Description: 0018596501 6-50
to 4-50 Reducer -
Use at antenna
input
Amount: \$33,354.17

Component Description: RF Tech Field
Work
Amount: \$5,628.12

Rigid Transmission Line -
copper, 6 1/8"

Component Description: WTAP-310-New
Primary
Transmission Line
Amount: \$3,344.24

Component Description: WTAP-310-New
Primary
Transmission Line
Amount: \$23,412.99

Component Description: WTAP-310-New
Primary
Transmission Line
Amount: \$200.55

Component Description: Rigid
Transmission Line
- Copper, Elbow,
Dehydrator, etc.
Amount: \$30,175.50

Component Description: 0018596501 6-50
TO 4-50 Reducer
Amount: \$18,105.30

Component Description: New Primary
Transmission Line
Amount: \$28,095.62

Component Description: WTAP-310-New
Primary
Transmission Line
Amount: \$23,412.99

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$1,438,211.14	\$1,265,461.10		\$265,605.86	
Anode Grounding System	<i>\$15,000.00</i>	\$15,000.00	See vendor invoice	\$14,388.00	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$36,720.55	Per Estimated Cost Justification WTAP-410-Structural Analysis Existing Primary Tower v1, Gates Air Quote Q-76839 Includes state and local taxes; see invoice Hodge Structural Engineers 17G000508.1	\$34,220.55	N/A
Serious tower reinforcement /modifications	\$1,052,000.00	\$804,375.00	Includes state and local taxes	\$10,911.67	N/A

Short Tower (less than 500')	\$84,200.00	\$134,954.41	E-17440-5 Includes steel member replacement at top of tower	\$46,800.00	N/A
Replace Main Antenna	\$134,813.00	\$134,813.00	N/A	\$19,687.50	N/A
Move Equipment	\$133,198.14	\$133,198.14	see Estimated Cost Justification WTAP-410- Move equipment Existing Primary Tower v0	\$133,198.14	N/A
Level II corrosion	\$6,400.00	\$6,400.00	N/A	\$6,400.00	N/A
Interim Tower	\$536,776.25	\$532,576.25		\$15,314.31	
Short Tower (less than 500')	\$84,200.00	\$80,000.00	N/A	\$0.00	N/A
Interim Antenna Installation	\$80,000.00	\$80,000.00	N/A	\$0.00	N/A
Ice Bridge	\$21,000.00	\$21,000.00	N/A	\$7,982.31	N/A
New tower	\$351,576.25	\$351,576.25	Includes the foundation, as well as state and local taxes and shipping.	\$7,332.00	N/A
Sub-total	\$1,974,987.39	\$1,798,037.35	N/A	\$280,920.17	N/A
Total for all systems	\$7,038,699.56	\$5,965,496.26	N/A	\$2,932,391.41	N/A

Components

Actual Information	File Name	
Description		
Anode Grounding System	Component Description:	COPPER STRAP
	Amount:	\$1,150.00
	Component Description:	Anode Grounding Systems
	Amount:	\$3,183.00
	Component Description:	Supply labor and equipment to install customer supplied Anode Grounding Systems (3) guy anchor system (6 anodes total) for the (3) WTAP-TV guy anchors with all materials supplied by WTAP-TV
	Amount:	\$7,250.00
	Component Description:	Grounding System
	Amount:	\$2,805.00
Structural engineering tower load study for well documented tower	Component Description:	Site Survey
	Amount:	\$8,115.00
	Component Description:	WTAP-410- Structural analysis Existing Primary Tower
	Amount:	\$337.50

Component Description:	Engineering Evaluation
Amount:	\$3,500.00

Component Description:	Structural Engineering Services
Amount:	\$6,500.00

Component Description:	Structural Engineering Services - Engineering Evaluation
Amount:	\$6,500.00

Component Description:	SITE SURVEY
Amount:	\$568.05

Component Description:	Engineering Evaluation
Amount:	\$9,000.00

Component Description:	Engineering evaluation of the 460' guyed tower.
Amount:	\$2,000.00

Component Description:	Engineering Evaluation
Amount:	\$2,000.00

Component Description:	Re-analysis Structural engineering of 460 tower
Amount:	\$1,200.00

	Component Description: Amount:	Engineering Evaluation \$3,500.00
Serious tower reinforcement/modifications	Component Description: Amount:	Engineering Evaluation \$2,375.00
	Component Description: Amount:	Freight / Goods clearning at US Border \$1,680.00
	Component Description: Amount:	New Diagnosis \$6,255.00
	Component Description: Amount:	WTAP-410- Reinforcements Existing Primary Tower \$601.67
Short Tower (less than 500')	Component Description: Amount:	Tower Equipment and Rigging \$46,800.00
Replace Main Antenna	Component Description: Amount:	Incurred weather days during the installation of the main WTAP repack antenna \$19,687.50

Move Equipment	Component Description: Tower Equipment and Rigging Amount: \$32,553.75
	Component Description: Tower Equipment and Rigging Amount: \$97,661.25
	Component Description: TL 943 Telehandler Rental Amount: \$2,983.14
Level II corrosion	Component Description: Level II corrosion risk analysis Amount: \$6,400.00
Short Tower (less than 500')	Information not provided.
Interim Antenna Installation	Information not provided.

Ice Bridge	Component Description: Amount:	Labor and material, as per quotation \$1,403.90
	Component Description: Amount:	Labor and material, as per quotation \$3,876.01
	Component Description: Amount:	Project Repacking supplies \$1,992.41
	Component Description: Amount:	Atlas Steel & Supply \$241.45
	Component Description: Amount:	Jabo Supply Parkersburg \$468.54
New tower	Component Description: Amount:	For professional services rendered through October 31, 2018 \$852.00
	Component Description: Amount:	Total professional services \$615.00
	Component Description: Amount:	Geotechnical services for New Interim tower proposed site \$5,865.00

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$199,976.00	\$212,042.21		\$143,114.35	
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$250.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	\$0.00	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	\$0.00	N/A
Project management of the transition	\$142,200.00	\$135,000.00	N/A	\$106,079.29	N/A
Attorney Fees - Other Matters	<i>\$296.00</i>	\$296.00	Per WTAP-TV Justification New Category Attorney Other Matters	\$296.00	N/A

FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	\$1,337.50	N/A
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	\$10,520.00	\$12,041.13	Environmentex Consulting Proposal	\$5,067.00	N/A
NEPA Section 106 environmental review, if needed	\$6,310.00	\$12,458.13	Waterman Douglass & Associates invoice 20180051 A WTAP; Justifying invoice Environmentex 18303	\$7,391.11	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$7,360.00	\$7,000.00	N/A	\$125.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$196.50	N/A
Prepare request for Special Temporary Authorization	\$4,100.00	\$3,000.00	N/A	\$875.00	N/A

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$21,496.95	Per Estimated Cost Justification WTAP-530-RF Eng Study v1	\$21,496.95	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Sub-total	\$199,976.00	\$212,042.21	N/A	\$143,114.35	N/A
Total for all systems	\$7,038,699.56	\$5,965,496.26	N/A	\$2,932,391.41	N/A

Components

Actual Information	
Description	File Name
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	<p>Component Description: Regarding buildout of repack Ch-35 main facility</p> <p>Amount: \$250.00</p>

Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
ASR modification (prepare FCC Form 854)	Information not provided.	
Project management of the transition	Component Description: Amount:	Project Management \$1,936.65
	Component Description: Amount:	Project Management \$2,472.60
	Component Description: Amount:	Project Management \$1,890.75
	Component Description: Amount:	Project Management \$2,457.40
	Component Description: Amount:	Project Management \$6,948.40
	Component Description: Amount:	Project Management \$2,776.95
	Component Description: Amount:	Project Management \$5,015.75
	Component Description: Amount:	Cost Reconciliation \$2,775.45

Component Description:	Project Management
Amount:	\$3,142.20

Component Description:	Project Management
Amount:	\$3,288.80

Component Description:	Project Management
Amount:	\$4,781.05

Component Description:	Project Management
Amount:	\$4,734.40

Component Description:	Reference WTAP- 510-Project Management THTV LLC. 62
Amount:	\$564.67

Component Description:	Repack Engineering
Amount:	\$133.47

Component Description:	Project Management
Amount:	\$7,983.25

Component Description:	Project management
Amount:	\$2,750.15

Component Description:	Project Management
Amount:	\$3,605.65

Component Description:	Project Management
Amount:	\$3,558.80

Component Description:	Project Management
Amount:	\$2,521.95

Component Description:	Project Management
Amount:	\$1,728.10

Component Description:	Project Management
Amount:	\$1,992.65

Component Description:	Project Management
Amount:	\$802.25

Component Description:	Project Management
Amount:	\$3,588.75

Component Description:	Project Management
Amount:	\$4,369.80

Component Description:	Project Management
Amount:	\$1,706.25

Component Description:	Project Management
Amount:	\$28.20

Component Description:	Project Management
Amount:	\$2,116.85

Component Description:	Project managment
Amount:	\$1,328.55

Component Description:	Project Management
Amount:	\$1,363.95

Component Description:	Project Management
Amount:	\$1,845.25

Component Description:	Project Management
Amount:	\$2,775.85

Component Description:	Project Management
Amount:	\$755.80

Component Description:	Project Management
Amount:	\$2,721.85

Component Description:	Project Management
Amount:	\$4,280.65

Component Description:	Project Management
Amount:	\$462.00

	Component Description:	Project Management
	Amount:	\$4,037.30
	Component Description:	Transition Related Project Management Costs
	Amount:	\$3,300.00
	Component Description:	Project management
	Amount:	\$3,536.90
Attorney Fees - Other Matters	Component Description:	Professional Services Rendered Through September 30, 2019
	Amount:	\$296.00

<p>FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase</p>	<table> <tr> <td data-bbox="710 174 1018 208">Component Description:</td><td data-bbox="1153 174 1361 483">Regarding interim operation on repack Ch-35, determine site location and elevation data for new (interim antenna) tower.</td></tr> <tr> <td data-bbox="710 499 820 533">Amount:</td><td data-bbox="1153 499 1249 533">\$687.50</td></tr> <tr> <td data-bbox="710 633 1018 667">Component Description:</td><td data-bbox="1153 633 1361 1059">Regarding interim operation on repack Ch-35, various discussions regarding removal of tower lighting requirement, prepare and submit FAA form 74460-1</td></tr> <tr> <td data-bbox="710 1075 820 1108">Amount:</td><td data-bbox="1153 1075 1249 1108">\$650.00</td></tr> </table>	Component Description:	Regarding interim operation on repack Ch-35, determine site location and elevation data for new (interim antenna) tower.	Amount:	\$687.50	Component Description:	Regarding interim operation on repack Ch-35, various discussions regarding removal of tower lighting requirement, prepare and submit FAA form 74460-1	Amount:	\$650.00
Component Description:	Regarding interim operation on repack Ch-35, determine site location and elevation data for new (interim antenna) tower.								
Amount:	\$687.50								
Component Description:	Regarding interim operation on repack Ch-35, various discussions regarding removal of tower lighting requirement, prepare and submit FAA form 74460-1								
Amount:	\$650.00								
<p>Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet</p>	<table> <tr> <td data-bbox="710 1249 1018 1283">Component Description:</td><td data-bbox="1153 1249 1361 1559">NEPA Screen /Section 106 Review WTAP 12266 Veto Road, Constitution, Washington County, Ohio 45750.</td></tr> <tr> <td data-bbox="710 1574 820 1608">Amount:</td><td data-bbox="1153 1574 1273 1608">\$5,067.00</td></tr> </table>	Component Description:	NEPA Screen /Section 106 Review WTAP 12266 Veto Road, Constitution, Washington County, Ohio 45750.	Amount:	\$5,067.00				
Component Description:	NEPA Screen /Section 106 Review WTAP 12266 Veto Road, Constitution, Washington County, Ohio 45750.								
Amount:	\$5,067.00								
<p>NEPA Section 106 environmental review, if needed</p>	<table> <tr> <td data-bbox="710 1742 1018 1776">Component Description:</td><td data-bbox="1153 1742 1353 1850">20180051 WTAP Tower NEPA Study</td></tr> <tr> <td data-bbox="710 1865 820 1899">Amount:</td><td data-bbox="1153 1865 1273 1899">\$7,391.11</td></tr> </table>	Component Description:	20180051 WTAP Tower NEPA Study	Amount:	\$7,391.11				
Component Description:	20180051 WTAP Tower NEPA Study								
Amount:	\$7,391.11								

Attorney Fees - Prepare and File request for Special Temporary Authorization	Component Description: Amount:	Review proposed main antenna and broadband interim antenna specification from 2 manufacturers. \$125.00
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	Complete and file initial repack construction permit application for WTAP \$196.50
Prepare request for Special Temporary Authorization	Component Description: Amount:	Consulting Engineer \$875.00
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Perform engineering study for new channel assignment and antenna development	Component Description: Amount:	Perform engineering study for new channel assignment \$2,712.50
	Component Description: Amount:	WTAP-530-RF Eng Study \$2,904.16
	Component Description: Amount:	Travel \$5,126.13

Component Description:	Develop final configuration for main antenna and determine ERP based on intended transmitter for repack
Amount:	\$1,450.00

Component Description:	WTAP-530-RF Eng Study
Amount:	\$3,079.16

Component Description:	Repack Engineering Interim antenna analysis - Robert E Thurber
Amount:	\$1,875.00

Component Description:	Regarding repack Ch-35, review antenna proposals from two vendors
Amount:	\$187.50

Component Description:	RF Consulting
Amount:	\$125.00

Component Description:	Antenna and Transmission Line Mapping
Amount:	\$3,600.00

Component Description:	Perform engineering study for new channel assignment
Amount:	\$437.50

Address transition timing and coordination issues w/ other stations and wireless	Information not provided.
Prepare and or review reimbursement form	Information not provided.

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$96,173.69	\$86,931.69		\$29,734.95	
Fencing	<i>\$9,691.00</i>	\$9,691.00	N/A	N/A	N/A
MVPD Notification of Channel Change	<i>\$2,000.00</i>	\$2,000.00	Per Estimated Cost Justification WTAP-610-MVPD Notifications v0	\$2,000.00	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$30,000.00</i>	\$30,000.00	N/A	\$15,842.26	N/A
Non-zoning permits	<i>\$16,000.00</i>	\$16,000.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$2,353.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A

FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$200.00	see Estimated Cost Justification WTAP-610-STA FCC Filing Fees v0	\$200.00	N/A
Equipment Delivery and Handling Charges	\$9,520.59	\$9,520.59	see Estimated Cost Justification WTAP-610-Equipment Delivery v2	\$9,520.59	N/A
Develop and air announcement of upcoming channel change	\$13,600.00	\$13,600.00	N/A	N/A	N/A
Equipment Storage	\$2,172.10	\$2,172.10	Please see Estimated Cost Justification WTAP-610-Equipment Storage Fees v2	\$2,172.10	N/A
Sub-total	\$96,173.69	\$86,931.69	N/A	\$29,734.95	N/A
Total for all systems	\$7,038,699.56	\$5,965,496.26	N/A	\$2,932,391.41	N/A

Components

Actual Information	
Description	File Name
Fencing	Information not provided.
MVPD Notification of Channel Change	Component Description: Legal Services Amount: \$2,000.00

Disposal Costs (for
equipment and other
waste, net of any salvage
value)

Component Description:	All costs and markups to perform the work as describe including labor, material, supervision, etc.
Amount:	\$4,540.00

Component Description:	"30YRD DUMPSTER TRANSMITTER SITE 1 REPACKING"
Amount:	\$1,370.88

Component Description:	30 YARD DUMPSTER
Amount:	\$1,031.93

Component Description:	30YRD DUMPSTER
Amount:	\$879.69

Component Description:	All cost and markups to perform the work as described including labor, material, supervision, etc.
Amount:	\$3,288.00

Component Description:	30YRD DUMPSTER
Amount:	\$1,349.09

Component Description:	Landfill Per Ion
Amount:	\$381.19

	<div> <div> Component Description: Amount: </div> <div> CHANGE OUT CAN 9/5 19 \$1,196.85 </div> </div> <div> <div> Component Description: Amount: </div> <div> 30 YARD DUMPSTER \$666.76 </div> </div> <div> <div> Component Description: Amount: </div> <div> 30 yrd dumpster \$1,137.87 </div> </div>
Non-zoning permits	Information not provided.
DTV Medical Facility Notification	Information not provided.
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	<div> <div> Component Description: Amount: </div> <div> WTAP-610-STA FCC Filing Fees \$200.00 </div> </div>

Equipment Delivery and Handling Charges	<div> Component Description: Project Repacking supplies Amount: \$696.37 </div>
	<div> Component Description: 8' X 40' container Unit Amount: \$267.50 </div>
	<div> Component Description: WTAP-610- Equipment Delivery Amount: \$1,988.76 </div>
	<div> Component Description: TL 943 Telehandler Rental Amount: \$2,983.14 </div>
	<div> Component Description: WTAP-610- Equipment Delivery Amount: \$3,584.82 </div>
Develop and air announcement of upcoming channel change	Information not provided.

Equipment Storage

Component Description: 8 x 40 - 45
container Unit
453466 6/27/19-7
/27/19
Amount: \$1,102.10

Component Description: 8' x 40'- 45'
container Unit
Amount: \$267.50

Component Description: 8' x 40' - 45'
container Unit
Amount: \$267.50

Component Description: container Unit
Amount: \$267.50

Component Description: container Unit
Amount: \$267.50

Cost Information	Grand Total		
		Predetermined Cost Estimate	Estimated Cost
			Actual Cost
	Total for all systems	\$7,038,699.56	\$5,965,496.26
			\$2,932,391.41

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Robert Folliard , III . <i>Assistant Secretary</i></p> <p>03/16/2020</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Robert Folliard , III . <i>Assistant Secretary</i></p> <p>03/16/2020</p>

Attachments