



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **49236** | Service: **DCA** | Call **WDNN-CD** | Channel: **20 (UHF)** |
ID:
File **0000028692**
Number:
FRN: **0027847094** | Date **01/15**
Submitted: **/2020**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
NORTH GEORGIA TELEVISION Doing Business As: NORTH GEORGIA TELEVISION	Deborah Boyd PO Box 1740 Dalton, GA 30721 United States	+1 (706) 278-9713	dboyd@wdnntv.com	Corporation

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

Broadcaster Information and Transition Plan

Question	Response
----------	----------

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	WDNN-CD & WDGA-CD share the same transmitter room, combiner and antenna.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	560
	Year	2009
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	0.5 kW

Primary Transmitter

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	TRN-5X-4D-U-C
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	0.5 kW
	Justification for New Transmitter	Old transmitter not readily tunable over required span.

Primary Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No

	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary
Transmitter**

Other Transmitter Cost Not Listed

Information not provided.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Primary Antenna

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	Yes
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Class A
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	5.92 kW

	Manufacturer	
	Model	SL-8
	Year	2009

**Facility ID's and Call Signs of
all stations with whom the
antenna is shared.**

Facility ID	Call Sign
49235	WDGA-CD

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	Yes
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Class A
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Slot
	Number of Stations Supported	2
	Number of Panels/Bays	1
	Lower Limit	506.00 MHz
	Upper Limit	572.00 MHz
	Design power capacity in use	100.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	3.28 kW
	Manufacturer	

Model	JA/MS-8 /D20-D30
Year	2017
Justification for New Antenna	ANTENNA IS SHARED BY TWO CHANNELS. OLD ANTENNA WILL NOT WORAK FOR THE NEW SHARED CHANNELS 20 & 30.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	Yes
	Type	New
	Number of channels supported	2
	Frequencies of channels supported	Upper and lower frequency
	Frequency	506.0 MHz - 572.0 MHz
	Do you need a combiner output splitter /switcher for dual feed lines?	No
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	No

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary
Transmission Line**

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	Yes
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Flexible Foam
	Diameter	1 5/8 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	100 feet per run

Facility ID's and Call Signs of all stations with whom the transmission line is shared.

Facility ID	Call Sign
49235	WDGA-CD

Primary
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Flexible Foam
	Diameter	1 5/8 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	150 feet per run
	Justification for New Transmission Line	Transmission lines have been damaged in previous storms and unreliable.

Primary
Transmission Line

Other Transmission Line Expenses Not Listed

Information not provided.

**Tower
Equipment
And
Rigging
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	No

**Outside
Professional Services Costs**

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	30
	Explanation	No in house capability.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	No
	For Auxiliary Facility	N/A

	For Main Facility	N/A
	Prepare and file Form FCC License to Cover Application	No
	For Auxiliary Facility	N/A
	For Main Facility	N/A
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	No
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	Yes
	Number of Days	3
	Justification	Contract engineer to install and turn on equipment.

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Name	Description
------	-------------

Tower Labor	Labor install antenna and transmission line
--------------------	---------------------------------------------

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Name	Description
Dehydrator	Dryline Dehydrator 19" rack mountable,50 /60Hz
RF connectors	Change out RF connectors to match new repack antenna and combiner which is shared with WDGA.

Cost
Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter TRN-5X-4D-U-C	\$21,000.00	\$21,000.00		\$18,691.20	
UHF - Air Cooled Solid State Transmitter 0.5 kW	<i>\$21,000.00</i>	\$21,000.00	N/A	\$18,691.20	N/A
Sub-total	\$21,000.00	\$21,000.00	N/A	\$18,691.20	N/A
Total for all systems	\$179,219.00	\$80,667.50	N/A	\$51,372.35	N/A

Components

Actual Information Description	File Name
-----------------------------------	-----------

UHF - Air Cooled Solid State
Transmitter 0.5 kW

Component Description:

The exciters with ASI/SMPTE 310 inputs only were delivered with transmitter. Asking for like replacement equipment and not an upgrade. Amount divided equally between WDNN & WDGA.

Amount:

\$235.00

Component Description:

Invoice is for Transmitter and for combiner the amount requested is for transmitter with discount plus shipping and handling

Amount:

\$18,456.20

Cost
Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna JA /MS-8/D20-D30	\$102,915.00	\$22,215.00		\$15,881.15	
New combiner, cost per channel (without antenna)	\$84,200.00	\$3,500.00	N/A	\$2,275.00	N/A
UHF - Lower Power, Side Mount, Class A, basic slot antenna, 1 bay,, 3 kW input, horizontally polarized	\$18,715.00	\$18,715.00	N/A	\$13,606.15	Facility ID 49235 & 49236 share antenna.. 50% of costs for antenna and shipping is \$13187.50
Sub-total	\$102,915.00	\$22,215.00	N/A	\$15,881.15	N/A
Total for all systems	\$179,219.00	\$80,667.50	N/A	\$51,372.35	N/A

Components

Actual Information	
Description	File Name
New combiner, cost per channel (without antenna)	Component Description: Combiner Amount: \$2,275.00

UHF - Lower Power, Side Mount, Class A, basic slot antenna, 1 bay,, 3 kW input, horizontally polarized

Component Description:

Invoice amount is split between WDNN and WDGA equally
\$13,187.50

Amount:

Component Description:

Correct supplies not in Jampro shipment. Had to order additional equipment to mount antenna.
\$418.65

Amount:

Component Description:

Facility ID 49235 & 49236 share antenna and line. 50% of costs for antenna and shipping is \$14,115.
N/A

Amount:

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$3,600.00	\$2,421.50		\$0.00	
Flexible Foam Transmission Line - dielectric, 1 5 /8"	\$3,600.00	\$2,421.50	N/A	\$0.00	N/A
Sub-total	\$3,600.00	\$2,421.50	N/A	\$0.00	N/A
Total for all systems	\$179,219.00	\$80,667.50	N/A	\$51,372.35	N/A

Components

Actual Information Description	File Name
-----------------------------------	-----------

<p>Flexible Foam Transmission Line - dielectric, 1 5/8"</p>	<table> <tr> <td data-bbox="703 89 1086 336"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1086 89 1428 336"> <p>Not requesting line at this time</p> <p>N/A</p> </td></tr> <tr> <td data-bbox="703 336 1086 1081"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1086 336 1428 1081"> <p>New connectors needed for existing transmission line to match output of channel combiner and input to new antenna. Old connectors are 7/8 EIA and new connectors need to be 1-5/8 EIA. Divided equally between WDNN and WDGA.</p> <p>\$355.00</p> </td></tr> </table>	<p>Component Description:</p> <p>Amount:</p>	<p>Not requesting line at this time</p> <p>N/A</p>	<p>Component Description:</p> <p>Amount:</p>	<p>New connectors needed for existing transmission line to match output of channel combiner and input to new antenna. Old connectors are 7/8 EIA and new connectors need to be 1-5/8 EIA. Divided equally between WDNN and WDGA.</p> <p>\$355.00</p>
<p>Component Description:</p> <p>Amount:</p>	<p>Not requesting line at this time</p> <p>N/A</p>				
<p>Component Description:</p> <p>Amount:</p>	<p>New connectors needed for existing transmission line to match output of channel combiner and input to new antenna. Old connectors are 7/8 EIA and new connectors need to be 1-5/8 EIA. Divided equally between WDNN and WDGA.</p> <p>\$355.00</p>				

Cost Information

Tower Equipment and Rigging Costs

Information not provided.

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$31,965.00	\$22,600.00		\$9,900.00	
Additional Field Engineering Service, 3 Days	\$2,500.00	\$2,500.00	N/A	\$2,000.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$1,500.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$2,000.00	N/A	\$2,000.00	N/A
Prepare and or review reimbursement form	\$2,630.00	\$1,600.00	N/A	\$1,600.00	N/A
Project management of the transition	\$4,740.00	\$4,000.00	N/A	N/A	N/A
Tower Labor	\$10,000.00	\$10,000.00	N/A	\$3,500.00	N/A

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,000.00	N/A	\$800.00	N/A
Sub-total	\$31,965.00	\$22,600.00	N/A	\$9,900.00	N/A
Total for all systems	\$179,219.00	\$80,667.50	N/A	\$51,372.35	N/A

Components

Actual Information	
Description	File Name
Additional Field Engineering Service, 3 Days	<p>Component Description: Install Kathrein K723147 panel array antenna for temporary STA operation of WDNN & WDGA until Jampro antenna can be shipped and installed.</p> <p>Amount: \$250.00</p> <p>Component Description: Field Engineer</p> <p>Amount: \$1,750.00</p>
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.
Perform engineering study for new channel assignment and antenna development	<p>Component Description: Engineer study for new channel assignment WDNN</p> <p>Amount: \$2,000.00</p>

<p>Prepare and or review reimbursement form</p>	<table> <tr> <td data-bbox="708 174 1015 208">Component Description:</td><td data-bbox="1150 174 1326 286">Prepare reimbursement form WDNN</td></tr> <tr> <td data-bbox="708 297 815 331">Amount:</td><td data-bbox="1150 297 1267 331">\$1,600.00</td></tr> <tr> <td data-bbox="708 432 1015 465">Component Description:</td><td data-bbox="1150 432 1374 544">Prepare and review reimbursement to transition</td></tr> <tr> <td data-bbox="708 555 815 589">Amount:</td><td data-bbox="1150 555 1267 589">\$1,600.00</td></tr> </table>	Component Description:	Prepare reimbursement form WDNN	Amount:	\$1,600.00	Component Description:	Prepare and review reimbursement to transition	Amount:	\$1,600.00
Component Description:	Prepare reimbursement form WDNN								
Amount:	\$1,600.00								
Component Description:	Prepare and review reimbursement to transition								
Amount:	\$1,600.00								
<p>Project management of the transition</p>	<p>Information not provided.</p>								
<p>Tower Labor</p>	<table> <tr> <td data-bbox="708 846 1015 880">Component Description:</td><td data-bbox="1150 846 1358 913">Install Antenna on Tower</td></tr> <tr> <td data-bbox="708 925 815 958">Amount:</td><td data-bbox="1150 925 1267 958">\$3,500.00</td></tr> </table>	Component Description:	Install Antenna on Tower	Amount:	\$3,500.00				
Component Description:	Install Antenna on Tower								
Amount:	\$3,500.00								
<p>Prepare engineering section of FCC Form 2100 (main), License to Cover Application</p>	<table> <tr> <td data-bbox="708 1104 1015 1137">Component Description:</td><td data-bbox="1150 1104 1350 1249">Form 2100 - Engineer Section License to Cover WDNN</td></tr> <tr> <td data-bbox="708 1261 815 1294">Amount:</td><td data-bbox="1150 1261 1246 1294">\$800.00</td></tr> </table>	Component Description:	Form 2100 - Engineer Section License to Cover WDNN	Amount:	\$800.00				
Component Description:	Form 2100 - Engineer Section License to Cover WDNN								
Amount:	\$800.00								

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$19,739.00	\$12,431.00		\$6,900.00	
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$4,292.00	N/A	\$4,292.00	N/A
RF connectors	<i>\$710.00</i>	\$710.00	Current line uses 7/8 EIA connectors. Need to use 1-5/8 EIA connectors to connect to new repack antenna and combiner.	\$710.00	N/A

Dehydrator	\$3,136.00	\$3,136.00	Dehydrator needed to keep water from getting into line because of the kind of wire used.	\$0.00	N/A
MVPD Notification of Channel Change	\$1,898.00	\$1,898.00	N/A	\$1,898.00	N/A
Develop and air announcement of upcoming channel change	\$1,000.00	\$1,000.00	N/A	N/A	N/A
Sub-total	\$19,739.00	\$12,431.00	N/A	\$6,900.00	N/A
Total for all systems	\$179,219.00	\$80,667.50	N/A	\$51,372.35	N/A

Components

Actual Information	
Description	File Name
FCC Filing Fees - Form 2100 license to cover application	Information not provided.
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.
DTV Medical Facility Notification	<p>Component Description: WDNN-CD Medical</p> <p>Amount: \$4,292.00</p>

RF connectors	<p>Component Description:</p> <p>New connectors needed for existing transmission line to match output of channel combiner and input to new antenna. Shared with WDGA.</p> <p>Amount:</p> <p>\$710.00</p>
Dehydrator	<p>Component Description:</p> <p>Not requesting dehydrator at this time</p> <p>Amount:</p> <p>N/A</p>
MVPD Notification of Channel Change	<p>Component Description:</p> <p>WDNN-CD MVPD</p> <p>Amount:</p> <p>\$1,898.00</p>
Develop and air announcement of upcoming channel change	Information not provided.

Cost Information	Grand Total		
		Predetermined Cost Estimate	Estimated Cost
			Actual Cost
	Total for all systems	\$179,219.00	\$80,667.50
			\$51,372.35

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	Yes
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Deborah Boyd Sec 01/15/2020</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Deborah Boyd Sec 01/15/2020</p>

Certification	Section	Question	Response
	Submission of Final Allocation or Accounting Information Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 2. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

3. The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above-named entity, including any discounts, refunds, or rebates.
4. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
5. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
6. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Deborah
Boyd**
Sec

01/15/2020

Attachments