



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **60963** | Service: **DTV** | Call **WOLO-TV** | Channel:  
ID: | Sign:  
**7 (High VHF)** | File **0000027058**  
Number:  
FRN: **0003819182** | Date **01/27**  
Submitted: **/2020**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>SOUTH CAROLINA BROADCASTING PARTNERS</b> Doing Business As: SOUTH CAROLINA BROADCASTING PARTNERS	Beverly B. Poston ONE TELEVISION PLACE CHARLOTTE, NC 28205 United States	+1 (704) 372-4434	BPoston@bahakel.com	General Partnership

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
<b>M. Anne Swanson</b> <i>Legal Counsel</i> <i>Wilkinson Barker Knauer LLP</i>	M. Anne Swanson 1800 M Street NW Suite 800N Washington, DC 20036 United States	+1 (202) 383-3342	ASwanson@wbklaw.com

**Broadcaster  
Information  
and  
Transition  
Plan**

Question		Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.		Yes
Briefly describe transition plan		Install new interim antenna on tower for interim operations on existing channel, remove existing primary antenna from the tower. Install new primary antenna, install new primary and auxiliary transmitters. See Exhibit A.

**Transmitters**

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Auxiliary  
Transmitter****Add Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Backup to Main Transmitter
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	DTT4M
	Year	2011
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	7 kW

**Auxiliary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Auxiliary (Backup)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	MPTV-PRLX- V6
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	8.7 kW
	Justification for New Transmitter	Existing transmitter manufacturer is no longer in business. New auxiliary transmitter is required for backup operations on reassigned channel. See Exhibit B.

**Auxiliary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A

	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	500.0 feet
	Other Electrical Service	Yes
	Description	Circuit breakers and disconnects for auxiliary transmitter, pumps, and heat exchangers. Cost estimate is based upon previous projects experience of a similar nature. See Exhibit I.
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

<b>Auxiliary</b>	<b>Other Transmitter Cost Not Listed</b>
<b>Transmitter</b>	Information not provided.

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	DTT4M
	Year	2012
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	7 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	MPTV-PRLX-V6
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	8.7 kW
	Justification for New Transmitter	Transmitter manufacturer is no longer in business. New primary transmitter is required to operate primary facility on reassigned channel. See Exhibit B.

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes



	Size	2 inches
	Length	500.0 feet
	Other Electrical Service	Yes
	Description	Circuit breakers and disconnects for primary transmitter, pumps, and heat exchangers. Cost estimate is based upon previous projects experience of a similar nature. See Exhibit I.
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary  
Transmitter

Other Transmitter Cost Not Listed

Name	Description
Site Design and Survey by Manufacturer	Cost for site design and survey by manufacturer to determine electrical, HVAC, and space considerations for new transmitters. See Exhibit C. (Survey itself is in Exhibit B.)

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

## Primary Antenna

### Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	43.7 kW

Manufacturer	
Model	THV-11A8- R C137
Year	2001

Primary  
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	43.7 kW
	Manufacturer	

Model	THV-11A7 /VP-R 04
Year	2018
Justification for New Antenna	Existing primary antenna is on a fixed channel and cannot be re-tuned. New primary antenna is required for operation on reassigned channel. New antenna is upgrade to elliptical polarization with non-reimbursable cost increase of \$42188.25. See Exhibit D.

## Primary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A

<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	3 1/8 inches inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	No
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Name	Description
<b>Reducer</b>	Reducer to connect interim transmission line to elbow complex. See Exhibit D.



**Interim  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
<b>New Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Slot
	Number of Stations Supported	1
	Number of Panels/Bays	4
	Lower Limit	174.00 MHz
	Upper Limit	216.00 MHz
	Design power capacity in use	100.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	22.0 kW
	Manufacturer	
	Model	TLSV4-BB
	Year	2018

	Justification for New Antenna	Station has no existing auxiliary antenna. New interim antenna is required to operate on existing channel while existing primary antenna is removed from tower and new primary antenna is installed. See Exhibit E.
--	-------------------------------	---

**Interim  
Antenna**

**Other Antenna Costs**

Section	Question	Response
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for an antenna?	No
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Interim  
Antenna**

**Other Antenna Cost Not Listed**

Name	Description
Reducer	Reducer to connect transmission line to switch. See Exhibit E.
Flexline Jumper	Flexline jumper to connect transmission line to interim antenna. See Exhibit E.

**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary Transmission Line****Existing Transmission Line**

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Dielectric
	Type	Rigid
	Diameter	4 1/16 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1878 feet per run

Primary  
Transmission Line

Other Transmission Line Expenses Not Listed  
Information not provided.

Interim  
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Flexible Air
	Diameter	3 inches
	Segment Length	N/A
	Other Segment Length	
	Number of parallel runs	1
	Length	1855 feet per run
	Justification for New Transmission Line	New interim transmission line is required for use with new interim antenna while existing primary antenna is removed from tower and new primary antenna is installed. See Exhibit E.

Interim	Other Transmission Line Expenses Not Listed
Transmission Line	Information not provided.

**Tower Equipment And Rigging Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary Tower**

**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1055358
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	34° 06' 58.4" N-
	Longitude (NAD83)	080° 45' 49.9" W-
	Overall Structure Height	1764.09 feet
	Support Structure Height	1695.85 feet
	Ground Elevation Above Mean Sea Level (AMSL)	284.77 feet

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	American Towers, LLC
	Date Constructed	03/05/2001

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

Facility ID	Call Sign	Service
19199	WACH	DTV
40902	WKTC	DTV

## Primary Tower

### Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

## Primary Tower

### Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	Yes



Primary Tower	Other Tower Expenses Not Listed
	Information not provided.

**Outside  
Professional Services Costs**

Section	Question	Response
<b>Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	480
	Explanation	Reassigned station does not have sufficient qualified internal personnel for project management. It is estimated that outside project management will be required for 60 days while new antennas, transmission line, and transmitters are installed.
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes

	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No

Number of Days	N/A
Justification	N/A

**Outside Other Professional Services Expenses Not Listed**

<b>Professional Services Costs</b>	<b>Services Costs</b>	
	<b>Name</b>	<b>Description</b>
	<b>WOLO Additional Repack Related Legal Services</b>	Attorneys Fees - Repack requirements (vendor contracts, refinancing, tax, affiliation agreements, equipment selection /justification). See Exhibit H.

## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	No
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other  
Expenses**

**Other Expenses Not Listed**

Name	Description
<b>Wireless Microphones</b>	To replace station's wireless microphones that will be displaced because existing channels are eliminated due to repack. See Exhibit F.

## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Transmitter MPTV-PRLX-V6</b>	<b>\$483,300.00</b>	<b>\$378,068.00</b>		<b>\$238,099.20</b>	
High VHF - Liquid Cooled Solid State Transmitter 8.5 . 12.5 kW	\$447,500.00	\$342,768.00	N/A	\$222,799.20	N/A
Site Design and Survey by Manufacturer	<i>\$15,300.00</i>	\$15,300.00	N/A	\$15,300.00	N/A
Other Electrical Service: Circuit breakers and disconnects for primary transmitter, pumps, and heat exchangers. Cost estimate is based upon previous projects experience of a similar nature. See Exhibit I.	<i>\$7,500.00</i>	\$7,500.00	N/A	N/A	N/A

2" Rigid Conduit and Wiring (Cost per foot)	\$13,000.00	\$12,500.00	N/A	N/A	N/A
<b>Auxiliary Transmitter MPTV-PRLX- V6</b>	<b>\$468,000.00</b>	<b>\$362,768.00</b>		<b>\$325,629.60</b>	
High VHF - Liquid Cooled Solid State Transmitter 8.5 . 12.5 kW	\$447,500.00	\$342,768.00	N/A	\$325,629.60	N/A
Other Electrical Service: Circuit breakers and disconnects for auxiliary transmitter, pumps, and heat exchangers. Cost estimate is based upon previous projects experience of a similar nature. See Exhibit I.	<b>\$7,500.00</b>	\$7,500.00	N/A	N/A	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$13,000.00	\$12,500.00	N/A	N/A	N/A
<b>Sub-total</b>	<b>\$951,300.00</b>	<b>\$740,836.00</b>	<b>N/A</b>	<b>\$563,728.80</b>	<b>N/A</b>
<b>Total for all systems</b>	<b>\$2,179,779.51</b>	<b>\$1,867,817.90</b>	<b>N/A</b>	<b>\$1,007,121.94</b>	<b>N/A</b>



## Components

Actual Information		
Description	File Name	
High VHF - Liquid Cooled Solid State Transmitter 8.5 . 12.5 kW	<b>Component Description:</b>	WOLO Primary Transmitter
	<b>Amount:</b>	Second Payment \$102,830.40
	<b>Component Description:</b>	WOLO Primary Transmitter
	<b>Amount:</b>	Deposit Invoice \$119,968.80
Site Design and Survey by Manufacturer	<b>Component Description:</b>	Final Invoice for Site Survey and Design.
	<b>Amount:</b>	\$13,300.00
	<b>Component Description:</b>	Downpayment Invoice for Site Survey and Design.
	<b>Amount:</b>	\$2,000.00
Other Electrical Service: Circuit breakers and disconnects for primary transmitter, pumps, and heat exchangers. Cost estimate is based upon previous projects experience of a similar nature. See Exhibit I.	Information not provided.	
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.	

<p>High VHF - Liquid Cooled Solid State Transmitter 8.5 . 12.5 kW</p>	<table> <tr> <td data-bbox="710 168 1013 212"><b>Component Description:</b></td><td data-bbox="1149 168 1332 280">WOLO Aux Transmitter Deposit Invoice</td></tr> <tr> <td data-bbox="710 291 821 336"><b>Amount:</b></td><td data-bbox="1149 291 1300 336">\$119,968.80</td></tr> <tr> <td data-bbox="710 425 1013 470"><b>Component Description:</b></td><td data-bbox="1149 425 1364 593">WOLO Aux Transmitter Second and Third Payments</td></tr> <tr> <td data-bbox="710 593 821 638"><b>Amount:</b></td><td data-bbox="1149 593 1300 638">\$205,660.80</td></tr> </table>	<b>Component Description:</b>	WOLO Aux Transmitter Deposit Invoice	<b>Amount:</b>	\$119,968.80	<b>Component Description:</b>	WOLO Aux Transmitter Second and Third Payments	<b>Amount:</b>	\$205,660.80
<b>Component Description:</b>	WOLO Aux Transmitter Deposit Invoice								
<b>Amount:</b>	\$119,968.80								
<b>Component Description:</b>	WOLO Aux Transmitter Second and Third Payments								
<b>Amount:</b>	\$205,660.80								
<p>Other Electrical Service: Circuit breakers and disconnects for auxiliary transmitter, pumps, and heat exchangers. Cost estimate is based upon previous projects experience of a similar nature. See Exhibit I.</p>	<p>Information not provided.</p>								
<p>2" Rigid Conduit and Wiring (Cost per foot)</p>	<p>Information not provided.</p>								

## Cost Information

### Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Interim Antenna TLSV4-BB</b>	<b>\$42,002.50</b>	<b>\$41,672.50</b>		<b>\$37,505.24</b>	
Reducer	<i>\$930.00</i>	\$930.00	N/A	\$837.00	N/A
Flexline Jumper	<i>\$1,312.50</i>	\$1,312.50	N/A	\$1,181.24	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$5,760.00	N/A
High VHF - High Power Side Mount One Station horizontally polarized	<i>\$33,030.00</i>	\$33,030.00	N/A	\$29,727.00	N/A
<b>Primary Antenna THV-11A7 /VP-R 04</b>	<b>\$316,110.00</b>	<b>\$314,765.00</b>		<b>\$264,006.00</b>	
High VHF - High Power Top Mount One Station elliptically or circularly polarized	<i>\$300,850.00</i>	\$300,850.00	N/A	\$251,482.50	N/A
Reducer	<i>\$930.00</i>	\$930.00	N/A	\$837.00	N/A

Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed)	\$7,600.00	\$6,585.00	N/A	\$5,926.50	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$5,760.00	N/A
<b>Sub-total</b>	\$358,112.50	\$356,437.50	N/A	\$301,511.24	N/A
<b>Total for all systems</b>	\$2,179,779.51	\$1,867,817.90	N/A	\$1,007,121.94	N/A

## Components

Actual Information	
Description	File Name
Reducer	<div> <div>Component Description:</div> <div>WOLO Interim Reducer Second Payment</div> <div>Amount:</div> <div>\$418.50</div> </div> <div> <div>Component Description:</div> <div>WOLO Interim Reducer First Payment</div> <div>Amount:</div> <div>\$418.50</div> </div>

Flexline Jumper	<div> <div> <b>Component Description:</b>  WOLO Interim  Flexline Jumper  First Payment </div> <div> <b>Amount:</b>  \$590.62 </div> </div> <div> <div> <b>Component Description:</b>  WOLO Interim  Flexline Jumper  Second Payment </div> <div> <b>Amount:</b>  \$590.62 </div> </div>
Sweep test of existing antenna	<div> <div> <b>Component Description:</b>  WOLO Interim  Sweep Second  Payment </div> <div> <b>Amount:</b>  \$2,880.00 </div> </div> <div> <div> <b>Component Description:</b>  WOLO Interim  Sweep First  Payment </div> <div> <b>Amount:</b>  \$2,880.00 </div> </div>
High VHF - High Power Side Mount One Station horizontally polarized	<div> <div> <b>Component Description:</b>  WOLO Interim  Antenna Second  Payment </div> <div> <b>Amount:</b>  \$14,863.50 </div> </div> <div> <div> <b>Component Description:</b>  WOLO Interim  Antenna First  Payment </div> <div> <b>Amount:</b>  \$14,863.50 </div> </div>

High VHF - High Power Top Mount One Station elliptically or circularly polarized	<b>Component Description:</b>  <b>Amount:</b>	WOLO Primary Antenna Second Payment \$126,303.75
	<b>Component Description:</b>  <b>Amount:</b>	WOLO Primary Antenna First Payment \$125,178.75
Reducer	<b>Component Description:</b>  <b>Amount:</b>	WOLO Primary Reducer Second Payment \$418.50
	<b>Component Description:</b>  <b>Amount:</b>	WOLO Primary Reducer First Payment \$418.50
Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed)	<b>Component Description:</b>  <b>Amount:</b>	WOLO Primary Elbow Complex Second Payment \$2,963.25
	<b>Component Description:</b>  <b>Amount:</b>	WOLO Primary Elbow Complex First Payment \$2,963.25

Sweep test of existing antenna	<b>Component Description:</b>	WOLO Primary
		Sweep Second
		Payment
	<b>Amount:</b>	\$2,880.00
	<b>Component Description:</b>	WOLO Primary
		Sweep First
		Payment
	<b>Amount:</b>	\$2,880.00

Cost  
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$109,445.00	\$73,942.39		\$66,548.16	
Flexible Air Transmission Line - dielectric, 3"	\$109,445.00	\$73,942.39	N/A	\$66,548.16	N/A
Primary Transmission Line	\$0.00	\$0.00		\$0.00	
Sub-total	\$109,445.00	\$73,942.39	N/A	\$66,548.16	N/A
Total for all systems	\$2,179,779.51	\$1,867,817.90	N/A	\$1,007,121.94	N/A

Components

Actual Information	
Description	File Name
Flexible Air Transmission Line - dielectric, 3"	
	Component Description: WOLO Interim Transmission Line First Payment
	Amount: \$33,274.08
	Component Description: WOLO Interim Transmission Line Second Payment
	Amount: \$33,274.08



Cost  
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$527,100.00	\$470,000.00		\$10,358.34	
Structural engineering tower load study for well documented tower	\$12,600.00	\$12,000.00	N/A	\$10,358.34	N/A
Tower Helicopter Lift	<i>\$146,000.00</i>	\$146,000.00	See WOLO VTS Quote #17086-SC-VTS-REV-1	N/A	N/A
Tall Tower (greater than 500')	\$210,500.00	\$162,000.00	N/A	N/A	N/A
Minor tower reinforcement /modifications	\$158,000.00	\$150,000.00	N/A	N/A	N/A
Sub-total	\$527,100.00	\$470,000.00	N/A	\$10,358.34	N/A
Total for all systems	\$2,179,779.51	\$1,867,817.90	N/A	\$1,007,121.94	N/A

Components

Actual Information
DescriptionFile Name

Structural engineering tower load study for well documented tower	<b>Component Description:</b>		WOLO Broadcast
	<b>Amount:</b>		Structural
			\$3,491.67
	<b>Component Description:</b>		WOLO Broadcast
Tower Helicopter Lift	<b>Amount:</b>		Tower Mapping
			\$6,866.67
	Information not provided.		
Tall Tower (greater than 500')	Information not provided.		
Minor tower reinforcement /modifications	Information not provided.		

## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$134,865.00</b>	<b>\$128,250.00</b>		<b>\$26,975.40</b>	
WOLO Additional Repack Related Legal Services	<i>\$12,000.00</i>	\$12,000.00	N/A	\$11,148.90	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$978.00	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$1,875.00	Please see updated invoice attachments and WOLO Form 399 Amendment 2-21-18
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Project management of the transition	\$75,840.00	\$72,000.00	N/A	\$2,562.50	N/A

Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$10,411.00	See Exhibit J.
<b>Sub-total</b>	\$134,865.00	\$128,250.00	N/A	\$26,975.40	N/A
<b>Total for all systems</b>	\$2,179,779.51	\$1,867,817.90	N/A	\$1,007,121.94	N/A

## Components

Actual Information	
Description	File Name
WOLO Additional Repack Related Legal Services	<p><b>Component Description:</b> WOLO Post-Auction Repack Legal Services.</p> <p><b>Amount:</b> \$8,165.00</p> <p><b>Component Description:</b> WOLO Post-Auction Repack Legal Services.</p> <p><b>Amount:</b> \$2,164.90</p> <p><b>Component Description:</b> WOLO Post-Auction Repack Legal Services.</p> <p><b>Amount:</b> \$819.00</p>
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.
ASR modification (prepare FCC Form 854)	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.

Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.								
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.								
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	Information not provided.								
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	<table> <tr> <td><b>Component Description:</b></td><td>Construction Permit Legal Issues.</td></tr> <tr> <td><b>Amount:</b></td><td>\$498.00</td></tr> <tr> <td><b>Component Description:</b></td><td>Construction Permit Legal Issues.</td></tr> <tr> <td><b>Amount:</b></td><td>\$480.00</td></tr> </table>	<b>Component Description:</b>	Construction Permit Legal Issues.	<b>Amount:</b>	\$498.00	<b>Component Description:</b>	Construction Permit Legal Issues.	<b>Amount:</b>	\$480.00
<b>Component Description:</b>	Construction Permit Legal Issues.								
<b>Amount:</b>	\$498.00								
<b>Component Description:</b>	Construction Permit Legal Issues.								
<b>Amount:</b>	\$480.00								
Prepare request for Special Temporary Authorization	Information not provided.								
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	Information not provided.								
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.								
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	Information not provided.								





Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	
Project management of the transition	<b>Component Description:</b>  <b>Amount:</b>	WOLO Project Management and Integration \$2,562.50

Prepare and or review  
reimbursement form

**Component Description:** WOLO Post-  
Auction Repack  
Legal Services.  
**Amount:** \$1,533.50

**Component Description:** WOLO Post-  
Auction Repack  
Legal Services re-  
submitted to  
correct error in  
amount  
**Amount:** \$175.50

**Component Description:** WOLO Post-  
Auction Repack  
Legal Issues.  
**Amount:** \$3,456.00

**Component Description:** WOLO Post-  
Auction Repack  
Legal Services.  
**Amount:** \$175.00

**Component Description:** WOLO Post-  
Auction Repack  
Legal Issues.  
**Amount:** \$404.00

**Component Description:** WOLO Post-  
Auction Repack  
Legal Issues.  
**Amount:** \$1,003.00

**Component Description:** WOLO Post-  
Auction Repack  
Legal Issues.  
**Amount:** \$3,839.00

## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$98,957.01</b>	<b>\$98,352.01</b>		<b>\$38,000.00</b>	
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	N/A	N/A
Wireless Microphones	<i>\$6,767.01</i>	\$6,767.01	N/A	N/A	N/A
MVPD Notification of Channel Change	<i>\$1,000.00</i>	\$1,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$1,000.00</i>	\$1,000.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$13,500.00</i>	\$13,500.00	N/A	N/A	N/A
Non-zoning permits	<i>\$500.00</i>	\$500.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A

FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<b>\$63,000.00</b>	\$63,000.00	Please see attached WOLO Disposal Cost Amendment 9-25-19.	\$38,000.00	N/A
<b>Sub-total</b>	\$98,957.01	\$98,352.01	N/A	\$38,000.00	N/A
<b>Total for all systems</b>	\$2,179,779.51	\$1,867,817.90	N/A	\$1,007,121.94	N/A

## Components

Actual Information	
Description	File Name
DTV Medical Facility Notification	Information not provided.
Wireless Microphones	Information not provided.
MVPD Notification of Channel Change	Information not provided.
Develop and air announcement of upcoming channel change	Information not provided.
Equipment Delivery and Handling Charges	Information not provided.
Non-zoning permits	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	Information not provided.

FCC Filing Fees - Form 2100 minor change CP application	Information not provided.
Disposal Costs (for equipment and other waste, net of any salvage value)	<div> <div> <b>Component Description:</b> </div> <div> WOLO Legacy Transmitter Removal </div> </div> <div> <div> <b>Amount:</b> </div> <div> \$38,000.00 </div> </div>

Cost Information	Grand Total		
	Predetermined Cost Estimate	Estimated Cost	Actual Cost
	Total for all systems	\$2,179,779.51	\$1,867,817.90
			\$1,007,121.94

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.



<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Beverly Poston</b> <i>President</i></p> <p>01/27/2020</p>

## Attachments