



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **28311** | Service: **DTV** | Call **WTVP** | Channel: **35 (UHF)** |
ID: | Sign:
File **0000028567**
Number:
FRN: **0003231644** | Date **02/13**
Submitted: **/2020**

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|--|--|-----------------------------|---------------------------------|--------------------|
| ILLINOIS VALLEY PUBLIC TELECOMMUNICATIONS CORPORATION Doing Business As: ILLINOIS VALLEY PUBLIC TELECOMMUNICATIONS CORPORATION | Lin McLaughlin 101 STATE STREET PEORIA, IL 61602 United States | +1 (309) 495- 0502 | lin. mclaughlin@wtvp. org | Not-for- Profit |

Reimbursement Contact Information

Reimbursement Contact Name and Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|--|---------|-------|-------|
| The Preparer is same as the reimbursement contact. | | | |

**Broadcaster
Information
and
Transition
Plan**

| Question | Response |
|--|---|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
| Briefly describe transition plan | Major transmission systems (exciters, transmitter, mask filter, GLW1500 waveguide and antenna) require replacement. The tower structure will require reinforcement to meet REV-G. |

Transmitters

| Section | Question | Response |
|------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

**Primary
Transmitter**

Existing Transmitter Information

| Section | Question | Response |
|---|--|-------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter Manufacturer and Type | Manufacturer | |
| | Model | DHD30-P1 |
| | Year | 2003 |
| | Type | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power Capacity | 30 kW |

**Primary
Transmitter**

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|--|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Manufacturer | |
| | Model | UAXTE-16R44 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power capacity | 9.6 kW |
| | Justification for New Transmitter | Current obsolete and unable to be retuned to new channel assignment. |

**Primary
Transmitter**

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | No |
| | Size | N/A |
| | Length | N/A |
| | | |

| | | |
|--|---|--|
| | Other Electrical Service | Yes |
| | Description | Additional wiring, breakers and raceways required to existing plant. |
| HVAC Service | Does the replacement transmitter require HVAC Service? | Yes |
| | Type | Cooling Only |
| | Size | 25 tons |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leasehold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filter needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary Transmitter **Other Transmitter Cost Not Listed**

| Name | Description |
|-------------------------------------|---|
| Mask Filter System | Transmitter output filtering network |
| Installation and proof costs | Costs associated with installation and proof for transmitter installation |

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

**Primary
Antenna**

Existing Antenna Information

| Section | Question | Response |
|---|--|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | No |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | Yes |
| Existing Antenna Manufacturer and Type | Class | Full Power |
| | Mounting | Top Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Type | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 195.0 kW |
| | | |

| | |
|--------------|------------------|
| Manufacturer | |
| Model | ATW31H3-ET01-47S |
| Year | 1995 |

Primary
Antenna

New Antenna Costs

| Section | Question | Response |
|------------------------------------|--|-----------------|
| New Antenna Description | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | No |
| | Will antenna be located on or in close proximity to an antenna farm? | Yes |
| New Antenna Manufacturer and Types | Class | Full Power |
| | Mounting | Top Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Type | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 154.0 kW |
| | Manufacturer | |
| | | |

| | |
|-------------------------------|--|
| Model | ATW27H3-ETO-35H |
| Year | 2019 |
| Justification for New Antenna | Existing antenna cannot be retuned for transmitting on new channel assignment. |

Primary Antenna

Other Antenna Costs

| Section | Question | Response |
|------------------------------------|---|---------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | Type | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Single Channel |
| | Feed Line Size | 6 1/8 inches inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | No |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |

| | | |
|-------------------|--|-----|
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |
|-------------------|--|-----|

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

**Interim
Antenna**

New Antenna Costs

| Section | Question | Response |
|--|--|-------------------|
| New Antenna Description | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | Yes |
| New Antenna Manufacturer and Type | Class | Full Power |
| | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Type | Broadband Slot |
| | Number of Stations Supported | 1 |
| | Number of Panels/Bays | 16 |
| | Lower Limit | 6.00 MHz |
| | Upper Limit | 596.00 MHz |
| | Design power capacity in use | 100.0 % |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 154.0 kW |
| | Manufacturer | |
| | Model | i230ECW- 16-35 |
| | Year | 2018 |

| | | |
|--|-------------------------------|--|
| | Justification for New Antenna | Interim line and antenna required to keep WTVP on air during transition period |
|--|-------------------------------|--|

Interim Antenna

Other Antenna Costs

| Section | Question | Response |
|---------------------------------|---|----------|
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No |
| | Broadband or Single Channel? | N/A |
| | Feed Line Size | N/A |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | No |

Interim Antenna

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

| Section | Question | Response |
|---------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Primary
Transmission Line

Existing Transmission Line

| Section | Question | Response |
|---|--|------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission Line Manufacturer and Type | Manufacturer | |
| | Type | Waveguide |
| | Diameter | N/A |
| | Other Diameter | N/A |
| | Segment Length | N/A |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 545 feet per run |

Primary
Transmission Line

New Transmission Line

| Section | Question | Response |
|-----------------------------|---|---|
| New Transmission Line Costs | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Type | Rigid |
| | Diameter | 6 1/8 inches |
| | Other Diameter | N/A |
| | Segment Length | 20 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 575 feet per run |
| | Justification for New Transmission Line | Existing GLW1500 waveguide unable to operate on new channel assignment. |

Primary
Transmission Line

Other Transmission Line Expenses Not Listed

Information not provided.

Interim
Transmission Line

New Transmission Line

| Section | Question | Response |
|------------------------------------|---|--|
| New Transmission Line Costs | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Type | Flexible Air |
| | Diameter | 3 inches |
| | Segment Length | N/A |
| | Other Segment Length | |
| | Number of parallel runs | 1 |
| | Length | 390 feet per run |
| | Justification for New Transmission Line | Interim line and antenna required to keep WTVP on air during transition period |

Interim
Transmission Line

Other Transmission Line Expenses Not Listed

Information not provided.

**Tower
Equipment
And
Rigging
Costs**

| Section | Question | Response |
|--|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

**Primary
Tower**

Existing Tower

| Section | Question | Response |
|--|---|--|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Is this tower consider Complex? | Terrain Constrained |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | Others Types of Users | Yes |
| | Is tower documented for structural analysis? | Yes |
| | Is tower compliant with Rev G? | No |
| Existing Tower Structure Registration | Do you have a tower registration number? | Yes |
| | ASR Number | 1009377 |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 40° 37' 44.0" N- |
| | Longitude (NAD83) | 089° 34' 12.0" W- |
| | Overall Structure Height | 598.09 feet |
| | Support Structure Height | 543.96 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 749.99 feet |
| | Structure Type | TOWER - Free Standing or Guyed Structure |

| | | |
|--|------------------|---|
| | Tower Owner | ILLINOIS VALLEY PUBLIC TELECOMMUNICATIONS CORPORATION DBA = WTVP TV |
| | Date Constructed | 01/01/1980 |

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 6610 | WCBU | FM |

Other Types of Users

| Users |
|-----------------|
| Sprint Wireless |
| NOAA - WXJ71 |

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|--|-----------------------------------|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Minor Reinforcements needed |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------|---------------|---------------------|
| Tower Rigging Costs | Complex Tower | Terrain constrained |

| | | |
|---|-----------------------------------|-----|
| Helicopter Services Required | Are helicopter services required? | Yes |
|---|-----------------------------------|-----|

**Primary
Tower**

Other Tower Expenses Not Listed
Information not provided.

**Outside
Professional**

| Section | Question | Response |
|---|--|--|
| Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 595 |
| | Explanation | Broadcaster has no employees with knowledge required for project management. WTVP does not have sufficient capacity and expertise to handle all of the reimbursement filing, expense tracking, vendor coordination, and other repack related activities. |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |

| | | |
|---|--|-----|
| | Quantity | 1 |
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting Services | Prepare and file Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | Yes |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | RF exposure measurements | Yes |
| | Additional Field Engineering Service | Yes |

| | | |
|--|----------------|---|
| | Number of Days | 5 |
| | Justification | Broadcaster has no one on staff with required knowledge base. |

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

| Name | Description |
|-------------------------------|----------------|
| Attorney Fees - Other Matters | Legal Services |

Other Expenses

| Section | Question | Response |
|-------------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | Yes |
| | Non-zoning permits | Yes |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | Yes |
| | FCC License to Cover Application | Yes |
| | FCC Special Temporary Authority Application | Yes |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | Yes |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

| | |
|-----------------------|---|
| Other Expenses | Other Expenses Not Listed Information not provided. |
|-----------------------|---|

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|---------------------|--|---------------------|---------------------------|
| Primary Transmitter UAXTE-16R44 | \$443,292.44 | \$356,792.44 | | \$277,315.81 | |
| Installation and proof costs | <i>\$0.00</i> | \$0.00 | N/A | N/A | N/A |
| 25 Ton system | \$91,500.00 | \$5,000.00 | Estimate of ducting work to retrofit existing system to new transmitter. | N/A | N/A |
| Other Electrical Service: Additional wiring, breakers and raceways required to existing plant. | <i>\$50,000.00</i> | \$50,000.00 | Estimated | \$7,701.57 | N/A |
| UHF - Air Cooled Solid State Transmitter 9.6 kW | <i>\$301,792.44</i> | \$301,792.44 | Per Estimated Cost Justification WTVP-110-1st Primary Transmitter - UHF Air Cooled Solid State 9.6 kW v0 | \$269,614.24 | N/A |

| | | | | | |
|------------------------------|----------------|----------------|-----|--------------|-----|
| Mask Filter System | \$0.00 | \$0.00 | N/A | N/A | N/A |
| Sub-total | \$443,292.44 | \$356,792.44 | N/A | \$277,315.81 | N/A |
| Total for all systems | \$1,894,344.94 | \$1,691,497.85 | N/A | \$788,525.23 | N/A |

Components

| Actual Information | |
|---|--|
| Description | File Name |
| Installation and proof costs | Information not provided. |
| 25 Ton system | Information not provided. |
| Other Electrical Service: Additional wiring, breakers and raceways required to existing plant. | <p>Component Description: Labor and material per the attached</p> <p>Amount: \$7,701.57</p> |
| UHF - Air Cooled Solid State Transmitter 9.6 kW | <p>Component Description: A. Transmitter</p> <p>Amount: \$97,858.58</p> <p>Component Description: A. Transmitter</p> <p>Amount: \$75,268.57</p> <p>Component Description: Down payment on transmitter, mask filter, installation, proof and related costs</p> <p>Amount: \$96,487.09</p> |
| Mask Filter System | Information not provided. |

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|---------------------|---|---------------------|---------------------------|
| Interim Antenna i230ECW-16-35 | \$126,250.00 | \$154,515.00 | | \$92,709.00 | |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$7,960.00 | Please see attached ERI Proposal 20180625-535 | \$4,776.00 | N/A |
| UHF - Lower Power Side Mount, One Station antenna . medium power (50-200 kW), elliptically or circularly polarized | \$103,100.00 | \$146,555.00 | Please see attached ERI Proposal 20180625-535 | \$87,933.00 | N/A |
| Primary Antenna ATW27H3-ETO-35H | \$308,530.00 | \$236,725.00 | | \$134,925.00 | |

| | | | | | |
|---|----------------|----------------|-----|--------------|-----|
| UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized | \$289,500.00 | \$218,625.00 | N/A | \$131,175.00 | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | \$3,750.00 | N/A |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | \$12,300.00 | \$11,700.00 | N/A | N/A | N/A |
| Sub-total | \$434,780.00 | \$391,240.00 | N/A | \$227,634.00 | N/A |
| Total for all systems | \$1,894,344.94 | \$1,691,497.85 | N/A | \$788,525.23 | N/A |

Components

| Actual Information | |
|--------------------|-----------|
| Description | File Name |

| | | | | | | | | | |
|---|--|-------------------------------|--|----------------|-------------|-------------------------------|--|----------------|-------------|
| <p>Side mount brackets for high power antennas (if not included in antenna base cost)</p> | <table> <tr> <td data-bbox="726 168 1037 212">Component Description:</td><td data-bbox="1165 168 1372 324">WTVP-280-Interim Antenna - Side Mount Brackets</td></tr> <tr> <td data-bbox="726 324 837 369">Amount:</td><td data-bbox="1165 324 1284 369">\$2,388.00</td></tr> <tr> <td data-bbox="726 470 1037 515">Component Description:</td><td data-bbox="1165 470 1372 627">WTVP-280-Interim Antenna - Side Mount Brackets</td></tr> <tr> <td data-bbox="726 627 837 672">Amount:</td><td data-bbox="1165 627 1284 672">\$2,388.00</td></tr> </table> | Component Description: | WTVP-280-Interim Antenna - Side Mount Brackets | Amount: | \$2,388.00 | Component Description: | WTVP-280-Interim Antenna - Side Mount Brackets | Amount: | \$2,388.00 |
| Component Description: | WTVP-280-Interim Antenna - Side Mount Brackets | | | | | | | | |
| Amount: | \$2,388.00 | | | | | | | | |
| Component Description: | WTVP-280-Interim Antenna - Side Mount Brackets | | | | | | | | |
| Amount: | \$2,388.00 | | | | | | | | |
| <p>UHF - Lower Power Side Mount, One Station antenna . medium power (50-200 kW), elliptically or circularly polarized</p> | <table> <tr> <td data-bbox="726 795 1037 840">Component Description:</td><td data-bbox="1165 795 1372 996">WTVP-280-Interim Antenna - UHF - Lower Power Side Mount, E-POL</td></tr> <tr> <td data-bbox="726 996 837 1041">Amount:</td><td data-bbox="1165 996 1300 1041">\$43,966.50</td></tr> <tr> <td data-bbox="726 1142 1037 1187">Component Description:</td><td data-bbox="1165 1142 1372 1344">WTVP-280-Interim Antenna - UHF - Lower Power Side Mount, E-POL</td></tr> <tr> <td data-bbox="726 1344 837 1388">Amount:</td><td data-bbox="1165 1344 1300 1388">\$43,966.50</td></tr> </table> | Component Description: | WTVP-280-Interim Antenna - UHF - Lower Power Side Mount, E-POL | Amount: | \$43,966.50 | Component Description: | WTVP-280-Interim Antenna - UHF - Lower Power Side Mount, E-POL | Amount: | \$43,966.50 |
| Component Description: | WTVP-280-Interim Antenna - UHF - Lower Power Side Mount, E-POL | | | | | | | | |
| Amount: | \$43,966.50 | | | | | | | | |
| Component Description: | WTVP-280-Interim Antenna - UHF - Lower Power Side Mount, E-POL | | | | | | | | |
| Amount: | \$43,966.50 | | | | | | | | |
| <p>UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized</p> | <table> <tr> <td data-bbox="726 1500 1037 1545">Component Description:</td><td data-bbox="1165 1500 1364 1624">Primary Antenna ATW27H3-ETO10-35H</td></tr> <tr> <td data-bbox="726 1624 837 1668">Amount:</td><td data-bbox="1165 1624 1300 1668">\$65,587.50</td></tr> <tr> <td data-bbox="726 1769 1037 1814">Component Description:</td><td data-bbox="1165 1769 1308 1848">ATW27H3-ETO10-35H</td></tr> <tr> <td data-bbox="726 1848 837 1892">Amount:</td><td data-bbox="1165 1848 1300 1892">\$65,587.50</td></tr> </table> | Component Description: | Primary Antenna ATW27H3-ETO10-35H | Amount: | \$65,587.50 | Component Description: | ATW27H3-ETO10-35H | Amount: | \$65,587.50 |
| Component Description: | Primary Antenna ATW27H3-ETO10-35H | | | | | | | | |
| Amount: | \$65,587.50 | | | | | | | | |
| Component Description: | ATW27H3-ETO10-35H | | | | | | | | |
| Amount: | \$65,587.50 | | | | | | | | |

| | |
|--|---|
| Sweep test of existing antenna | <div> <div> Component Description: WTVP-210- Primary Antenna - Sweep Test </div> <div> Amount: \$1,875.00 </div> </div> <div> <div> Component Description: WTVP-210- Primary Antenna - Sweep Test </div> <div> Amount: \$1,875.00 </div> </div> |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | Information not provided. |

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|-----------------------------|----------------|---|--------------|---------------------------|
| Interim Transmission Line | \$23,010.00 | \$17,174.91 | | \$10,304.94 | |
| Flexible Air Transmission Line - dielectric, 3" | \$23,010.00 | \$17,174.91 | Please see attached ERI Proposal 20180625-535 | \$10,304.94 | N/A |
| Primary Transmission Line | \$116,150.00 | \$88,304.00 | | \$64,428.78 | |
| Rigid Transmission Line - copper, 6 1/8" | \$116,150.00 | \$88,304.00 | N/A | \$64,428.78 | N/A |
| Sub-total | \$139,160.00 | \$105,478.91 | N/A | \$74,733.72 | N/A |
| Total for all systems | \$1,894,344.94 | \$1,691,497.85 | N/A | \$788,525.23 | N/A |

Components

| Actual Information Description | File Name |
|--------------------------------|-----------|
|--------------------------------|-----------|

| | | | | | | | | | |
|--|--|--------------------------------------|--|-----------------------|--------------------|--------------------------------------|--|-----------------------|--------------------|
| <p>Flexible Air Transmission Line - dielectric, 3"</p> | <table> <tr> <td data-bbox="708 98 1145 293"> <p>Component Description:</p> </td><td data-bbox="1145 98 1426 293"> <p>WTVP-380-Interim Transmission Line - Flexible Air, 3"</p> </td></tr> <tr> <td data-bbox="708 293 1145 376"> <p>Amount:</p> </td><td data-bbox="1145 293 1426 376"> <p>\$5,152.47</p> </td></tr> <tr> <td data-bbox="708 427 1145 546"> <p>Component Description:</p> </td><td data-bbox="1145 427 1426 546"> <p>WTVP-380-Interim Transmission Line - Flexible Air, 3"</p> </td></tr> <tr> <td data-bbox="708 546 1145 645"> <p>Amount:</p> </td><td data-bbox="1145 546 1426 645"> <p>\$5,152.47</p> </td></tr> </table> | <p>Component Description:</p> | <p>WTVP-380-Interim Transmission Line - Flexible Air, 3"</p> | <p>Amount:</p> | <p>\$5,152.47</p> | <p>Component Description:</p> | <p>WTVP-380-Interim Transmission Line - Flexible Air, 3"</p> | <p>Amount:</p> | <p>\$5,152.47</p> |
| <p>Component Description:</p> | <p>WTVP-380-Interim Transmission Line - Flexible Air, 3"</p> | | | | | | | | |
| <p>Amount:</p> | <p>\$5,152.47</p> | | | | | | | | |
| <p>Component Description:</p> | <p>WTVP-380-Interim Transmission Line - Flexible Air, 3"</p> | | | | | | | | |
| <p>Amount:</p> | <p>\$5,152.47</p> | | | | | | | | |
| <p>Rigid Transmission Line - copper, 6 1/8"</p> | <table> <tr> <td data-bbox="708 645 1145 920"> <p>Component Description:</p> </td><td data-bbox="1145 645 1426 920"> <p>WTVP-310-Primary Transmission Line - Rigid Copper, 6 1/8"</p> </td></tr> <tr> <td data-bbox="708 920 1145 1025"> <p>Amount:</p> </td><td data-bbox="1145 920 1426 1025"> <p>\$32,214.39</p> </td></tr> <tr> <td data-bbox="708 1055 1145 1256"> <p>Component Description:</p> </td><td data-bbox="1145 1055 1426 1256"> <p>WTVP-310-Primary Transmission Line - Rigid Copper, 6 1/8"</p> </td></tr> <tr> <td data-bbox="708 1256 1145 1350"> <p>Amount:</p> </td><td data-bbox="1145 1256 1426 1350"> <p>\$32,214.39</p> </td></tr> </table> | <p>Component Description:</p> | <p>WTVP-310-Primary Transmission Line - Rigid Copper, 6 1/8"</p> | <p>Amount:</p> | <p>\$32,214.39</p> | <p>Component Description:</p> | <p>WTVP-310-Primary Transmission Line - Rigid Copper, 6 1/8"</p> | <p>Amount:</p> | <p>\$32,214.39</p> |
| <p>Component Description:</p> | <p>WTVP-310-Primary Transmission Line - Rigid Copper, 6 1/8"</p> | | | | | | | | |
| <p>Amount:</p> | <p>\$32,214.39</p> | | | | | | | | |
| <p>Component Description:</p> | <p>WTVP-310-Primary Transmission Line - Rigid Copper, 6 1/8"</p> | | | | | | | | |
| <p>Amount:</p> | <p>\$32,214.39</p> | | | | | | | | |

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|-----------------------------|----------------|------------------------------|--------------|---------------------------|
| Primary Tower TOWER | \$611,600.00 | \$582,000.00 | | \$180,130.80 | |
| Structural engineering tower load study for well documented tower | \$12,600.00 | \$12,000.00 | N/A | \$10,965.00 | N/A |
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | \$421,000.00 | \$400,000.00 | N/A | \$169,165.80 | N/A |
| Tower Helicopter Lift | <i>\$20,000.00</i> | \$20,000.00 | N/A | N/A | N/A |
| Minor tower reinforcement /modifications | \$158,000.00 | \$150,000.00 | N/A | N/A | N/A |
| Sub-total | \$611,600.00 | \$582,000.00 | N/A | \$180,130.80 | N/A |
| Total for all systems | \$1,894,344.94 | \$1,691,497.85 | N/A | \$788,525.23 | N/A |

Components

| Actual Information | |
|--------------------|-----------|
| Description | File Name |

| | | |
|---|-------------------------------|--|
| Structural engineering tower load study for well documented tower | Component Description: | FIELD SERVICES |
| | Amount: | \$2,500.00 |
| | Component Description: | FIELD SERVICES |
| | Amount: | \$2,500.00 |
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | Component Description: | FIELD SERVICES |
| | Amount: | \$2,982.50 |
| | Component Description: | FIELD SERVICES |
| | Amount: | \$2,982.50 |
| | Component Description: | WTVP-410-Existing Primary Tower - Tower Rigging, Complex Tower |
| | Amount: | \$84,582.90 |
| | Component Description: | WTVP-410-Existing Primary Tower - Tower Rigging, Complex Tower |
| | Amount: | \$84,582.90 |
| Tower Helicopter Lift | Information not provided. | |
| Minor tower reinforcement /modifications | Information not provided. | |

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|---------------------|---|--------------------|---------------------------|
| Outside Professional Services | \$247,772.50 | \$238,851.50 | | \$28,418.40 | |
| Attorney Fees - Other Matters | <i>\$2,802.50</i> | \$2,802.50 | see Estimated Cost Justification WTVP-550-Attorney - Other Matters v1 | \$2,803.00 | invoice |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | \$1,386.00 | N/A |
| Additional Field Engineering Service, 5 Days | <i>\$5,000.00</i> | \$5,000.00 | N/A | \$0.00 | N/A |
| RF Exposure Measurements | \$21,050.00 | \$20,000.00 | N/A | N/A | N/A |
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$80,000.00 | N/A | N/A | N/A |
| ASR modification (prepare FCC Form 854) | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |

| | | | | | |
|---|------------|------------|--|------------|-----|
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$3,680.00 | \$3,500.00 | N/A | \$766.00 | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |
| Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application | \$4,210.00 | \$39.00 | WTVP Justification New Budget Attorney Construction Permit App (Aux) | \$39.00 | N/A |
| Prepare request for Special Temporary Authorization | \$2,050.00 | \$1,500.00 | N/A | \$1,170.00 | N/A |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application | \$1,580.00 | \$0.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |

| | | | | | |
|---|-------------|-------------|--|-------------|-----|
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application | \$2,105.00 | \$585.00 | Please see attached WTVP Justification for RF Eng - Construction Permit Application (Aux) - Jeremy Ruck Associates invoice 1701022 | \$585.00 | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | \$1,500.00 | N/A |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | \$1,462.50 | N/A |
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Prepare and or review reimbursement form | \$2,630.00 | \$2,500.00 | N/A | \$537.50 | N/A |
| Project management of the transition | \$94,010.00 | \$99,675.00 | Please see attached Widelity strategic support quote | \$18,169.40 | N/A |

| | | | | | |
|------------------------------|----------------|----------------|-----|--------------|-----|
| Sub-total | \$247,772.50 | \$238,851.50 | N/A | \$28,418.40 | N/A |
| Total for all systems | \$1,894,344.94 | \$1,691,497.85 | N/A | \$788,525.23 | N/A |

Components

| Actual Information Description | File Name |
|-----------------------------------|--|
| Attorney Fees - Other Matters | <div> <div>Component Description:</div> <div>Amount:</div> </div> <div>Legal Services \$151.00</div> |
| | <div> <div>Component Description:</div> <div>Amount:</div> </div> <div>Reminder regarding WTVP repack quarterly progress report required by FCC \$598.50</div> |
| | <div> <div>Component Description:</div> <div>Amount:</div> </div> <div>Professional Services \$1,026.00</div> |
| | <div> <div>Component Description:</div> <div>Amount:</div> </div> <div>Legal Services \$105.00</div> |
| | <div> <div>Component Description:</div> <div>Amount:</div> </div> <div>Legal Services \$202.00</div> |
| | <div> <div>Component Description:</div> <div>Amount:</div> </div> <div>Legal Services \$50.50</div> |
| | <div> <div>Component Description:</div> <div>Amount:</div> </div> <div>Legal Services \$50.50</div> |

| | |
|-------------------------------|----------------|
| Component Description: | Legal Services |
| Amount: | \$50.50 |

| | |
|-------------------------------|----------------|
| Component Description: | Legal Services |
| Amount: | \$140.00 |

| | |
|-------------------------------|--|
| Component Description: | WTVP-550- Attorney - Other Matters |
| Amount: | \$56.00 |

| | |
|-------------------------------|----------------|
| Component Description: | Legal Services |
| Amount: | \$35.00 |

| | |
|-------------------------------|----------------|
| Component Description: | Legal Services |
| Amount: | \$50.50 |

| | |
|-------------------------------|--|
| Component Description: | WTVP-550- Attorney - Other Matters |
| Amount: | \$151.50 |

| | |
|-------------------------------|----------------|
| Component Description: | Legal Services |
| Amount: | \$50.50 |

| | |
|-------------------------------|----------------|
| Component Description: | Legal Services |
| Amount: | \$85.50 |

| | | |
|--|---|---|
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Component Description: Amount: | Legal Services \$1,235.00 |
| | Component Description: Amount: | Legal Services \$39.00 |
| | Component Description: Amount: | Legal Services \$112.00 |
| Additional Field Engineering Service, 5 Days | Information not provided. | |
| RF Exposure Measurements | Information not provided. | |
| Comprehensive coverage verification via field study, if needed | Component Description: Amount: | WTVP coverage maps for prop aux /interim antenna system \$292.50 |
| ASR modification (prepare FCC Form 854) | Information not provided. | |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | Component Description: Amount: | WTVP-550-Attorney - Special Temporary Authorization \$109.00 |
| | Component Description: Amount: | Legal Services \$657.00 |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. | |

| | | |
|---|---|---|
| Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application | Component Description: Amount: | Legal Services \$39.00 |
| Prepare request for Special Temporary Authorization | Component Description: Amount: | WTVP-530-RF Eng - Special Temporary Authorization \$1,170.00 |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application | Component Description: Amount: | WTVP-530-RF Eng - Construction Permit Application (Aux) \$585.00 |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Component Description: Amount: | WTVP Main 2100 CP Application for Repack \$1,500.00 |

| | |
|--|---|
| Perform engineering study for new channel assignment and antenna development | <div> Component Description: Study for coverage changes with potential replacement ERI antenna </div> <div> Amount: \$682.50 </div> |
| | <div> Component Description: Television repack modeling </div> <div> Amount: \$780.00 </div> |
| Address transition timing and coordination issues w/ other stations and wireless | Information not provided. |
| Prepare and or review reimbursement form | <div> Component Description: WTVP-590-Prepare and/or Review Reimbursement Form </div> <div> Amount: \$537.50 </div> |

Project management of the transition

Component Description: Project Management
Amount: \$86.25

Component Description: Project Management
Amount: \$2,706.65

Component Description: Project Management
Amount: \$3,540.05

Component Description: Project Management
Amount: \$4,256.65

Component Description: Project Management
Amount: \$1,147.50

Component Description: Project Management
Amount: \$6,432.30

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|-----------------------------|--------------------|------------------------------|---------------|---------------------------|
| Other Expenses | \$17,740.00 | \$17,135.00 | | \$0.00 | |
| Local Zoning | <i>\$250.00</i> | \$250.00 | N/A | N/A | N/A |
| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$190.00 | N/A | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 minor change CP application | \$1,110.00 | \$1,070.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |
| MVPD Notification of Channel Change | <i>\$0.00</i> | \$0.00 | N/A | N/A | N/A |
| Develop and air announcement of upcoming channel change | <i>\$1,000.00</i> | \$1,000.00 | N/A | N/A | N/A |
| Equipment Storage | <i>\$1,000.00</i> | \$1,000.00 | N/A | N/A | N/A |

| | | | | | |
|--|-------------------|----------------|-----|--------------|-----|
| Equipment Delivery and Handling Charges | \$1,000.00 | \$1,000.00 | N/A | N/A | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$1,000.00 | \$1,000.00 | N/A | N/A | N/A |
| Non-zoning permits | \$300.00 | \$300.00 | N/A | N/A | N/A |
| Sub-total | \$17,740.00 | \$17,135.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$1,894,344.94 | \$1,691,497.85 | N/A | \$788,525.23 | N/A |

Components

Information not provided.

**Cost
Information****Grand Total**

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|--------------|
| Total for all systems | \$1,894,344.94 | \$1,691,497.85 | \$788,525.23 |

Reimbursement Status

| Question | Response |
|--|----------|
| The facility has ceased operating on its pre-auction channel. | No |
| Construction of final facilities or all necessary modifications are complete. | No |
| All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

| Certification | Section | Question | Response |
|---------------|---|---|----------|
| | Submission of Estimated Expenses Statements | <p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p> | |
| | | <ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. | |

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

| | |
|---|--|
| <p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p> | |
| <p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p> | <p>Lin McLaughlin <i>Dir. of Finance and Human Resources</i></p> <p>02/13/2020</p> |

| Certification | Section | Question | Response |
|---------------|--|--|----------|
| | Submission of Actual Cost Documentation Statements | <p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p> | |
| | | <ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. | |

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

| | |
|--|--|
| <p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p> | |
| <p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p> | <p>Lin McLaughlin <i>Dir. of Finance and Human Resources</i></p> <p>02/13/2020</p> |

Attachments