



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **81750** | Service: **DTV** | Call **WVLR** | Channel: **36 (UHF)** |  
ID: | Sign:  
File **0000027993**  
Number:  
FRN: **0006926828** | Date **02/18**  
Submitted: **/2020**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>VOLUNTEER CHRISTIAN TELEVISION, INC.</b> Doing Business As: VOLUNTEER CHRISTIAN TELEVISION, INC.	P.O. Box 6922 Clearwater, FL 33758 United States	+1 (727) 535-5622	soneal@ctntv.net	Not-for-Profit

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
<b>Joseph C. Chautin III</b> <i>Hardy, Carey, Chautin &amp; Balkin, LLP</i>	1080 West Causeway Approach Mandeville, LA 70471 United States	+1 (985) 629-0777	jchautin@hardycarey.com

**Broadcaster  
Information  
and  
Transition  
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	WVLR will install temp low power antenna & line. Existing xmtr will feed temp LP antenna thru mask filter. Removal of old antenna & transmission line. Then, installation of new antenna, new transmission line, mask filter and transmitter to begin

**Transmitters**

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary  
Transmitter**

**Existing Transmitter Information**

<b>Section</b>	<b>Question</b>	<b>Response</b>
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	Visionary
	Year	2002
	Type	Inductive Output Tube
	IOT Power Type	Single
	Power Capacity	29 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
<b>New Transmitter</b>	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	HPTV-PRLX-U8
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	13 kW
	Justification for New Transmitter	Manufacturer (Axcera) no longer in business. Existing transmitter channel change not supported.

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A

	Other Electrical Service	No
	Description	N/A
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary Transmitter**

**Other Transmitter Cost Not Listed**

Name	Description
heavy equipment rental	fork lift, scissors lift, etc.

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary  
Antenna**

**Existing Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
<b>Existing Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW

Manufacturer	
Model	ATW27HS4- HTCX-48H
Year	2002

---



**Primary  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
<b>New Antenna Manufacturer and Types</b>	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	798.0 kW
Manufacturer		

Model	TFU-23ETT-R C200 MT
Year	2017
Justification for New Antenna	Existing antenna cannot be re-channelled.

**Primary Antenna**

**Other Antenna Costs**

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Interim  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
<b>New Antenna Manufacturer and Type</b>	Class	Class A
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	28.0 kW
	Manufacturer	
	Model	75010402
Year	2017	

	Justification for New Antenna	Interim antenna required for continuous broadcast while top-mount main antenna is replaced
--	-------------------------------	--

**Interim Antenna**

**Other Antenna Costs**

Section	Question	Response
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for an antenna?	No
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	No

**Interim Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Transmission  
Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary  
Transmission  
Line**

**Existing Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	300 feet per run

**Primary  
Transmission  
Line**      **New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 3/4 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	300 feet per run
	Justification for New Transmission Line	existing transmission line section lengths are not compatible with frequency of new TV channel

**Primary  
Transmission  
Line**      **Other Transmission Line Expenses Not Listed**

Information not provided.



**Interim  
Transmission  
Line**

**New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Flexible Foam
	Diameter	1 5/8 inches
	Segment Length	N/A
	Other Segment Length	
	Number of parallel runs	1
	Length	350 feet per run
	Justification for New Transmission Line	The interim line is required to feed the interim antenna during the swap-out of the top-mounted antenna system.

**Interim  
Transmission  
Line**

**Other Transmission Line Expenses Not Listed**

Information not provided.

**Tower Equipment And Rigging Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary Tower**

**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Move Equipment
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1220006
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	36° 15' 30.3" N-
	Longitude (NAD83)	083° 37' 42.6" W-
	Overall Structure Height	308.07 feet
	Support Structure Height	254.92 feet
	Ground Elevation Above Mean Sea Level (AMSL)	2439.93 feet

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	Volunteer Christian Television, Inc.
Date Constructed	09/05/2002

**Primary Tower**

**Tower Rigging Costs**

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	Yes

**Primary Tower**

**Other Tower Expenses Not Listed**

Information not provided.

**Outside  
Professional  
Services  
Costs**

Section	Question	Response
<b>Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	605
	Explanation	Project management (Invoice processing, progress reporting, daisy chain monitoring and analysis, program management, and site visits as required)
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A

<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
Address transition timing and coordination issues w/ other stations and wireless providers	No	
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	Yes
	Number of Days	2
	Justification	optimization of new transmission line to operated on new channel

**Outside  
Professional  
Services  
Costs**

**Other Professional Services Expenses Not Listed**

Name	Description
Attorney Fees - Other Matters	Legal Services

**Other Expenses**

<b>Section</b>	<b>Question</b>	<b>Response</b>
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	Yes
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other  
Expenses**

**Other Expenses Not Listed**

Information not provided.



**Cost Information**

**Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Transmitter HPTV-PRLX-U8</b>	<b>\$509,500.00</b>	<b>\$527,455.00</b>		<b>\$536,630.93</b>	
heavy equipment rental	<i>\$15,000.00</i>	\$15,000.00	N/A	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW	\$494,500.00	\$512,455.00	Includes misc costs and expenses for shipping and installation; see quote. Also, in addition to the solid state txmtr quote, a competitive quote for a tube type txmtr is also attached, along with a letter justifying its price.	\$536,630.93	N/A
<b>Sub-total</b>	\$509,500.00	\$527,455.00	N/A	\$536,630.93	N/A
<b>Total for all systems</b>	\$1,149,033.00	\$1,179,324.05	N/A	\$1,017,842.42	N/A

## Components

Actual Information	Description	File Name
heavy equipment rental	Information not provided.	

UHF - Liquid Cooled Solid  
State Transmitter 8.2 - 13 kW

**Component Description:** SYSTEM, PRLX  
U8  
**Amount:** \$25,622.75

**Component Description:** Labor  
**Amount:** \$600.00

**Component Description:** Labor 11-07 And  
11-08-2019  
**Amount:** \$180.00

**Component Description:** Labor 12-23  
**Amount:** \$600.00

**Component Description:** Labor 12-16  
**Amount:** \$480.00

**Component Description:** Labor 11-18  
**Amount:** \$240.00

**Component Description:** SYSTEM, PRLX  
U8  
**Amount:** \$179,359.25

**Component Description:** Labor 10-23 / 10-  
24  
**Amount:** \$480.00

**Component Description:** System PRLX U8  
**Amount:** \$328,978.93

**Component Description:** Labor 1-13-2020  
**Amount:** \$690.00

**Cost Information**

**Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Interim Antenna 75010402</b>	<b>\$26,300.00</b>	<b>\$8,549.60</b>		<b>\$8,549.60</b>	
UHF - Lower Power Side Mount, Class A One Station antenna -- basic	\$26,300.00	\$8,549.60	Please see Estimated Cost Justification WVLR-280-Interim Antenna - Lower Power Side Mount, H-POL v0	\$8,549.60	N/A
<b>Primary Antenna TFU-23ETT-R C200 MT</b>	<b>\$253,730.00</b>	<b>\$224,586.50</b>		<b>\$202,187.84</b>	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$5,760.00	N/A
UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized	\$247,000.00	\$218,186.50	Please see attached Dielectric Antenna Proposal C-70584 and DTVPros Quote JEHQ1295-02 (Less the \$6,400.00 for the Sweep Test)	\$196,427.84	N/A
<b>Sub-total</b>	<b>\$280,030.00</b>	<b>\$233,136.10</b>	N/A	<b>\$210,737.44</b>	N/A

<b>Total for all systems</b>	\$1,149,033.00	\$1,179,324.05	N/A	\$1,017,842.42	N/A
------------------------------	----------------	----------------	-----	----------------	-----

### Components

Actual Information	
Description	File Name
UHF - Lower Power Side Mount, Class A One Station antenna -- basic	<p><b>Component Description:</b> UHF - LOW POWER SIDE MOUNT INTERIM</p> <p><b>Amount:</b> \$8,549.60</p>
Sweep test of existing antenna	<p><b>Component Description:</b> WVLR-210- Primary Antenna - Sweep Test</p> <p><b>Amount:</b> \$2,880.00</p> <p><b>Component Description:</b> WVLR-210- Primary Antenna - Sweep Test</p> <p><b>Amount:</b> \$2,880.00</p>

UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized

**Component Description:**

UHF - HIGH POWER TOP MOUNT (200-1000 KW)

**Amount:**

\$98,183.92

**Component Description:**

WVLR-210- Primary Antenna - UHF High Power Top Mount, H-POL

**Amount:**

\$60.00

**Component Description:**

UHF - HIGH POWER TOP MOUNT (200-1000 KW)

**Amount:**

\$98,183.92

**Cost Information**

**Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Interim Transmission Line</b>	<b>\$8,400.00</b>	<b>\$8,619.95</b>		<b>\$8,619.95</b>	
Flexible Foam Transmission Line - dielectric, 1 5/8"	\$8,400.00	\$8,619.95	Please see attached Estimated Cost Justification WVLR-380-Interim Transmission Line - Flexible Foam, 1 5.8 v0	\$8,619.95	N/A
<b>Primary Transmission Line</b>	<b>\$60,600.00</b>	<b>\$57,600.00</b>		<b>\$0.00</b>	
Rigid Transmission Line - copper, 6 1/8"	\$60,600.00	\$57,600.00	N/A	N/A	N/A
<b>Sub-total</b>	<b>\$69,000.00</b>	<b>\$66,219.95</b>	N/A	<b>\$8,619.95</b>	N/A
<b>Total for all systems</b>	<b>\$1,149,033.00</b>	<b>\$1,179,324.05</b>	N/A	<b>\$1,017,842.42</b>	N/A

**Components**

Actual Information	
Description	File Name

Flexible Foam Transmission Line - dielectric, 1 5/8"	<b>Component Description:</b> WVLR-380-Interim Transmission Line - Flexible Foam, 1 5/8" <b>Amount:</b> \$8,619.95
Rigid Transmission Line - copper, 6 1/8"	Information not provided.



**Cost Information**

**Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Tower TOWER</b>	<b>\$138,200.00</b>	<b>\$198,300.00</b>		<b>\$198,300.00</b>	
Short Tower (less than 500')	\$84,200.00	\$144,300.00	Please see attached GTI America Quote Q19-06-005c and attached cover letter.	\$144,300.00	N/A
Tower Helicopter Lift	<i>\$54,000.00</i>	\$54,000.00	Tower is on a mountain top and the steep winding dirt road cannot support a large flat bed trailer delivery truck. A quote for helicopter lift services is attached. Please see attached GTI America Quote Q19-06-005c and attached cover letter.	\$54,000.00	N/A

<b>Sub-total</b>	\$138,200.00	\$198,300.00	N/A	\$198,300.00	N/A
<b>Total for all systems</b>	\$1,149,033.00	\$1,179,324.05	N/A	\$1,017,842.42	N/A

### Components

Actual Information	
Description	File Name
Short Tower (less than 500')	<p><b>Component Description:</b> Tower rigging services - Tall Tower (500') Antenna</p> <p><b>Amount:</b> \$49,575.00</p> <p><b>Component Description:</b> WVLR-410- Existing Primary Tower - Tower Rigging, Short Tower ( 500')</p> <p><b>Amount:</b> \$94,725.00</p>
Tower Helicopter Lift	<p><b>Component Description:</b> Tower rigging services - Tall Tower ( 500') Antenna install</p> <p><b>Amount:</b> \$54,000.00</p>

**Cost Information**

**Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$128,658.00</b>	<b>\$130,913.00</b>		<b>\$53,084.10</b>	
Attorney Fees - Other Matters	<i>\$988.00</i>	\$988.00	Please see attachment WVLR Justification Letter Attorney_ Other Matters COMB	\$858.00	N/A
Additional Field Engineering Service, 2 Days	<i>\$4,000.00</i>	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	\$864.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$550.00	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	\$1,375.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,000.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$312.50	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$470.00	N/A
Project management of the transition	\$95,590.00	\$99,675.00	Justifying Quote - WVLR Strategic support quote	\$46,654.60	N/A

<b>Sub-total</b>	\$128,658.00	\$130,913.00	N/A	\$53,084.10	N/A
<b>Total for all systems</b>	\$1,149,033.00	\$1,179,324.05	N/A	\$1,017,842.42	N/A

## Components

Actual Information	
Description	File Name
Attorney Fees - Other Matters	<p><b>Component Description:</b> Legal services</p> <p><b>Amount:</b> \$156.00</p> <p><b>Component Description:</b> WVLR-550-Attorney - Other Matters</p> <p><b>Amount:</b> \$624.00</p> <p><b>Component Description:</b> WVLR-550-Attorney - Other Matters</p> <p><b>Amount:</b> \$78.00</p>
Additional Field Engineering Service, 2 Days	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	<p><b>Component Description:</b> Review email from C. Mavros regarding WVLR</p> <p><b>Amount:</b> \$864.00</p>
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.

<p>Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application</p>	<p><b>Component Description:</b> Legal services <b>Amount:</b> \$80.00</p> <p><b>Component Description:</b> WVLR-550-Attorney - Construction Permit Application (Main) <b>Amount:</b> \$80.00</p> <p><b>Component Description:</b> Legal services <b>Amount:</b> \$390.00</p>
<p>Prepare request for Special Temporary Authorization</p>	<p><b>Component Description:</b> Prepare STA on FCC form 2100 <b>Amount:</b> \$1,375.00</p>
<p>Prepare engineering section of FCC Form 2100 (main), License to Cover Application</p>	<p>Information not provided.</p>
<p>Prepare engineering section of FCC Form 2100 (main), Construction Permit Application</p>	<p><b>Component Description:</b> Preparation of the engineering portion of FCC Form 2100. <b>Amount:</b> \$2,000.00</p>
<p>Perform engineering study for new channel assignment and antenna development</p>	<p><b>Component Description:</b> Engineering study work for new channel assignment and antenna development. <b>Amount:</b> \$312.50</p>

Prepare and or review reimbursement form	<table> <tr> <td data-bbox="703 91 1145 248"> <b>Component Description:</b>  <b>Amount:</b> </td> <td data-bbox="1150 91 1428 248">           Legal services            \$80.00         </td> </tr> <tr> <td data-bbox="703 255 1145 412"> <b>Component Description:</b>  <b>Amount:</b> </td> <td data-bbox="1150 255 1428 412">           Legal services            \$130.00         </td> </tr> <tr> <td data-bbox="703 418 1145 667"> <b>Component Description:</b>  <b>Amount:</b> </td> <td data-bbox="1150 418 1428 667">           Legal services            \$390.00         </td> </tr> </table>	<b>Component Description:</b> <b>Amount:</b>	Legal services \$80.00	<b>Component Description:</b> <b>Amount:</b>	Legal services \$130.00	<b>Component Description:</b> <b>Amount:</b>	Legal services \$390.00						
<b>Component Description:</b> <b>Amount:</b>	Legal services \$80.00												
<b>Component Description:</b> <b>Amount:</b>	Legal services \$130.00												
<b>Component Description:</b> <b>Amount:</b>	Legal services \$390.00												
Project management of the transition	<table> <tr> <td data-bbox="703 667 1145 860"> <b>Component Description:</b>  <b>Amount:</b> </td> <td data-bbox="1150 667 1428 860">           Project Management            \$2,288.90         </td> </tr> <tr> <td data-bbox="703 866 1145 1059"> <b>Component Description:</b>  <b>Amount:</b> </td> <td data-bbox="1150 866 1428 1059">           Project Management            \$4,426.45         </td> </tr> <tr> <td data-bbox="703 1066 1145 1258"> <b>Component Description:</b>  <b>Amount:</b> </td> <td data-bbox="1150 1066 1428 1258">           Project Management            \$3,205.15         </td> </tr> <tr> <td data-bbox="703 1265 1145 1458"> <b>Component Description:</b>  <b>Amount:</b> </td> <td data-bbox="1150 1265 1428 1458">           Project Management            \$3,085.80         </td> </tr> <tr> <td data-bbox="703 1464 1145 1657"> <b>Component Description:</b>  <b>Amount:</b> </td> <td data-bbox="1150 1464 1428 1657">           Project Management            \$602.75         </td> </tr> <tr> <td data-bbox="703 1664 1145 1856"> <b>Component Description:</b>  <b>Amount:</b> </td> <td data-bbox="1150 1664 1428 1856">           Project Management            \$1,575.90         </td> </tr> </table>	<b>Component Description:</b> <b>Amount:</b>	Project Management \$2,288.90	<b>Component Description:</b> <b>Amount:</b>	Project Management \$4,426.45	<b>Component Description:</b> <b>Amount:</b>	Project Management \$3,205.15	<b>Component Description:</b> <b>Amount:</b>	Project Management \$3,085.80	<b>Component Description:</b> <b>Amount:</b>	Project Management \$602.75	<b>Component Description:</b> <b>Amount:</b>	Project Management \$1,575.90
<b>Component Description:</b> <b>Amount:</b>	Project Management \$2,288.90												
<b>Component Description:</b> <b>Amount:</b>	Project Management \$4,426.45												
<b>Component Description:</b> <b>Amount:</b>	Project Management \$3,205.15												
<b>Component Description:</b> <b>Amount:</b>	Project Management \$3,085.80												
<b>Component Description:</b> <b>Amount:</b>	Project Management \$602.75												
<b>Component Description:</b> <b>Amount:</b>	Project Management \$1,575.90												

**Component Description:** Project  
Management  
**Amount:** \$1,512.10

**Component Description:** Project  
Management  
**Amount:** \$5,255.30

**Component Description:** Project  
Management  
**Amount:** \$1,508.10

**Component Description:** Project  
Management  
**Amount:** \$1,607.40

**Component Description:** Project  
Management  
**Amount:** \$1,120.70

**Component Description:** Project  
Management  
**Amount:** \$1,023.10

**Component Description:** project  
management  
**Amount:** \$1,803.40

**Component Description:** Project  
Management  
**Amount:** \$2,655.05

**Component Description:** Project  
Management  
**Amount:** \$1,407.05



**Component Description:** Project  
Management  
**Amount:** \$1,686.95

**Component Description:** Project  
Management  
**Amount:** \$2,194.10

**Component Description:** Project  
Management  
**Amount:** \$2,249.15

**Component Description:** Project  
Management  
**Amount:** \$1,231.60

**Component Description:** Project  
Management  
**Amount:** \$1,682.70

**Component Description:** Project  
Management  
**Amount:** \$1,505.60

**Component Description:** Project  
Management  
**Amount:** \$3,027.35

---

**Cost Information**

**Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$23,645.00</b>	<b>\$23,300.00</b>		<b>\$10,070.00</b>	
MVPD Notification of Channel Change	<i>\$1,500.00</i>	\$1,500.00	N/A	\$1,500.00	N/A
Develop and air announcement of upcoming channel change	<i>\$400.00</i>	\$400.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$10,000.00</i>	\$10,000.00	N/A	\$6,120.00	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$400.00	Per Estimated Cost Justification WVLR-610-FCC Filing Fee - Special Temporary Authorization v0	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$2,450.00	N/A
<b>Sub-total</b>	<b>\$23,645.00</b>	<b>\$23,300.00</b>	<b>N/A</b>	<b>\$10,070.00</b>	<b>N/A</b>
<b>Total for all systems</b>	<b>\$1,149,033.00</b>	<b>\$1,179,324.05</b>	<b>N/A</b>	<b>\$1,017,842.42</b>	<b>N/A</b>

## Components

Actual Information	
Description	File Name
MVPD Notification of Channel Change	<p><b>Component Description:</b> "Prepare letters to MVPDs. Research and contact all relevant MVPD entities impacted by station move by mail and/or email. Prepare report for station."</p> <p><b>Amount:</b> \$1,500.00</p>
Develop and air announcement of upcoming channel change	Information not provided.
Disposal Costs (for equipment and other waste, net of any salvage value)	<p><b>Component Description:</b> Remove 5 (five) items (Please reference previously sent photos), from the tower/transmitter site at Corbin Lake Road, Rutledge, TN 37861</p> <p><b>Amount:</b> \$5,880.00</p> <p><b>Component Description:</b> LABOR 9-9 / 9-10-2019</p> <p><b>Amount:</b> \$240.00</p>
FCC Filing Fees - Special Temporary Authorization request	<p><b>Component Description:</b> WVLR-610-FCC Filing Fee - Special Temporary Authorization</p> <p><b>Amount:</b> \$400.00</p>

---

DTV Medical Facility  
Notification

**Component Description:**

Print and mail a  
two page, black  
and white  
generically  
addressed letter  
with a specifically  
addressed USPS  
barcoded route  
sorted envelope:

**Amount:**

\$2,450.00

---

**Cost Information** **Grand Total**

	<b>Predetermined Cost Estimate</b>	<b>Estimated Cost</b>	<b>Actual Cost</b>
<b>Total for all systems</b>	\$1,149,033.00	\$1,179,324.05	\$1,017,842.42

**Reimbursement Status**

<b>Question</b>	<b>Response</b>
The facility has ceased operating on its pre-auction channel.	Yes
Construction of final facilities or all necessary modifications are complete.	Yes
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	<p><b>Submission of Estimated Expenses Statements</b></p>	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**CHRIS L  
MAVROS**  
*D.E.,  
Christian  
Television  
Network*

02/18/2020



Certification	Section	Question	Response
	<p><b>Submission of Actual Cost Documentation Statements</b></p>	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**CHRIS L  
MAVROS**  
*D.E.,  
Christian  
Television  
Network*

02/18/2020

Certification	Section	Question	Response
	<p><b>Submission of Final Allocation or Accounting Information Statements</b></p>	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li>   <li>2. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

3. The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above-named entity, including any discounts, refunds, or rebates.
4. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
5. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
6. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**CHRIS L  
MAVROS**  
*D.E.,  
Christian  
Television  
Network*

02/18/2020

## Attachments