



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **411** | Service: **DTV** | Call **WRGT-TV** | Channel: **36 (UHF)** |  
ID: | Sign:  
File **0000028880**  
Number:  
FRN: **0007282114** | Date **03/03**  
Submitted: **/2020**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>WRGT LICENSEE, LLC</b> Doing Business As: WRGT LICENSEE, LLC	Lisa Asher 2000 WEST 41ST STREET BALTIMORE, MD 21211 United States	+1 (410) 662-9688	LAsher@cunninghambroadcasting.com	Limited Liability Company

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
<b>Paul A. Cicelski , Esq .</b> <i>Lerman Senter PLLC</i>	2001 L Street NW Suite 400 Washington, DC 20036 United States	+1 (202) 416-6756	pcicelski@lermansenter.com

**Broadcaster  
Information  
and  
Transition  
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	See Exhibit A.

**Transmitters**

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Auxiliary  
Transmitter****Add Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Retune Existing
	Use	Auxiliary (Backup)
	Ownership	Owned
	Owner	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	Rohde & Schwarz
	Model	NV7640E
	Year	2000
	Type	Solid State

	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	10 kW

## Auxiliary Transmitter

### Retuning Transmitter Costs

Section	Question	Response
<b>New IOT Tubes</b>	Number of Tubes (including accessories) needed	N/A
<b>New Mask Filter</b>	Power	10 kW
	Other Power	N/A
<b>New Exciter</b>	Is a new exciter needed?	Yes
	Exciter Type	Single frequency agile

## Auxiliary Transmitter

### Other Transmitter Costs

Section	Question	Response
<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A

	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Auxiliary Transmitter**      **Other Transmitter Cost Not Listed**  
Information not provided.

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Quantum QXD2
	Year	2001
	Type	Inductive Output Tube
	IOT Power Type	Single
	Power Capacity	30 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	THU9evo-24
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	37 kW
	Justification for New Transmitter	Per the manufacturer, the current transmitter cannot be retuned. See Exhibit B.

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	800.0 feet
	Other Electrical Service	No

	Description	N/A
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary  
Transmitter**

**Other Transmitter Cost Not Listed**

Information not provided.

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes



## Primary Antenna

### Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	498.0 kW

Manufacturer	
Model	TFU- 26GTH-R S250
Year	2002

Primary  
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	569.0 kW
	Manufacturer	

Model	TFU-24ETT /VP-R S250 D36
Year	2017
Justification for New Antenna	Current antenna is a single channel antenna that cannot be used for the new post-auction channel.

## Primary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	

<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Interim  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	Yes
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
<b>New Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Broadband Panel
	Number of Stations Supported	2
	Number of Panels/Bays	16
	Lower Limit	470.00 MHz
	Upper Limit	598.00 MHz
	Design power capacity in use	100.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	200.0 kW
	Manufacturer	
	Model	TFU-16WB- 1-R
	Year	2017

	Justification for New Antenna	Interim antenna to be used to stay on the air while the main antenna undergoes construction for the post-auction channel change.
--	-------------------------------	----------------------------------------------------------------------------------------------------------------------------------

## Interim Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	Yes
	Type	New
	Number of channels supported	2
	Frequencies of channels supported	RF channel
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	No
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	B
	Feed Line Size	6 1/8 inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for an antenna?	Yes
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Enter a list of RF channel numbers.**

RF Channel Number
34
36

**Interim  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.



**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary**  
**Transmission Line**

**Existing Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1309 feet per run

**Primary** **New Transmission Line**  
**Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1309 feet per run
	Justification for New Transmission Line	The section sizes are frequency-specific and the current transmission line cannot be used with the post-repack channel.

**Primary** **Other Transmission Line Expenses Not Listed**  
**Transmission Line**

Information not provided.

**Interim**  
**Transmission Line**

**New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Rigid
	Diameter	6 1/8 inches
	Segment Length	Broadband
	Other Segment Length	
	Number of parallel runs	1
	Length	650 feet per run
	Justification for New Transmission Line	Interim transmission line will feed the interim antenna that will be shared with WKEF.

**Interim**  
**Transmission Line**

**Other Transmission Line Expenses Not Listed**

Information not provided.

**Tower Equipment And Rigging Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary Tower**

**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	Candelabra
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	Yes
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	No
	ASR Number	
Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	39° 43' 28.6" N-
	Longitude (NAD83)	084° 15' 17.6" W-
	Overall Structure Height	1153.58 feet
	Support Structure Height	1009.58 feet
	Ground Elevation Above Mean Sea Level (AMSL)	894.78 feet

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	American Towers, LLC
	Date Constructed	04/20/2017

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

Facility ID	Call Sign	Service
70138	WBDT	DTV
65515	WKCD	FM
73155	WKEF	DTV

**Other Types of Users**

Users
On star

**Primary  
Tower**

**Tower Modification Costs**

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for tower with candelabra
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

**Primary  
Tower**

**Tower Rigging Costs**

Section	Question	Response
Tower Rigging Costs	Complex Tower	Candelabra
Helicopter Services Required	Are helicopter services required?	No

**Primary  
Tower**

**Other Tower Expenses Not Listed**

Information not provided.

**Outside  
Professional Services Costs**

Section	Question	Response
<b>Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	470
	Explanation	Outside consulting engineering, legal work, and accounting services, as well as project management for regional and comprehensive repack execution.
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A



<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	NEPA Section 106 environmental review	Yes
	Environmental Assessment	Yes
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Services Costs	
Name	Description
Sinclair Internal Costs	Internal Employee Time Costs

## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

<b>Other Expenses</b>	<b>Other Expenses Not Listed</b>
	Information not provided.

## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Transmitter THU9evo-24</b>	<b>\$1,568,800.00</b>	<b>\$849,511.00</b>		<b>\$176,328.12</b>	
2" Rigid Conduit and Wiring (Cost per foot)	\$20,800.00	\$20,000.00	N/A	N/A	N/A
Transformer 3 phase /480v - 300 KVA	\$36,800.00	\$35,000.00	N/A	N/A	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$758,211.00	N/A	\$176,328.12	N/A
<b>Auxiliary Transmitter NV7640E</b>	<b>\$134,560.00</b>	<b>\$127,900.00</b>		<b>\$0.00</b>	
Single frequency agile exciter	\$21,050.00	\$20,000.00	N/A	N/A	N/A
10 kW mask filter	\$8,310.00	\$7,900.00	N/A	N/A	N/A
UHF and VHF - minor banding issues	\$105,200.00	\$100,000.00	N/A	N/A	N/A

<b>Sub-total</b>	\$1,703,360.00	\$977,411.00	N/A	\$176,328.12	N/A
<b>Total for all systems</b>	\$4,008,482.66	\$3,320,169.76	N/A	\$674,465.44	N/A

## Components

Actual Information	
Description	File Name
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.
Transformer 3 phase/480v - 300 KVA	Information not provided.
Switchgear - industrial 800 amp	Information not provided.
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	<div> <b>Component Description:</b> Transmitter related cost. #9500093184 </div> <div> <b>Amount:</b> \$176,328.12 </div> <div> <b>Component Description:</b> Transmitter cost, 25% down. #9500093184 </div> <div> <b>Amount:</b> \$217,392.55 </div>
Single frequency agile exciter	Information not provided.
10 kW mask filter	Information not provided.
UHF and VHF - minor banding issues	Information not provided.

## Cost Information

### Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Interim Antenna TFU-16WB-1-R</b>	<b>\$362,780.00</b>	<b>\$356,400.00</b>		<b>\$0.00</b>	
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
UHF - High Power, Side Mount, broadband panel, 16 bay,, 200 kW input, directional,, elliptically or circularly polarized	<b><i>\$235,000.00</i></b>	\$235,000.00	This is a Widely Report Cost Catalog pre-fill cost, however, it did not pre-fill in this section for this cost. This is the corresponding piece of equipment's cost estimate.	N/A	N/A
New combiner, cost per channel (without antenna)	\$84,200.00	\$80,000.00	N/A	N/A	N/A

Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)	\$13,700.00	\$13,000.00	N/A	N/A	N/A
<b>Primary Antenna TFU-24ETT /VP-R S250 D36</b>	<b>\$308,530.00</b>	<b>\$424,526.10</b>		<b>\$174,648.29</b>	
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$11,700.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$406,426.10	See Response to August 11 Inquiry.	\$174,648.29	N/A
<b>Sub-total</b>	<b>\$671,310.00</b>	<b>\$780,926.10</b>	<b>N/A</b>	<b>\$174,648.29</b>	<b>N/A</b>
<b>Total for all systems</b>	<b>\$4,008,482.66</b>	<b>\$3,320,169.76</b>	<b>N/A</b>	<b>\$674,465.44</b>	<b>N/A</b>

## Components

Actual Information Description	File Name
--------------------------------	-----------



Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.
Sweep test of existing antenna	Information not provided.
UHF - High Power, Side Mount, broadband panel, 16 bay,, 200 kW input, directional,, elliptically or circularly polarized	Information not provided.
New combiner, cost per channel (without antenna)	Information not provided.
Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)	Information not provided.
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	Information not provided.
Sweep test of existing antenna	Information not provided.
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	<div> <div> <b>Component Description:</b> </div> <div> Antenna related cost reduced by 25.40%. #623011 </div> </div> <div> <div> <b>Amount:</b> </div> <div> \$174,648.29 </div> </div>

Cost  
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$150,800.00	\$143,650.00		\$0.00	
Rigid Transmission Line - copper, 6 1/8" broadband	\$150,800.00	\$143,650.00	N/A	N/A	N/A
Primary Transmission Line	\$264,418.00	\$251,328.00		\$140,108.87	
Rigid Transmission Line - copper, 6 1/8"	\$264,418.00	\$251,328.00	N/A	\$140,108.87	N/A
Sub-total	\$415,218.00	\$394,978.00	N/A	\$140,108.87	N/A
Total for all systems	\$4,008,482.66	\$3,320,169.76	N/A	\$674,465.44	N/A

Components

Actual Information	
Description	File Name
Rigid Transmission Line - copper, 6 1/8" broadband	Information not provided.
Rigid Transmission Line - copper, 6 1/8"	<div><div>Component Description:</div><div>Amount:</div><div>Transmission Line related cost reduced by 25.40%. #648008 \$140,108.87</div></div>

Cost  
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$862,000.00	\$822,175.00		\$144,949.50	
Structural engineering tower load study for a documented tower with candelabra	\$20,000.00	\$22,175.00	Per work done by American Tower	\$22,175.00	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$400,000.00	N/A	\$108,138.50	N/A
Major tower reinforcement /modifications	\$421,000.00	\$400,000.00	N/A	\$14,636.00	N/A
Sub-total	\$862,000.00	\$822,175.00	N/A	\$144,949.50	N/A
Total for all systems	\$4,008,482.66	\$3,320,169.76	N/A	\$674,465.44	N/A

Components

Actual Information	
Description	File Name

Structural engineering tower load study for a documented tower with candelabra	<b>Component Description:</b>  <b>Amount:</b>	Tower related cost. #460217581 \$12,400.00
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	<b>Component Description:</b>  <b>Amount:</b>	Tower related cost. #SIN000491 \$108,138.50
Major tower reinforcement /modifications	<b>Component Description:</b>  <b>Amount:</b>	Tower related cost. #SIN000491 \$14,636.00

## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$227,898.66</b>	<b>\$216,548.66</b>		<b>\$35,121.92</b>	
Project management of the transition	\$74,260.00	\$70,500.00	N/A	\$24,100.99	N/A
Sinclair Internal Costs	<b><i>\$7,748.66</i></b>	\$7,748.66	N/A	\$3,985.92	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	\$10,520.00	\$10,000.00	N/A	N/A	N/A

NEPA Section 106 environmental review, if needed	\$6,310.00	\$6,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$7,360.00	\$7,000.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$221.92	N/A
Prepare request for Special Temporary Authorization	\$4,100.00	\$3,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$1,762.50	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$3,050.00	Updated cost of estimated amount per FCC requirement.	\$3,025.59	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$2,025.00	N/A
<b>Sub-total</b>	\$227,898.66	\$216,548.66	N/A	\$35,121.92	N/A
<b>Total for all systems</b>	\$4,008,482.66	\$3,320,169.76	N/A	\$674,465.44	N/A

## Components

Actual Information	
Description	File Name
Project management of the transition	

<b>Component Description:</b>	\$26,919.78 credit to be split across 93 Sinclair stations reimbursed \$999.20 for Invoice 461759 (correct reimbursement amount is \$709.74). #CM-11- 21-2019-461759
<b>Amount:</b>	(\$289.46)

<b>Component Description:</b>	Legal services cost. #464416
<b>Amount:</b>	\$151.80

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 99 stations. #1086
<b>Amount:</b>	\$275.35

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1090
<b>Amount:</b>	\$176.70

<b>Component Description:</b>	Legal services cost. #467933
<b>Amount:</b>	\$112.50



<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 93 stations.
-------------------------------	-------------------------------------------------------------------------------------------------

<b>Amount:</b>	\$716.28
----------------	----------

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 93 stations.
-------------------------------	-------------------------------------------------------------------------------------------------

<b>Amount:</b>	\$818.59
----------------	----------

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 93 stations.
-------------------------------	-------------------------------------------------------------------------------------------------

<b>Amount:</b>	\$943.95
----------------	----------

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 93 stations.
-------------------------------	-------------------------------------------------------------------------------------------------

<b>Amount:</b>	\$999.04
----------------	----------

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations.
-------------------------------	-------------------------------------------------------------------------------------------------

<b>Amount:</b>	\$185.10
----------------	----------

<b>Component Description:</b>	Legal services cost. #471587
<b>Amount:</b>	\$163.75

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1151
<b>Amount:</b>	\$388.07

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1098
<b>Amount:</b>	\$238.07

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1156
<b>Amount:</b>	\$399.52

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1099
<b>Amount:</b>	\$266.93

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #470923
<b>Amount:</b>	\$406.65

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1111
<b>Amount:</b>	\$159.58

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #474405
<b>Amount:</b>	\$490.56

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1123
<b>Amount:</b>	\$342.14

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #473885
<b>Amount:</b>	\$318.62

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1130
<b>Amount:</b>	\$281.49

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1143
<b>Amount:</b>	\$436.90

<b>Component Description:</b>	Legal services cost. #470340
<b>Amount:</b>	\$598.75

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #471524
<b>Amount:</b>	\$322.83

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #472583
<b>Amount:</b>	\$279.89

<b>Component Description:</b>	Legal services cost. #476432
<b>Amount:</b>	\$452.50

<b>Component Description:</b>	Legal Service Cost. #472642
<b>Amount:</b>	\$157.50

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1133
<b>Amount:</b>	\$307.72

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #476367
<b>Amount:</b>	\$364.80

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1093
<b>Amount:</b>	\$265.72

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 99 stations. #469573
<b>Amount:</b>	\$377.14

<b>Component Description:</b>	Legal services cost. #474462
<b>Amount:</b>	\$57.50

<b>Component Description:</b>	Legal Service Cost. #474876
<b>Amount:</b>	\$280.00

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 99 stations. #468718
<b>Amount:</b>	\$349.51

<b>Component Description:</b>	Legal services cost. #476943
<b>Amount:</b>	\$166.25

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1161
<b>Amount:</b>	\$267.48

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 93 stations.
<b>Amount:</b>	\$20.64

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289
<b>Amount:</b>	\$91.50

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 93 stations.

**Amount:** \$86.88

**Component Description:** Legal services cost. #457781

**Amount:** \$396.00

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 98 stations. #467378

**Amount:** \$576.96

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 100 stations. #470237

**Amount:** \$436.37

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 93 stations.

**Amount:** \$43.71

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #467861
<b>Amount:</b>	\$460.89

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1078
<b>Amount:</b>	\$215.68

<b>Component Description:</b>	Legal Service Cost. #464758
<b>Amount:</b>	\$172.50

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1058
<b>Amount:</b>	\$187.24

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #473506
<b>Amount:</b>	\$421.40



<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #475283
<b>Amount:</b>	\$384.08

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 99 stations. #1086
<b>Amount:</b>	\$275.35

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1105
<b>Amount:</b>	\$216.88

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations.
<b>Amount:</b>	\$30.47

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1055
<b>Amount:</b>	\$243.38

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1145
<b>Amount:</b>	\$369.98

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1141
<b>Amount:</b>	\$406.17

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1090
<b>Amount:</b>	\$176.70

<b>Component Description:</b>	Legal Service Cost. #465244
<b>Amount:</b>	\$177.50

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1114
<b>Amount:</b>	\$242.25

<b>Component Description:</b>	Legal Service Cost. #466759
<b>Amount:</b>	\$120.00

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1063
<b>Amount:</b>	\$262.29

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 93 stations.
<b>Amount:</b>	\$836.44

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #466690
<b>Amount:</b>	\$446.87

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations.
<b>Amount:</b>	\$105.97

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 93 stations.
<b>Amount:</b>	\$20.91

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #465001
<b>Amount:</b>	\$596.30

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1069
<b>Amount:</b>	\$246.68

<b>Component Description:</b>	Legal services cost. #460881
<b>Amount:</b>	\$115.60

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #464321
<b>Amount:</b>	\$683.07

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #465173
<b>Amount:</b>	\$654.26

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1079
<b>Amount:</b>	\$177.14

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #463026
<b>Amount:</b>	\$801.57

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1117
<b>Amount:</b>	\$282.68

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #463567
<b>Amount:</b>	\$566.48

<b>Component Description:</b>	Legal services cost. #475810
<b>Amount:</b>	\$198.75

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1079
<b>Amount:</b>	\$177.14

<b>Component Description:</b>	Legal services cost. #461744
<b>Amount:</b>	\$266.40

<b>Component Description:</b>	Legal services cost. #467933
<b>Amount:</b>	\$112.50

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 93 stations.
<b>Amount:</b>	\$32.35

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations.
<b>Amount:</b>	\$470.30

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #471524
<b>Amount:</b>	\$322.83

	<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759
	<b>Amount:</b>	\$29.98
	<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1072
	<b>Amount:</b>	\$237.64
Sinclair Internal Costs	<b>Component Description:</b>	Internal expense - WRGT - 9-2019
	<b>Amount:</b>	\$1,479.07
	<b>Component Description:</b>	Internal expense - WRGT - 9-2019
	<b>Amount:</b>	\$2,151.68
	<b>Component Description:</b>	Internal expense - WRGT - 5-2019
	<b>Amount:</b>	\$236.16
	<b>Component Description:</b>	Internal expense - 7-2019 - BM
	<b>Amount:</b>	\$3,336.77
	<b>Component Description:</b>	Internal expense - WRGT - 5-2019
	<b>Amount:</b>	\$425.97

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 100 stations.

**Amount:** \$11.39

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 100 stations.

**Amount:** \$8.66

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 100 stations.

**Amount:** \$15.08

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 100 stations.

**Amount:** \$9.47

**Component Description:** Portion of general repack matter internal time card attributable to this station - divided by 100.

**Amount:** \$66.55



	<p><b>Component Description:</b></p> <p>Portion of general repack matter internal time card attributable to this station - divided by 100.</p> <p><b>Amount:</b></p> <p>\$7.86</p>
Comprehensive coverage verification via field study, if needed	Information not provided.
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.
ASR modification (prepare FCC Form 854)	Information not provided.
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	Information not provided.
NEPA Section 106 environmental review, if needed	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.

<p>Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application</p>	<table> <tr> <td data-bbox="702 168 1018 212"><b>Component Description:</b></td><td data-bbox="1145 168 1423 414">Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289</td></tr> <tr> <td data-bbox="702 414 817 459"><b>Amount:</b></td><td data-bbox="1145 414 1244 459">\$122.00</td></tr> <tr> <td data-bbox="702 548 1018 593"><b>Component Description:</b></td><td data-bbox="1145 548 1423 795">Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759</td></tr> <tr> <td data-bbox="702 795 817 840"><b>Amount:</b></td><td data-bbox="1145 795 1228 840">\$99.92</td></tr> </table>	<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289	<b>Amount:</b>	\$122.00	<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759	<b>Amount:</b>	\$99.92
<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289								
<b>Amount:</b>	\$122.00								
<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759								
<b>Amount:</b>	\$99.92								
<p>Prepare request for Special Temporary Authorization</p>	<p>Information not provided.</p>								
<p>Prepare engineering section of FCC Form 2100 (main), License to Cover Application</p>	<p>Information not provided.</p>								
<p>Prepare engineering section of FCC Form 2100 (main), Construction Permit Application</p>	<table> <tr> <td data-bbox="702 1265 1018 1310"><b>Component Description:</b></td><td data-bbox="1145 1265 1423 1355">Consulting engineering cost.</td></tr> <tr> <td data-bbox="702 1355 817 1400"><b>Amount:</b></td><td data-bbox="1145 1355 1268 1400">\$1,762.50</td></tr> </table>	<b>Component Description:</b>	Consulting engineering cost.	<b>Amount:</b>	\$1,762.50				
<b>Component Description:</b>	Consulting engineering cost.								
<b>Amount:</b>	\$1,762.50								
<p>Address transition timing and coordination issues w/ other stations and wireless</p>	<p>Information not provided.</p>								

Prepare and or review reimbursement form	<table> <tr> <td data-bbox="708 174 1015 210"><b>Component Description:</b></td><td data-bbox="1150 174 1370 405">Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759</td></tr> <tr> <td data-bbox="708 416 815 452"><b>Amount:</b></td><td data-bbox="1150 416 1246 452">\$869.30</td></tr> <tr> <td data-bbox="708 555 1015 591"><b>Component Description:</b></td><td data-bbox="1150 555 1378 591">Legal services cost.</td></tr> <tr> <td data-bbox="708 595 815 631"><b>Amount:</b></td><td data-bbox="1150 595 1246 631">\$692.80</td></tr> <tr> <td data-bbox="708 734 1015 770"><b>Component Description:</b></td><td data-bbox="1150 734 1370 965">Portion of general repack matter invoice attributable to this station - divided by 93 stations.</td></tr> <tr> <td data-bbox="708 976 815 1012"><b>Amount:</b></td><td data-bbox="1150 976 1246 1012">\$152.01</td></tr> <tr> <td data-bbox="708 1115 1015 1151"><b>Component Description:</b></td><td data-bbox="1150 1115 1370 1346">Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289</td></tr> <tr> <td data-bbox="708 1357 815 1393"><b>Amount:</b></td><td data-bbox="1150 1357 1267 1393">\$1,311.48</td></tr> </table>	<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759	<b>Amount:</b>	\$869.30	<b>Component Description:</b>	Legal services cost.	<b>Amount:</b>	\$692.80	<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 93 stations.	<b>Amount:</b>	\$152.01	<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289	<b>Amount:</b>	\$1,311.48
<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759																
<b>Amount:</b>	\$869.30																
<b>Component Description:</b>	Legal services cost.																
<b>Amount:</b>	\$692.80																
<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 93 stations.																
<b>Amount:</b>	\$152.01																
<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289																
<b>Amount:</b>	\$1,311.48																
Perform engineering study for new channel assignment and antenna development	<table> <tr> <td data-bbox="708 1525 1015 1561"><b>Component Description:</b></td><td data-bbox="1150 1525 1347 1597">Consulting engineering cost.</td></tr> <tr> <td data-bbox="708 1608 815 1644"><b>Amount:</b></td><td data-bbox="1150 1608 1267 1644">\$2,025.00</td></tr> </table>	<b>Component Description:</b>	Consulting engineering cost.	<b>Amount:</b>	\$2,025.00												
<b>Component Description:</b>	Consulting engineering cost.																
<b>Amount:</b>	\$2,025.00																

## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$128,696.00</b>	<b>\$128,131.00</b>		<b>\$3,308.74</b>	
MVPD Notification of Channel Change	<i>\$5,000.00</i>	\$5,000.00	See Exhibit J.	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$28,050.00</i>	\$28,050.00	See Response to August 11 Inquiry.	N/A	N/A
Equipment Storage	<i>\$15,000.00</i>	\$15,000.00	See Exhibit J.	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$10,000.00</i>	\$10,000.00	See Exhibit J.	\$33.74	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$28,566.00</i>	\$28,566.00	See Response to August 11.	N/A	N/A
Non-zoning permits	<i>\$10,000.00</i>	\$10,000.00	See Exhibit J.	N/A	N/A
Local Zoning	<i>\$20,000.00</i>	\$20,000.00	See Exhibit J.	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A

DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$3,275.00	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
<b>Sub-total</b>	\$128,696.00	\$128,131.00	N/A	\$3,308.74	N/A
<b>Total for all systems</b>	\$4,008,482.66	\$3,320,169.76	N/A	\$674,465.44	N/A

## Components

Actual Information Description	File Name
MVPD Notification of Channel Change	Information not provided.
Develop and air announcement of upcoming channel change	Information not provided.
Equipment Storage	Information not provided.
Equipment Delivery and Handling Charges	<p><b>Component Description:</b> Total invoice amount reduced by 25.40%. #539022</p> <p><b>Amount:</b> \$33.74</p>
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.
Non-zoning permits	Information not provided.
Local Zoning	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	Information not provided.

DTV Medical Facility Notification	<div> <div>Component Description:</div> <div>Medical Notification Cost. #1302</div> </div> <div> <div>Amount:</div> <div>\$3,275.00</div> </div>
FCC Filing Fees - Form 2100 license to cover application	Information not provided.

**Cost  
Information**

**Grand Total**

	<b>Predetermined Cost Estimate</b>	<b>Estimated Cost</b>	<b>Actual Cost</b>
<b>Total for all systems</b>	\$4,008,482.66	\$3,320,169.76	\$674,465.44

**Reimbursement Status**

<b>Question</b>	<b>Response</b>
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	



4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Lisa Asher</b>  <i>Secretary</i>  03/03/2020</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Lisa Asher</b>  <i>Secretary</i></p> <p>03/03/2020</p>

## Attachments