



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **74173** | Service: **DTV** | Call **WVTM-TV** | Channel:  
ID: | Sign:  
**7 (High VHF)** | File **0000026837**  
Number:  
FRN: **0023890601** | Date **04/02**  
Submitted: **/2020**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>WVTM Hearst Television Inc.</b>	150 Fayetteville Street	+1 (919) 838-0300	shartzell@brookspierce.com	Corporation
Doing Business As: WVTM Hearst Television Inc.	Suite 1700 Raleigh, NC 27601 United States			

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

## Broadcaster Information and Transition Plan

Question	Response
----------	----------

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	see attached document

## Transmitters

Section	Question	Response
<b>Transmitter Related Expenses</b>	Do you have transmitter related expenses?	Yes

**Auxiliary  
Transmitter****Add Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	backup to main transmitter
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	Platinum PTCD1OP1- i
	Year	2008
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	4 kW

**Auxiliary  
Transmitter****New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Auxiliary (Backup)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	VAXTE-6R37
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	4.8 kW
	Justification for New Transmitter	Per original transmitter manufacturer, existing transmitter cannot be converted to post transition channel. See attached GatesAir EOL and HTV transmitter statements.

**Auxiliary  
Transmitter****Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A

	Rigid Conduit and Wiring	Yes
	Size	3 inches
	Length	250.0 feet
	Other Electrical Service	No
	Description	N/A
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

## Auxiliary Transmitter

### Other Transmitter Cost Not Listed

Name	Description
<b>Additional RF components</b>	Additional RF components required for transmitter operation and integration into current RF environment per GatesAir quote.
<b>Sales Tax</b>	transmitter sales tax
<b>Shipping</b>	transmitter shipping
<b>Transmitter de-install</b>	remove current transmitter to make room for repack transmitter
<b>Electrical Accessories</b>	manufacturer required surge protection

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	Platinum PTCD10P1- i
	Year	2008
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	4 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	VAXTE-6R37
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	4.8 kW
	Justification for New Transmitter	Per original transmitter manufacturer, existing transmitter cannot be converted to post transition channel. See attached GatesAir EOL and HTV transmitter statements.

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A

	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	300.0 feet
	Other Electrical Service	No
	Description	N/A
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary Transmitter**

**Other Transmitter Cost Not Listed**

Name	Description
<b>Shipping</b>	transmitter shipping
<b>Additional RF components</b>	Additional RF components required for transmitter operation and integration into current RF environment per GatesAir quote.
<b>Transmitter de-install</b>	remove current transmitter to make room for repack transmitter
<b>Electrical Accessories</b>	Manufacturer required surge protection
<b>Sales Tax</b>	transmitter sales tax



**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

## Primary Antenna

### Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	20.0 kW

Manufacturer	
Model	THV-9A13 /VP-R-04
Year	2008

Primary  
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	20.0 kW
	Manufacturer	

Model	THV-9A7 /VP-R 04
Year	2019
Justification for New Antenna	Current antenna is channel specific and cannot be used on post-transition channel. Antenna must be replaced.

## Primary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	3 1/8 inches inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	

<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Name	Description
<b>Additional RF components</b>	line size and impedance matching, & custom line section required for installation
<b>Sales Tax</b>	antenna sales tax
<b>Shipping</b>	antenna shipping

**Interim  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
<b>New Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Slot
	Number of Stations Supported	1
	Number of Panels/Bays	8
	Lower Limit	174.00 MHz
	Upper Limit	213.00 MHz
	Design power capacity in use	35.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	20.0 kW
	Manufacturer	
	Model	TLS-V8BB
	Year	2019

	Justification for New Antenna	WVTM does not own an auxiliary antenna. Therefore, an interim antenna is required to facilitate move to post-transition channel.
--	-------------------------------	--

## Interim Antenna

### Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

## Interim Antenna

### Other Antenna Cost Not Listed

Name	Description
Shipping	antenna shipping
Sales Tax	antenna sales tax



**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary Transmission Line****Existing Transmission Line**

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Dielectric
	Type	Rigid
	Diameter	7 3/16 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1180 feet per run

Primary Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Transmission Line Rollers	transmission line supporting hardware for ice bridge horizontal run

Interim Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Rigid
	Diameter	4 1/16 inches
	Segment Length	20'
	Other Segment Length	
	Number of parallel runs	1
	Length	1010 feet per run
	Justification for New Transmission Line	transmission line required to support interim antenna

Interim Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Sales Tax	sales tax
Transmission Line Rollers	transmission line support hardware needed due to ice bridge design
Shipping	shipping for transmission line

**Tower  
Equipment  
And  
Rigging  
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary  
Tower**

**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1036003
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	33° 29' 26.0" N-
	Longitude (NAD83)	086° 47' 48.0" W-
	Overall Structure Height	1075.12 feet
	Support Structure Height	965.21 feet
	Ground Elevation Above Mean Sea Level (AMSL)	973.74 feet

Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
Tower Owner	WVTM Hearst Television Inc.
Date Constructed	04/24/1982

### Primary Tower

#### Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

### Primary Tower

#### Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	Yes

### Primary Tower

#### Other Tower Expenses Not Listed

Name	Description
Tower Consulting	Consulting for tower analysis and modification

**Outside  
Professional Services Costs**

Section	Question	Response
<b>Outside Project Management Services</b>	Do you require outside project management services?	No
	Number of Hours	N/A
	Explanation	N/A
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes

	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

**Outside Professional Services Costs**

**Other Professional Services Expenses Not Listed**

Name	Description
<b>Non-Catalog legal expenses</b>	Non-Catalog expenses for legal advice and services, including financial/reimbursement review, transition reporting, transition procedures, and other transition-related issues
<b>Transmitter Site Survey</b>	Transmitter planning survey & transmitter building drawings
<b>Consulting-Project Management</b>	Project consulting and project management

## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other  
Expenses**

**Other Expenses Not Listed**

Name	Description
Contract Labor	labor directly related to the station channel change



## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter VAXTE-6R37	\$199,912.70	\$199,612.70		\$164,740.14	
Additional RF components	\$30,812.32	\$30,812.32	updated Additional RF components required for transmitter operation and integration into current RF environment per GatesAir quote.	\$20,679.06	N/A
High VHF - Air Cooled Solid State Transmitter 4.8 kW	\$130,245.05	\$130,245.05	updated GatesAir quote sections A, B & E. This is the transmitter, mask filter, installation and proof per the FCC "transmitter" definition.	\$127,085.31	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$7,800.00	\$7,500.00	N/A	N/A	N/A

Shipping	<b>\$4,500.00</b>	\$4,500.00	transmitter shipping	N/A	N/A
Electrical Accessories	<b>\$1,942.49</b>	\$1,942.49	manufacturer required surge protection	\$1,942.49	N/A
Transmitter de-install	<b>\$7,242.84</b>	\$7,242.84	transmitter de-install per updated GatesAir quote	N/A	N/A
Sales Tax	<b>\$17,370.00</b>	\$17,370.00	transmitter sales tax per attached GatesAir quote	\$15,033.28	N/A
<b>Auxiliary Transmitter VAXTE-6R37</b>	<b>\$165,817.31</b>	<b>\$165,067.31</b>		<b>\$113,118.32</b>	
Electrical Accessories	<b>\$1,942.49</b>	\$1,942.49	manufacturer required surge protection	N/A	N/A
Transmitter de-install	<b>\$7,242.84</b>	\$7,242.84	transmitter de-install per updated GatesAir quote	N/A	N/A
Sales Tax	<b>\$14,786.00</b>	\$14,786.00	transmitter sales tax per attached GatesAir quote	N/A	N/A

Additional RF components	<b>\$6,594.44</b>	\$6,594.44	updated Additional RF components required for transmitter operation and integration into current RF environment per GatesAir quote.	N/A	N/A
High VHF - Air Cooled Solid State Transmitter 4.8 kW	<b>\$117,751.54</b>	\$117,751.54	updated GatesAir quote sections A, B & E. This is the transmitter, mask filter, installation and proof per the FCC "transmitter" definition.	\$113,118.32	N/A
Shipping	<b>\$4,500.00</b>	\$4,500.00	shipping per GatesAir quote	N/A	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$13,000.00	\$12,250.00	N/A	N/A	N/A
<b>Sub-total</b>	\$365,730.01	\$364,680.01	N/A	\$277,858.46	N/A
<b>Total for all systems</b>	\$2,664,969.48	\$2,611,207.24	N/A	\$1,499,231.13	N/A

## Components

Actual Information Description	File Name
--------------------------------	-----------

Additional RF components	<div> <div>Component Description:</div> <div>WVTM main transmitter RF accessories</div> </div> <div> <div>Amount:</div> <div>\$20,679.06</div> </div>
High VHF - Air Cooled Solid State Transmitter 4.8 kW	<div> <div>Component Description:</div> <div>WVTM main transmitter prior to ship</div> </div> <div> <div>Amount:</div> <div>\$21,578.69</div> </div> <div> <div>Component Description:</div> <div>Main transmitter 1st deposit</div> </div> <div> <div>Amount:</div> <div>\$17,444.00</div> </div> <div> <div>Component Description:</div> <div>Main transmitter 2nd deposit</div> </div> <div> <div>Amount:</div> <div>\$88,062.62</div> </div>
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.
Shipping	Information not provided.
Electrical Accessories	<div> <div>Component Description:</div> <div>WVTM main transmitter electrical acc</div> </div> <div> <div>Amount:</div> <div>\$1,942.49</div> </div>
Transmitter de-install	Information not provided.
Sales Tax	<div> <div>Component Description:</div> <div>WVTM main transmitter sales tax</div> </div> <div> <div>Amount:</div> <div>\$15,033.28</div> </div>
Electrical Accessories	Information not provided.
Transmitter de-install	Information not provided.

Sales Tax	Information not provided.
Additional RF components	Information not provided.
High VHF - Air Cooled Solid State Transmitter 4.8 kW	<div> <div> <b>Component Description:</b>   <b>Amount:</b> </div> <div> WVTM auxiliary transmitter prior to ship  \$10,206.49 </div> </div> <div> <div> <b>Component Description:</b>   <b>Amount:</b> </div> <div> Aux transmitter 2nd deposit  \$88,062.62 </div> </div> <div> <div> <b>Component Description:</b>   <b>Amount:</b> </div> <div> Aux transmitter 1st deposit  \$14,849.21 </div> </div>
Shipping	Information not provided.
3" Rigid Conduit and Wiring (Cost per foot)	Information not provided.

## Cost Information

### Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TLS-V8BB	\$113,148.30	\$89,668.30		\$77,857.30	
Sales Tax	<i>\$6,798.00</i>	\$6,798.00	estimated antenna sales tax based on Alabama state and local sales tax rate of 10%	N/A	N/A
Shipping	<i>\$0.00</i>	\$0.00	antenna shipping per attached Dielectric quote	\$0.00	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$0.00	N/A	\$0.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$6,400.00	N/A
High VHF - High Power Side Mount One Station horizontally polarized	<i>\$76,470.30</i>	\$76,470.30	total due to Dielectric's convoluted invoicing system	\$71,457.30	N/A

<b>Primary Antenna THV-9A7 /VP-R 04</b>	<b>\$354,268.00</b>	<b>\$353,362.00</b>		<b>\$304,328.00</b>	
Shipping	<b>\$7,608.00</b>	\$7,608.00	N/A	\$0.00	N/A
Sales Tax	<b>\$29,134.00</b>	\$29,134.00	estimated antenna sales tax based on Alabama state and local sales tax rate of 10%	N/A	N/A
Additional RF components	<b>\$5,892.00</b>	\$5,892.00	additional RF components required for antenna installation	\$0.00	N/A
Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed)	\$7,600.00	\$7,024.00	N/A	\$7,024.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$0.00	N/A
High VHF - High Power Top Mount One Station elliptically or circularly polarized	<b>\$297,304.00</b>	\$297,304.00	antenna price for comparable replacement antenna per attached Dielectric quote	\$297,304.00	N/A
<b>Sub-total</b>	<b>\$467,416.30</b>	<b>\$443,030.30</b>	N/A	<b>\$382,185.30</b>	N/A
<b>Total for all systems</b>	<b>\$2,664,969.48</b>	<b>\$2,611,207.24</b>	N/A	<b>\$1,499,231.13</b>	N/A

## Components

Actual Information Description	File Name
Sales Tax	Information not provided.
Shipping	Information not provided.
Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.
Sweep test of existing antenna	<div> <b>Component Description:</b> WVTM interim antenna and line sweep </div> <div> <b>Amount:</b> \$6,400.00 </div>
High VHF - High Power Side Mount One Station horizontally polarized	<div> <b>Component Description:</b> WVTM Dielectric Interim Antenna payments 1&amp;2 - 45%; \$35,728.65 </div> <div> <b>Amount:</b> \$35,728.65 </div> <div> <b>Component Description:</b> WVTM auxiliary antenna payment 2 </div> <div> <b>Amount:</b> \$35,728.65 </div>
Shipping	Information not provided.
Sales Tax	Information not provided.
Additional RF components	Information not provided.
Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed)	<div> <b>Component Description:</b> WVTM main antenna elbow complex </div> <div> <b>Amount:</b> \$7,024.00 </div>



Sweep test of existing antenna	Information not provided.	
High VHF - High Power Top Mount One Station elliptically or circularly polarized	<b>Component Description:</b>  <b>Amount:</b>	WVTM main antenna payment second 45% \$145,902.60
	<b>Component Description:</b>  <b>Amount:</b>	WVTM main antenna payment 3 \$5,498.80
	<b>Component Description:</b>  <b>Amount:</b>	WVTM Dielectric Main Antenna payments 1&2 - 45%: \$145,902.60 \$145,902.60

## Cost Information

### Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Interim Transmission Line</b>	<b>\$170,036.69</b>	<b>\$135,612.69</b>		<b>\$121,239.39</b>	
Shipping	<b>\$3,709.33</b>	\$3,709.33	per Dielectric invoices	\$3,709.33	N/A
Transmission Line Rollers	<b>\$12,007.36</b>	\$12,007.36	per Dielectric invoices	\$12,007.36	N/A
Sales Tax	<b>\$10,900.00</b>	\$10,900.00	estimated transmission line sales tax based on Alabama state and local sales tax rate of 10%	N/A	N/A
Rigid Transmission Line - copper, 4 1/16"	\$143,420.00	\$108,996.00	N/A	\$105,522.70	N/A
<b>Primary Transmission Line</b>	<b>\$3,750.00</b>	<b>\$3,750.00</b>		<b>\$3,750.00</b>	
Transmission Line Rollers	<b>\$3,750.00</b>	\$3,750.00	per Dielectric invoice	\$3,750.00	N/A
<b>Sub-total</b>	<b>\$173,786.69</b>	<b>\$139,362.69</b>	N/A	<b>\$124,989.39</b>	N/A
<b>Total for all systems</b>	<b>\$2,664,969.48</b>	<b>\$2,611,207.24</b>	N/A	<b>\$1,499,231.13</b>	N/A

## Components

Actual Information	
Description	File Name
Shipping	<b>Component Description:</b> WVTM custom TL shipping 2
	<b>Amount:</b> \$3,113.67
	<b>Component Description:</b> WVTM custom TL shipping 1
	<b>Amount:</b> \$595.66
Transmission Line Rollers	<b>Component Description:</b> WVTM interim transmission line rollers shipping
	<b>Amount:</b> \$1,057.36
	<b>Component Description:</b> WVTM interim transmission line rollers
	<b>Amount:</b> \$10,950.00
Sales Tax	Information not provided.

Rigid Transmission Line - copper, 4 1/16"	<div> <b>Component Description:</b> WVTM Dielectric Interim transmission line payments 1&amp;2 - 45%; \$49,048.20 </div> <div> <b>Amount:</b> \$49,048.20 </div>
	<div> <b>Component Description:</b> WVTM auxiliary transmission line payment 2 </div> <div> <b>Amount:</b> \$49,048.20 </div>
	<div> <b>Component Description:</b> WVTM interim transmission line partial </div> <div> <b>Amount:</b> \$7,426.30 </div>
Transmission Line Rollers	<div> <b>Component Description:</b> WVTM main transmission line rollers </div> <div> <b>Amount:</b> \$3,750.00 </div>

## Cost Information

### Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Tower</b>	<b>\$1,500,649.00</b>	<b>\$1,517,913.36</b>		<b>\$667,419.76</b>	
<b>GTOWER</b>					
Tower Helicopter Lift	<i>\$839,849.00</i>	\$839,849.00	See quote from Coast to Coast in attachments. This is for the installation of the tower modifications and the main antenna using a helicopter service.	N/A	N/A
Tower Consulting	<i>\$3,000.00</i>	\$3,000.00	estimated consulting fees	\$1,500.00	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$46,584.36	additional tower studies, surveys and geotech to confirm level of tower modifications needed	\$46,584.36	N/A
Tall Tower (greater than 500')	\$210,500.00	\$228,480.00	Per invoices	\$228,480.00	N/A

Major tower reinforcement /modifications	\$421,000.00	\$400,000.00	N/A	\$390,855.40	N/A
<b>Sub-total</b>	\$1,500,649.00	\$1,517,913.36	N/A	\$667,419.76	N/A
<b>Total for all systems</b>	\$2,664,969.48	\$2,611,207.24	N/A	\$1,499,231.13	N/A

## Components

Actual Information	
Description	File Name
Tower Helicopter Lift	Information not provided.

---

Tower Consulting

**Component Description:** WVTM tower consulting Dec 2018  
**Amount:** \$200.00

**Component Description:** WVTM tower consulting August 2019  
**Amount:** \$400.00

**Component Description:** WVTM tower consulting May 2018  
**Amount:** \$200.00

**Component Description:** WVTM tower consulting Sept-Oct 2018  
**Amount:** \$100.00

**Component Description:** WVTM tower consulting January 2019  
**Amount:** \$400.00

**Component Description:** WVTM tower consulting Sept 2019  
**Amount:** \$200.00

---

Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study

**Component Description:** WVTM tower rigorous analysis 2  
**Amount:** \$3,500.00

**Component Description:** WVTM tower structural analysis peer review  
**Amount:** \$6,900.00

**Component Description:** WVTM tower geotechnical investigation  
**Amount:** \$16,210.00

**Component Description:** WVTM tower site land survey  
**Amount:** \$3,524.36

**Component Description:** WVTM tower rigorous analysis 1  
**Amount:** \$3,500.00

**Component Description:** WVTM Tower Engineering Evaluation invoice 2  
**Amount:** \$3,875.00

**Component Description:** WVTM tower engineering evaluation 1  
**Amount:** \$3,875.00

**Component Description:** WVTM Tower Mapping  
**Amount:** \$5,200.00



Tall Tower (greater than  
500')

**Component Description:**

WVTM interim  
antenna  
installation deposit

**Amount:**

\$76,161.00

**Component Description:**

WVTM interim  
antenna  
installation change  
order

**Amount:**

\$10,875.00

**Component Description:**

WVTM interim  
antenna  
installation  
completion

**Amount:**

\$41,444.00

**Component Description:**

WVTM interim  
antenna  
installation  
progress payment

**Amount:**

\$100,000.00

Major tower reinforcement /modifications		
	<b>Component Description:</b>	WVTM preliminary tower reinforcement analysis
	<b>Amount:</b>	\$1,500.00
	<b>Component Description:</b>	WVTM tower mod materials 1
	<b>Amount:</b>	\$167,832.00
	<b>Component Description:</b>	WVTM tower mod materials 2 plus freight and taxes
	<b>Amount:</b>	\$211,023.40
	<b>Component Description:</b>	WVTM tower reinforcement analysis and design
	<b>Amount:</b>	\$10,500.00

Cost  
Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$104,000.00	\$100,400.00		\$35,542.34	
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	\$2,105.00	\$550.00	N/A	\$0.00	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A

Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	\$2,105.00	\$1,500.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$1,750.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$1,288.97	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$1,425.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$1,819.02	N/A
Consulting- Project Management	<b>\$30,000.00</b>	\$30,000.00	estimate	\$1,862.14	N/A
Transmitter Site Survey	<b>\$20,600.00</b>	\$20,600.00	Transmitter planning survey & transmitter building drawings per attached quote	\$20,600.00	N/A
Non-Catalog legal expenses	<b>\$20,000.00</b>	\$20,000.00	Non-Catalog expenses for legal advice and services, including financial /reimbursement review, transition reporting, transition procedures, and other transition- related issues	\$6,797.21	N/A
<b>Sub-total</b>	\$104,000.00	\$100,400.00	N/A	\$35,542.34	N/A
<b>Total for all systems</b>	\$2,664,969.48	\$2,611,207.24	N/A	\$1,499,231.13	N/A

## Components

**Actual Information**  
**Description**

**File Name**

RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	<p><b>Component Description:</b> WVTM RF consulting for interim-auxiliary antenna construction permit in place of STA</p> <p><b>Amount:</b> \$550.00</p>
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.
ASR modification (prepare FCC Form 854)	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	Information not provided.
Perform engineering study for new channel assignment and antenna development	<p><b>Component Description:</b> WVTM CP engineering study 2</p> <p><b>Amount:</b> \$950.00</p> <p><b>Component Description:</b> WVTM CP engineering study 1</p> <p><b>Amount:</b> \$800.00</p>
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.

Prepare and or review reimbursement form	<b>Component Description:</b>		WVTM Prepare and /or review reimbursement Form 399 2
	<b>Amount:</b>		\$300.07
	<b>Component Description:</b>		WVTM Prepare and /or review reimbursement Form 399
	<b>Amount:</b>		\$988.90
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<b>Component Description:</b>		WVTM CP engineering section
	<b>Amount:</b>		\$1,425.00
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.		
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	<b>Component Description:</b>		WVTM Prepare and File FCC Form 2100, Construction Permit Application 2
	<b>Amount:</b>		\$1,054.52
	<b>Component Description:</b>		WVTM Prepare and File FCC Form 2100, Construction Permit Application
	<b>Amount:</b>		\$764.50
Consulting-Project Management	<b>Component Description:</b>		WVTM Kube 1
	<b>Amount:</b>		\$1,862.14

Transmitter Site Survey	<div> <div> <b>Component Description:</b> </div> <div> WVTM GatesAir transmitter site survey. PO attached to invoice. Supporting quote in Attachments. </div> </div> <div> <b>Amount:</b> </div> <div> \$20,600.00 </div>
Non-Catalog legal expenses	<div> <div> <b>Component Description:</b> </div> <div> WVTM non-catalog legal 3 </div> </div> <div> <b>Amount:</b> </div> <div> \$987.00 </div> <div> <div> <b>Component Description:</b> </div> <div> WVTM non-catalog legal 2 </div> </div> <div> <b>Amount:</b> </div> <div> \$3,690.01 </div> <div> <div> <b>Component Description:</b> </div> <div> WVTM non-catalog legal 1 </div> </div> <div> <b>Amount:</b> </div> <div> \$2,120.20 </div>



## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$53,387.48</b>	<b>\$45,820.88</b>		<b>\$11,235.88</b>	
Contract Labor	<i>\$4,209.48</i>	\$4,209.48	accounting labor directly related to the Spectrum Repack project	\$4,209.48	N/A
MVPD Notification of Channel Change	<i>\$2,988.00</i>	\$2,988.00	Per invoice	\$2,988.00	N/A
DTV Medical Facility Notification	\$11,550.00	\$4,038.40	N/A	\$4,038.40	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A

Equipment Storage	<b>\$30,500.00</b>	\$30,500.00	Estimate for 1 year of antenna storage. See attached Dielectric document.	N/A	N/A
Develop and air announcement of upcoming channel change	<b>\$2,500.00</b>	\$2,500.00	Attorney review to ensure FCC compliance	N/A	N/A
<b>Sub-total</b>	\$53,387.48	\$45,820.88	N/A	\$11,235.88	N/A
<b>Total for all systems</b>	\$2,664,969.48	\$2,611,207.24	N/A	\$1,499,231.13	N/A

## Components

Actual Information	
Description	File Name
Contract Labor	<p><b>Component Description:</b> WVTM accounting labor</p> <p><b>Amount:</b> \$4,209.48</p>
MVPD Notification of Channel Change	<p><b>Component Description:</b> WVTM MVPD notifications</p> <p><b>Amount:</b> \$2,988.00</p>
DTV Medical Facility Notification	<p><b>Component Description:</b> WVTM medical notifications</p> <p><b>Amount:</b> \$4,038.40</p>
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.

FCC Filing Fees - Form 2100 license to cover application	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	Information not provided.
Equipment Storage	Information not provided.
Develop and air announcement of upcoming channel change	Information not provided.

**Cost  
Information**

**Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$2,664,969.48	\$2,611,207.24	\$1,499,231.13

**Reimbursement Status**

Question	Response
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>John Drain</b>  <i>Hearst  Television  SVP Chief  Financial  Officer</i></p> <p>04/02/2020</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	



4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Douglas Durkee</b>  <i>Hearst Television  Manager of Spectrum Repack</i></p> <p>04/02/2020</p>

## Attachments