



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **53921** | Service: **DTV** | Call **WXII-TV** | Channel: **16 (UHF)** |  
ID: | Sign:  
File **0000026725**  
Number:  
FRN: **0002538445** | Date **04/02**  
Submitted: **/2020**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>HEARST PROPERTIES INC.</b> Doing Business As: Hearst Properties Inc.	P.O. BOX 1800 RALEIGH, NC 27602 United States	+1 (919) 839- 0300	shartzell@brookspierce. com	Corporation

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

## Broadcaster Information and Transition Plan

Question	Response
----------	----------

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	see attached document

## Transmitters

Section	Question	Response
<b>Transmitter Related Expenses</b>	Do you have transmitter related expenses?	Yes

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	Yes
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	Sigma CD3100P2
	Year	2001
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	42 kW

**Facility ID's and Call Signs of  
all stations with whom the  
transmitter is shared.**

Facility ID	Call Sign
35385	WCWG

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-60
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	38 kW
	Justification for New Transmitter	Existing IOT transmitter cannot be converted to post-transition channel, see GatesAir EOL and HTV IOT to Solid-State Justification statements. An IOT replacement is more expensive than proposed SS transmitter. See attached Comark IOT Transmitter quote.

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
	Description	transmitter installation electrical service
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary  
Transmitter**

**Other Transmitter Cost Not Listed**

<b>Name</b>		<b>Description</b>
<b>Transmitter installation incidentals</b>		Installation equipment, supplies, etc.
<b>Shipping</b>		transmitter shipping
<b>Electrical Accessories</b>		manufacturer required surge protection
<b>Additional RF components</b>		Additional RF components required for transmitter operation and integration into current RF environment per GatesAir quote.
<b>Change Orders 1 and 2</b>		Required adjustments to transmitter configuration
<b>Change Orders 3-6</b>		Required adjustments to transmitter configuration
<b>Remote Control</b>		transmitter remote control equipment
<b>Sales Tax</b>		transmitter sales tax
<b>Transmitter de-install</b>		remove old transmitter

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary  
Antenna**

**Existing Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	Yes
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
<b>Existing Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	815.0 kW



	Manufacturer	
	Model	TFU-30-DSC-R04
	Year	2001

**Facility ID's and Call Signs of  
all stations with whom the  
antenna is shared.**

Facility ID	Call Sign
35385	WCWG

Primary  
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	Yes
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	640.0 kW
	Manufacturer	

Model	TFU-30-DSC-R04
Year	2019
Justification for New Antenna	Current antenna is channel specific and cannot be used on post-transition channel. Antenna must be replaced.

## Primary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes

<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Name	Description
<b>Additional RF components</b>	transformer, elbow & custom line section
<b>Shipping</b>	antenna shipping
<b>Sales Tax</b>	antenna sales tax

**Interim  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	Yes
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
<b>New Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Slot
	Number of Stations Supported	1
	Number of Panels/Bays	24
	Lower Limit	470.00 MHz
	Upper Limit	698.00 MHz
	Design power capacity in use	62.3 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	815.0 kW
	Manufacturer	
	Model	TFU-24WB- 1-R C160
	Year	2019

	Justification for New Antenna	The proposed interim antenna is broadband and can be used for both pre and post transition channels and is required to facilitate a smooth and on-time transition to the assigned post-transition channel.
--	-------------------------------	--

## Interim Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	B
	Feed Line Size	6 1/8 inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for an antenna?	No

<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

## Interim Antenna

### Other Antenna Cost Not Listed

Name	Description
<b>Change Order 1</b>	additional elbows to connect transmitter
<b>Impedence Transformer</b>	transformer to match antenna to transmission line
<b>Sales Tax</b>	antenna sales tax
<b>Shipping</b>	antenna shipping

**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary Transmission Line****Existing Transmission Line**

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	Yes
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Dielectric
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	650 feet per run

**Facility ID's and Call Signs of all stations with whom the transmission line is shared.**



Facility ID	Call Sign
35385	WCWG

Primary  
Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Transmission Line Sweep	line sweep to determine if line will work with post-transition channel

Interim  
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Rigid
	Diameter	6 1/8 inches
	Segment Length	Broadband
	Other Segment Length	
	Number of parallel runs	1
	Length	500 feet per run
	Justification for New Transmission Line	Line required to support interim antenna

Interim  
Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Sales Tax	transmission line sales tax

**Tower  
Equipment  
And  
Rigging  
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary  
Tower**

**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	Terrain Constrained
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	No
	Others Types of Users	Yes
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1008241
Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	36° 22' 31.0" N-
	Longitude (NAD83)	080° 22' 25.0" W-
	Overall Structure Height	682.73 feet
	Support Structure Height	579.39 feet

	Ground Elevation Above Mean Sea Level (AMSL)	2399.91 feet
	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	Hearst Properties Inc.
	Date Constructed	01/01/1953

### Other Types of Users

#### Users

NOAA Wthr Radio

Commercial 2way

### Primary Tower

#### Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Serious Reinforcements needed

### Primary Tower

#### Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Terrain constrained
Helicopter Services Required	Are helicopter services required?	No

**Primary  
Tower**

**Other Tower Expenses Not Listed**

Name	Description
Tower site clearing	Remove trees and other objects to allow tower modifications and guy wire replacements
Power line relocation	Relocate power lines - needed to perform tower modifications
Tower Consulting	tower consulting and tower project management
Generator rental	Generator rental and fuel needed to complete guy wire replacement
Telephone line relocation	Dropping and reinstalling telephone lines on utility poles required to complete tower modifications
Transmitter Site Land Survey	Land survey required for relocating power lines

**Outside  
Professional Services Costs**

Section	Question	Response
<b>Outside Project Management Services</b>	Do you require outside project management services?	No
	Number of Hours	N/A
	Explanation	N/A
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes

	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	No
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

**Outside Professional Services Costs**

**Other Professional Services Expenses Not Listed**

Name	Description
<b>Transmitter Site Survey</b>	Transmitter planning survey & transmitter building drawings
<b>Non-Catalog legal expenses</b>	Non-Catalog expenses for legal advice and services, including financial/reimbursement review, transition reporting, transition procedures, and other transition-related issues

## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other  
Expenses**

**Other Expenses Not Listed**

Name	Description
Contract Labor	labor directly related to the station channel change



## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Transmitter ULXTE-60</b>	<b>\$1,737,151.71</b>	<b>\$1,235,522.92</b>		<b>\$1,177,943.79</b>	
Transmitter de-install	<i>\$22,779.10</i>	\$22,779.10	removal of old transmitter per GatesAir quote	N/A	N/A
Sales Tax	<i>\$0.00</i>	\$0.00	transmitter sales tax per attached GatesAir quote	N/A	N/A
Remote Control	<i>\$0.00</i>	\$0.00	see invoice	\$0.00	N/A
Change Orders 3-6	<i>\$5,012.70</i>	\$5,012.70	additional equipment for transmitter installation	\$5,012.70	N/A
Change Orders 1 and 2	<i>\$27,144.45</i>	\$27,144.45	Required changes to transmitter configuration	\$27,144.45	N/A

Additional RF components	<b>\$67,893.22</b>	\$67,893.22	Additional RF components required for transmitter operation and integration into current RF environment per GatesAir quote.	\$67,893.19	N/A
Electrical Accessories	<b>\$1,942.49</b>	\$1,942.49	manufacturer required surge protection	\$1,942.49	N/A
Shipping	<b>\$10,765.45</b>	\$10,765.45	transmitter shipping per attached GatesAir invoice	\$10,765.45	N/A
Transmitter installation incidentals	<b>\$414.30</b>	\$414.30	transmitter installation incidentals	\$414.30	N/A
Other Electrical Service: transmitter installation electrical service	<b>\$91,400.00</b>	\$91,400.00	Transmitter electrical design and installation services.	\$56,600.00	N/A
Transformer 3 phase /480v - 300 KVA	\$36,800.00	\$8,472.80	N/A	\$8,472.80	N/A

UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$999,698.41	GatesAir quote sections A, B & E. This is the transmitter, mask filter, installation and proof per the FCC "transmitter" definition.	\$999,698.41	N/A
<b>Sub-total</b>	\$1,737,151.71	\$1,235,522.92	N/A	\$1,177,943.79	N/A
<b>Total for all systems</b>	\$4,095,182.53	\$3,137,897.97	N/A	\$3,051,536.73	N/A

## Components

Actual Information	
Description	File Name
Transmitter de-install	Information not provided.
Sales Tax	Information not provided.
Remote Control	<p><b>Component Description:</b> WXII repack transmitter remote control</p> <p><b>Amount:</b> \$4,955.17</p>
Change Orders 3-6	<p><b>Component Description:</b> WXII transmitter change orders Q-78302; Q-79465; Q-79580; Q-80213</p> <p><b>Amount:</b> \$5,012.70</p>
Change Orders 1 and 2	<p><b>Component Description:</b> WXII transmitter change orders 1 and 2</p> <p><b>Amount:</b> \$27,144.45</p>

Additional RF components	<div> <b>Component Description:</b> WXII transmitter delivery - RF accessories         </div> <div> <b>Amount:</b> \$67,893.19         </div>
Electrical Accessories	<div> <b>Component Description:</b> WXII transmitter delivery - surge protector         </div> <div> <b>Amount:</b> \$1,942.49         </div>
Shipping	<div> <b>Component Description:</b> WXII Transmitter shipping         </div> <div> <b>Amount:</b> \$10,765.45         </div>
Transmitter installation incidentals	<div> <b>Component Description:</b> WXII fork lift for transmitter delivery revision 2         </div> <div> <b>Amount:</b> \$414.30         </div>
Other Electrical Service: transmitter installation electrical service	<div> <b>Component Description:</b> WXII transmitter electrical installation 2         </div> <div> <b>Amount:</b> \$12,300.00         </div>
	<div> <b>Component Description:</b> WXII transmitter electrical installation design         </div> <div> <b>Amount:</b> \$6,000.00         </div>
	<div> <b>Component Description:</b> WXII transmitter electrical installation         </div> <div> <b>Amount:</b> \$38,300.00         </div>

Transformer 3 phase/480v - 300 KVA	<div> <b>Component Description:</b> <div>WXII transmitter delivery- transformer</div> </div> <div> <b>Amount:</b> <div>\$8,472.80</div> </div>
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	<div> <b>Component Description:</b> <div>WXII transmitter installation &amp; proof</div> </div> <div> <b>Amount:</b> <div>\$59,761.65</div> </div>
	<div> <b>Component Description:</b> <div>Transmitter 2nd deposit</div> </div> <div> <b>Amount:</b> <div>\$215,264.19</div> </div>
	<div> <b>Component Description:</b> <div>Transmitter 1st deposit</div> </div> <div> <b>Amount:</b> <div>\$117,919.58</div> </div>
	<div> <b>Component Description:</b> <div>WXII transmitter delivery - transmitter &amp; mask filter</div> </div> <div> <b>Amount:</b> <div>\$228,912.49</div> </div>
	<div> <b>Component Description:</b> <div>WXII main transmitter 3 prior to ship</div> </div> <div> <b>Amount:</b> <div>\$377,840.50</div> </div>

## Cost Information

### Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU-24WB-1-R C160	\$196,930.85	\$182,900.85		\$182,900.85	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$6,400.00	N/A
UHF - High Power, Side Mount, basic slot antenna, 24 bay,, 815 kW input, directional,, horizontally polarized	<i>\$170,021.00</i>	\$170,021.00	antenna & elbow complex per attached Dielectric quote	\$170,021.00	Progress payments include accessories not itemized. See invoice explanations in Attachments.
Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)	\$13,700.00	\$0.00	see interim antenna quote	\$0.00	N/A
Impedence Transformer	<i>\$0.00</i>	\$0.00	required to match antenna to transmission line	\$0.00	N/A

Sales Tax	<b>\$0.00</b>	\$0.00	estimated antenna sales tax based on North Carolina state and local sales tax rate of 6.75%	N/A	N/A
Shipping	<b>\$3,119.85</b>	\$3,119.85	antenna shipping per attached Dielectric invoices and shipping for custom cut T /L pieces	\$3,119.85	N/A
Change Order 1	<b>\$3,360.00</b>	\$3,360.00	additional elbows needed for antenna installation	\$3,360.00	N/A
<b>Primary Antenna TFU-30-DSC-R04</b>	<b>\$244,127.30</b>	<b>\$240,394.30</b>		<b>\$235,490.80</b>	
Sales Tax	<b>\$0.00</b>	\$0.00	estimated antenna sales tax based on North Carolina state and local sales tax rate of 6.75%	\$0.00	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$21,750.00	N/A	\$21,750.00	N/A

Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$10,297.00	N/A	\$10,297.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$6,400.00	N/A
UHF - High Power, Side Mount, basic slot antenna, 640 kW input, horizontally polarized	<b>\$192,073.00</b>	\$192,073.00	See Order Confirmation 501001	\$187,169.50	N/A
Additional RF components	<b>\$5,197.00</b>	\$5,197.00	additional antenna/RF components	\$5,197.00	N/A
Shipping	<b>\$4,677.30</b>	\$4,677.30	antenna shipping	\$4,677.30	N/A
<b>Sub-total</b>	\$441,058.15	\$423,295.15	N/A	\$418,391.65	N/A
<b>Total for all systems</b>	\$4,095,182.53	\$3,137,897.97	N/A	\$3,051,536.73	N/A

## Components

Actual Information	
Description	File Name
Sweep test of existing antenna	<p><b>Component Description:</b> WXII interim antenna and line sweep</p> <p><b>Amount:</b> \$6,400.00</p>



<p>UHF - High Power, Side Mount, basic slot antenna, 24 bay,, 815 kW input, directional,, horizontally polarized</p>	<table> <tr> <td data-bbox="710 103 1145 560"> <p><b>Component Description:</b></p> <p><b>Amount:</b></p> </td><td data-bbox="1145 103 1428 560"> <p>WXII Dielectric Interim Antenna payment 3 according to terms, invoice type prepayment2 45%; 82,241.32 \$82,241.32</p> </td></tr> <tr> <td data-bbox="710 560 1145 940"> <p><b>Component Description:</b></p> <p><b>Amount:</b></p> </td><td data-bbox="1145 560 1428 940"> <p>WXII Dielectric Interim Antenna payment 1&amp;2 equals 45% see invoice terms 82,241.32 \$82,241.32</p> </td></tr> <tr> <td data-bbox="710 940 1145 1142"> <p><b>Component Description:</b></p> <p><b>Amount:</b></p> </td><td data-bbox="1145 940 1428 1142"> <p>WXII interim antenna payment \$5,538.36</p> </td></tr> </table>	<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>WXII Dielectric Interim Antenna payment 3 according to terms, invoice type prepayment2 45%; 82,241.32 \$82,241.32</p>	<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>WXII Dielectric Interim Antenna payment 1&amp;2 equals 45% see invoice terms 82,241.32 \$82,241.32</p>	<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>WXII interim antenna payment \$5,538.36</p>
<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>WXII Dielectric Interim Antenna payment 3 according to terms, invoice type prepayment2 45%; 82,241.32 \$82,241.32</p>						
<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>WXII Dielectric Interim Antenna payment 1&amp;2 equals 45% see invoice terms 82,241.32 \$82,241.32</p>						
<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>WXII interim antenna payment \$5,538.36</p>						
<p>Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)</p>	<p>Information not provided.</p>						
<p>Impedence Transformer</p>	<p>Information not provided.</p>						
<p>Sales Tax</p>	<p>Information not provided.</p>						
<p>Shipping</p>	<table> <tr> <td data-bbox="710 1442 1145 1776"> <p><b>Component Description:</b></p> <p><b>Amount:</b></p> </td><td data-bbox="1145 1442 1428 1776"> <p>WXII shipping for custom length transmission line sections \$3,119.85</p> </td></tr> </table>	<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>WXII shipping for custom length transmission line sections \$3,119.85</p>				
<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>WXII shipping for custom length transmission line sections \$3,119.85</p>						
<p>Change Order 1</p>	<table> <tr> <td data-bbox="710 1776 1145 2060"> <p><b>Component Description:</b></p> <p><b>Amount:</b></p> </td><td data-bbox="1145 1776 1428 2060"> <p>WXII interim antenna CO1 additional elbows \$3,360.00</p> </td></tr> </table>	<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>WXII interim antenna CO1 additional elbows \$3,360.00</p>				
<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>WXII interim antenna CO1 additional elbows \$3,360.00</p>						

Sales Tax	Information not provided.	
Side mount brackets for high power antennas (if not included in antenna base cost)	<b>Component Description:</b>  <b>Amount:</b>	WXII main antenna side mount brackets \$21,750.00
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	<b>Component Description:</b>  <b>Amount:</b>	WXII main antenna elbow complex \$10,297.00
Sweep test of existing antenna	<b>Component Description:</b>  <b>Amount:</b>	WXII main antenna sweep \$6,400.00
UHF - High Power, Side Mount, basic slot antenna, 640 kW input, horizontally polarized	<b>Component Description:</b>  <b>Amount:</b>   <b>Component Description:</b>  <b>Amount:</b>   <b>Component Description:</b>  <b>Amount:</b>	WXII main antenna payment prior to ship \$83,643.25  WXII antenna credit memo (\$4,903.50)  WXII Dielectric Main antenna Payment 10% down and 35% with order equals 45% \$108,429.75 \$108,429.75

Additional RF components	<div data-bbox="715 174 1364 291"><div data-bbox="715 174 1023 212"><b>Component Description:</b></div><div data-bbox="1157 174 1364 248">WXII main antenna parts rev</div><div data-bbox="715 255 1276 291"><b>Amount:</b> \$5,197.00</div></div>
Shipping	<div data-bbox="715 430 1364 546"><div data-bbox="715 430 1023 468"><b>Component Description:</b></div><div data-bbox="1157 430 1364 504">WXII antenna cut TL shipping rev</div><div data-bbox="715 510 1276 546"><b>Amount:</b> \$4,677.30</div></div>

Cost  
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$116,000.00	\$93,507.43		\$93,507.43	
Sales Tax	<i>\$0.00</i>	\$0.00	estimated antenna sales tax based on North Carolina state and local sales tax rate of 6.75%	N/A	N/A
Rigid Transmission Line - copper, 6 1/8" broadband	\$116,000.00	\$93,507.43	see invoices	\$93,507.43	a
Primary Transmission Line	\$3,677.90	\$3,677.90		\$3,677.90	
Transmission Line Sweep	<i>\$3,677.90</i>	\$3,677.90	Transmission line sweep to determine if transmission line will work with post-transition channel.	\$3,677.90	N/A
Sub-total	\$119,677.90	\$97,185.33	N/A	\$97,185.33	N/A
Total for all systems	\$4,095,182.53	\$3,137,897.97	N/A	\$3,051,536.73	N/A

Components

Actual Information	
Description	File Name
Sales Tax	Information not provided.

Rigid Transmission Line -  
copper, 6 1/8" broadband

**Component Description:** WXII transmission  
line payment  
**Amount:** \$4,559.26

**Component Description:** WXII interim  
transmission line  
components  
**Amount:** \$528.96

**Component Description:** WXII interim  
transmission line  
components and  
shipping  
**Amount:** \$9,623.27

**Component Description:** WXII Dielectric  
Interim  
Transmission line  
payment 45% prior  
to delivery  
38,606.72  
**Amount:** \$38,606.72

**Component Description:** WXII interim  
transmission line  
custom length  
sections  
**Amount:** \$1,582.50

**Component Description:** WXII Dielectric  
Interim  
transmission line  
payments 10%  
down and 35%  
with order equals  
45% 38,606.72  
**Amount:** \$38,606.72

Transmission Line Sweep	<table><tr><td data-bbox="705 174 1023 212"><b>Component Description:</b></td><td data-bbox="1155 174 1370 248">WXII transmission line sweep</td></tr><tr><td data-bbox="705 255 823 293"><b>Amount:</b></td><td data-bbox="1155 255 1275 293">\$3,677.90</td></tr></table>	<b>Component Description:</b>	WXII transmission line sweep	<b>Amount:</b>	\$3,677.90
<b>Component Description:</b>	WXII transmission line sweep				
<b>Amount:</b>	\$3,677.90				

## Cost Information

### Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Tower TOWER</b>	<b>\$1,662,350.82</b>	<b>\$1,287,421.92</b>		<b>\$1,282,990.92</b>	
Serious tower reinforcement /modifications	\$1,052,000.00	\$1,005,375.10	TCI Tower Modification costs	\$1,000,944.10	N/A
Generator rental	<i>\$13,767.04</i>	\$13,767.04	Total of generator rental and fuel used.	\$13,767.04	N/A
Telephone line relocation	<i>\$1,770.00</i>	\$1,770.00	required for tower modifications	\$1,770.00	N/A
Transmitter Site Land Survey	<i>\$15,058.00</i>	\$15,058.00	Land Survey required for power line relocation	\$15,058.00	N/A
Tower site clearing	<i>\$38,475.00</i>	\$38,475.00	Remove items blocking power line relocation and tower modifications.	\$38,475.00	N/A
Tower Consulting	<i>\$6,235.83</i>	\$6,235.83	tower consulting estimate per attached quote	\$6,235.83	N/A



Structural engineering tower load study for well documented tower	\$12,600.00	\$6,800.00	N/A	\$6,800.00	N/A
Power line relocation	<b>\$101,444.95</b>	\$101,444.95	Power line relocation required for tower modifications (guy wire replacement)	\$101,444.95	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$98,496.00	N/A	\$98,496.00	N/A
<b>Sub-total</b>	\$1,662,350.82	\$1,287,421.92	N/A	\$1,282,990.92	N/A
<b>Total for all systems</b>	\$4,095,182.53	\$3,137,897.97	N/A	\$3,051,536.73	N/A

## Components

Actual Information	
Description	File Name
Serious tower reinforcement /modifications	

<b>Component Description:</b>	Invoice for 50% of tower mod quote less MOU deposit. See attached quote "TCI-17-050F - Hearst WXII 576ft Winston Salem NC - Mod Maint. LC2 10.31.17.pdf". Also see "WXII TCI down payment explanation.pdf".
<b>Amount:</b>	\$352,995.00

<b>Component Description:</b>	WXII portion of TCI tower modifications deposit. This and TCI invoice 8263 comprise the 50% down payment per quote payment terms.
<b>Amount:</b>	\$101,200.00

<b>Component Description:</b>	WXII tower credit memo
<b>Amount:</b>	(\$8,701.00)

<b>Component Description:</b>	WXII tower modification permit - CO3
<b>Amount:</b>	\$6,250.00

<b>Component Description:</b>	WXII tower modifications completion
<b>Amount:</b>	\$268,788.00

<b>Component Description:</b>	WXII tower modifications 3
<b>Amount:</b>	\$181,678.00

<b>Component Description:</b>	WXII more tower mods (CO2) and permit extension
<b>Amount:</b>	\$4,431.00

<b>Component Description:</b>	WXII tower modification CO2
<b>Amount:</b>	\$59,386.60

<b>Component Description:</b>	WXII TCI tower mod MOU invoice. See attached MOU "TCI MOU 8- 28-17 TCI.PDF" for support. Also see "WXII TCI down payment explanation.pdf".
<b>Amount:</b>	\$101,200.00

<b>Component Description:</b>	WXII tower modification weather days
<b>Amount:</b>	\$39,347.50

---

Generator rental	<table> <tr> <td data-bbox="710 174 1023 210"><b>Component Description:</b></td><td data-bbox="1157 174 1342 244">WXII rental generator fuel 2</td></tr> <tr> <td data-bbox="710 255 826 291"><b>Amount:</b></td><td data-bbox="1157 255 1276 291">\$1,425.35</td></tr> <tr> <td data-bbox="710 394 1023 430"><b>Component Description:</b></td><td data-bbox="1157 394 1342 463">WXII rental generator fuel 1</td></tr> <tr> <td data-bbox="710 474 826 510"><b>Amount:</b></td><td data-bbox="1157 474 1276 510">\$2,724.23</td></tr> <tr> <td data-bbox="710 613 1023 649"><b>Component Description:</b></td><td data-bbox="1157 613 1337 683">WXII generator rental</td></tr> <tr> <td data-bbox="710 694 826 730"><b>Amount:</b></td><td data-bbox="1157 694 1276 730">\$9,617.46</td></tr> </table>	<b>Component Description:</b>	WXII rental generator fuel 2	<b>Amount:</b>	\$1,425.35	<b>Component Description:</b>	WXII rental generator fuel 1	<b>Amount:</b>	\$2,724.23	<b>Component Description:</b>	WXII generator rental	<b>Amount:</b>	\$9,617.46
<b>Component Description:</b>	WXII rental generator fuel 2												
<b>Amount:</b>	\$1,425.35												
<b>Component Description:</b>	WXII rental generator fuel 1												
<b>Amount:</b>	\$2,724.23												
<b>Component Description:</b>	WXII generator rental												
<b>Amount:</b>	\$9,617.46												
Telephone line relocation	<table> <tr> <td data-bbox="710 864 1023 900"><b>Component Description:</b></td><td data-bbox="1157 864 1353 974">WXII telephone line removal and reinstall revised</td></tr> <tr> <td data-bbox="710 985 826 1021"><b>Amount:</b></td><td data-bbox="1157 985 1276 1021">\$1,770.00</td></tr> </table>	<b>Component Description:</b>	WXII telephone line removal and reinstall revised	<b>Amount:</b>	\$1,770.00								
<b>Component Description:</b>	WXII telephone line removal and reinstall revised												
<b>Amount:</b>	\$1,770.00												
Transmitter Site Land Survey	<table> <tr> <td data-bbox="710 1155 1023 1191"><b>Component Description:</b></td><td data-bbox="1157 1155 1374 1429">WXII Invoice with cover letter for land survey required for power line relocation. Supporting quote provided.</td></tr> <tr> <td data-bbox="710 1440 826 1476"><b>Amount:</b></td><td data-bbox="1157 1440 1289 1476">\$15,058.00</td></tr> </table>	<b>Component Description:</b>	WXII Invoice with cover letter for land survey required for power line relocation. Supporting quote provided.	<b>Amount:</b>	\$15,058.00								
<b>Component Description:</b>	WXII Invoice with cover letter for land survey required for power line relocation. Supporting quote provided.												
<b>Amount:</b>	\$15,058.00												

Tower site clearing		
	<b>Component Description:</b>	WXII land clearing
		2 rev
	<b>Amount:</b>	\$1,725.00
	<b>Component Description:</b>	WXII land clearing
		1 rev
	<b>Amount:</b>	\$24,750.00
	<b>Component Description:</b>	removal of tower blocking power line relocation. supporting quote provided.
	<b>Amount:</b>	\$12,000.00

Tower Consulting	<table> <tr> <td data-bbox="711 174 1023 208"><b>Component Description:</b></td><td data-bbox="1157 174 1362 405">WXII Tower consultant travel invoice for on-site visit. NOTE: One half of airfare and full lodging.</td></tr> <tr> <td data-bbox="711 416 826 450"><b>Amount:</b></td><td data-bbox="1157 416 1254 450">\$847.83</td></tr> <tr> <td data-bbox="711 555 1023 589"><b>Component Description:</b></td><td data-bbox="1157 555 1299 663">WXII tower consulting 3 revised</td></tr> <tr> <td data-bbox="711 674 826 707"><b>Amount:</b></td><td data-bbox="1157 674 1254 707">\$450.00</td></tr> <tr> <td data-bbox="711 813 1023 846"><b>Component Description:</b></td><td data-bbox="1157 813 1299 882">WXII tower consulting 2</td></tr> <tr> <td data-bbox="711 893 826 927"><b>Amount:</b></td><td data-bbox="1157 893 1276 927">\$4,538.00</td></tr> <tr> <td data-bbox="711 1032 1023 1066"><b>Component Description:</b></td><td data-bbox="1157 1032 1342 1102">WXII tower consulting 5 rev</td></tr> <tr> <td data-bbox="711 1113 826 1146"><b>Amount:</b></td><td data-bbox="1157 1113 1254 1146">\$300.00</td></tr> <tr> <td data-bbox="711 1252 1023 1285"><b>Component Description:</b></td><td data-bbox="1157 1252 1299 1321">WXII tower consulting 4</td></tr> <tr> <td data-bbox="711 1332 826 1366"><b>Amount:</b></td><td data-bbox="1157 1332 1254 1366">\$100.00</td></tr> </table>	<b>Component Description:</b>	WXII Tower consultant travel invoice for on-site visit. NOTE: One half of airfare and full lodging.	<b>Amount:</b>	\$847.83	<b>Component Description:</b>	WXII tower consulting 3 revised	<b>Amount:</b>	\$450.00	<b>Component Description:</b>	WXII tower consulting 2	<b>Amount:</b>	\$4,538.00	<b>Component Description:</b>	WXII tower consulting 5 rev	<b>Amount:</b>	\$300.00	<b>Component Description:</b>	WXII tower consulting 4	<b>Amount:</b>	\$100.00
<b>Component Description:</b>	WXII Tower consultant travel invoice for on-site visit. NOTE: One half of airfare and full lodging.																				
<b>Amount:</b>	\$847.83																				
<b>Component Description:</b>	WXII tower consulting 3 revised																				
<b>Amount:</b>	\$450.00																				
<b>Component Description:</b>	WXII tower consulting 2																				
<b>Amount:</b>	\$4,538.00																				
<b>Component Description:</b>	WXII tower consulting 5 rev																				
<b>Amount:</b>	\$300.00																				
<b>Component Description:</b>	WXII tower consulting 4																				
<b>Amount:</b>	\$100.00																				
Structural engineering tower load study for well documented tower	<table> <tr> <td data-bbox="711 1503 1023 1536"><b>Component Description:</b></td><td data-bbox="1157 1503 1358 1693">WXII Tower Geotechnical study invoice. Supporting quote provided.</td></tr> <tr> <td data-bbox="711 1704 826 1738"><b>Amount:</b></td><td data-bbox="1157 1704 1276 1738">\$5,400.00</td></tr> <tr> <td data-bbox="711 1843 1023 1877"><b>Component Description:</b></td><td data-bbox="1157 1843 1374 1951">WXII Geotechnical study access road invoice</td></tr> <tr> <td data-bbox="711 1962 826 1995"><b>Amount:</b></td><td data-bbox="1157 1962 1276 1995">\$1,400.00</td></tr> </table>	<b>Component Description:</b>	WXII Tower Geotechnical study invoice. Supporting quote provided.	<b>Amount:</b>	\$5,400.00	<b>Component Description:</b>	WXII Geotechnical study access road invoice	<b>Amount:</b>	\$1,400.00												
<b>Component Description:</b>	WXII Tower Geotechnical study invoice. Supporting quote provided.																				
<b>Amount:</b>	\$5,400.00																				
<b>Component Description:</b>	WXII Geotechnical study access road invoice																				
<b>Amount:</b>	\$1,400.00																				

Power line relocation	<div> <div>Component Description:</div> <div>invoice for power line relocation. Supporting quote provided.</div> </div> <div> <div>Amount:</div> <div>\$101,444.95</div> </div>
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	<div> <div>Component Description:</div> <div>WXII main antenna install mobilization</div> </div> <div> <div>Amount:</div> <div>\$17,872.00</div> </div> <div> <div>Component Description:</div> <div>WXII main antenna install completion and change order 3 rev</div> </div> <div> <div>Amount:</div> <div>\$33,364.00</div> </div> <div> <div>Component Description:</div> <div>WXII tower structural re-run CO1</div> </div> <div> <div>Amount:</div> <div>\$2,580.00</div> </div> <div> <div>Component Description:</div> <div>WXII tower work phase 2 DP</div> </div> <div> <div>Amount:</div> <div>\$44,680.00</div> </div>

Cost  
Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$108,821.29	\$77,083.79		\$57,636.18	
Non-Catalog legal expenses	\$26,521.29	\$26,521.29	Non-Catalog expenses for legal advice and services, including financial /reimbursement review, transition reporting, transition procedures, and other transition-related issues	\$26,521.29	N/A
Transmitter Site Survey	\$20,600.00	\$20,600.00	Transmitter planning survey & transmitter building drawings per attached quote	\$20,600.00	N/A
RF Exposure Measurements	\$21,050.00	\$0.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$4,100.00	\$3,000.00	N/A	\$1,300.00	N/A



Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$250.00	N/A	\$250.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$1,600.00	N/A	\$1,600.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$1,862.50	N/A	\$1,862.50	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$1,797.86	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$7,360.00	\$7,000.00	N/A	\$1,840.40	N/A

FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$1,864.13	N/A
<b>Sub-total</b>	\$108,821.29	\$77,083.79	N/A	\$57,636.18	N/A
<b>Total for all systems</b>	\$4,095,182.53	\$3,137,897.97	N/A	\$3,051,536.73	N/A

## Components

### Actual Information

Description	File Name
-------------	-----------

Non-Catalog legal expenses	<b>Component Description:</b>	WXII non-catalog legal 3
	<b>Amount:</b>	\$11,002.73
	<b>Component Description:</b>	WXII non-catalog legal 2
	<b>Amount:</b>	\$3,690.02
	<b>Component Description:</b>	WXII non-catalog legal 1
	<b>Amount:</b>	\$11,828.54
Transmitter Site Survey	<b>Component Description:</b>	WXII Field Service Gates Air, 7/25 /2016 \$20,600
	<b>Amount:</b>	\$20,600.00
RF Exposure Measurements	Information not provided.	
ASR modification (prepare FCC Form 854)	Information not provided.	
Prepare request for Special Temporary Authorization	<b>Component Description:</b>	WXII RF Consulting interim antenna STA
	<b>Amount:</b>	\$750.00
	<b>Component Description:</b>	WXII RF consulting interim antenna for STA
	<b>Amount:</b>	\$450.00
	<b>Component Description:</b>	WXII RF consulting interim antenna for STA
	<b>Amount:</b>	\$100.00

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	<b>Component Description:</b> WXII RF consulting for License to Cover <b>Amount:</b> \$250.00
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<b>Component Description:</b> WXII RF Consulting prepare CP engineering <b>Amount:</b> \$1,600.00
Perform engineering study for new channel assignment and antenna development	<b>Component Description:</b> WXII interim antenna development <b>Amount:</b> \$150.00  <b>Component Description:</b> WXII RF Consulting engineering study invoice 1 <b>Amount:</b> \$1,062.50  <b>Component Description:</b> WXII RF Consulting engineering study invoice 2 <b>Amount:</b> \$650.00
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.

<p>Prepare and or review reimbursement form</p>	<table> <tr> <td data-bbox="708 174 1015 210"><b>Component Description:</b></td><td data-bbox="1150 174 1358 291">WXII Prepare and /or review reimbursement Form 399</td></tr> <tr> <td data-bbox="708 336 815 371"><b>Amount:</b></td><td data-bbox="1150 336 1267 371">\$1,497.80</td></tr> <tr> <td data-bbox="708 474 1015 510"><b>Component Description:</b></td><td data-bbox="1150 474 1358 591">WXII Prepare and /or review reimbursement Form 399 2</td></tr> <tr> <td data-bbox="708 636 815 672"><b>Amount:</b></td><td data-bbox="1150 636 1246 672">\$300.06</td></tr> </table>	<b>Component Description:</b>	WXII Prepare and /or review reimbursement Form 399	<b>Amount:</b>	\$1,497.80	<b>Component Description:</b>	WXII Prepare and /or review reimbursement Form 399 2	<b>Amount:</b>	\$300.06
<b>Component Description:</b>	WXII Prepare and /or review reimbursement Form 399								
<b>Amount:</b>	\$1,497.80								
<b>Component Description:</b>	WXII Prepare and /or review reimbursement Form 399 2								
<b>Amount:</b>	\$300.06								
<p>Attorney Fees - Prepare and File request for Special Temporary Authorization</p>	<table> <tr> <td data-bbox="708 801 1015 837"><b>Component Description:</b></td><td data-bbox="1150 801 1369 954">WXII Prepare and File request for Special Temporary Authorization 2</td></tr> <tr> <td data-bbox="708 967 815 1003"><b>Amount:</b></td><td data-bbox="1150 967 1246 1003">\$114.00</td></tr> <tr> <td data-bbox="708 1106 1015 1142"><b>Component Description:</b></td><td data-bbox="1150 1106 1369 1258">WXII Prepare and File request for Special Temporary Authorization</td></tr> <tr> <td data-bbox="708 1272 815 1308"><b>Amount:</b></td><td data-bbox="1150 1272 1267 1308">\$1,726.40</td></tr> </table>	<b>Component Description:</b>	WXII Prepare and File request for Special Temporary Authorization 2	<b>Amount:</b>	\$114.00	<b>Component Description:</b>	WXII Prepare and File request for Special Temporary Authorization	<b>Amount:</b>	\$1,726.40
<b>Component Description:</b>	WXII Prepare and File request for Special Temporary Authorization 2								
<b>Amount:</b>	\$114.00								
<b>Component Description:</b>	WXII Prepare and File request for Special Temporary Authorization								
<b>Amount:</b>	\$1,726.40								
<p>FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase</p>	<p>Information not provided.</p>								
<p>Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application</p>	<p>Information not provided.</p>								

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	<b>Component Description:</b>	WXII Prepare and File FCC Form 2100, Construction Permit Application
	<b>Amount:</b>	\$809.60
	<b>Component Description:</b>	WXII Prepare and File FCC Form 2100, Construction Permit Application 2
	<b>Amount:</b>	\$1,054.53

## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$26,122.66</b>	<b>\$17,388.86</b>		<b>\$17,388.86</b>	
DTV Medical Facility Notification	\$11,550.00	\$3,731.20	N/A	\$3,731.20	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$0.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$335.00	N/A	\$335.00	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$390.00	per receipts	\$390.00	N/A
Equipment Storage	<i>\$6,000.00</i>	\$6,000.00	antenna storage	\$6,000.00	N/A
Develop and air announcement of upcoming channel change	<i>\$0.00</i>	\$0.00	need BP quote	N/A	N/A
MVPD Notification of Channel Change	<i>\$2,723.20</i>	\$2,723.20	per invoice	\$2,723.20	N/A

Contract Labor	<b>\$4,209.46</b>	\$4,209.46	accounting labor directly related to the Spectrum Repack project	\$4,209.46	N/A
<b>Sub-total</b>	\$26,122.66	\$17,388.86	N/A	\$17,388.86	N/A
<b>Total for all systems</b>	\$4,095,182.53	\$3,137,897.97	N/A	\$3,051,536.73	N/A

## Components

Actual Information	
Description	File Name
DTV Medical Facility Notification	<p><b>Component Description:</b> WXII medical notification</p> <p><b>Amount:</b> \$3,731.20</p>
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	<p><b>Component Description:</b> WTAE: License To Cover for DTV Application fee (main)</p> <p><b>Amount:</b> \$335.00</p>



FCC Filing Fees - Special Temporary Authorization request	<div> <b>Component Description:</b> WXII: Engineering STA Application fee 2         </div> <div> <b>Amount:</b> \$200.00         </div> <div> <b>Component Description:</b> WXII: Engineering STA Application fee 1         </div> <div> <b>Amount:</b> \$190.00         </div>
Equipment Storage	<div> <b>Component Description:</b> WXII main antenna storage         </div> <div> <b>Amount:</b> \$6,000.00         </div>
Develop and air announcement of upcoming channel change	Information not provided.
MVPD Notification of Channel Change	<div> <b>Component Description:</b> WXII MVPD notification         </div> <div> <b>Amount:</b> \$2,723.20         </div>
Contract Labor	<div> <b>Component Description:</b> WXII accounting labor         </div> <div> <b>Amount:</b> \$4,209.46         </div>

<b>Cost Information</b>	<b>Grand Total</b>		
		<b>Predetermined Cost Estimate</b>	<b>Estimated Cost</b>
			<b>Actual Cost</b>
	<b>Total for all systems</b>	\$4,095,182.53	\$3,137,897.97
			\$3,051,536.73

<b>Reimbursement Status</b>	<b>Question</b>	<b>Response</b>
	The facility has ceased operating on its pre-auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>John Drain</b>  <i>Hearst  Television  SVP Chief  Financial  Officer</i></p> <p>04/02/2020</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Douglas Durkee</b>  <i>Hearst Television  Manager of Spectrum Repack</i></p> <p>04/02/2020</p>

## Attachments