



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **47904** | Service: **DTV** | Call **WRC-TV** | Channel: **48 (UHF)**
ID: | Sign:
File **0000028771**
Number:
FRN: **0019509470** | Date **05/14**
Submitted: **/2020**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
NBC TELEMUNDO LICENSE LLC	Margaret L. Tobey 300 NEW JERSEY AVE, N.W. SUITE 700 WASHINGTON, DC 20001 United States	+1 (202) 524- 6401	MARGARET. TOBEY@NBCUNI. COM	Limited Liability Company

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Margaret L Tobey <i>NBCUniversal, LLC</i>	300 New Jersey Ave. NW Suite 700 Washington, DC 20001 United States	+1 (202) 524- 6401	Margaret.Tobey@nbcuni. com

**Broadcaster
Information
and
Transition
Plan**

Question		Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.		Yes
Briefly describe transition plan		Replace old IOT aux with reliable solid state transmitter and tunable filter. Use with broadband aux antenna on old channel while replacing main antenna and transmitter with equipment for new channel. Retune aux filter and transmitter after repack/

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Auxiliary
Transmitter****Existing Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Used to remain on air when work done on main transmitter or antenna
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	DCX-2
	Year	2000
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	40 kW

**Auxiliary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Auxiliary (Backup)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	THU9-30
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	46 kW
	Justification for New Transmitter	older IOT transmitter no longer supported by manufacturer

**Auxiliary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes

	Description	Cost to disconnect power from old transmitter and connect to new transmitter.
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Auxiliary Transmitter **Other Transmitter Cost Not Listed**
Information not provided.

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	DCXP-2
	Year	2012
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	53 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	THU9-60
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	88.5 kW
	Justification for New Transmitter	It is less expensive to buy new Solid State, than to re-tune existing Comark IOT.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A

	Other Electrical Service	Yes
	Description	Actual electrical connectivity from main building distribution to transmitter.
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Installation Costs	Installation and testing of THU9-36
Electrical disconnection	Remove electric connection from old main transmitter

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Auxiliary
Antenna****Add Antenna Information**

Section	Question	Response
Existing Antenna Description	Type of change	Retune Existing
	Antenna Use	Auxiliary (Backup)
	Description of Use	Used to maintain coverage when main antenna or transmitter is unavilable
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this antenna currently shared with any other stations?	No
	Is this antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Panel
	Number of Stations Supported	1

Number of Panels	36
Design power capacity in use	50.0 %
Lower Limit	470.00 MHz
Upper Limit	698.00 MHz
Other Antenna Type	N/A
ERP: (Effective Radiated Power)	291.0 kW
Manufacturer	RFS
Model	PHP36L
Year	2011

Auxiliary Antenna

Adjustment to Existing Antenna

Section	Question	Response
Sweep Test of Existing Antenna	Do you need a sweep test of existing antenna?	No

Auxiliary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	

Auxiliary Antenna

Other Antenna Cost Not Listed

Information not provided.

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Top
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	813.0 kW

Manufacturer	
Model	TFU- 26GTH-R 04
Year	2000

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Top
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	624.0 kW
	Manufacturer	

Model	TFU-23JTH /VP-R O6
Year	2019
Justification for New Antenna	Existing antenna is single channel (48) and will not work on new channel (34).

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	7 3/16 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	No

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary
Transmission Line**

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Rigid
	Diameter	7 3/16 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	625 feet per run

Primary
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	7 3/16 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	625 feet per run
	Justification for New Transmission Line	Old line is insufficient for new antenna

Primary
Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Feed Through Complex	Feed Thru complex to get the line into the antenna from tower
Antenna Adapter Section	Test adapter section 3' long

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Move Equipment
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	Yes
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1036610
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	38° 56' 24.0" N-
	Longitude (NAD83)	077° 04' 53.0" W-
	Overall Structure Height	662.07 feet
	Support Structure Height	524.93 feet
	Ground Elevation Above Mean Sea Level (AMSL)	386.81 feet

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	NBC Subsidiary (WRC-TV) LLC
	Date Constructed	10/29/1998

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
38437	WMDO-CD	DTV
69532	WFDC-DT	DTV
54712	WMMJ	FM
168063	WIAV-CD	DTV
73200	WKYS	FM

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Other
Helicopter Services Required	Are helicopter services required?	No

Primary Tower

Other Tower Expenses Not Listed

Information not provided.

**Outside
Professional**

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	1040
	Explanation	Project oversight of transmitter install, electrical connectivity, tower work, and antenna installation. Additional time will be spent tracking financial and legal process and coordinating with other broadcasters.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	No
	Prepare engineering section of Form FCC Construction Permit Application	No
	For Auxiliary Facility	N/A
	For Main Facility	N/A
	Prepare engineering section of Form FCC License to Cover Application	No
	For Auxiliary Facility	N/A
	For Main Facility	N/A
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A

	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	Yes
	Number of Days	40

	Justification	Transmitter and RF design at ground level
--	---------------	--

Outside Professional Services Costs **Other Professional Services Expenses Not Listed**
Services provided.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses	Other Expenses Not Listed Information not provided.
-----------------------	---

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter THU9-60	\$2,879,395.00	\$1,257,348.39		\$1,007,953.39	
Other Electrical Service: Actual electrical connectivity from main building distribution to transmitter.	<i>\$83,753.00</i>	\$83,753.00	See attachment "NBC Transmitter Power 2017 8-1-17.pdf" quote from Power Solution - items "Install" and "Rigging".	N/A	N/A
Installation Costs	<i>\$162,500.00</i>	\$162,500.00	N/A	\$0.00	N/A
UHF - Liquid Cooled Solid State Transmitter 86.8 . 106 kW	\$2,630,000.00	\$1,007,953.39	N/A	\$1,007,953.39	N/A
Electrical disconnection	<i>\$3,142.00</i>	\$3,142.00	See attachment "NBC Transmitter Power 2017 8-1-17.pdf" from Power Solutions - "Disconnect main transmitter"	N/A	N/A

Auxiliary Transmitter THU9-30	\$1,485,474.00	\$885,373.38		\$872,899.38	
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$872,899.38	N/A	\$872,899.38	N/A
Other Electrical Service: Cost to disconnect power from old transmitter and connect to new transmitter.	\$12,474.00	\$12,474.00	See attachment "NBC Transmitter Power 2017 8-1-17.pdf" quote from Power Solutions - "Reconnect /Disconnect auxiliary transmitter"	N/A	N/A
Sub-total	\$4,364,869.00	\$2,142,721.77	N/A	\$1,880,852.77	N/A
Total for all systems	\$5,791,659.00	\$3,385,637.52	N/A	\$2,407,312.10	N/A

Components

Actual Information	
Description	File Name
Other Electrical Service: Actual electrical connectivity from main building distribution to transmitter.	Information not provided.

Installation Costs	<div> <div> Component Description: Amount: </div> <div> Line 1 and Line 2 of invoice for transmitter install and testing \$97,500.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> Line 1 and Line 2 of invoice for transmitter install and testing \$48,750.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> Line 1 and Line 2 of invoice for transmitter install and testing \$16,250.00 </div> </div>
UHF - Liquid Cooled Solid State Transmitter 86.8 . 106 kW	<div> <div> Component Description: Amount: </div> <div> WRC Primary Transmitter invoice from R&S. \$1,007,953.39 </div> </div>
Electrical disconnection	Information not provided.
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	<div> <div> Component Description: Amount: </div> <div> WRC R&S invoice for the Aux Transmitter \$872,899.38 </div> </div>
Other Electrical Service: Cost to disconnect power from old transmitter and connect to new transmitter.	Information not provided.

Cost
Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna TFU-23JTH /VP-R O6	\$303,400.00	\$215,392.50		\$160,926.76	
Elbow complex, single channel, at antenna input, per 7 3/16. feedline (if needed)	\$13,900.00	\$14,632.50	see attached proposal	\$13,169.26	N/A
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$200,760.00	N/A	\$147,757.50	N/A
Auxiliary Antenna PHP36L	\$6,730.00	\$6,400.00		\$0.00	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
Sub-total	\$310,130.00	\$221,792.50	N/A	\$160,926.76	N/A

Total for all systems	\$5,791,659.00	\$3,385,637.52	N/A	\$2,407,312.10	N/A
------------------------------	----------------	----------------	-----	----------------	-----

Components

Actual Information	
Description	File Name
Elbow complex, single channel, at antenna input, per 7 3/16. feedline (if needed)	Component Description:
	WRC - Dielectric invoice for Elbow Complex - Refer to line 5
	Amount:
	\$6,584.63
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	Component Description:
	WRC - Dielectric invoice for Elbow complex - refer to line 5
	Amount:
	\$6,584.63
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	Component Description:
	WRC Dielectric Main Antenna invoice. Refer to line 1
	Amount:
	\$73,878.75
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	Component Description:
	WRC Dielectric Main Antenna invoice. Refer to line 1
	Amount:
	\$73,878.75
Sweep test of existing antenna	Information not provided.

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$223,625.00	\$202,118.25		\$181,906.42	
Rigid Transmission Line - copper, 7 3 /16"	\$181,250.00	\$159,743.25	N/A	\$143,768.92	N/A
Feed Through Complex	<i>\$24,045.00</i>	\$24,045.00	necessary to get line from tower into the top mount antenna	\$21,640.50	N/A
Antenna Adapter Section	<i>\$18,330.00</i>	\$18,330.00	required to sweep line and antenna	\$16,497.00	N/A
Sub-total	\$223,625.00	\$202,118.25	N/A	\$181,906.42	N/A
Total for all systems	\$5,791,659.00	\$3,385,637.52	N/A	\$2,407,312.10	N/A

Components

Actual Information	
Description	File Name

Rigid Transmission Line - copper, 7 3/16"	<div> <div> Component Description: Amount: </div> <div> WRC - Dielectric invoice for Rigid Transmission line - refer to line 6 \$71,884.46 </div> </div> <div> <div> Component Description: Amount: </div> <div> WRC - Dielectric invoice for Rigid Transmission Line - refer to line 6 \$71,884.46 </div> </div>
Feed Through Complex	<div> <div> Component Description: Amount: </div> <div> WRC - Dielectric invoice for Feed Thru Complex - refer to line 4 \$10,820.25 </div> </div> <div> <div> Component Description: Amount: </div> <div> WRC - Dielectric invoice for Feed Thru Complex - refer to line 4 \$10,820.25 </div> </div>
Antenna Adapter Section	<div> <div> Component Description: Amount: </div> <div> WRC - Dielectric invoice for Antenna Mounting Adapter - refer to line 3 \$8,248.50 </div> </div> <div> <div> Component Description: Amount: </div> <div> WRC - Dielectric invoice for Antenna Mounting Adapter - refer to line 3 \$8,248.50 </div> </div>

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Auxiliary Tower LTOWER	\$0.00	\$0.00		\$0.00	
Primary Tower TOWER	\$421,000.00	\$400,000.00		\$0.00	
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$400,000.00	N/A	N/A	N/A
Sub-total	\$421,000.00	\$400,000.00	N/A	\$0.00	N/A
Total for all systems	\$5,791,659.00	\$3,385,637.52	N/A	\$2,407,312.10	N/A

Components

Information not provided.

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$356,665.00	\$312,250.00		\$183,626.15	
Additional Field Engineering Service, 40 Days	<i>\$70,000.00</i>	\$70,000.00	N/A	\$35,074.81	N/A
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$50,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$1,532.16	N/A
Project management of the transition	\$164,320.00	\$156,000.00	N/A	\$146,565.58	N/A

Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$453.60	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Sub-total	\$356,665.00	\$312,250.00	N/A	\$183,626.15	N/A
Total for all systems	\$5,791,659.00	\$3,385,637.52	N/A	\$2,407,312.10	N/A

Components

Actual Information
Description

File Name

<p>Additional Field Engineering Service, 40 Days</p>	<table> <tr> <td data-bbox="708 174 1015 210">Component Description:</td><td data-bbox="1150 174 1321 286">Engineering inspection and analysis</td></tr> <tr> <td data-bbox="708 297 815 333">Amount:</td><td data-bbox="1150 297 1283 333">\$11,750.00</td></tr> <tr> <td data-bbox="708 434 1015 470">Component Description:</td><td data-bbox="1150 434 1289 591">Additional Structural Engineering Services</td></tr> <tr> <td data-bbox="708 593 815 629">Amount:</td><td data-bbox="1150 593 1267 629">\$3,000.00</td></tr> <tr> <td data-bbox="708 730 1015 766">Component Description:</td><td data-bbox="1150 730 1342 801">Engineering Site Survey</td></tr> <tr> <td data-bbox="708 813 815 848">Amount:</td><td data-bbox="1150 813 1283 848">\$30,475.00</td></tr> <tr> <td data-bbox="708 949 1015 985">Component Description:</td><td data-bbox="1150 949 1289 1061">Structural Engineering Services</td></tr> <tr> <td data-bbox="708 1072 815 1108">Amount:</td><td data-bbox="1150 1072 1283 1108">\$11,750.00</td></tr> <tr> <td data-bbox="708 1209 1015 1245">Component Description:</td><td data-bbox="1150 1209 1374 1321">Deposit on upcoming review of tower rigging plan.</td></tr> <tr> <td data-bbox="708 1332 815 1368">Amount:</td><td data-bbox="1150 1332 1267 1368">\$3,500.00</td></tr> <tr> <td data-bbox="708 1469 1015 1505">Component Description:</td><td data-bbox="1150 1469 1374 1818">Repack Engineering Site Survey, see attached site survey report for supporting documentation and cover letter for justification.</td></tr> <tr> <td data-bbox="708 1830 815 1865">Amount:</td><td data-bbox="1150 1830 1267 1865">\$5,074.81</td></tr> </table>	Component Description:	Engineering inspection and analysis	Amount:	\$11,750.00	Component Description:	Additional Structural Engineering Services	Amount:	\$3,000.00	Component Description:	Engineering Site Survey	Amount:	\$30,475.00	Component Description:	Structural Engineering Services	Amount:	\$11,750.00	Component Description:	Deposit on upcoming review of tower rigging plan.	Amount:	\$3,500.00	Component Description:	Repack Engineering Site Survey, see attached site survey report for supporting documentation and cover letter for justification.	Amount:	\$5,074.81
Component Description:	Engineering inspection and analysis																								
Amount:	\$11,750.00																								
Component Description:	Additional Structural Engineering Services																								
Amount:	\$3,000.00																								
Component Description:	Engineering Site Survey																								
Amount:	\$30,475.00																								
Component Description:	Structural Engineering Services																								
Amount:	\$11,750.00																								
Component Description:	Deposit on upcoming review of tower rigging plan.																								
Amount:	\$3,500.00																								
Component Description:	Repack Engineering Site Survey, see attached site survey report for supporting documentation and cover letter for justification.																								
Amount:	\$5,074.81																								
<p>RF Exposure Measurements</p>	<p>Information not provided.</p>																								

Comprehensive coverage verification via field study, if needed	Information not provided.	
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Prepare and or review reimbursement form	Component Description: Amount:	See line 3 of invoice, less 10% vendor discount. \$113.40
	Component Description: Amount:	Review of Form 399. \$43.65
	Component Description: Amount:	See lines 2-6 of invoice, less 10% vendor discount. \$1,331.46
	Component Description: Amount:	Review of Form 399 \$43.65
Project management of the transition	Component Description: Amount:	WRC AFF Consulting January 2019 - Project Management Services \$1,061.33
	Component Description: Amount:	Project Management Invoice \$150.00

Component Description: Coordination with
Vertical Tower
Systems on
antenna
replacement cost
estimate

Amount: \$374.30

Component Description: August 2018
Project
Management

Amount: \$2,670.32

Component Description: August 2018
Project
Management

Amount: \$6,085.00

Component Description: Project
Management

Amount: \$4,777.60

Component Description: Project
Management
Invoice

Amount: \$5,250.00

Component Description: WRC Point B
invoice Feb 2020

Amount: \$4,324.00

Component Description: WRC Point B
invoice for project
management work
in January 2020

Amount: \$1,106.00

Component Description:	WRC Point B invoice for project management work in November 2019
Amount:	\$1,027.00

Component Description:	WRC Point B invoice March 2020
Amount:	\$4,032.94

Component Description:	September 2018 Project Management
Amount:	\$4,135.00

Component Description:	Project Management Services
Amount:	\$1,365.00

Component Description:	October 2018 Project Management
Amount:	\$2,404.85

Component Description:	WRC Point B invoice for project management work in September 2019
Amount:	\$1,343.00

Component Description:	Project Management
Amount:	\$6,335.00

Component Description:	Mar-Apr 2018 Project Management
Amount:	\$375.00

Component Description:	WRC Point B invoice for project management work in December 2019
Amount:	\$1,468.46

Component Description:	Point B project management services for the month of February 2019. See line item.
Amount:	\$1,621.52

Component Description:	Project management
Amount:	\$8,250.00

Component Description:	Project Management
Amount:	\$900.00

Component Description:	Project Management Services
Amount:	\$348.95

Component Description:	June 2018 Project Management
Amount:	\$5,400.00

Component Description:	Project Management Services
Amount:	\$975.00

Component Description:	October 2018 Project Management
Amount:	\$7,170.00

Component Description:	July 2018 Project Management
Amount:	\$8,725.00

Component Description:	WRC Point B invoice for project management work in August 2019
Amount:	\$10,214.77

Component Description:	Project Management Services
Amount:	\$1,072.50

Component Description:	Project Management
Amount:	\$3,234.00

Component Description:	September 2018 Project Management
Amount:	\$300.00

Component Description:	Project Management Services
Amount:	\$750.00

	Component Description:	Project Management Services
	Amount:	\$2,145.00
	Component Description:	Project management and travel expenses
	Amount:	\$10,042.20
	Component Description:	June 2018 Project Management
	Amount:	\$1,200.00
	Component Description:	April Project Management
	Amount:	\$6,150.00
	Component Description:	WRC Point B invoice for project management work in July 2019
	Amount:	\$24,154.74
	Component Description:	Structural assessment project management
	Amount:	\$349.60
	Component Description:	Point B Project Management January 2019
	Amount:	\$5,277.50
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	Information not provided.	

<p>Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application</p>	<table> <tr> <td data-bbox="710 174 1013 208">Component Description:</td><td data-bbox="1150 174 1358 286">See lines 1 & 2 of invoice, less 10% vendor discount.</td></tr> <tr> <td data-bbox="710 297 818 331">Amount:</td><td data-bbox="1150 297 1246 331">\$415.80</td></tr> <tr> <td data-bbox="710 432 1013 465">Component Description:</td><td data-bbox="1150 432 1358 544">See line 1 of invoice, less 10% vendor discount.</td></tr> <tr> <td data-bbox="710 555 818 589">Amount:</td><td data-bbox="1150 555 1230 589">\$37.80</td></tr> </table>	Component Description:	See lines 1 & 2 of invoice, less 10% vendor discount.	Amount:	\$415.80	Component Description:	See line 1 of invoice, less 10% vendor discount.	Amount:	\$37.80
Component Description:	See lines 1 & 2 of invoice, less 10% vendor discount.								
Amount:	\$415.80								
Component Description:	See line 1 of invoice, less 10% vendor discount.								
Amount:	\$37.80								
<p>Address transition timing and coordination issues w/ other stations and wireless</p>	<p>Information not provided.</p>								

Cost
Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$115,370.00	\$106,755.00		\$0.00	
MVPD Notification of Channel Change	<i>\$10,000.00</i>	\$10,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$15,000.00</i>	\$15,000.00	N/A	N/A	N/A
Equipment Storage	<i>\$15,000.00</i>	\$15,000.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$2,950.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A

Equipment Delivery and Handling Charges	\$12,500.00	\$12,500.00	This covers shipping for required items specified in the R&S main and auxiliary transmitter quotes where shipping is not included -- the RF system (including mask filter) and 400VAC transformers for two transmitters.	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$20,790.00	\$20,790.00	See attachment "NBC Transmitter Power 2017 8-1-17.pdf" quote from Power Solutions - "Demolition"	N/A	N/A
Non-zoning permits	\$15,000.00	\$15,000.00	N/A	N/A	N/A
Local Zoning	\$15,000.00	\$15,000.00	N/A	N/A	N/A
Sub-total	\$115,370.00	\$106,755.00	N/A	\$0.00	N/A
Total for all systems	\$5,791,659.00	\$3,385,637.52	N/A	\$2,407,312.10	N/A

Components

Information not provided.

Cost Information	Grand Total		
		Predetermined Cost Estimate	Estimated Cost
			Actual Cost
	Total for all systems	\$5,791,659.00	\$3,385,637.52
			\$2,407,312.10

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Margaret
L. Tobey**
*Assistant
Secretary*

05/14/2020

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Margaret L. Tobey <i>Assistant Secretary</i></p> <p>05/14/2020</p>

Attachments