



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **56028-26** | Service: **DRT** | Call **KIDK** | Channel: **26 (UHF)**  
ID: | Sign:  
File **0000089487**  
Number:  
FRN: **0022840185** | Eligibility **Eligible** | Date **05/28**  
Status: | Submitted: **/2020**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>VISTAWEST MEDIA, LLC</b> Doing Business As: VISTAWEST MEDIA, LLC	2507 GENE FIELD ROAD SAINT JOSEPH, MO 64506 United States	+1 (816) 390-5870	lylel@vistawestmedia.com	Limited Liability Company

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
<b>James W DeChant</b> <i>News-Press &amp; Gazette Company</i>	62990 O.B. Riley Road Bend, OR 97701 United States	+1 (541) 480-5464	jim.dechant@npgco.com

**Broadcaster  
Information  
and  
Transition  
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Please see Transition Plan Description Exhibit

**Transmitters**

Section	Question	Response
<b>Transmitter Related Expenses</b>	Do you have transmitter related expenses?	Yes

**Primary  
Transmitter**

**Existing Transmitter Information**

<b>Section</b>	<b>Question</b>	<b>Response</b>
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Ownership	Owned
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	AT7400
	Year	2011
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	400 W

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
<b>New Transmitter</b>	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	UAXTE-3R37
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	1800 W
	Justification for New Transmitter	Please see Transition Plan Description Exhibit

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
<b>Other Transmitter Costs</b>	Does the transmitter installation require a Transmitter Building Site Survey /Installation?	No
<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Rigid Conduit and Wiring	No
	Other Electrical Service	No
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No

<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
--	---	----

**Primary Transmitter**

**Other Transmitter Cost Not Listed**

Name	Description
Transmitter Freight Charge	Transmitter Freight Charge
Transmitter Sales Tax	Transmitter Sales Tax
Mask Filter System	Mask Filter System

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary  
Antenna****Existing Antenna Information**

<b>Section</b>	<b>Question</b>	<b>Response</b>
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Ownership	Owned
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
<b>Existing Antenna Manufacturer and Type</b>	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	ERP: (Effective Radiated Power)	4.0 kW
	Manufacturer	
	Model	SL-8
	Year	2009

**Primary  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Primary (Main)
	Change Type	Purchase New
	Ownership	Owned
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
<b>New Antenna Manufacturer and Types</b>	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	ERP: (Effective Radiated Power) .....	15.0 kW
	Manufacturer	
	Model	AL8-26
	Year	2020
Justification for New Antenna	Please see Transition Plan Description Exhibit	

**Primary  
Antenna**

**Other Antenna Costs**

Section	Question	Response
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	No



<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	No
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

Transmission Line	Section	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	No

Tower Equipment And Rigging Costs	Section	Question	Response
	Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower	Existing Tower		
	Section	Question	Response
Existing Tower Description	Type of change	Modify Existing	
	Tower Use	Primary (Main)	
	Ownership	Leased	
	Is this tower consider Complex?	No	
	Is this tower currently shared with any other stations?	Yes	
	One or more FM, AM or TV radio broadcaster(s)	Yes	
	Others Types of Users	No	
	Is tower documented for structural analysis?	Unknown	
	Is tower compliant with Rev G?	Unknown	
Existing Tower Structure Registration	Do you have a tower registration number?	Yes	
	ASR Number	1042948	
Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	43° 43' 16.0" N-	
	Longitude (NAD83)	111° 56' 33.0" W-	
	Overall Structure Height	303.15 feet	

Support Structure Height	299.87 feet
Ground Elevation Above Mean Sea Level (AMSL)	4819.82 feet
Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	Titan Towers, L. P.
Date Constructed	01/01/1982

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

Facility ID	Call Sign	Service
168284	K22IK-D	LPT

**Primary  
Tower**

**Tower Modification Costs**

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	No study needed
Tower Reinforcements	Please select whether tower reinforcements are needed:	No reinforcements needed

**Primary  
Tower**

**Tower Rigging Costs**

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary  
Tower**

**Other Tower Expenses Not Listed**

Name	Description
Rig Tower, perform tower site inspection	Rig Tower, perform tower site inspection

**Outside Professional Services Costs**

<b>Section</b>	<b>Question</b>	<b>Response</b>
<b>Outside Project Management Services</b>	Do you require outside project management services?	No
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for displacement application	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Prepare Form 601	No
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
Form 399 assistance or other program management costs	No	

<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No

**Other Professional Services Expenses Not Listed**

**Outside Professional Services Costs**

Name	Description
<b>Additional Displacement Legal Services Not Otherwise Specified in Form 399</b>	Additional Displacement Legal Services Not Otherwise Specified in Form 399

**Other Expenses**

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Permit and Filing Costs</b>	FCC Construction Permit Major Change	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	No
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	No
<b>Point to Point Microwave (STL/ICR)</b>	Frequency Coordination for Unidirection System	No
	Frequency Coordination for Bi-Direction System	No
	New Point to Point Microwave System	No

**Other Expenses**

**Other Expenses Not Listed**

Information not provided.

**Cost Information**

**Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Transmitter UAXTE-3R37</b>	<b>\$102,297.16</b>	<b>\$53,029.46</b>		<b>\$53,029.46</b>	
Mask Filter System	<i>\$11,562.44</i>	\$11,562.44	Additional expenses were incurred as indicated in the attached invoices.	\$11,562.44	Additional expenses were incurred as indicated in the attached invoices.
Transmitter Sales Tax	<i>\$2,777.69</i>	\$2,777.69	N/A	\$2,777.69	N/A
Transmitter Freight Charge	<i>\$3,957.03</i>	\$3,957.03	N/A	\$3,957.03	N/A
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$84,000.00	\$34,732.30	N/A	\$34,732.30	N/A
<b>Sub-total</b>	<b>\$102,297.16</b>	<b>\$53,029.46</b>	<b>N/A</b>	<b>\$53,029.46</b>	<b>N/A</b>
<b>Total for all systems</b>	<b>\$184,753.53</b>	<b>\$80,192.33</b>	<b>N/A</b>	<b>\$65,991.33</b>	<b>N/A</b>

**Components**

Actual Information	
Description	File Name
Mask Filter System	<p><b>Component Description:</b> Mask Filter</p> <p><b>Amount:</b> \$11,562.44</p>



Transmitter Sales Tax	<b>Component Description:</b> Sales Tax <b>Amount:</b> \$2,777.69
Transmitter Freight Charge	<b>Component Description:</b> Freight <b>Amount:</b> \$3,957.03
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	<b>Component Description:</b> Transmitter <b>Amount:</b> \$34,732.30

**Cost Information**

**Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Antenna AL8-26</b>	<b>\$10,363.87</b>	<b>\$10,363.87</b>		<b>\$4,633.87</b>	
Sweep test of transmission line and antenna	\$5,730.00	\$5,730.00	N/A	N/A	N/A
UHF-Low Power, Side Mount, Slotted Coaxial, 15.0 kW input, Horizontal	<i>\$4,633.87</i>	\$4,633.87	Additional expenses were incurred as indicated in the attached invoices.	\$4,633.87	Additional expenses were incurred as indicated in the attached invoices.
<b>Sub-total</b>	<b>\$10,363.87</b>	<b>\$10,363.87</b>	N/A	<b>\$4,633.87</b>	N/A
<b>Total for all systems</b>	<b>\$184,753.53</b>	<b>\$80,192.33</b>	N/A	<b>\$65,991.33</b>	N/A

**Components**

Actual Information	
Description	File Name
Sweep test of transmission line and antenna	Information not provided.
UHF-Low Power, Side Mount, Slotted Coaxial, 15.0kW input, Horizontal	<p><b>Component Description:</b> Low Power UHF Antenna plus Freight Cost</p> <p><b>Amount:</b> \$4,633.87</p>

**Cost Information** **Transmission Line**  
Information not provided.

**Cost Information** **Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Tower TOWER</b>	<b>\$57,990.00</b>	<b>\$1,800.00</b>		<b>\$1,800.00</b>	
Tower Rigging Short Tower (less than 500')	\$56,190.00	\$0.00	N/A	N/A	N/A
Rig Tower, perform tower site inspection	<i>\$1,800.00</i>	\$1,800.00	N/A	\$1,800.00	N/A
<b>Sub-total</b>	<b>\$57,990.00</b>	<b>\$1,800.00</b>	<b>N/A</b>	<b>\$1,800.00</b>	<b>N/A</b>
<b>Total for all systems</b>	<b>\$184,753.53</b>	<b>\$80,192.33</b>	<b>N/A</b>	<b>\$65,991.33</b>	<b>N/A</b>

**Components**

Actual Information	
Description	File Name
Tower Rigging Short Tower (less than 500')	Information not provided.
Rig Tower, perform tower site inspection	<p><b>Component Description:</b> Mobilize, uninstall existing antenna and reinstall new antenna</p> <p><b>Amount:</b> \$1,800.00</p>

**Cost Information**

**Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$13,767.50</b>	<b>\$14,664.00</b>		<b>\$6,528.00</b>	
Perform engineering study for displacement application	\$1,800.00	\$1,800.00	N/A	\$1,500.00	N/A
Additional Displacement Legal Services Not Otherwise Specified in Form 399	<i>\$2,500.00</i>	\$2,500.00	N/A	\$1,081.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$1,577.50	\$1,577.50	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$3,025.00	\$3,025.00	N/A	\$340.50	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,052.50	\$1,052.50	N/A	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$2,102.50	\$2,102.50	N/A	\$1,000.00	N/A
Prepare/ Review 399 reimbursement form	\$1,710.00	\$2,606.50	Additional expenses were incurred as indicated in the attached invoices.	\$2,606.50	Additional expenses were incurred as indicated in the attached invoices.
<b>Sub-total</b>	\$13,767.50	\$14,664.00	N/A	\$6,528.00	N/A
<b>Total for all systems</b>	\$184,753.53	\$80,192.33	N/A	\$65,991.33	N/A

## Components

Actual Information	
Description	File Name
Perform engineering study for displacement application	<p><b>Component Description:</b> UHF Channel Search</p> <p><b>Amount:</b> \$1,500.00</p>

<p>Additional Displacement Legal Services Not Otherwise Specified in Form 399</p>	<p><b>Component Description:</b> Additional Displacement Legal Services Not Otherwise Specified in Form 399</p> <p><b>Amount:</b> \$82.50</p>
<p>Additional Displacement Legal Services Not Otherwise Specified in Form 399</p>	<p><b>Component Description:</b> Additional Displacement Legal Services Not Otherwise Specified in Form 399</p> <p><b>Amount:</b> \$121.50</p>
<p>Additional Displacement Legal Services Not Otherwise Specified in Form 399</p>	<p><b>Component Description:</b> Additional Displacement Legal Services Not Otherwise Specified in Form 399</p> <p><b>Amount:</b> \$877.00</p>
<p>Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application</p>	<p>Information not provided.</p>
<p>Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application</p>	<p><b>Component Description:</b> Prepare and file displacement construction permit</p> <p><b>Amount:</b> \$340.50</p>
<p>Prepare engineering section of FCC Form 2100 (main), License to Cover Application</p>	<p>Information not provided.</p>

<p>Prepare engineering section of FCC Form 2100 (main), Construction Permit Application</p>	<p><b>Component Description:</b></p>	<p>Prepare engineering portion of displacement application</p>
	<p><b>Amount:</b></p>	<p>\$1,000.00</p>
<p>Prepare/ Review 399 reimbursement form</p>	<p><b>Component Description:</b></p>	<p>Prepare/ Review 399 reimbursement form</p>
	<p><b>Amount:</b></p>	<p>\$2,095.50</p>
	<p><b>Component Description:</b></p>	<p>Prepare/ Review 399 reimbursement form</p>
	<p><b>Amount:</b></p>	<p>\$274.00</p>
	<p><b>Component Description:</b></p>	<p>Prepare/ Review 399 reimbursement form</p>
	<p><b>Amount:</b></p>	<p>\$237.00</p>

**Cost Information**

**Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$335.00</b>	<b>\$335.00</b>		<b>\$0.00</b>	
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$335.00	N/A	N/A	N/A
<b>Sub-total</b>	<b>\$335.00</b>	<b>\$335.00</b>	<b>N/A</b>	<b>\$0.00</b>	<b>N/A</b>
<b>Total for all systems</b>	<b>\$184,753.53</b>	<b>\$80,192.33</b>	<b>N/A</b>	<b>\$65,991.33</b>	<b>N/A</b>

**Components**

Information not provided.



**Cost Information** **Grand Total**

	<b>Predetermined Cost Estimate</b>	<b>Estimated Cost</b>	<b>Actual Cost</b>
<b>Total for all systems</b>	\$184,753.53	\$80,192.33	\$65,991.33

**Reimbursement Status**

<b>Question</b>	<b>Response</b>
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	<p><b>Submission of Estimated Expenses Statements</b></p>	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>James W. DeChant</b> <i>VP of Technology</i></p> <p>05/28/2020</p>

**Attachments**