

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **17611** | Service: **DTV** | Call **WSRE** | Channel: **24 (UHF)**
 ID: | Sign:
 File **0000028481**
 Number:
 FRN: **0004573473** | Date **06/03**
 Submitted: **/2020**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
THE DISTRICT BOARD OF TRUSTEES, PENSACOLA STATE COLLEGE, FL. Doing Business As: THE DISTRICT BOARD OF TRUSTEES, PENSACOLA STATE COLLEGE, FL.	Darrel Harrison 1000 COLLEGE BLVD PENSACOLA, FL 32504 United States	+1 (850) 484-1285	dharrison@wsre.org	Government Entity

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
William T Godfrey , Jr. . <i>Consulting Engineers Kessler and Gehman Associates, Inc.</i>	William T. Godfrey, Jr. Kessler and Gehman Associates, Inc. 507 NW 60 Street, Suite D Gainesville, FL 32607 United States	+1 (352) 332-3157	bill@kesslerandgehman.com

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Replace transmitter and antenna. Purchase new interim antenna and transmission line for continued operation during construction and duration of the assigned phase. Map and analyze tower; design and implement modifications if required. See attached.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Diamond
	Year	2001
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	20.1 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	U20
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	34 kW
	Justification for New Transmitter	The manufacturer of the existing transmitter advises that the transmitter cannot be re-tuned to the assigned channel. New air cooled transmitters are not available at this power level. See attachment

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	Yes

	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	150 kVA
	Rigid Conduit and Wiring	Yes
	Size	3 inches
	Length	100.0 feet
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Type	Heating and Cooling
	Size	20 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Standby Exciter and Switch	Standby Exciter with Automatic Change Over Switch
Tax	Tax

Additional Interior RF System	Interior RF System Existing Transmitter to Interim Transmission Line
Electrical	Electrical
Electrical Design	Electrical Design

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW

Manufacturer	
Model	ATW-22H4- HTC5-31H
Year	2007

Primary Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	859.0 kW
	Manufacturer	
	Model	ATW17H4- ETC5-24H

Year	2018
Justification for New Antenna	The existing primary antenna is a single channel slotted coaxial which cannot accommodate the assigned channel.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	8 3/16 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No

Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes
-------------------	--	-----

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW
	Manufacturer	
	Model	ETU8U4- HSP1C-24 /31

Year	2018
Justification for New Antenna	An interim antenna is necessary to keep station on the air during primary antenna replacement and for the duration of the assigned phase.

Interim Antenna

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	S
	Feed Line Size	8 3/16 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Interim Antenna

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Transmission Line**Existing Transmission Line**

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Andrew
	Type	Rigid
	Diameter	8 3/16 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	2150 feet per run

Primary Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Sweep Tests	Sweep tests to establish performance of line on assigned channel.
Purchase New Complete Line	Purchase New Complete Line

Interim Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Rigid
	Diameter	8 3/16 inches
	Segment Length	20'
	Other Segment Length	
	Number of parallel runs	1
	Length	2000 feet per run

Justification for New Transmission Line	An interim transmission line is necessary for the interim antenna to keep station on the air during primary antenna replacement and for the duration of the assigned phase. Interim antenna will be mounted 150 ft below 2000 ft AGL candelabra.
---	--

Interim Transmission Line **Other Transmission Line Expenses Not Listed**

Name	Description
Sweep Test	Required for proof

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	Candelabra
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	Yes
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1064671
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	30° 36' 41.0" N-
	Longitude (NAD83)	087° 36' 26.4" W-
	Overall Structure Height	1894.01 feet
	Support Structure Height	1804.44 feet
	Ground Elevation Above Mean Sea Level (AMSL)	105.97 feet

	Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
	Tower Owner	SpectraSite Communications, LLC. through American Towers, LLC.
	Date Constructed	04/06/2001

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
32946	WXBM-FM	FM
11906	WPMI-TV	DTV
83740	WDPM-DT	DTV
63431	WHFX	FM
60827	WMPV-TV	DTV
73256	WMEZ	FM
61243	WTKX-FM	FM

Other Types of Users

Users
6 mwave license

**Primary
Tower**

Tower Modification Costs

Section	Question	Response
---------	----------	----------

Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Candelabra
Helicopter Services Required	Are helicopter services required?	No

Primary Tower

Other Tower Expenses Not Listed

Name	Description
Project Management	Project Management
Capital Contribution	Capital Contribution

**Outside
Professional Services Costs**

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	1000
	Explanation	To schedule and coordinate multiple vendors, complete progress reports, and update Schedule 399. Station does not have available personnel or personnel trained in project management for such complex projects. Includes 95 hours for American Tower.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes

	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes

RF exposure measurements	Yes
Additional Field Engineering Service	Yes
Number of Days	30
Justification	It will be necessary to survey the site, plan the equipment, develop specifications for purchasing, and oversee multiple vendor RF projects. Station does not have available personnel or personnel trained in such services.

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Name	Description
Other Engineering Services	Other Engineering Services

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Name	Description
Additional Legal Fees	Additional legal fees due to coordinating multiple site user repack for University station.
Required Progress Reports	FCC required progress reports

Cost
Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Justification
Primary Transmitter U20	\$1,287,696.03	\$1,318,146.03		\$967,366.03	
Electrical Design	<i>\$7,000.00</i>	\$7,000.00	N/A	\$7,000.00	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$5,200.00	\$4,900.00	N/A	N/A	N/A
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$24,300.00	N/A	N/A	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
Tax	<i>\$44,053.03</i>	\$44,053.03	See attached / uploaded PDF file titled "Comark S10404- 4A Tax v200124jgv1. pdf"	\$44,053.03	N/A
Standby Exciter and Switch	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A
Additional Interior RF System	<i>\$140,000.00</i>	\$140,000.00	N/A	\$0.00	N/A
Electrical	<i>\$48,321.00</i>	\$48,321.00	See attached /uploaded file named Bill Smith Electric quote.pdf	\$48,321.00	N/A

20 Ton system	\$115,500.00	\$150,100.00	See attached / uploaded PDF files titled "Trane 310225549 v200428jgv1.pdf", "Trane 310430049 v200428jgv1.pdf" and "Trane 310555347 v200428jgv1.pdf"	\$150,100.00	N
Service entrance 3 phase/800 amp/208 volt	\$14,400.00	\$13,700.00	N/A	N/A	N
UHF - Liquid Cooled Solid State Transmitter 34 kW	\$824,472.00	\$824,472.00	The \$824,472 Estimated Cost is directly from the attached Comark proposal P#3916PRLXU20UPG-011719 and is for an Upgrade transmitter model. Proposal P#3916PRLXU14-011719 is for the fully reimbursable Baseline transmitter model.	\$717,892.00	N
Sub-total	\$1,287,696.03	\$1,318,146.03	N/A	\$967,366.03	N
Total for all systems	\$3,933,404.93	\$3,961,587.93	N/A	\$2,636,391.07	N

Components

Actual Information
Description

File Name

Electrical Design	Component Description:		HG 1950-2
	Amount:		v200423jgv1 \$700.00
	Component Description:		HG 1950-1 Elec constr docs
	Amount:		v190801jgv1 \$6,300.00
3" Rigid Conduit and Wiring (Cost per foot)	Information not provided.		
Transformer 3 phase/480v - 150 KVA	Information not provided.		
Switchgear - industrial 800 amp	Information not provided.		
Tax	Component Description:		Comark S10404- 4A Tax
	Amount:		v200124jgv1 \$44,053.03
Standby Exciter and Switch	Information not provided.		
Additional Interior RF System	Information not provided.		
Electrical	Component Description:		Bill Smith 2- FINAL
	Amount:		v200424jgv1 \$12,021.00
	Component Description:		Bill Smith 1- PARTIAL
	Amount:		v200424jgv1 \$36,300.00

20 Ton system	<div> <div> Component Description: Amount: </div> <div> Trane 310225549 v200428jgv1 \$53,830.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> Trane 310430049 v200428jgv1 \$93,470.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> Trane 310555347 v200428jgv1 \$2,800.00 </div> </div>
Service entrance 3 phase /800 amp/208 volt	Information not provided.
UHF - Liquid Cooled Solid State Transmitter 34 kW	<div> <div> Component Description: Amount: </div> <div> Comark S10404-1 v190703jgv1 \$358,946.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> Comark S10404-2 v190827jgv1 \$323,051.40 </div> </div> <div> <div> Component Description: Amount: </div> <div> Comark S10404-3 5 pct due on proof v200124jgv1 \$35,894.60 </div> </div>

**Cost
Information**

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna ETU8U4- HSP1C-24 /31	\$125,199.65	\$122,709.65		\$74,809.65	
UHF - High Power, Side Mount, basic slot antenna, 1000 kW input, directional,, horizontally polarized	<i>\$74,809.65</i>	\$74,809.65	See uploaded /attached ERI Bid and Invoice WSRE- 37337	\$74,809.65	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
Elbow complex, single channel, at antenna input, per 8 3/16. feedline (if needed)	\$15,250.00	\$14,500.00	N/A	N/A	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	N/A	N/A

Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Primary Antenna ATW17H4-ETC5-24H	\$311,480.00	\$157,069.00		\$135,419.00	
Elbow complex, single channel, at antenna input, per 8 3/16. feedline (if needed)	\$15,250.00	\$15,250.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$135,419.00	N/A	\$135,419.00	N/A
Sub-total	\$436,679.65	\$279,778.65	N/A	\$210,228.65	N/A
Total for all systems	\$3,933,404.93	\$3,961,587.93	N/A	\$2,636,391.07	N/A

Components

Actual Information	
Description	File Name
UHF - High Power, Side Mount, basic slot antenna, 1000 kW input, directional,, horizontally polarized	<div> <div>Component Description:</div> <div>ERI WSRE-200 Int ant 50 pct pmt 1 v190722jgv2</div> <div>Amount:</div> <div>\$59,487.50</div> </div> <div> <div>Component Description:</div> <div>ERI WSRE-37337 Int ant pmt 2 v191031jgv1</div> <div>Amount:</div> <div>\$15,322.15</div> </div>
Sweep test of existing antenna	Information not provided.
Elbow complex, single channel, at antenna input, per 8 3/16. feedline (if needed)	Information not provided.
Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.
Elbow complex, single channel, at antenna input, per 8 3/16. feedline (if needed)	Information not provided.
Sweep test of existing antenna	Information not provided.

UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	Component Description:	ERI WSRE-200 Prim ant 50 pct pmt 1 v190722jgv2
	Amount:	\$67,709.50
	Component Description:	ERI WSRE-37337 Prim ant 50 pct pmt 2 v191031jgv1
	Amount:	\$67,709.50

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$700,400.00	\$504,943.00		\$498,543.00	
Sweep Test	\$6,400.00	\$6,400.00	N/A	N/A	N/A
Rigid Transmission Line - copper, 8 3 /16"	\$694,000.00	\$498,543.00	See uploaded /attached ERI Bid and Invoice WSRE-200	\$498,543.00	N/A
Primary Transmission Line	\$68,793.75	\$68,793.75		\$68,643.75	
Sweep Tests	\$6,400.00	\$6,400.00	N/A	\$6,250.00	N/A
Purchase New Complete Line	\$62,393.75	\$62,393.75	See uploaded /attached ERI Bid and Invoice WSRE-37337	\$62,393.75	N/A
Sub-total	\$769,193.75	\$573,736.75	N/A	\$567,186.75	N/A
Total for all systems	\$3,933,404.93	\$3,961,587.93	N/A	\$2,636,391.07	N/A

Components

Actual Information	
Description	File Name
Sweep Test	Information not provided.

Rigid Transmission Line - copper, 8 3/16"	<div> Component Description: ERI WSRE-200 Int line 50 pct pmt 1 v190722jgv2 </div> <div> Amount: \$249,271.50 </div> <div> Component Description: ERI WSRE-37337 Int line pmt 2 v191031jgv1 </div> <div> Amount: \$249,271.50 </div>
Sweep Tests	<div> Component Description: ERI 50432 v200423jgv1 </div> <div> Amount: \$3,125.00 </div> <div> Component Description: ERI 82117 v200423jgv1 </div> <div> Amount: \$3,125.00 </div>
Purchase New Complete Line	<div> Component Description: ERI WSRE-200 Prim line 50 pct pmt 1 v190722jgv2 </div> <div> Amount: \$36,797.50 </div> <div> Component Description: ERI WSRE-37337 Prim line pmt 2 v191031jgv1 </div> <div> Amount: \$25,596.25 </div>

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower	\$915,369.50	\$1,244,745.50		\$806,345.50	
GTOWER					
Project Management	<i>\$9,480.00</i>	\$9,480.00	See attached / uploaded PDF file titled "Amer Twr 370434 v200428jgv1.pdf"	\$9,480.00	N/A
Capital Contribution	<i>\$37,589.50</i>	\$37,589.50	See attached / uploaded PDF file titled "SpectraSite 160127610 v200423jgv1.pdf"	\$37,589.50	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$21,900.00	See attached / uploaded PDF files titled "Am Twr 160125570 v200423jgv1.pdf" and "Am Twr 160125573 v200423jgv1.pdf"	\$21,900.00	N/A

Major tower reinforcement /modifications	\$421,000.00	\$438,400.00	American Tower provided a proposal to lease tower space for 15 months to accommodate WSRE Interim Antenna (Temporary antenna). See agreement "WSRE ATC Lease for Temporary Antenna.pdf" attached.	N/A	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$737,376.00	This is a complex candelabra tower. See uploaded /attached ERI Bid and Invoice WSRE-200	\$737,376.00	N/A
Sub-total	\$915,369.50	\$1,244,745.50	N/A	\$806,345.50	N/A
Total for all systems	\$3,933,404.93	\$3,961,587.93	N/A	\$2,636,391.07	N/A

Components

Actual Information	
Description	File Name
Project Management	<p>Component Description: Amer Twr 370434 v200428jgv1</p> <p>Amount: \$9,480.00</p>

Capital Contribution	<div> <div> Component Description: SpectraSite 160127610 v200423jgv1 </div> <div> Amount: \$37,589.50 </div> </div>
Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	<div> <div> Component Description: SpectraSite 160125573 v200423jgv1 </div> <div> Amount: \$12,400.00 </div> </div> <div> <div> Component Description: SpectraSite 160125570 v200423jgv1 </div> <div> Amount: \$9,500.00 </div> </div>
Major tower reinforcement /modifications	Information not provided.
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	<div> <div> Component Description: ERI WSRE-200 Ant install 50 pct pmt 1 v190722jgv2 </div> <div> Amount: \$368,688.00 </div> </div> <div> <div> Component Description: ERI WSRE-54807 v200430jgv1 </div> <div> Amount: \$73,737.60 </div> </div> <div> <div> Component Description: ERI WSRE-37337 Ant install 40 pct pmt 2 v191031jgv1 </div> <div> Amount: \$294,950.40 </div> </div>

**Cost
Information**

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$388,466.00	\$409,731.00		\$58,231.00	
Prepare and or review reimbursement form	\$2,630.00	\$18,395.00	The Estimate Cost includes Form 399 submissions including ongoing Actual Cost invoice prep and submission, and amendments as needed.	\$18,395.00	N/A
Other Engineering Services	<i>\$26,086.00</i>	\$26,086.00	Cost estimate for other engineering services such as RF calculations, evolving transition plan calculations, bid spec prep / distribution / award recommendation / etc and discussion, etc.	\$26,086.00	N/A
Additional Field Engineering Service, 30 Days	<i>\$60,000.00</i>	\$60,000.00	N/A	N/A	N/A
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A

Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$25,000.00	The station's legal representative recommends \$25,000 to cover this effort.	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A

Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	\$1,500.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$1,500.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,500.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$6,000.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Project management of the transition	\$158,000.00	\$150,000.00	N/A	\$2,250.00	N/A
Sub-total	\$388,466.00	\$409,731.00	N/A	\$58,231.00	N/A
Total for all systems	\$3,933,404.93	\$3,961,587.93	N/A	\$2,636,391.07	N/A

Components

Actual Information**Description****File Name**

Prepare and or review
reimbursement form

Component Description: KGA 359-38
v191216jgv1

Amount: \$900.00

Component Description: KGA 959-32
v191216jgv1

Amount: \$1,400.00

Component Description: KGA 359-40
v191222jgv1

Amount: \$50.00

Component Description: KGA 359-49
v200423jgv1

Amount: \$955.00

Component Description: KGA 359-20
v200423jgv1

Amount: \$132.50

Component Description: KGA 359-03
v191216jgv1

Amount: \$2,500.00

Component Description: KGA 359-48
v200423jgv1

Amount: \$2,850.00

Component Description: KGA 359-53
v200423jgv1

Amount: \$200.00

	Component Description:	KGA 359-37 v191216jgv1
	Amount:	\$3,700.00
	Component Description:	KGA 359-55 v200603jgv1
	Amount:	\$3,650.00
	Component Description:	KGA 359-22 v191222jgv1
	Amount:	\$132.50
	Component Description:	KGA 359-44 v191216jgv1
	Amount:	\$1,925.00
Other Engineering Services	Component Description:	KGA 359-21 v191223jgv1
	Amount:	\$625.00
	Component Description:	KGA 359-47 v200423jgv1
	Amount:	\$625.00
	Component Description:	KGA 359-19 v191223jgv1
	Amount:	\$625.00
	Component Description:	KGA 359-42 v191216jgv1
	Amount:	\$625.00
	Component Description:	KGA 359-36 v191216jgv1
	Amount:	\$1,000.00

Component Description:	KGA 359-31 v191216jgv1
Amount:	\$600.00

Component Description:	KGA 359-23 v191223jgv1
Amount:	\$795.00

Component Description:	KGA 359-35 v200423jgv1
Amount:	\$2,450.00

Component Description:	KGA 359-27 v191223jgv1
Amount:	\$225.00

Component Description:	KGA 359-52 v200423jgv1
Amount:	\$53.00

Component Description:	KGA 359-26 v200423jgv1
Amount:	\$1,650.00

Component Description:	KGA 359-07 v191223jgv1
Amount:	\$7,680.00

Component Description:	KGA 359-51 v200423jgv1
Amount:	\$100.00

Component Description:	KGA 359-24 v191216jgv1
Amount:	\$5,883.00

	Component Description: KGA 359-08 v191227jgv1 Amount: \$2,800.00
	Component Description: KGA 359-30 v200423jgv1 Amount: \$350.00
Additional Field Engineering Service, 30 Days	Information not provided.
RF Exposure Measurements	Information not provided.
Comprehensive coverage verification via field study, if needed	Information not provided.
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.
ASR modification (prepare FCC Form 854)	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.
Prepare request for Special Temporary Authorization	Component Description: KGA 359-39 v191222jgv1 Amount: \$1,500.00

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Component Description: KGA 359-45 v191223jgv1 Amount: \$1,500.00
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description: KGA 359-04 v191216jgv1 Amount: \$2,500.00
Perform engineering study for new channel assignment and antenna development	Component Description: KGA 359-04 v191216jgv1 Amount: \$6,000.00
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.
Project management of the transition	Component Description: KGA 359-32 v191222jgv1 Amount: \$150.00 Component Description: KGA 359-10 v191222jgv1 Amount: \$150.00 Component Description: KGA 359-05 v191216jgv1 Amount: \$300.00 Component Description: KGA 359-25 v200423jgv1 Amount: \$150.00 Component Description: KGA 359-41 v191222jgv1 Amount: \$150.00

Component Description:	KGA 359-54 v200423jgv1
Amount:	\$150.00

Component Description:	KGA 359-43 v191222jgv1
Amount:	\$150.00

Component Description:	KGA 359-28 v200423jgv1
Amount:	\$150.00

Component Description:	KGA 359-11 v191222jgv1
Amount:	\$150.00

Component Description:	KGA 359-06 v191216jgv1
Amount:	\$225.00

Component Description:	KGA 359-09 v191222jgv1
Amount:	\$225.00

Component Description:	KGA 359-46 v200423jgv1
Amount:	\$150.00

Component Description:	KGA 359-50 v200423jgv1
Amount:	\$150.00

Cost
Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$136,000.00	\$135,450.00		\$27,033.14	
Required Progress Reports	\$5,000.00	\$5,000.00	Prepare and assist with FCC-required quarterly progress reports on FCC Form 387.	N/A	N/A
Additional Legal Fees	\$10,000.00	\$10,000.00	Additional legal fees for advise and consultation regarding repack at multiple tenant site for University public TV licensee.	\$8,143.49	N/A
MVPD Notification of Channel Change	\$2,000.00	\$2,000.00	N/A	\$1,635.00	N/A
Develop and air announcement of upcoming channel change	\$10,000.00	\$10,000.00	N/A	N/A	N/A
Equipment Storage	\$25,000.00	\$25,000.00	N/A	N/A	N/A

Equipment Delivery and Handling Charges	\$25,000.00	\$25,000.00	N/A	\$13,929.65	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$25,000.00	\$25,000.00	N/A	N/A	N/A
Non-zoning permits	\$15,450.00	\$15,450.00	\$5,450 for American Tower (tower owner) and \$10,000 estimated for building modifications.	N/A	N/A
Local Zoning	\$7,000.00	\$7,000.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$3,325.00	N/A
Sub-total	\$136,000.00	\$135,450.00	N/A	\$27,033.14	N/A
Total for all systems	\$3,933,404.93	\$3,961,587.93	N/A	\$2,636,391.07	N/A

Components

Actual Information	
Description	File Name
Required Progress Reports	Information not provided.
Additional Legal Fees	<div> Component Description: GMP 31422 v191209jgv1 Amount: \$1,195.99 </div> <div> Component Description: additional attorney fees Amount: \$50.50 </div>

Component Description:	GMP 31038 v191209jgv1
Amount:	\$70.00

Component Description:	additional attorney fees
Amount:	\$112.00

Component Description:	additional attorney fees
Amount:	\$207.00

Component Description:	GMP 31227 v191209jgv1
Amount:	\$703.50

Component Description:	additional attorney fees
Amount:	\$50.50

Component Description:	additional attorney fees
Amount:	\$50.50

Component Description:	additional attorney fees
Amount:	\$50.50

Component Description:	GMP 30653 v191209jgv1
Amount:	\$202.00

Component Description:	GMP 26443 v191209jgv1
Amount:	\$2,465.00

Component Description:	additional attorney fees
Amount:	\$151.50

Component Description:	additional attorney fees
Amount:	\$39.00

Component Description:	additional attorney fees
Amount:	\$50.50

Component Description:	additional attorney fees
Amount:	\$50.50

Component Description:	GMP 31812 v200423jgv1
Amount:	\$117.00

Component Description:	additional attorney fees
Amount:	\$276.50

Component Description:	GMP 26245 v191209jgv1
Amount:	\$296.00

Component Description:	GMP 31623 v191209jgv1
Amount:	\$1,732.50

Component Description:	GMP 26625 v191209jgv1
Amount:	\$167.50

	Component Description: additional attorney fees Amount: \$105.00
MVPD Notification of Channel Change	Component Description: KGA 359-33 v191216jgv1 Amount: \$1,635.00
Develop and air announcement of upcoming channel change	Information not provided.
Equipment Storage	Information not provided.
Equipment Delivery and Handling Charges	Component Description: ERI WSRE-54807 v200430jgv1 Amount: \$13,929.65
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.
Non-zoning permits	Information not provided.
Local Zoning	Information not provided.
DTV Medical Facility Notification	Component Description: KGA 359-34 v191216jgv1 Amount: \$3,325.00

Cost Information	Grand Total		
		Predetermined Cost Estimate	Estimated Cost
			Actual Cost
	Total for all systems	\$3,933,404.93	\$3,961,587.93
			\$2,636,391.07

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Jeffrey C Gehman <i>Engineering Associate</i></p> <p>06/03/2020</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Jeffrey C Gehman <i>Engineering Associate</i></p> <p>06/03/2020</p>

Attachments