



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **81594** | Service: **DTV** | Call **WBIF** | Channel: **26 (UHF)** |
ID: | Sign:
File **0000028066**
Number:
FRN: **0001843697** | Date **07/17**
Submitted: **/2020**

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|--|---|-------------------|---------------------------|----------------|
| WORD OF GOD FELLOWSHIP, INC. Doing Business As: WORD OF GOD FELLOWSHIP, INC. | Arnold Torres 3901 HIGHWAY 121 SOUTH BEDFORD, TX 76021 United States | +1 (817) 571-1229 | arnold.torres@DAYSTAR.COM | Not-for-Profit |

Reimbursement Contact Information

Reimbursement Contact Name and Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|--|--|-------------------|------------------------|
| Samuel Hariton <i>Widely, Inc.</i> | Samuel Hariton 4031 University Drive Ste 100 Fairfax, VA 22030 United States | +1 (339) 222-8107 | sam.hariton@widely.com |

**Broadcaster
Information
and
Transition
Plan**

| Question | Response |
|--|--|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes |
| Briefly describe transition plan | Coordinate with tower owner and other Broadcasters; transition during assigned phase. WBIF will change sites and change antenna and transmitter. |

Transmitters

| Section | Question | Response |
|------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

**Primary
Transmitter**

Existing Transmitter Information

| Section | Question | Response |
|---|--|--------------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter Manufacturer and Type | Manufacturer | |
| | Model | CTT-V- CXIC |
| | Year | 2002 |
| | Type | Inductive Output Tube |
| | IOT Power Type | Single |
| | Power Capacity | 25 kW |

**Primary
Transmitter**

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|--|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Manufacturer | |
| | Model | TXUD6000AAC |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power capacity | 5 kW |
| | Justification for New Transmitter | Current transmitter cannot be retuned to new antenna at reduced TPO power level. |

**Primary
Transmitter**

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | No |
| | Size | N/A |
| | Length | N/A |
| | Other Electrical Service | Yes |
| | | |

| | | |
|--|---|---|
| | Description | Minimal electric services will be needed to implement new facility. |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Type | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leasehold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary Transmitter

Other Transmitter Cost Not Listed

| Name | Description |
|--|--|
| Transmitter Installation | Transmitter Installation Costs |
| Primary Transmitter - Proof and Performance | Primary Transmitter- Other Expenses- Proof and Performance |
| Mask Filter | Mask Filter |

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Primary Antenna

Existing Antenna Information

| Section | Question | Response |
|--|--|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna Manufacturer and Type | Class | Full Power |
| | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Type | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 50.0 kW |
| | | |

| | |
|--------------|------------------|
| Manufacturer | |
| Model | SWFPS24OI /51 |
| Year | 2002 |

Primary
Antenna

New Antenna Costs

| Section | Question | Response |
|------------------------------------|--|-----------------|
| New Antenna Description | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna Manufacturer and Types | Class | Full Power |
| | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Type | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 50.0 kW |
| | Manufacturer | |
| | | |

| | |
|-------------------------------|---|
| Model | SWEDL16EC /26-EP |
| Year | 2017 |
| Justification for New Antenna | Existing antenna is non-tunable to new channel. |

Primary Antenna

Other Antenna Costs

| Section | Question | Response |
|------------------------------------|---|----------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | |
| | Type | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No |
| | Broadband or Single Channel? | N/A |
| | Feed Line Size | N/A |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | No |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

| Primary Antenna | Other Antenna Cost Not Listed |
|--------------------|-------------------------------|
| | Information not provided. |

Transmission Line

| Section | Question | Response |
|---------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Primary
Transmission Line

Existing Transmission Line

| Section | Question | Response |
|---|--|------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission Line Manufacturer and Type | Manufacturer | |
| | Type | Rigid |
| | Diameter | 7 3/16 inches |
| | Other Diameter | N/A |
| | Segment Length | 20 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 900 feet per run |

Primary **New Transmission Line**
Transmission Line

| Section | Question | Response |
|------------------------------------|---|-------------------------|
| New Transmission Line Costs | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Type | Flexible Air |
| | Diameter | 3 inches |
| | Other Diameter | N/A |
| | Segment Length | N/A |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 765 feet per run |
| | Justification for New Transmission Line | Line for new tower site |

Primary **Other Transmission Line Expenses Not Listed**
Transmission Line

Information not provided.

**Tower
Equipment
And
Rigging
Costs**

| Section | Question | Response |
|--|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

**Primary
Tower**

Add Tower

| Section | Question | Response |
|---|---|-------------------|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Leased |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | Others Types of Users | No |
| | Is tower documented for structural analysis? | No |
| | Is tower compliant with Rev G? | No |
| Existing Tower Structure Registration | Do you have a tower registration number? | No |
| | ASR Number | |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 30° 26' 00.01" N- |
| | Longitude (NAD83) | 085° 24' 51.0" W- |
| | Overall Structure Height | 812.00 feet |
| | Support Structure Height | 812.00 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 138.12 feet |
| | | |

| | |
|------------------|---|
| Structure Type | GTOWER - Guyed Structure Used for Communication Purposes |
| Tower Owner | Gray Television Group |
| Date Constructed | 01/01/1962 |

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 73136 | WJHG-TV | DTV |

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|--|---|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | No reinforcements needed |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

| Primary Tower | Other Tower Expenses Not Listed |
|------------------|---------------------------------|
| | Information not provided. |

Primary Tower

Existing Tower

| Section | Question | Response |
|--|---|--|
| Existing Tower Description | Type of change | Move Equipment |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Leased |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | Others Types of Users | No |
| | Is tower documented for structural analysis? | Unknown |
| | Is tower compliant with Rev G? | Unknown |
| Existing Tower Structure Registration | Do you have a tower registration number? | Yes |
| | ASR Number | 1057617 |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 30° 30' 42.7" N- |
| | Longitude (NAD83) | 085° 29' 16.9" W- |
| | Overall Structure Height | 1147.95 feet |
| | Support Structure Height | 1142.05 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 137.14 feet |
| | Structure Type | TOWER - Free Standing or Guyed Structure |
| | | |

| | | |
|--|------------------|---------------------|
| | Tower Owner | Pinnacle Towers LLC |
| | Date Constructed | 04/26/1988 |

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 25412 | WYYX | FM |
| 66667 | WFSY | FM |
| 61252 | WPAP | FM |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

Primary Tower

Other Tower Expenses Not Listed

| Name | Description |
|--|--|
| Structural engineering tower load study for documented tower | Structural engineering tower load study for documented tower |
| Tower mapping | Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study |

**Outside
Professional Services Costs**

| Section | Question | Response |
|---|--|---|
| Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 595 |
| | Explanation | Pre-construction services, including initial antenna placement and RF compatibility review, zoning and permitting requirements review; leasing application services, to support the transition of a single broadcaster. |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |

| | | |
|---|--|-----|
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting Services | Prepare and file Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |
| | NEPA Section 106 environmental review | Yes |
| | Environmental Assessment | Yes |
| | ASR Modification | Yes |
| | FAA Consultation (including preparation of FAA Form 7460) | Yes |
| | Negotiation of Lease and other Matter for Shared Locations | Yes |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | No |
| | RF exposure measurements | Yes |
| | Additional Field Engineering Service | Yes |
| | Number of Days | 7 |

| | | |
|--|---------------|--|
| | Justification | Engineer performing the installation of transmitter and supervision of antenna installation. |
|--|---------------|--|

Outside Professional Services Costs **Other Professional Services Expenses Not Listed**
If none are provided, write "None provided."

Other Expenses

| Section | Question | Response |
|-------------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | Yes |
| | Non-zoning permits | Yes |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | Yes |
| | FCC License to Cover Application | Yes |
| | FCC Special Temporary Authority Application | Yes |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | Yes |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

| | |
|-----------------------|---|
| Other Expenses | Other Expenses Not Listed Information not provided. |
|-----------------------|---|

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|-----------------------------|---------------------|---|-------------------|---------------------------|
| Primary Transmitter TXUD6000AAC | \$250,355.00 | \$168,937.63 | | \$6,861.43 | |
| Mask Filter | <i>\$0.00</i> | \$0.00 | This cost has been included in the transmitter equipment category | \$0.00 | N/A |
| Primary Transmitter - Proof and Performance | <i>\$3,075.00</i> | \$3,075.00 | Please see ELETTRONIKA AMERICA USA CORP Estimate 6511 | \$3,075.00 | N/A |
| Transmitter Installation | <i>\$780.00</i> | \$780.00 | Please see WBIF Primary Transmitter Installation Budget Revision Justification Letter | \$0.00 | N/A |
| Other Electrical Service: Minimal electric services will be needed to implement new facility. | <i>\$10,000.00</i> | \$10,000.00 | N/A | \$74.80 | N/A |

| | | | | | |
|---|----------------|--------------|---|--------------|-----|
| UHF - Air Cooled Solid State Transmitter 4 - 6 kW | \$236,500.00 | \$155,082.63 | see Estimated Cost Justification WBIF-110-1st Primary Transmitter - UHF - Air- Cooled Solid State Transmitter 4 - 6 kW V1 | \$3,711.63 | N/A |
| Sub-total | \$250,355.00 | \$168,937.63 | N/A | \$6,861.43 | N/A |
| Total for all systems | \$1,073,330.00 | \$542,196.82 | N/A | \$150,903.76 | N/A |

Components

| Actual Information | |
|--|--|
| Description | File Name |
| Mask Filter | Information not provided. |
| Primary Transmitter - Proof and Performance | Component Description: Professional Visit to Site Amount: \$3,075.00 |
| Transmitter Installation | Information not provided. |
| Other Electrical Service: Minimal electric services will be needed to implement new facility. | Component Description: ELECTRONIC TEMP CONTROL Amount: \$74.80 |

UHF - Air Cooled Solid
State Transmitter 4 - 6 kW

Component Description: SHIPPING AND
HANDLING
Amount: \$2,187.97

Component Description: Disassembled old
transmitter
Amount: \$520.00

Component Description: UHF Digital TV
Transmitter
Amount: \$151,371.00

Component Description: Repack Travel
Expenses
Amount: \$444.90

Component Description: Repack Travel
Expenses
Amount: \$558.76

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|---------------------|---|---------------------|---------------------------|
| Primary Antenna SWEDL16EC /26-EP | \$109,830.00 | \$43,973.54 | | \$0.00 | |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | N/A |
| UHF - Lower Power Side Mount, One Station antenna . medium power (50-200 kW), elliptically or circularly polarized | \$103,100.00 | \$37,573.54 | Per SWR Quote 19552-05 (includes freight est) | \$0.00 | N/A |
| Sub-total | \$109,830.00 | \$43,973.54 | N/A | \$0.00 | N/A |
| Total for all systems | \$1,073,330.00 | \$542,196.82 | N/A | \$150,903.76 | N/A |

Components

| Actual Information | |
|--|--|
| Description | File Name |
| Sweep test of existing antenna | Information not provided. |
| UHF - Lower Power Side Mount, One Station antenna . medium power (50-200 kW), elliptically or circularly polarized | <p>Component Description: low power digital TV transmit antenna</p> <p>Amount: \$32,027.46</p> |

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|-----------------------------|----------------|---|--------------|---------------------------|
| Primary Transmission Line | \$45,135.00 | \$30,593.71 | | \$5,500.00 | |
| Flexible Air Transmission Line - dielectric, 3" | \$45,135.00 | \$30,593.71 | see Estimated Cost Justification WBIF-Primary Transmission Line V0. Quote calls for a 2 1/4" line but due to LMS limitations 3" was selected. | \$5,500.00 | N/A |
| Sub-total | \$45,135.00 | \$30,593.71 | N/A | \$5,500.00 | N/A |
| Total for all systems | \$1,073,330.00 | \$542,196.82 | N/A | \$150,903.76 | N/A |

Components

| Actual Information | |
|---|---|
| Description | File Name |
| Flexible Air Transmission Line - dielectric, 3" | |
| | Component Description: Hodge Structural Engineers |
| | Amount: \$5,500.00 |
| | |
| | Component Description: WBIF-310-Primary Transmission Line |
| | Amount: \$30,593.71 |

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|---|-------------|------------------------------|
| Primary Tower GTOWER | \$236,800.00 | \$78,150.00 | | \$72,650.00 | |
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00 | \$5,500.00 | see Estimated Cost Justification WBIF-410- New Primary Tower - Tower Mapping v0 | \$0.00 | N/A |
| Tall Tower (greater than 500') | \$210,500.00 | \$72,650.00 | Please see Estimated Cost Justification WBIF-410- New Primary Tower - Tower Rigging, Tall Tower v0 | \$72,650.00 | N/A |
| Primary Tower TOWER | \$210,500.00 | \$6,211.94 | | \$6,211.94 | |

| | | | | | |
|---|----------------|--------------|--|--------------|-----|
| Tall Tower (greater than 500') | \$210,500.00 | \$6,211.94 | WBIF did not incur any tower rigging expenses related to the removal of pre- transition equipment from pre- transition Pinnacle Tower site. Two invoices were already submitted for payment before the new tower was added to the station's 399. | \$6,211.94 | N/A |
| Tower mapping | \$0.00 | \$0.00 | Deemed non- reimbursable due to move | \$0.00 | N/A |
| Structural engineering tower load study for documented tower | \$0.00 | \$0.00 | Deemed non- reimbursable due to move | \$0.00 | N/A |
| Sub-total | \$447,300.00 | \$84,361.94 | N/A | \$78,861.94 | N/A |
| Total for all systems | \$1,073,330.00 | \$542,196.82 | N/A | \$150,903.76 | N/A |

Components

Actual Information

Description

File Name

| | |
|---|--|
| Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study | Information not provided. |
| Tall Tower (greater than 500') | <div> <div> Component Description: Amount: </div> <div> Antenna installation \$18,162.50 </div> </div> <div> <div> Component Description: Amount: </div> <div> Tower Equipment and Rigging \$54,487.50 </div> </div> |
| Tall Tower (greater than 500') | <div> <div> Component Description: Amount: </div> <div> 3-1/8" EIA flange, male to 1-5/8" EIA flange \$2,890.84 </div> </div> <div> <div> Component Description: Amount: </div> <div> Tower stand-off, 4.0" stand-off, 3/8" tapped hole \$3,321.10 </div> </div> |
| Tower mapping | Information not provided. |
| Structural engineering tower load study for documented tower | Information not provided. |

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|---------------------|---|--------------------|---------------------------|
| Outside Professional Services | \$186,020.00 | \$187,425.00 | | \$56,262.40 | |
| Project management of the transition | \$94,010.00 | \$99,675.00 | see Estimated Cost Justification WBIF-510-Project Management v0 | \$52,536.90 | N/A |
| Additional Field Engineering Service, 7 Days | <i>\$15,000.00</i> | \$15,000.00 | N/A | N/A | N/A |
| RF Exposure Measurements | \$21,050.00 | \$20,000.00 | N/A | N/A | N/A |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| ASR modification (prepare FCC Form 854) | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |

| | | | | | |
|---|-------------|-------------|-----|----------|-----|
| Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet | \$10,520.00 | \$10,000.00 | N/A | N/A | N/A |
| NEPA Section 106 environmental review, if needed | \$6,310.00 | \$6,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$3,680.00 | \$3,500.00 | N/A | \$139.00 | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| Prepare request for Special Temporary Authorization | \$2,050.00 | \$1,500.00 | N/A | N/A | N/A |

| | | | | | |
|--|----------------|--------------|-----|--------------|-----|
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | N/A | N/A |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | N/A | N/A |
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Prepare and or review reimbursement form | \$2,630.00 | \$2,500.00 | N/A | \$786.00 | N/A |
| Attorney Fees - Negotiation of lease and other matters for shared locations | \$4,210.00 | \$4,000.00 | N/A | \$2,800.50 | N/A |
| Sub-total | \$186,020.00 | \$187,425.00 | N/A | \$56,262.40 | N/A |
| Total for all systems | \$1,073,330.00 | \$542,196.82 | N/A | \$150,903.76 | N/A |

Components

| Actual Information Description | File Name |
|--------------------------------------|--|
| Project management of the transition | <div> Component Description: Project Management </div> <div> Amount: \$7,370.45 </div> |
| | <div> Component Description: Project Management </div> <div> Amount: \$1,620.15 </div> |
| | <div> Component Description: Project Management </div> <div> Amount: \$5,349.20 </div> |
| | <div> Component Description: Project Management </div> <div> Amount: \$1,528.75 </div> |
| | <div> Component Description: Project Management </div> <div> Amount: \$5,916.40 </div> |
| | <div> Component Description: Project Management </div> <div> Amount: \$3,539.75 </div> |
| | <div> Component Description: Project Management </div> <div> Amount: \$2,982.40 </div> |
| | <div> Component Description: Project Management </div> <div> Amount: \$3,647.45 </div> |

| | | |
|--|-------------------------------|--------------------|
| | Component Description: | Project Management |
| | Amount: | \$3,828.20 |
| | Component Description: | Project Management |
| | Amount: | \$26.40 |
| | Component Description: | Project Management |
| | Amount: | \$1,514.90 |
| | Component Description: | Project Management |
| | Amount: | \$4,520.85 |
| | Component Description: | Project Management |
| | Amount: | \$3,179.35 |
| | Component Description: | Project Management |
| | Amount: | \$1,803.40 |
| | Component Description: | Project Management |
| | Amount: | \$4,189.95 |
| | Component Description: | Project Management |
| | Amount: | \$1,519.30 |
| Additional Field Engineering Service, 7 Days | Information not provided. | |
| RF Exposure Measurements | Information not provided. | |

| | |
|--|--|
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | Information not provided. |
| ASR modification (prepare FCC Form 854) | Information not provided. |
| Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet | Information not provided. |
| NEPA Section 106 environmental review, if needed | Information not provided. |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | <div> Component Description: </div> <div> WBIF-550- Attorney - Special Temporary Authorization </div> <div> Amount: </div> <div> \$139.00 </div> |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Information not provided. |
| Prepare request for Special Temporary Authorization | Information not provided. |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Information not provided. |
| Perform engineering study for new channel assignment and antenna development | Information not provided. |

| | | |
|--|---|---|
| Address transition timing and coordination issues w/ other stations and wireless | Information not provided. | |
| Prepare and or review reimbursement form | Component Description: Amount: | Total Professional Services \$786.00 |
| Attorney Fees - Negotiation of lease and other matters for shared locations | Component Description: Amount: | Total Professional Services \$139.00 |
| | Component Description: Amount: | Total Professional Services \$232.00 |
| | Component Description: Amount: | Total Professional Services \$834.00 |
| | Component Description: Amount: | Total Professional Services \$834.00 |
| | Component Description: Amount: | WBIF-550-Attorney - Negotiate Lease and Other Matters \$208.50 |
| | Component Description: Amount: | Total Professional Services \$69.50 |
| | Component Description: Amount: | Total Professional Services \$131.00 |

Component Description:

Total Professional
Services

Amount:

\$278.00

Component Description:

Total Professional
Services

Amount:

\$74.50

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|--------------------|---|-------------------|---------------------------|
| Other Expenses | \$34,690.00 | \$26,905.00 | | \$3,417.99 | |
| FCC Filing Fees - Form 2100 minor change CP application | \$1,110.00 | \$2,180.00 | see Estimated Cost Justification WBIF-610-FCC Filing Fee - Construction Permit Application v1 | \$1,110.00 | N/A |
| MVPD Notification of Channel Change | <i>\$5,000.00</i> | \$5,000.00 | N/A | \$2,007.99 | N/A |
| Develop and air announcement of upcoming channel change | <i>\$500.00</i> | \$500.00 | N/A | N/A | N/A |
| Equipment Storage | <i>\$3,500.00</i> | \$3,500.00 | N/A | N/A | N/A |
| Equipment Delivery and Handling Charges | <i>\$2,500.00</i> | \$2,500.00 | N/A | N/A | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | <i>\$5,000.00</i> | \$5,000.00 | N/A | \$100.00 | N/A |

| | | | | | |
|---|-------------------|--------------|---|--------------|-----|
| Non-zoning permits | \$2,500.00 | \$2,500.00 | N/A | N/A | N/A |
| Local Zoning | \$2,500.00 | \$2,500.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$2,700.00 | N/A | N/A | N/A |
| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$200.00 | Per Estimated Cost Justification WBIF-610-FCC Filing Fee - Special Temporary Authorization v0 | \$200.00 | N/A |
| Sub-total | \$34,690.00 | \$26,905.00 | N/A | \$3,417.99 | N/A |
| Total for all systems | \$1,073,330.00 | \$542,196.82 | N/A | \$150,903.76 | N/A |

Components

| Actual Information | |
|---|--|
| Description | File Name |
| FCC Filing Fees - Form 2100 minor change CP application | Component Description: Total Professional Services Amount: \$1,110.00 |
| MVPD Notification of Channel Change | Component Description: Total Professional Services Amount: \$2,007.99 |

| | |
|--|--|
| Develop and air announcement of upcoming channel change | Information not provided. |
| Equipment Storage | Information not provided. |
| Equipment Delivery and Handling Charges | Information not provided. |
| Disposal Costs (for equipment and other waste, net of any salvage value) | <div> Component Description: WBIF-610-Disposal Costs - Amount: \$100.00 \$100.00 </div> |
| Non-zoning permits | Information not provided. |
| Local Zoning | Information not provided. |
| FCC Filing Fees - Form 2100 license to cover application | Information not provided. |
| DTV Medical Facility Notification | Information not provided. |
| FCC Filing Fees - Special Temporary Authorization request | <div> Component Description: WBIF-610-FCC Filing Fee - Amount: Special Temporary Authorization \$200.00 </div> |

| Cost Information | Grand Total | | | |
|------------------|-----------------------|-----------------------------|----------------|--------------|
| | | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
| | Total for all systems | \$1,073,330.00 | \$542,196.82 | \$150,903.76 |

| | | |
|----------------------|--|----------|
| Reimbursement Status | Question | Response |
| | The facility has ceased operating on its pre-auction channel. | Yes |
| | Construction of final facilities or all necessary modifications are complete. | Yes |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

| Certification | Section | Question | Response |
|---------------|---|---|----------|
| | Submission of Estimated Expenses Statements | <p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p> | |
| | | <ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. | |

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Arnold
Torres**
*Business
Administrator*

07/17/2020

| Certification | Section | Question | Response |
|---------------|--|--|----------|
| | Submission of Actual Cost Documentation Statements | <p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p> | |
| | | <ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. | |

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Arnold
Torres**
*Business
Administrator*

07/17/2020

| Certification | Section | Question | Response |
|---------------|---|--|----------|
| | Submission of Final Allocation or Accounting Information Statements | <p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p> | |
| | | <ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 2. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. | |

3. The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above-named entity, including any discounts, refunds, or rebates.
4. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
5. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
6. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Arnold
Torres**
*Business
Administrator*

07/17/2020

Attachments