



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **126** | Service: **DTV** | Call **KDVR** | Channel: **36 (UHF)**  
ID: | Sign:  
File **0000028119**  
Number:  
FRN: **0022824668** | Date **09/01**  
Submitted: **/2020**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>Tribune Broadcasting Company II LLC</b>	Elizabeth Ryder 545 E. John Carpenter Freeway Dallas, TX 75062 United States	+1 (972) 373-8000	eryder@nexstar. tv	Limited Liability Company

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
<b>Bill Vanduyndhoven , Vanduyndhov . Sr Director of Engineering RF Systems Nexstar Broadcasting Inc.</b>	Bill VAnduyndhoven 2211 Rabbit Hill Cir Dacula, GA 30019 United States	+1 (404) 312-8693	bvanduyndhoven@nexstar. tv

**Broadcaster  
Information  
and  
Transition  
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Mount new Antenna above current antenna New transmission line Replace transmitter

**Transmitters**

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Auxiliary  
Transmitter****Add Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Backup
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	Innovator HU5000BD
	Year	2008
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	5 kW

**Auxiliary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Auxiliary (Backup)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	UAXTE-8
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	4.8 kW
	Justification for New Transmitter	Manufacturer has not responded with an acceptable quote. See justification

**Auxiliary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes

	Description	100A 208V service
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Auxiliary Transmitter**      **Other Transmitter Cost Not Listed**  
Information not provided.

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	DCX-3
	Year	1998
	Type	Inductive Output Tube
	IOT Power Type	Three
	Power Capacity	60 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-72
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	47.2 kW
	Justification for New Transmitter	Manufacturer has stated the current transmitter is not re-tunable

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	Yes
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	400.0 feet
	Other Electrical Service	No
	Description	N/A

<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary Transmitter**

**Other Transmitter Cost Not Listed**

Name	Description
Site Survey	Site survey for new Transmitter
Space Modification	fix floor for new Transmitter
Electrical work	Design work and transmitter installation



**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

## Primary Antenna

### Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	1000.0 kW

Manufacturer	
Model	ATW-22H4- ESC3-32S
Year	2002

Primary  
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	1000.0 kW
	Manufacturer	

Model	TFU-26DSC /VP-R C170 MT
Year	2018
Justification for New Antenna	Current antenna will not work on assigned channel Updated replacement antenna model number to make assigned 1 MW ERP 3 /15/18

## Primary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches

<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Name		Description
Additional Elbows and Hangers		needed for installation
Taxes		taxes

**Interim  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
<b>New Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Slot
	Number of Stations Supported	1
	Number of Panels/Bays	16
	Lower Limit	470.00 MHz
	Upper Limit	700.00 MHz
	Design power capacity in use	90.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	250.0 kW
	Manufacturer	
	Model	TFU-16WB- R C160
	Year	2020

	Justification for New Antenna	Interim antenna to operate during transition
--	-------------------------------	--

**Interim  
Antenna**

**Other Antenna Costs**

Section	Question	Response
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for an antenna?	Yes
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Interim  
Antenna**

**Other Antenna Cost Not Listed**

Name	Description
<b>Taxes</b>	taxes for the Antenna



**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary  
Transmission Line**

**Existing Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	250 feet per run

**Primary**      **New Transmission Line**  
**Transmission Line**      **Section**

	Question	Response
<b>New Transmission Line Costs</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	420 feet per run
	Justification for New Transmission Line	Replace line so KDVR can continue to operate on existing antenna system during transition Old line is shorter than new line.

**Primary**      **Other Transmission Line Expenses Not Listed**  
**Transmission Line**      **Information not provided.**

**Interim**  
**Transmission Line**

**New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Flexible Air
	Diameter	3 inches
	Segment Length	N/A
	Other Segment Length	
	Number of parallel runs	1
	Length	200 feet per run
	Justification for New Transmission Line	To feed interim antenna during transition

**Interim**  
**Transmission Line**

**Other Transmission Line Expenses Not Listed**

Information not provided.

**Tower  
Equipment  
And  
Rigging  
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary  
Tower**

**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	Terrain Constrained
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1022259
Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	39° 43' 42.1" N-
	Longitude (NAD83)	105° 14' 15.7" W-
	Overall Structure Height	375.00 feet
	Support Structure Height	372.04 feet

	Ground Elevation Above Mean Sea Level (AMSL)	7357.85 feet
	Structure Type	LTOWER - Lattice Tower
	Tower Owner	Tribune Broadcasting Denver License, LLC
	Date Constructed	05/06/2014

**Primary Tower**

**Tower Modification Costs**

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Serious Reinforcements needed

**Primary Tower**

**Tower Rigging Costs**

Section	Question	Response
Tower Rigging Costs	Complex Tower	Terrain constrained
Helicopter Services Required	Are helicopter services required?	No

**Primary Tower**

**Other Tower Expenses Not Listed**

Information not provided.

**Outside  
Professional Services Costs**

Section	Question	Response
<b>Outside Project Management Services</b>	Do you require outside project management services?	No
	Number of Hours	N/A
	Explanation	N/A
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	No
	For Auxiliary Facility	N/A
	For Main Facility	N/A
	Prepare and file Form FCC License to Cover Application	No
	For Auxiliary Facility	N/A
	For Main Facility	N/A

	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	No
	Address transition timing and coordination issues w/ other stations and wireless providers	No
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	No
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

**Outside Professional Services Costs**      **Other Professional Services Expenses Not Listed**

If wireless is not provided.



## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	Yes
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other  
Expenses

Other Expenses Not Listed

Name	Description
State Taxes	Colorado State Taxes

## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Transmitter ULXTE-72</b>	<b>\$1,630,665.60</b>	<b>\$1,420,901.47</b>		<b>\$1,264,457.37</b>	
Electrical work	<i>\$25,484.20</i>	\$25,484.20	N/A	\$25,484.20	N/A
Space Modification	<i>\$26,557.50</i>	\$26,557.50	flooring	\$26,557.50	N/A
Site Survey	<i>\$5,823.90</i>	\$5,823.90	N/A	\$5,823.90	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$10,400.00	\$10,035.87	N/A	\$10,035.87	N/A
Transformer 3 phase /480v - 300 KVA	\$36,800.00	\$35,000.00	N/A	\$35,000.00	N/A
Service entrance 3 phase/800 amp/208 volt	\$14,400.00	\$13,700.00	N/A	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$1,268,000.00	N/A	\$1,125,255.90	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	\$36,300.00	N/A

<b>Auxiliary Transmitter UAXTE-8</b>	<b>\$251,500.00</b>	<b>\$153,655.00</b>		<b>\$153,654.72</b>	
Other Electrical Service: 100A 208V service	<b>\$15,000.00</b>	\$15,000.00	N/A	\$15,000.00	N/A
UHF - Air Cooled Solid State Transmitter 4 - 6 kW	\$236,500.00	\$138,655.00	N/A	\$138,654.72	N/A
<b>Sub-total</b>	\$1,882,165.60	\$1,574,556.47	N/A	\$1,418,112.09	N/A
<b>Total for all systems</b>	\$4,132,154.45	\$2,758,165.64	N/A	\$2,326,444.39	N/A

## Components

Actual Information Description	File Name
Electrical work	<b>Component Description:</b> Electrical work <b>Amount:</b> \$25,484.20
Space Modification	<b>Component Description:</b> fix floor for new transmitter <b>Amount:</b> \$26,557.50
Site Survey	<b>Component Description:</b> site survey <b>Amount:</b> \$5,823.90
2" Rigid Conduit and Wiring (Cost per foot)	<b>Component Description:</b> Conduit <b>Amount:</b> \$10,035.87

Transformer 3 phase/480v - 300 KVA	<b>Component Description:</b> <b>Amount:</b>	Electrical work \$3,215.80
	<b>Component Description:</b> <b>Amount:</b>	electrical work \$31,784.20
Service entrance 3 phase /800 amp/208 volt	Information not provided.	
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	<b>Component Description:</b> <b>Amount:</b>	2nd payment for ULXTE-72 \$350,380.43
	<b>Component Description:</b> <b>Amount:</b>	3rd payment ULXTE-72 \$350,244.86
	<b>Component Description:</b> <b>Amount:</b>	ULXTE-72 Deposit \$343,127.69
	<b>Component Description:</b> <b>Amount:</b>	Installation and proof 75,671.20 change order #Q86768 5,831.72 \$81,502.92
	<b>Component Description:</b> <b>Amount:</b>	Site Survey N/A
Switchgear - industrial 800 amp	<b>Component Description:</b> <b>Amount:</b>	Electrical work \$6,300.00
	<b>Component Description:</b> <b>Amount:</b>	electrical work \$30,000.00

Other Electrical Service: 100A 208V service	<div><div><b>Component Description:</b></div><div><b>Amount:</b></div></div> <div><div>electrical work</div><div>\$15,000.00</div></div>
UHF - Air Cooled Solid State Transmitter 4 - 6 kW	<div><div><b>Component Description:</b></div><div><b>Amount:</b></div></div> <div><div>UAXTE-8 Int. Tx</div><div>\$124,457.66</div></div> <div><div><b>Component Description:</b></div><div><b>Amount:</b></div></div> <div><div>Installation and proof 12,362.49 change order #Q- 86891 1,834.57</div><div>\$14,197.06</div></div>

**Cost  
Information**

**Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Interim Antenna TFU-16WB- R C160</b>	<b>\$223,943.00</b>	<b>\$125,113.00</b>		<b>\$125,038.00</b>	
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$12,150.00	N/A	\$12,150.00	N/A
UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized	\$189,500.00	\$102,000.00	N/A	\$101,925.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$6,400.00	N/A
Taxes	<i>\$4,563.00</i>	\$4,563.00	taxes	\$4,563.00	N/A
<b>Primary Antenna TFU-26DSC /VP-R C170 MT</b>	<b>\$268,970.85</b>	<b>\$264,190.85</b>		<b>\$222,844.66</b>	

Additional Elbows and Hangers	<b>\$14,790.85</b>	\$14,790.85	needed for installation	\$14,790.85	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$20,000.00	N/A	N/A	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$11,000.00	N/A	\$10,297.50	N/A
Taxes	<b>\$12,000.00</b>	\$12,000.00	taxes	\$8,831.31	N/A
UHF - High Power, Side Mount, basic slot antenna, 1000 kW input, directional,, elliptically or circularly polarized	<b>\$200,000.00</b>	\$200,000.00	N/A	\$183,165.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$5,760.00	N/A
<b>Sub-total</b>	\$492,913.85	\$389,303.85	N/A	\$347,882.66	N/A
<b>Total for all systems</b>	\$4,132,154.45	\$2,758,165.64	N/A	\$2,326,444.39	N/A



## Components

Actual Information		
Description	File Name	
Side mount brackets for high power antennas (if not included in antenna base cost)	<b>Component Description:</b>	Side mount
	<b>Amount:</b>	\$12,150.00
UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized	<b>Component Description:</b>	Antenna - TFU-16WB
	<b>Amount:</b>	\$101,925.00
Sweep test of existing antenna	<b>Component Description:</b>	Sweep Test
	<b>Amount:</b>	\$6,400.00
Taxes	<b>Component Description:</b>	taxes for aux antenna
	<b>Amount:</b>	\$4,563.00
Additional Elbows and Hangers	<b>Component Description:</b>	hangers and elbows needed for install
	<b>Amount:</b>	\$14,790.85
Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.	

<p>Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)</p>	<table> <tr> <td data-bbox="722 174 1027 210"><b>Component Description:</b></td><td data-bbox="1161 174 1337 244">2nd payment - elbow complex</td></tr> <tr> <td data-bbox="722 255 831 291"><b>Amount:</b></td><td data-bbox="1161 255 1278 291">\$4,633.88</td></tr> <tr> <td data-bbox="722 394 1027 430"><b>Component Description:</b></td><td data-bbox="1161 394 1337 463">deposit - elbow complex</td></tr> <tr> <td data-bbox="722 474 831 510"><b>Amount:</b></td><td data-bbox="1161 474 1278 510">\$4,633.88</td></tr> <tr> <td data-bbox="722 613 1027 649"><b>Component Description:</b></td><td data-bbox="1161 613 1337 683">last 10% of this component</td></tr> <tr> <td data-bbox="722 694 831 730"><b>Amount:</b></td><td data-bbox="1161 694 1278 730">\$1,029.74</td></tr> </table>	<b>Component Description:</b>	2nd payment - elbow complex	<b>Amount:</b>	\$4,633.88	<b>Component Description:</b>	deposit - elbow complex	<b>Amount:</b>	\$4,633.88	<b>Component Description:</b>	last 10% of this component	<b>Amount:</b>	\$1,029.74
<b>Component Description:</b>	2nd payment - elbow complex												
<b>Amount:</b>	\$4,633.88												
<b>Component Description:</b>	deposit - elbow complex												
<b>Amount:</b>	\$4,633.88												
<b>Component Description:</b>	last 10% of this component												
<b>Amount:</b>	\$1,029.74												
<p>Taxes</p>	<table> <tr> <td data-bbox="722 862 1027 898"><b>Component Description:</b></td><td data-bbox="1161 862 1358 976">Taxes for Dielectric invoice #661005</td></tr> <tr> <td data-bbox="722 987 831 1023"><b>Amount:</b></td><td data-bbox="1161 987 1278 1023">\$3,072.66</td></tr> <tr> <td data-bbox="722 1126 1027 1162"><b>Component Description:</b></td><td data-bbox="1161 1126 1235 1162">Taxes</td></tr> <tr> <td data-bbox="722 1173 831 1209"><b>Amount:</b></td><td data-bbox="1161 1173 1278 1209">\$1,109.31</td></tr> <tr> <td data-bbox="722 1312 1027 1348"><b>Component Description:</b></td><td data-bbox="1161 1312 1235 1348">taxes</td></tr> <tr> <td data-bbox="722 1359 831 1395"><b>Amount:</b></td><td data-bbox="1161 1359 1278 1395">\$7,722.00</td></tr> </table>	<b>Component Description:</b>	Taxes for Dielectric invoice #661005	<b>Amount:</b>	\$3,072.66	<b>Component Description:</b>	Taxes	<b>Amount:</b>	\$1,109.31	<b>Component Description:</b>	taxes	<b>Amount:</b>	\$7,722.00
<b>Component Description:</b>	Taxes for Dielectric invoice #661005												
<b>Amount:</b>	\$3,072.66												
<b>Component Description:</b>	Taxes												
<b>Amount:</b>	\$1,109.31												
<b>Component Description:</b>	taxes												
<b>Amount:</b>	\$7,722.00												

UHF - High Power, Side Mount, basic slot antenna, 1000 kW input, directional,, elliptically or circularly polarized	<b>Component Description:</b>	2nd payment - VPOL
	<b>Amount:</b>	\$9,517.50
	<b>Component Description:</b>	2nd payment - antenna
	<b>Amount:</b>	\$77,355.00
	<b>Component Description:</b>	last 10% of antenna and Vpol components
	<b>Amount:</b>	\$19,305.00
	<b>Component Description:</b>	Antenna deposit
	<b>Amount:</b>	\$77,355.00
	<b>Component Description:</b>	applied monies from other category - for Primary Antenna
	<b>Amount:</b>	\$9,420.00
	<b>Component Description:</b>	deposit - VPOL
	<b>Amount:</b>	\$9,517.50
Sweep test of existing antenna	<b>Component Description:</b>	2nd payment - sweep test
	<b>Amount:</b>	\$2,880.00
	<b>Component Description:</b>	deposit - sweep test
	<b>Amount:</b>	\$2,880.00

Cost  
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$11,800.00	\$11,200.00		\$0.00	
Flexible Air Transmission Line - dielectric, 3"	\$11,800.00	\$11,200.00	N/A	N/A	N/A
Primary Transmission Line	\$84,840.00	\$80,590.32		\$80,590.32	
Rigid Transmission Line - copper, 6 1/8"	\$84,840.00	\$80,590.32	N/A	\$80,590.32	N/A
Sub-total	\$96,640.00	\$91,790.32	N/A	\$80,590.32	N/A
Total for all systems	\$4,132,154.45	\$2,758,165.64	N/A	\$2,326,444.39	N/A

Components

Actual Information Description	File Name
Flexible Air Transmission Line - dielectric, 3"	Information not provided.

Rigid Transmission Line -  
copper, 6 1/8"

**Component Description:** 2nd payment -  
transmission line  
**Amount:** \$29,933.55

**Component Description:** 2nd payment -  
TLSCR's  
**Amount:** \$1,856.25

**Component Description:** cut pieces  
**Amount:** \$4,125.00

**Component Description:** tax  
**Amount:** \$3,072.66

**Component Description:** last 10% of this  
component  
**Amount:** \$6,651.90

**Component Description:** cut pieces  
**Amount:** \$2,433.66

**Component Description:** deposit - TLSCR's  
**Amount:** \$1,856.25

**Component Description:** TLSR'S last 10%  
**Amount:** \$412.50

**Component Description:** hanger assembly  
**Amount:** \$315.00

**Component Description:** deposit -  
transmission line  
**Amount:** \$29,933.55

Cost  
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower LTOWER	\$1,499,300.00	\$545,800.00		\$422,670.00	
Serious tower reinforcement /modifications	\$1,052,000.00	\$400,000.00	N/A	\$398,750.00	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$120,000.00	N/A	N/A	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$25,800.00	BAased on final billing	\$23,920.00	N/A
Sub-total	\$1,499,300.00	\$545,800.00	N/A	\$422,670.00	N/A
Total for all systems	\$4,132,154.45	\$2,758,165.64	N/A	\$2,326,444.39	N/A

Components

Actual Information Description	File Name
-----------------------------------	-----------

<p>Serious tower reinforcement /modifications</p>	<table> <tr> <td><b>Component Description:</b></td><td>tower work</td></tr> <tr> <td><b>Amount:</b></td><td>\$398,750.00</td></tr> </table>	<b>Component Description:</b>	tower work	<b>Amount:</b>	\$398,750.00												
<b>Component Description:</b>	tower work																
<b>Amount:</b>	\$398,750.00																
<p>Complex Tower (includes, for example, those with candelabras and/or stacked antennas)</p>	<p>Information not provided.</p>																
<p>Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study</p>	<table> <tr> <td><b>Component Description:</b></td><td>Tower Structural Assmt and Appr Mapping plus summary report</td></tr> <tr> <td><b>Amount:</b></td><td>\$8,800.00</td></tr> <tr> <td><b>Component Description:</b></td><td>Final billing</td></tr> <tr> <td><b>Amount:</b></td><td>\$11,117.00</td></tr> <tr> <td><b>Component Description:</b></td><td>Structural analysis and report and PM</td></tr> <tr> <td><b>Amount:</b></td><td>\$3,003.00</td></tr> <tr> <td><b>Component Description:</b></td><td>Report and PM</td></tr> <tr> <td><b>Amount:</b></td><td>\$1,000.00</td></tr> </table>	<b>Component Description:</b>	Tower Structural Assmt and Appr Mapping plus summary report	<b>Amount:</b>	\$8,800.00	<b>Component Description:</b>	Final billing	<b>Amount:</b>	\$11,117.00	<b>Component Description:</b>	Structural analysis and report and PM	<b>Amount:</b>	\$3,003.00	<b>Component Description:</b>	Report and PM	<b>Amount:</b>	\$1,000.00
<b>Component Description:</b>	Tower Structural Assmt and Appr Mapping plus summary report																
<b>Amount:</b>	\$8,800.00																
<b>Component Description:</b>	Final billing																
<b>Amount:</b>	\$11,117.00																
<b>Component Description:</b>	Structural analysis and report and PM																
<b>Amount:</b>	\$3,003.00																
<b>Component Description:</b>	Report and PM																
<b>Amount:</b>	\$1,000.00																

## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$37,245.00</b>	<b>\$34,500.00</b>		<b>\$0.00</b>	
Prepare request for Special Temporary Authorization	\$4,100.00	\$3,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	N/A	N/A
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
<b>Sub-total</b>	<b>\$37,245.00</b>	<b>\$34,500.00</b>	N/A	<b>\$0.00</b>	N/A



<b>Total for all systems</b>	\$4,132,154.45	\$2,758,165.64	N/A	\$2,326,444.39	N/A
------------------------------	----------------	----------------	-----	----------------	-----

## Components

Information not provided.

## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$123,890.00</b>	<b>\$122,215.00</b>		<b>\$57,189.32</b>	
State Taxes	<i>\$2,700.00</i>	\$2,700.00	N/A	\$2,609.32	N/A
MVPD Notification of Channel Change	<i>\$11,000.00</i>	\$11,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$0.00</i>	\$0.00	N/A	N/A	N/A
Equipment Storage	<i>\$10,000.00</i>	\$10,000.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$52,000.00</i>	\$52,000.00	N/A	\$50,830.00	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A

FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$0.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$3,750.00	N/A
Local Zoning	<b>\$10,000.00</b>	\$10,000.00	N/A	N/A	N/A
<b>Sub-total</b>	\$123,890.00	\$122,215.00	N/A	\$57,189.32	N/A
<b>Total for all systems</b>	\$4,132,154.45	\$2,758,165.64	N/A	\$2,326,444.39	N/A

## Components

Actual Information	
Description	File Name
State Taxes	<div> <div>Component Description:</div> <div>Taxes</div> </div> <div> <div>Amount:</div> <div>\$14.18</div> </div>
	<div> <div>Component Description:</div> <div>State Taxes</div> </div> <div> <div>Amount:</div> <div>\$1,745.65</div> </div>
	<div> <div>Component Description:</div> <div>Taxes</div> </div> <div> <div>Amount:</div> <div>\$109.51</div> </div>
	<div> <div>Component Description:</div> <div>Taxes</div> </div> <div> <div>Amount:</div> <div>\$185.63</div> </div>
	<div> <div>Component Description:</div> <div>State taxes</div> </div> <div> <div>Amount:</div> <div>\$554.35</div> </div>

MVPD Notification of Channel Change	Information not provided.
Develop and air announcement of upcoming channel change	Information not provided.
Equipment Storage	Information not provided.

Equipment Delivery and  
Handling Charges

**Component Description:** Freight and  
shipping  
**Amount:** \$1,128.40

**Component Description:** Freight and  
Shipping  
**Amount:** \$4,780.00

**Component Description:** Freight and  
shipping  
**Amount:** \$119.17

**Component Description:** freight and  
shipping  
**Amount:** \$7,897.50

**Component Description:** off loading  
components  
**Amount:** \$2,192.56

**Component Description:** Freight  
**Amount:** \$5,741.42

**Component Description:** Freight  
**Amount:** \$19,105.95

**Component Description:** Freight and  
shipping  
**Amount:** \$9,227.71

**Component Description:** Freight and  
shipping  
**Amount:** \$637.29

Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	Information not provided.
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.
DTV Medical Facility Notification	<div> <div> <b>Component Description:</b>  <b>Amount:</b> </div> <div> medical testing  \$3,750.00 </div> </div>
Local Zoning	Information not provided.

**Cost  
Information**

**Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$4,132,154.45	\$2,758,165.64	\$2,326,444.39

**Reimbursement Status**

Question	Response
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	



4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Teri Ann Guillory</b>  <i>Broadcasting Operations</i></p> <p>09/01/2020</p>

## Attachments