



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **10205** | Service: **DTV** | Call **KTXL** | Channel: **22 (UHF)**
ID: | Sign:
File **0000028562**
Number:
FRN: **0005047105** | Date **09/16**
Submitted: **/2020**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
Tribune Media Company	Elizabeth Ryder 545 E. John Carpenter Freeway Irving, TX 75062 United States	+1 (972) 373-8000	eryder@nexstar. tv	Corporation

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Bill Vanduyndhoven , Vanduyndhov . Director of Engineering operations Nexstar Broadcasting Inc.	Bill Vanduyndhoven 2211 Rabbit Hill Cir Dacula, GA 30019 United States	+1 (404) 312- 8693	bvanduyndhoven@nexstar. tv

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	Replace top Mount Antenna Replace transmitter

Question	Response
Sharee Station Facility ID	35855
Call Sign	KVIE
Type	Noncommercial Educational
Licensee Name	KVIE, INC.
Status	LICENSED
DTS (Distributed Transmission System)	No
Community of License	SACRAMENTO, CA
Pre-auction RF Channel	9
Post-auction RF Channel	9
Neilsen DMA	SACRAMENTO-STKTON-MODESTO
Network Affiliation	

Transmitters	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Auxiliary
Transmitter****Add Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Auxiliary
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Ultimate 8K8
	Year	2011
	Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power Capacity	8 kW

**Auxiliary
Transmitter****New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Auxiliary (Backup)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	ULXTE-10
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	6.6 kW
	Justification for New Transmitter	Current transmitter is not re- tunable and is no longer supported

**Auxiliary
Transmitter****Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes

	Description	Electrical Install
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Auxiliary Transmitter **Other Transmitter Cost Not Listed**
Information not provided.

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Sigma CD-3
	Year	1997
	Type	Inductive Output Tube
	IOT Power Type	Three
	Power Capacity	75 kW

Primary Transmitter

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-120
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	75.1 kW
	Justification for New Transmitter	Current transmitter is not re-tunable as stated by Manufacturer. Move to Ch 22 from assigned increase transmitter requirement

Primary Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	Yes
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	2 inches

	Length	200.0 feet
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Raised structure	Add additional outside raised platform for equipment.
HVAC Duct work	Re-route cooling to new location
Transformer	New Transformer for new transmitter
Taxes	California State Taxes
Space modification	Add structures to support RF system and cooling system
Electrical Work	Installation of new transmitter

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Top
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW

Manufacturer	
Model	TFU-24ETT /VP-R 3BP250SP
Year	2010

**Primary
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Top
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW
Manufacturer		

Model	TFU-19ETT /VP-R 4C170
Year	2018
Justification for New Antenna	Current antenna will not work on assigned channel

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Name	Description
additional sweep test	sweep test

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Slot
	Number of Stations Supported	1
	Number of Panels/Bays	8
	Lower Limit	470.00 MHz
	Upper Limit	700.00 MHz
	Design power capacity in use	90.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	400.0 kW
	Manufacturer	
	Model	TFU-WB16
	Year	2018

Justification for New Antenna	Temporary antenna to provide service to the viewers during tower work.
-------------------------------	--

Interim Antenna

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	B
	Feed Line Size	4 1/16 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Interim Antenna

Other Antenna Cost Not Listed

Information not provided.

Transmission Line	Section	Question	Response
	Transmission Line Related Expenses		Do you have transmission line related expenses?

Primary Transmission Line **Add Transmission Line**

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmission currently shared with any other stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Dielectric
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	2020 feet per run

**Primary
Transmission
Line**

Other Transmission Line Expenses Not Listed

Name	Description
Tower top	Special line to go from tower top past lower antenna to top antenna

**Auxiliary
Transmission
Line**

Add Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Auxiliary (Backup)
	Description of Use	Auxiliary
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmission currently shared with any other stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Dielectric
	Type	Rigid
	Diameter	4 1/16 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1200 feet per run

**Auxiliary
Transmission
Line** **Other Transmission Line Expenses Not Listed**

Name	Description
Cut Pieces	Needed for installation

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	Yes
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Yes
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1012278
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	38° 16' 18.0" N-
	Longitude (NAD83)	121° 30' 22.0" W-
	Overall Structure Height	1997.02 feet
	Support Structure Height	1939.94 feet
	Ground Elevation Above Mean Sea Level (AMSL)	1.97 feet

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	KTXL, LLC
Date Constructed	09/20/1985

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
89079	KLRS	FM
35855	KVIE	DTV

Other Types of Users

Users
FBI-2 Way
DHS 2 Way

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	No reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
---------	----------	----------

Tower Rigging Costs	Complex Tower	Other
Helicopter Services Required	Are helicopter services required?	Yes

Primary Tower

Other Tower Expenses Not Listed

Name	Description
Site security	Security services during Tower work
Aux Antenna Install	Installation of Auxiliary antenna

Outside Professional Services Costs

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	400
	Explanation	Project manger for the tower modification and rigging services.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	No
	For Auxiliary Facility	N/A
	For Main Facility	N/A
	Prepare and file Form FCC License to Cover Application	No

	For Auxiliary Facility	N/A
	For Main Facility	N/A
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	No
	Address transition timing and coordination issues w/ other stations and wireless providers	No
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Professional Services Costs **Other Professional Services Expenses Not Listed**
Information not provided.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Name	Description
Taxes	California State Taxes

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE-120	\$2,437,465.00	\$2,085,395.53		\$1,999,443.37	
HVAC Duct work	<i>\$35,000.00</i>	\$35,000.00	N/A	N/A	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$5,200.00	\$5,000.00	N/A	\$5,000.00	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	\$14,300.00	N/A
Service entrance 3 phase/800 amp/208 volt	\$14,400.00	\$13,700.00	N/A	\$13,700.00	N/A
UHF - Liquid Cooled Solid State Transmitter 75.1 kW	<i>\$122,000.00</i>	\$122,000.00	N/A	\$121,774.04	N/A
Electrical Work	<i>\$24,795.00</i>	\$24,795.00	N/A	\$24,795.00	N/A
Taxes	<i>\$146,870.00</i>	\$146,870.00	N/A	\$146,868.80	N/A
Space modification	<i>\$5,000.00</i>	\$5,000.00	N/A	\$1,275.00	N/A
Transformer	<i>\$22,000.00</i>	\$22,000.00	N/A	\$22,000.00	N/A
Raised structure	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A

UHF - Liquid Cooled Solid State Transmitter 68.5 - 75 kW	\$1,999,000.00	\$1,649,730.53	***System Notice: Estimate adjusted and locked because line has been superseded. ***	\$1,649,730.53	N/A
Auxiliary Transmitter ULXTE-10	\$375,006.90	\$208,927.70		\$208,927.70	
UHF - Liquid Cooled Solid State Transmitter 6.6 kW	<i>\$67,409.90</i>	\$67,409.90	N/A	\$67,409.90	N/A
Other Electrical Service: Electrical Install	<i>\$34,097.00</i>	\$34,097.00	N/A	\$34,097.00	N/A
UHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5 kW	\$273,500.00	\$107,420.80	***System Notice: Estimate adjusted and locked because line has been superseded. ***	\$107,420.80	N/A
Sub-total	\$2,812,471.90	\$2,294,323.23	N/A	\$2,208,371.07	N/A
Total for all systems	\$4,161,539.90	\$3,434,943.73	N/A	\$3,148,871.79	N/A

Components

Actual Information	
Description	File Name
HVAC Duct work	Information not provided.

2" Rigid Conduit and Wiring (Cost per foot)	<p>Component Description: Electrical</p> <p>Amount: \$5,000.00</p>
Switchgear - industrial 800 amp	<p>Component Description: Transformer for new transmitter</p> <p>Amount: N/A</p> <p>Component Description: Electrical</p> <p>Amount: \$14,300.00</p>
Service entrance 3 phase /800 amp/208 volt	<p>Component Description: Electrical</p> <p>Amount: \$13,700.00</p>
UHF - Liquid Cooled Solid State Transmitter 75.1 kW	<p>Component Description: Installation and proof plus change orders</p> <p>Amount: \$121,774.04</p> <p>Component Description: 3rd payment ULXTE-120</p> <p>Amount: \$501,694.46</p>
Electrical Work	<p>Component Description: Electrical work</p> <p>Amount: \$24,795.00</p>

Taxes	<p>Component Description: California State taxes</p> <p>Amount: \$3,026.98</p> <p>Component Description: California State Taxes</p> <p>Amount: \$143,841.82</p>
Space modification	<p>Component Description: move alarm boxes and demo rack to make room for new transmitter.</p> <p>Amount: \$1,275.00</p>
Transformer	<p>Component Description: transformer for new transmitter</p> <p>Amount: \$22,000.00</p>
Raised structure	Information not provided.
UHF - Liquid Cooled Solid State Transmitter 68.5 - 75 kW	<p>Component Description: 2nd payment ULXTE-120</p> <p>Amount: \$571,106.09</p> <p>Component Description: 3rd payment ULXTE-120</p> <p>Amount: \$501,694.46</p> <p>Component Description: deposit for ULXTE-120</p> <p>Amount: \$571,106.08</p> <p>Component Description: site survey</p> <p>Amount: \$5,823.90</p>

UHF - Liquid Cooled Solid State Transmitter 6.6 kW	<p>Component Description: Installation and Proof</p> <p>Amount: \$24,794.00</p>
<p>Component Description: 3rd payment ULXTE-10</p> <p>Amount: \$42,615.90</p>	
Other Electrical Service: Electrical Install	<p>Component Description: electrical work done for ULXTE-10 transmitter</p> <p>Amount: \$34,097.00</p>
UHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5 kW	<p>Component Description: 3rd payment ULXTE-10</p> <p>Amount: \$42,615.90</p>
	<p>Component Description: 2nd payment ULXTE-10</p> <p>Amount: \$53,710.40</p>
	<p>Component Description: deposit for ULXTE-10</p> <p>Amount: \$53,710.40</p>

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU-WB16	\$207,180.00	\$119,800.00		\$109,427.50	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$6,400.00	N/A
UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized	\$189,500.00	\$105,000.00	N/A	\$103,027.50	N/A
Elbow complex, broadband, at antenna input, per 4 1/16. feedline (if needed)	\$10,950.00	\$8,400.00	N/A	\$0.00	N/A
Primary Antenna TFU-19ETT /VP-R 4C170	\$313,780.00	\$214,032.50		\$173,710.00	
additional sweep test	<i>\$5,250.00</i>	\$5,250.00	N/A	\$5,250.00	N/A

Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$12,382.50	see quote and invoice	\$11,144.26	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$0.00	N/A
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$190,000.00	N/A	\$157,315.74	N/A
Sub-total	\$520,960.00	\$333,832.50	N/A	\$283,137.50	N/A
Total for all systems	\$4,161,539.90	\$3,434,943.73	N/A	\$3,148,871.79	N/A

Components

Actual Information	
Description	File Name

Sweep test of existing antenna

Component Description: final payment on sweep test
Amount: \$640.00

Component Description: 2nd payment - sweep test
Amount: \$2,880.00

Component Description: deposit - sweep test
Amount: \$2,880.00

<p>UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized</p>	<p>Component Description: payment on reducer Amount: \$110.25</p>
	<p>Component Description: payment on Aux Antenna Amount: \$5,649.75</p>
	<p>Component Description: Interim Antenna TFU-16WB Amount: \$4,542.74</p>
	<p>Component Description: deposit on TFU-16WB C160 CH 14-51 Amount: \$45,866.25</p>
	<p>Component Description: 2nd payment - reducer 6-50 EIA Amount: \$496.13</p>
	<p>Component Description: deposit - reducer 6-50 EIA Amount: \$496.13</p>
	<p>Component Description: 2nd payment - on TFU-16WB C160 CH 14-51 Amount: \$45,866.25</p>
<p>Elbow complex, broadband, at antenna input, per 4 1/16. feedline (if needed)</p>	<p>Information not provided.</p>
<p>additional sweep test</p>	<p>Component Description: Sweep test Amount: \$5,250.00</p>

Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	Component Description:	deposit - elbow complex
	Amount:	\$5,572.13
	Component Description:	2nd payment - elbow complex
	Amount:	\$5,572.13
Sweep test of existing antenna	Component Description:	we have been reimbursed for the sweep that was not done by Dielectric
	Amount:	(\$5,760.00)
	Component Description:	2nd payment - sweep test
	Amount:	\$2,880.00
	Component Description:	deposit - sweep test
	Amount:	\$2,880.00

UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized

Component Description: payment - reducer 6-75 x 7-75 EIA
Amount: \$165.74

Component Description: 2nd payment Antenna
Amount: \$68,006.25

Component Description: deposit - VPOL
Amount: \$7,863.75

Component Description: deposit - TFU-19ETT/VP-R 4C170
Amount: \$68,006.25

Component Description: 2nd payment - VPOL
Amount: \$7,863.75

Component Description: reducer and xfmr
Amount: \$3,520.00

Component Description: deposit - reducer 6-75 x 7-75 EIA
Amount: \$945.00

Component Description: 2nd payment - reducer 6-75 x 7-75 EIA
Amount: \$945.00

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$27,000.00	\$27,000.00		\$26,992.80	
Tower top	<i>\$27,000.00</i>	\$27,000.00	N/A	\$26,992.80	N/A
Auxiliary Transmission Line	\$2,373.00	\$2,373.00		\$2,373.00	
Cut Pieces	<i>\$2,373.00</i>	\$2,373.00	N/A	\$2,373.00	N/A
Sub-total	\$29,373.00	\$29,373.00	N/A	\$29,365.80	N/A
Total for all systems	\$4,161,539.90	\$3,434,943.73	N/A	\$3,148,871.79	N/A

Components

Actual Information	
Description	File Name

Tower top	<p>Component Description: final payment for feed through</p> <p>Amount: \$15,222.19</p> <p>Component Description: Feed through</p> <p>Amount: \$9,407.81</p> <p>Component Description: components for primary antenna install</p> <p>Amount: \$1,060.80</p> <p>Component Description: TLSCR</p> <p>Amount: \$1,302.00</p>
Cut Pieces	<p>Component Description: cut pieces needed for installation</p> <p>Amount: \$2,373.00</p>

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$564,600.00	\$550,900.00		\$527,000.00	
Site security	<i>\$1,000.00</i>	\$1,000.00	N/A	N/A	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$407,000.00	N/A	\$407,000.00	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$12,900.00	Required site visit see quote	N/A	N/A
Tower Helicopter Lift	<i>\$0.00</i>	\$0.00	Included in Rigging Quote	N/A	N/A
Aux Antenna Install	<i>\$130,000.00</i>	\$130,000.00	N/A	\$120,000.00	N/A
Sub-total	\$564,600.00	\$550,900.00	N/A	\$527,000.00	N/A
Total for all systems	\$4,161,539.90	\$3,434,943.73	N/A	\$3,148,871.79	N/A

Components

Actual Information	
Description	File Name

Site security	Information not provided.												
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	<table> <tr> <td>Component Description:</td> <td>Mobilization payment</td> </tr> <tr> <td>Amount:</td> <td>\$134,310.00</td> </tr> <tr> <td>Component Description:</td> <td>deposit for rigging costs</td> </tr> <tr> <td>Amount:</td> <td>\$134,310.00</td> </tr> <tr> <td>Component Description:</td> <td>completion of work</td> </tr> <tr> <td>Amount:</td> <td>\$138,380.00</td> </tr> </table>	Component Description:	Mobilization payment	Amount:	\$134,310.00	Component Description:	deposit for rigging costs	Amount:	\$134,310.00	Component Description:	completion of work	Amount:	\$138,380.00
Component Description:	Mobilization payment												
Amount:	\$134,310.00												
Component Description:	deposit for rigging costs												
Amount:	\$134,310.00												
Component Description:	completion of work												
Amount:	\$138,380.00												
Structural engineering tower load study for well documented tower	Information not provided.												
Tower Helicopter Lift	Information not provided.												
Aux Antenna Install	<table> <tr> <td>Component Description:</td> <td>Final payment for Interim rigging costs</td> </tr> <tr> <td>Amount:</td> <td>\$40,800.00</td> </tr> <tr> <td>Component Description:</td> <td>Mobilization costs</td> </tr> <tr> <td>Amount:</td> <td>\$39,600.00</td> </tr> <tr> <td>Component Description:</td> <td>Deposit for rigging costs</td> </tr> <tr> <td>Amount:</td> <td>\$39,600.00</td> </tr> </table>	Component Description:	Final payment for Interim rigging costs	Amount:	\$40,800.00	Component Description:	Mobilization costs	Amount:	\$39,600.00	Component Description:	Deposit for rigging costs	Amount:	\$39,600.00
Component Description:	Final payment for Interim rigging costs												
Amount:	\$40,800.00												
Component Description:	Mobilization costs												
Amount:	\$39,600.00												
Component Description:	Deposit for rigging costs												
Amount:	\$39,600.00												

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$100,445.00	\$94,500.00		\$11,875.00	
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$4,100.00	\$3,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	N/A	N/A

Project management of the transition	\$63,200.00	\$60,000.00	N/A	\$11,875.00	N/A
Sub-total	\$100,445.00	\$94,500.00	N/A	\$11,875.00	N/A
Total for all systems	\$4,161,539.90	\$3,434,943.73	N/A	\$3,148,871.79	N/A

Components

Actual Information	
Description	File Name
RF Exposure Measurements	Information not provided.
Prepare request for Special Temporary Authorization	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.
Perform engineering study for new channel assignment and antenna development	Information not provided.
Project management of the transition	<p>Component Description: Project Management</p> <p>Amount: \$11,875.00</p>

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$133,690.00	\$132,015.00		\$89,122.42	
Taxes	<i>\$500.00</i>	\$500.00	N/A	\$400.82	N/A
MVPD Notification of Channel Change	<i>\$11,000.00</i>	\$11,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$0.00</i>	\$0.00	N/A	N/A	N/A
Equipment Storage	<i>\$25,000.00</i>	\$25,000.00	N/A	\$10,997.60	N/A
Equipment Delivery and Handling Charges	<i>\$56,200.00</i>	\$56,200.00	N/A	\$56,174.00	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$17,800.00</i>	\$17,800.00	N/A	\$17,800.00	N/A
Local Zoning	<i>\$10,000.00</i>	\$10,000.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A

FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$0.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$3,750.00	N/A
Sub-total	\$133,690.00	\$132,015.00	N/A	\$89,122.42	N/A
Total for all systems	\$4,161,539.90	\$3,434,943.73	N/A	\$3,148,871.79	N/A

Components

Actual Information	
Description	File Name
Taxes	<p>Component Description: California State Taxes</p> <p>Amount: \$92.82</p> <p>Component Description: California State Taxes</p> <p>Amount: \$308.00</p>
MVPD Notification of Channel Change	Information not provided.
Develop and air announcement of upcoming channel change	Information not provided.

Equipment Storage

Component Description: Storage fee
Amount: \$1,595.00

Component Description: Storage fee
Amount: \$4,200.00

Component Description: Storage fee
Amount: \$104.80

Component Description: Storage fee
Amount: \$974.60

Component Description: Storage fee
Amount: \$774.60

Component Description: Storage fee
Amount: \$429.80

Component Description: Storage fee
Amount: \$774.60

Component Description: Receiving and storage fees
Amount: \$1,169.60

Component Description: Storage fee
Amount: \$974.60

Equipment Delivery and Handling Charges

Component Description: Freight and shipping
Amount: \$6,510.00

Component Description: Freight and Shipping - minus the sweep test
Amount: \$13,973.10

Component Description: Freight charge
Amount: \$19,356.59

Component Description: Freight charge
Amount: \$6,028.38

Component Description: Freight and Shipping
Amount: \$332.97

Component Description: Freight and Shipping
Amount: \$1,608.38

Component Description: Whse Handling out and Delivery charge
Amount: \$2,180.00

Component Description: Freight and shipping
Amount: \$1,969.76

Component Description: Freight and Shipping
Amount: \$3,389.82

Component Description: Delivery fee
Amount: \$825.00

Disposal Costs (for equipment and other waste, net of any salvage value)	Component Description:	disposal of old transmitter
	Amount:	\$13,000.00
	Component Description:	demo and haul away for interim transmitter
	Amount:	\$4,800.00
Local Zoning	Information not provided.	
FCC Filing Fees - Special Temporary Authorization request	Information not provided.	
FCC Filing Fees - Form 2100 license to cover application	Information not provided.	
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.	
DTV Medical Facility Notification	Component Description:	medical testing
	Amount:	\$3,750.00

Cost Information **Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$4,161,539.90	\$3,434,943.73	\$3,148,871.79

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li data-bbox="746 779 1038 1167">1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. <li data-bbox="746 1196 1023 1435">2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. <li data-bbox="746 1464 1034 1749">3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

- 4.** The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5.** The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6.** The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7.** The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Teri Ann
Guillory**
*Broadcasting
Operations*

09/16/2020

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Teri Ann
Guillory**
*Broadcasting
Operations*

09/16/2020

Attachments