



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **68581** | Service: **DTV** | Call **KTVD** | Channel: **31 (UHF)** |
ID: | Sign:
File **0000027983**
Number:
FRN: **0001887363** | Date **11/16**
Submitted: **/2020**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
MULTIMEDIA HOLDINGS CORPORATION	Law Department TEGNA Inc. 8350 Broad Street, Suite 2000 Tysons, VA 22107 United States	+1 (703) 873-6600	lawdept@tegna.com	Corporation

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Gary Davis <i>Regional Head of Technology and Operations</i> <i>TEGNA</i>	Gary Davis 8350 Broad Street Suite 2000 Tysons, VA 22102 United States	+1 (404) 873-9199	gadavis@tegna.com

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	KTVD will be moving to channel 31 from channel 19. It plans to repurpose the current broadband antenna and transmission line. It requires a new combiner port and a new transmitter. It would cost more to re-tune the existing TX than to purchase a new.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Auxiliary
Transmitter****Existing Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Low Power Backup transmitter
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Ranger
	Year	2003
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	1 kW

**Auxiliary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Auxiliary (Backup)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	UAXTE 2R37
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	1.2 kW
	Justification for New Transmitter	The old transmitter cannot be re-tuned.

**Auxiliary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	100.0 feet
	Other Electrical Service	Yes

	Description	Additional electrical services required for transmitter installation.
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Auxiliary Transmitter **Other Transmitter Cost Not Listed**
Information not provided.

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	PWR 60 P2
	Year	2007
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	60 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXT 60
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	51 kW
	Justification for New Transmitter	It will cost more to re-tune the old transmitter with interim transmitter lease pricing than purchasing a new one.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	3 inches

	Length	100.0 feet
	Other Electrical Service	Yes
	Description	Additional electrical services required for transmitter installation, including heat exchangers, transformers, cooling pumps, etc.
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	Yes
	Size	100.0 square feet
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Transmitter installation	Transmitter installation
Combiner Install and Testing	Combiner Install and Testing

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna****Existing Antenna Information**

Section	Question	Response
Existing Antenna Description	Type of change	Retune Existing
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	Yes
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Top
	Polarization	Horizontal
	Type	Broadband Panel
	Number of Stations Supported	2
	Number of Panels	48
	Design power capacity in use	50.0 %
	Lower Limit	470.00 MHz

Upper Limit	860.00 MHz
Other Antenna Type	N/A
ERP: (Effective Radiated Power)	1000.0 kW
Manufacturer	Dielectric
Model	TUC-C4SP-12/48U-4-T
Year	2008

Facility ID's and Call Signs of all stations with whom the antenna is shared.

Facility ID	Call Sign
47903	KCNC-TV

Primary Antenna

Adjustment to Existing Antenna

Section	Question	Response
Sweep Test of Existing Antenna	Do you need a sweep test of existing antenna?	Yes

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	Yes
	Type	Additional Module
	Number of channels supported	3
	Frequencies of channels supported	RF channel
	Frequency	N/A

Enter a list of RF channel numbers.

RF Channel Number
19
31
35

Primary Antenna

Other Antenna Cost Not Listed

Name	Description
Mask Filter	New mask filter required for new channel.

Auxiliary Antenna

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Retune Existing
	Antenna Use	Auxiliary (Backup)
	Description of Use	AUX Antenna
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	Yes
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack

Polarization	Horizontal
Type	Broadband Panel
Number of Stations Supported	2
Number of Panels	36
Design power capacity in use	50.0 %
Lower Limit	470.00 MHz
Upper Limit	860.00 MHz
Other Antenna Type	N/A
ERP: (Effective Radiated Power)	987.0 kW
Manufacturer	Dielectric
Model	TUA-C3-12 /36-1-S
Year	2008

Facility ID's and Call Signs of all stations with whom the antenna is shared.

Facility ID	Call Sign
47903	KCNC-TV

Auxiliary Antenna

Adjustment to Existing Antenna

Section	Question	Response
Sweep Test of Existing Antenna	Do you need a sweep test of existing antenna?	Yes

Auxiliary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	Yes

	Type	Additional Module
	Number of channels supported	3
	Frequencies of channels supported	RF channel
	Frequency	N/A

Enter a list of RF channel numbers.

RF Channel Number
19
31
35

Auxiliary Antenna

Other Antenna Cost Not Listed

Name	Description
Mask Filter	New mask filter required for new channel.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Transmission Line**Existing Transmission Line**

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	Yes
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Dielectric
	Type	Rigid
	Diameter	8 3/16 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	2
	Length	1000 feet per run

Facility ID's and Call Signs of all stations with whom the transmission line is shared.

Facility ID	Call Sign
47903	KCNC-TV

Primary Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Miscellaneous Parts	Miscellaneous Parts
TX Line Sweep	Sweep required to verify post-transition channel measures well on existing line.
Switch	Switch

Auxiliary Transmission Line

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Auxiliary (Backup)
	Description of Use	AUX Line
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	Yes
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Dielectric
	Type	Rigid
	Diameter	8 3/16 inches
	Other Diameter	N/A
	Segment Length	Broadband

	Other Segment Length	N/A
	Number of parallel runs	2
	Length	1000 feet per run

Facility ID's and Call Signs of all stations with whom the transmission line is shared.

Facility ID	Call Sign
47903	KCNC-TV

**Auxiliary
Transmission Line**

Other Transmission Line Expenses Not Listed

Name	Description
TX Line Sweep	Sweep required to verify post-transition channel measures well on existing line.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1058328
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	39° 43' 50.6" N-
	Longitude (NAD83)	105° 13' 55.6" W-
	Overall Structure Height	734.24 feet
	Support Structure Height	620.40 feet
	Ground Elevation Above Mean Sea Level (AMSL)	7115.40 feet

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	LAKE CEDAR GROUP, L. L.C.
	Date Constructed	06/01/2009

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
47903	KCNC-TV	DTV

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Information not provided.

**Outside
Professional Services Costs**

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	200
	Explanation	Fewer PM tasks are needed & OES & 399 work are needed, so the PM total has been reduced to \$150x200hrs (\$30000), a new OES component has been created & funded with part of the \$ removed from PM, & "Prepare & or review reimbursement form" has been increased
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes

	Quantity	2
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	Yes

Number of Days	10
Justification	\$2,500 per site visit including expenses x 10 days. It is necessary to survey the site, plan the equipment, develop specifications for purchasing, & oversee multiple vendor RF projects. Station does not have available personnel trained in such services.

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Name	Description
Other Legal Services	Other Legal Services related to the DTV Repack
Pre filing site review	outside engineering to review all facilities
Other Engineering Services	Fewer PM tasks are needed & OES & 399 work are needed, so the PM total has been reduced to \$150x200hrs(\$30000), a new OES component has been created & funded with part of the \$ removed from PM, & "Prepare & or review reimbursement form" has been increased

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses	Other Expenses Not Listed
	Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXT 60	\$1,365,674.02	\$1,365,374.02		\$1,265,575.17	
Other -- Building Addition Size: 100.0	<i>\$25,000.00</i>	\$25,000.00	New pad required for heat exchangers, transformers, pumps, etc. Equipment must also be shielded.	\$301.42	N/A
Other Electrical Service: Additional electrical services required for transmitter installation, including heat exchangers, transformers, cooling pumps, etc.	<i>\$122,153.30</i>	\$122,153.30	See Encore Electric Quote. The total is 50 cents higher than originally thought due to the "cents" being lopped off on the vendor's quote.	\$121,891.33	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$5,200.00	\$4,900.00	N/A	N/A	N/A

Combiner Install and Testing	\$18,475.00	\$18,475.00	Combiner Install & Testing;See attached / uploaded PDF file titled, "Majestic HN- 630001222 v200310pmv1"	\$18,475.00	N/A
Transmitter installation	\$18,345.45	\$18,345.45	Transmitter installation	\$18,345.45	N/A
UHF - Liquid Cooled Solid State Transmitter 51 kW	\$1,176,500.27	\$1,176,500.27	See attached GatesAir quotes and invoices. Also, see Dielectric LLC quotes and invoices. Also, Majestic Rigging and Transportation invoices & quotes.	\$1,106,561.97	The Actual Cost exceeds the Estimated Cost due in part to the inclusion of the Combiner & RF System in this category, as well as sales tax.
Auxiliary Transmitter UAXTE 2R37	\$153,600.00	\$124,332.10		\$96,832.10	
2" Rigid Conduit and Wiring (Cost per foot)	\$2,600.00	\$2,500.00	N/A	N/A	N/A
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$126,000.00	\$96,832.10	See attached GatesAir invoices GO10004858- 1 and US0322514, with corresponding Quotes and Change Orders.	\$96,832.10	N/A

Other Electrical Service: Additional electrical services required for transmitter installation.	\$25,000.00	\$25,000.00	Additional electrical services required for transmitter installation.	N/A	N/A
Sub-total	\$1,519,274.02	\$1,489,706.12	N/A	\$1,362,407.27	N/A
Total for all systems	\$2,649,601.21	\$2,638,846.33	N/A	\$1,671,979.80	N/A

Components

Actual Information	
Description	File Name
Other -- Building Addition Size: 100.0	<p>Component Description: Inv 148630459 KTVD Equipment rental UL20180601jgv1</p> <p>Amount: \$301.42</p>

<p>Other Electrical Service: Additional electrical services required for transmitter installation, including heat exchangers, transformers, cooling pumps, etc.</p>	<table> <tr> <td data-bbox="699 100 1114 235">Component Description:</td><td data-bbox="1137 100 1428 235">KTVD Encore Elec inv #43123 Electrical work UL20180806jg v2</td></tr> <tr> <td data-bbox="699 235 1114 369">Amount:</td><td data-bbox="1137 235 1428 369">\$92,949.50</td></tr> <tr> <td data-bbox="699 369 1114 504">Component Description:</td><td data-bbox="1137 369 1428 504">Gates US0328257 v191007pmv1</td></tr> <tr> <td data-bbox="699 504 1114 638">Amount:</td><td data-bbox="1137 504 1428 638">\$28,916.10</td></tr> <tr> <td data-bbox="699 638 1114 772">Component Description:</td><td data-bbox="1137 638 1428 772">Amazon 31165 v190611pmv1</td></tr> <tr> <td data-bbox="699 772 1114 907">Amount:</td><td data-bbox="1137 772 1428 907">\$25.73</td></tr> <tr> <td data-bbox="699 907 1114 1041">Component Description:</td><td data-bbox="1137 907 1428 1041">Amazon 30622 v190611pmv1</td></tr> <tr> <td data-bbox="699 1041 1114 1081">Amount:</td><td data-bbox="1137 1041 1428 1081">\$262.00</td></tr> </table>	Component Description:	KTVD Encore Elec inv #43123 Electrical work UL20180806jg v2	Amount:	\$92,949.50	Component Description:	Gates US0328257 v191007pmv1	Amount:	\$28,916.10	Component Description:	Amazon 31165 v190611pmv1	Amount:	\$25.73	Component Description:	Amazon 30622 v190611pmv1	Amount:	\$262.00
Component Description:	KTVD Encore Elec inv #43123 Electrical work UL20180806jg v2																
Amount:	\$92,949.50																
Component Description:	Gates US0328257 v191007pmv1																
Amount:	\$28,916.10																
Component Description:	Amazon 31165 v190611pmv1																
Amount:	\$25.73																
Component Description:	Amazon 30622 v190611pmv1																
Amount:	\$262.00																
<p>3" Rigid Conduit and Wiring (Cost per foot)</p>	<p>Information not provided.</p>																
<p>Combiner Install and Testing</p>	<table> <tr> <td data-bbox="699 1193 1114 1328">Component Description:</td><td data-bbox="1137 1193 1428 1328">H and D 47443 v190628jgv1</td></tr> <tr> <td data-bbox="699 1328 1114 1462">Amount:</td><td data-bbox="1137 1328 1428 1462">\$16,465.00</td></tr> <tr> <td data-bbox="699 1462 1114 1597">Component Description:</td><td data-bbox="1137 1462 1428 1597">Majestic HN-630001222 v200310pmv1</td></tr> <tr> <td data-bbox="699 1597 1114 1709">Amount:</td><td data-bbox="1137 1597 1428 1709">\$2,010.00</td></tr> </table>	Component Description:	H and D 47443 v190628jgv1	Amount:	\$16,465.00	Component Description:	Majestic HN-630001222 v200310pmv1	Amount:	\$2,010.00								
Component Description:	H and D 47443 v190628jgv1																
Amount:	\$16,465.00																
Component Description:	Majestic HN-630001222 v200310pmv1																
Amount:	\$2,010.00																
<p>Transmitter installation</p>	<table> <tr> <td data-bbox="699 1709 1114 1843">Component Description:</td><td data-bbox="1137 1709 1428 1843">Gates inv #US0321815 Stage 1 Filter line install UL20190416jgv1</td></tr> <tr> <td data-bbox="699 1843 1114 2045">Amount:</td><td data-bbox="1137 1843 1428 2045">\$18,345.45</td></tr> </table>	Component Description:	Gates inv #US0321815 Stage 1 Filter line install UL20190416jgv1	Amount:	\$18,345.45												
Component Description:	Gates inv #US0321815 Stage 1 Filter line install UL20190416jgv1																
Amount:	\$18,345.45																
<p>UHF - Liquid Cooled Solid State Transmitter 51 kW</p>																	

Component Description:	Inv MAN00269 KTVD Combiner and RF System 45 percent down payment UL20180424jg v1
Amount:	\$92,291.63

Component Description:	Die 323010 v191025pmv4
Amount:	\$14,028.00

Component Description:	Die 323010 v191025pmv4
Amount:	\$1,272.00

Component Description:	Die 323010 v191025pmv4
Amount:	\$36.00

Component Description:	Majestic 1203232 v190923pmv1
Amount:	\$2,050.00

Component Description:	Majestic 1203333 v190923pmv1
Amount:	\$1,642.50

Component Description:	Die 235024 v191219pmv5
Amount:	\$13,184.24

Component Description:	Die 323010 v191025pmv4
Amount:	\$276.00

Component Description:	Majestic HN-630000622 v190923pmv1
Amount:	N/A

Component Description:	Die 323010 v190712pmv1
Amount:	\$3.60

Component Description:	Die 235024 v191025pmv4
Amount:	\$6,592.12

Component Description:	Die 235024 v1900820pmv2
Amount:	N/A

Component Description:	Inv US0307804 KTVD ULXT-60 TX balance due UL20180515jgv2
Amount:	\$456,327.97

Component Description:	Die 242072 v190712pmv1
Amount:	\$7,325.00

Component Description:	Die 323010 v190712pmv1
Amount:	\$350.00

Component Description:	Die 332003 v190712pmv1
Amount:	\$125.00

Component Description:	Die 323010 v191025pmv4
Amount:	\$672.00

Component Description:	Majestic HN- 630000252 v190923pmv1
Amount:	N/A

Component Description:	Inv US0307626 KTVD ULXT-60 TX change order UL20180515jgv1
Amount:	\$23,246.71

Component Description:	Die 332003 v190820pmv2
Amount:	\$1,250.00

Component Description:	Majestic HN- 630000532 v190923pmv1
Amount:	N/A

Component Description:	Amazon 31900 v190530pmv1
Amount:	\$52.56

Component Description:	Die 332003 v190820pmv2
Amount:	\$2,800.00

Component Description:	Die 323010 v190712pmv1
Amount:	\$127.20

Component Description:	Transmitter /Components- GatesAir
Amount:	\$422,226.60

Component Description:	Die 323010 v190712pmv1
Amount:	\$27.60

Component Description:	Die 323010 v190712pmv1
Amount:	\$274.05

Component Description:	Majestic 630000097 v190530pmv1
Amount:	\$1,760.00

Component Description:	Die 323010 v190917pmv3
Amount:	\$3,500.00

Component Description:	Die 332003 v190712pmv1
Amount:	\$280.00

Component Description:	Die 332003 v190712pmv1
Amount:	\$104.64

Component Description:	Die 323010 v190712pmv1
Amount:	\$1,402.80

Component Description:	Die 325036 v190712pmv1
Amount:	\$25.00

Component Description:	Die 325036 v190820pmv2
Amount:	\$250.00

Component Description:	Die 235024 v191025pmv4
Amount:	\$6,592.12

Component Description:	Inv MAN00386 KTVD Combiner and RF System 45 percent payment 2 UL20180424jg v1
Amount:	\$92,291.63

Component Description:	Inv GO10004699-1 KTVD ULXT-60 transmitter 50 percent down payment UL20180424jg v1
Amount:	\$390,798.01

Component Description:	Gates inv #US0320805 Various transmitter parts UL20190416jgv1
Amount:	\$2,042.67

Component Description:	Gates inv #US0320664 Various transmitter parts UL20190416jgv1
Amount:	\$3,017.61

Component Description:	Die 242072 v190820pmv2
Amount:	\$7,325.00

	<p>Component Description: Deposit on Transmitter</p> <p>Amount: \$144,324.64</p>
	<p>Component Description: Die 323010 v190712pmv1</p> <p>Amount: \$67.20</p>
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	<p>Component Description: Gates US0321035 v190918pmv1</p> <p>Amount: \$984.13</p> <p>Component Description: Gates US0322514 v190918pmv2</p> <p>Amount: \$23,717.32</p> <p>Component Description: Gates inv #GO10004858-1 Aux TX 50 pct pmt 1 UL20181030jgv1</p> <p>Amount: \$44,168.95</p> <p>Component Description: Gates US0317124 v190918pmv1</p> <p>Amount: \$27,875.58</p> <p>Component Description: Gates US0321036 v190918pmv1</p> <p>Amount: \$86.12</p>
Other Electrical Service: Additional electrical services required for transmitter installation.	Information not provided.

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna TUC-C4SP-12/48U-4-T	\$183,130.00	\$179,796.26		\$99,003.54	
Mask Filter	<i>\$73,250.00</i>	\$73,250.00	New mask filter required for new post-transition channel. See attached Dielectric quote.	N/A	N/A
Elbow complex, broadband, at antenna input, per 8 3/16. feedline (if needed)	\$18,950.00	\$18,000.00	N/A	\$16,857.30	N/A
Adding a module to existing combiner (without antenna)	\$84,200.00	\$82,146.26	3-channel manifold combiner required in order to repurpose existing broadband antenna and broadband transmission line. See attached Dielectric quote.	\$82,146.24	N/A

Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
Auxiliary Antenna TUA-C3-12 /36-1-S	\$134,880.00	\$129,427.75		\$14,106.50	
Elbow complex, broadband, at antenna input, per 8 3/16. feedline (if needed)	\$18,950.00	\$18,000.00	N/A	N/A	N/A
Mask Filter	\$25,000.00	\$25,000.00	N/A	N/A	N/A
Adding a module to existing combiner (without antenna)	\$84,200.00	\$80,027.75	3-channel manifold combiner required in order to repurpose existing broadband antenna and broadband transmission line. See attached Dielelctric quote.	\$14,106.50	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
Sub-total	\$318,010.00	\$309,224.01	N/A	\$113,110.04	N/A
Total for all systems	\$2,649,601.21	\$2,638,846.33	N/A	\$1,671,979.80	N/A

Components

Actual Information
Description

File Name

Mask Filter	Information not provided.	
Elbow complex, broadband, at antenna input, per 8 3/16. feedline (if needed)	Component Description:	Die 499005 v190610pmv1
	Amount:	\$4,085.00
	Component Description:	Die ST563025 v190930pmv1
	Amount:	\$78.40
	Component Description:	Die ST499005 v190617jgv1
	Amount:	\$339.46
	Component Description:	Gates US0325614 v200413pmv1
	Amount:	\$8,241.44
	Component Description:	Die inv #US0320792 Swivel Hanger and tax UL20190405jgv1
	Amount:	\$2,153.00
	Component Description:	Die 563025 v190930pmv1
	Amount:	\$1,960.00

Adding a module to existing combiner (without antenna)	<div> <div> Component Description: Amount: </div> <div> Die 445002 v190503jgv2 \$6,800.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> Die MAN01015 v190806pmv1 \$37,673.12 </div> </div> <div> <div> Component Description: Amount: </div> <div> Die 235024 v190604pmv1 N/A </div> </div> <div> <div> Component Description: Amount: </div> <div> Die MAN01016 v190806pmv1 \$37,673.12 </div> </div>
Sweep test of existing antenna	Information not provided.
Elbow complex, broadband, at antenna input, per 8 3/16. feedline (if needed)	Information not provided.
Mask Filter	Information not provided.

<p>Adding a module to existing combiner (without antenna)</p>	<table> <tr> <td data-bbox="691 109 1114 293"> <p>Component Description:</p> </td><td data-bbox="1114 109 1428 293"> <p>Electron D 201812007 v190507jgv2</p> </td></tr> <tr> <td data-bbox="691 293 1114 360"> <p>Amount:</p> </td><td data-bbox="1114 293 1428 360"> <p>\$14,106.50</p> </td></tr> <tr> <td data-bbox="691 427 1114 629"> <p>Component Description:</p> </td><td data-bbox="1114 427 1428 629"> <p>Electron D inv #201812007 Manifold Aux Combiner Install UL20190402jgv1</p> </td></tr> <tr> <td data-bbox="691 629 1114 696"> <p>Amount:</p> </td><td data-bbox="1114 629 1428 696"> <p>\$14,106.50</p> </td></tr> <tr> <td data-bbox="691 763 1114 853"> <p>Component Description:</p> </td><td data-bbox="1114 763 1428 853"> <p>Die 235024 v190604pmv1</p> </td></tr> <tr> <td data-bbox="691 853 1114 920"> <p>Amount:</p> </td><td data-bbox="1114 853 1428 920"> <p>\$65,921.25</p> </td></tr> </table>	<p>Component Description:</p>	<p>Electron D 201812007 v190507jgv2</p>	<p>Amount:</p>	<p>\$14,106.50</p>	<p>Component Description:</p>	<p>Electron D inv #201812007 Manifold Aux Combiner Install UL20190402jgv1</p>	<p>Amount:</p>	<p>\$14,106.50</p>	<p>Component Description:</p>	<p>Die 235024 v190604pmv1</p>	<p>Amount:</p>	<p>\$65,921.25</p>
<p>Component Description:</p>	<p>Electron D 201812007 v190507jgv2</p>												
<p>Amount:</p>	<p>\$14,106.50</p>												
<p>Component Description:</p>	<p>Electron D inv #201812007 Manifold Aux Combiner Install UL20190402jgv1</p>												
<p>Amount:</p>	<p>\$14,106.50</p>												
<p>Component Description:</p>	<p>Die 235024 v190604pmv1</p>												
<p>Amount:</p>	<p>\$65,921.25</p>												
<p>Sweep test of existing antenna</p>	<p>Information not provided.</p>												

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$13,219.76	\$13,219.76		\$6,819.76	
Switch	<i>\$6,150.00</i>	\$6,150.00	See attached / uploaded PDF file titled, "Die 760040 v200608pmv1"	\$6,150.00	N/A
TX Line Sweep	<i>\$6,400.00</i>	\$6,400.00	N/A	N/A	N/A
Miscellaneous Parts	<i>\$669.76</i>	\$669.76	N/A	\$669.76	N/A
Auxiliary Transmission Line	\$6,400.00	\$6,400.00		\$0.00	
TX Line Sweep	<i>\$6,400.00</i>	\$6,400.00	N/A	N/A	N/A
Sub-total	\$19,619.76	\$19,619.76	N/A	\$6,819.76	N/A
Total for all systems	\$2,649,601.21	\$2,638,846.33	N/A	\$1,671,979.80	N/A

Components

Actual Information	
Description	File Name
Switch	<div>Component Description: Die 760040 v200608pmv1</div> <div>Amount: \$6,150.00</div>
TX Line Sweep	Information not provided.

Miscellaneous Parts	<div> <div> Component Description: Amount: </div> <div> Die ST573039 v191007pmv1 \$25.76 </div> </div> <div> <div> Component Description: Amount: </div> <div> Die 573039 v191007pmv1 \$644.00 </div> </div>
TX Line Sweep	Information not provided.

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$394,800.00	\$375,000.00		\$31,372.90	
Tall Tower (greater than 500')	\$210,500.00	\$200,000.00	N/A	N/A	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$25,000.00	N/A	N/A	N/A
Minor tower reinforcement /modifications	\$158,000.00	\$150,000.00	N/A	\$31,372.90	N/A
Sub-total	\$394,800.00	\$375,000.00	N/A	\$31,372.90	N/A
Total for all systems	\$2,649,601.21	\$2,638,846.33	N/A	\$1,671,979.80	N/A

Components

Actual Information	
Description	File Name
Tall Tower (greater than 500')	Information not provided.

Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	Information not provided.
Minor tower reinforcement /modifications	<div> <div> Component Description: Amount: </div> <div> Majestic HN-630000252 v190923pmv1 \$2,230.80 </div> </div> <div> <div> Component Description: Amount: </div> <div> Majestic HN-630000622 v190923pmv1 \$18,784.80 </div> </div> <div> <div> Component Description: Amount: </div> <div> Majestic HN-630000532 v190923pmv1 \$10,357.30 </div> </div>

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$268,980.66	\$316,944.67		\$123,398.06	
Other Engineering Services	<i>\$15,825.00</i>	\$15,825.00	Fewer PM tasks are needed & OES & 399 work are needed, so the PM total has been reduced to \$150x200hrs (\$30000), a new OES component has been created & funded with part of the \$ removed from PM, & "Prepare & or review reimbursement form" has been increased	\$15,825.00	N/A
Pre filing site review	<i>\$23,500.00</i>	\$23,500.00	N/A	N/A	N/A
Other Legal Services	<i>\$19,260.66</i>	\$19,260.66	Other Legal Services related to the DTV Repack	\$12,892.55	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	\$0.00	N/A

FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$7,360.00	\$7,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A

Prepare request for Special Temporary Authorization	\$4,100.00	\$3,000.00	N/A	\$3,000.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$30,000.00	The cost estimate includes the initial 399 amendment, anticipated subsequent 399 amendments, and ongoing Actual Cost invoice prep and submission by KGA.	\$28,396.50	N/A

Additional Field Engineering Service, 10 Days	\$25,000.00	\$25,000.00	\$2,500 per site visit including expenses x 10 days. It is necessary to survey the site, plan the equipment, develop specifications for purchasing, & oversee multiple vendor RF projects. Station does not have available personnel trained in such services.	N/A	N/A
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$675.00	N/A

RF Consulting Engineer Fees-Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	\$2,105.00	\$2,500.00	See attached / uploaded PDF file titled "Osborn 33860 v191226jgv1.pdf"	\$2,500.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	N/A	N/A
Project management of the transition	\$31,600.00	\$60,109.01	The cost estimate includes Form 399 submissions including ongoing Actual Cost invoice prep and submission by KGA, and amendments as needed.	\$60,109.01	See invoices
Sub-total	\$268,980.66	\$316,944.67	N/A	\$123,398.06	N/A
Total for all systems	\$2,649,601.21	\$2,638,846.33	N/A	\$1,671,979.80	N/A

Components

Actual Information	
Description	File Name
Other Engineering Services	<div> <div>Component Description:</div> <div>Osborn 31150 v191223jgv1</div> </div> <div> <div>Amount:</div> <div>\$775.00</div> </div>
	<div> <div>Component Description:</div> <div>Osborn 35401 v190114jgv1</div> </div> <div> <div>Amount:</div> <div>\$12,435.00</div> </div>
	<div> <div>Component Description:</div> <div>Osborn 38616 v200824pmv2</div> </div> <div> <div>Amount:</div> <div>\$140.00</div> </div>
	<div> <div>Component Description:</div> <div>Osborn inv #29838 Other Eng Srvcs UL20190322jgv1</div> </div> <div> <div>Amount:</div> <div>\$2,475.00</div> </div>
Pre filing site review	Information not provided.
Other Legal Services	<div> <div>Component Description:</div> <div>Covington 60801032 v190530jgv2</div> </div> <div> <div>Amount:</div> <div>\$1,958.17</div> </div>
	<div> <div>Component Description:</div> <div>Covington 60801029 v190712jgv2</div> </div> <div> <div>Amount:</div> <div>\$144.71</div> </div>
	<div> <div>Component Description:</div> <div>Covington 60801032 v190508pmv1</div> </div> <div> <div>Amount:</div> <div>\$1,521.69</div> </div>

Component Description:	Covington 60801029 v190513pmv1
Amount:	\$164.44

Component Description:	Covington 60805585 v190508pmv1
Amount:	\$4,655.68

Component Description:	Covington inv #60805588 Various legal thru 180531 UL20190410jgv1
Amount:	\$1,756.37

Component Description:	Covington inv #60796723 Various Legal UL20181024jgv1
Amount:	\$4,141.93

Component Description:	Covington inv #60808553 Various legal thru 180630 UL20190410jgv1
Amount:	\$235.69

Component Description:	Covington 60805585 v190513pmv1
Amount:	\$4,655.68

Component Description:	Covington 60801029 v190508pmv1
Amount:	\$164.44

Comprehensive coverage verification via field study, if needed	Component Description: Osborn 38637 v200716pmv1 Amount: \$1,397.50
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.
ASR modification (prepare FCC Form 854)	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.
Prepare request for Special Temporary Authorization	Component Description: Osborn 33860 v191226jgv1 Amount: \$1,500.00 Component Description: Osborn 33860 v191226jgv1 Amount: \$1,500.00
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.

Prepare and or review
reimbursement form

Component Description: Osborn 38978
v200716pmv1
Amount: \$605.00

Component Description: Osborn 39381
v201116pmv1
Amount: \$1,370.00

Component Description: Osborn 31150
v191223jgv1
Amount: \$875.00

Component Description: Osborn 35815
v191226jgv1
Amount: \$2,745.00

Component Description: Osborn 35006
v191226jgv1
Amount: \$3,495.00

Component Description: Osborn 35401
v190114jgv1
Amount: \$1,800.00

Component Description: Osborn 36192
v191226jgv1
Amount: \$3,185.00

Component Description: Osborn 38616
v200824pmv2
Amount: \$1,160.00

Component Description: Osborn inv #28999
Amend 399 Form
UL20190301jgv2
Amount: \$3,200.00

	Component Description:	Osborn 33860 v191226jgv1
	Amount:	\$2,746.00
	Component Description:	Osborn 38318 v200724pmv1
	Amount:	\$235.00
	Component Description:	Osborn inv #29838 Actual Cost Invoices UL20190322jgv1
	Amount:	\$437.50
	Component Description:	Osborn 33860 v191226jgv1
	Amount:	\$1,000.00
	Component Description:	Osborn 33860 v191226jgv1
	Amount:	\$1,327.50
	Component Description:	Osborn 36544 v200511pmv2
	Amount:	\$1,700.00
	Component Description:	Osborn 34586 v190730jgv1
	Amount:	\$1,718.00
	Component Description:	Osborn 30011 v191223jgv1
	Amount:	\$797.50
Additional Field Engineering Service, 10 Days	Information not provided.	

RF Exposure Measurements	Information not provided.	
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Component Description: Amount:	Osborn 33860 v191226jgv1 \$675.00
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	Component Description: Amount:	Osborn 33860 v191226jgv1 \$2,500.00
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Perform engineering study for new channel assignment and antenna development	Information not provided.	
Project management of the transition	Component Description: Amount: Component Description: Amount: Component Description: Amount:	Osborn 39381 v201116pmv1 \$1,424.50 Osborn 31150 v191223jgv1 \$2,475.00 Osborn 31794 v191226jgv1 \$5,400.00

Component Description:	Osborn 32836 v190613pmv1
Amount:	\$1,200.00

Component Description:	Osborn 34126 v191226jgv1
Amount:	\$2,062.50

Component Description:	Osborn 30488 v191223jgv1
Amount:	\$675.00

Component Description:	Osborn 35815 v191226jgv1
Amount:	\$150.00

Component Description:	Osborn 34596 v190730jgv1
Amount:	\$1,425.00

Component Description:	Osborn 35006 v191226jgv1
Amount:	\$450.00

Component Description:	Osborn 31613 v191226jgv1
Amount:	\$1,650.00

Component Description:	Osborn 30691 v191223jgv1
Amount:	\$1,500.00

Component Description:	Osborn 36192 v191226jgv1
Amount:	\$2,765.00

Component Description:	Osborn 33860 v191226jgv1
Amount:	\$150.00

Component Description:	Osborn inv #29838 Proj mgt 180526- 180629 UL20190322jgv1
Amount:	\$2,362.50

Component Description:	Osborn inv #26018 Proj Mgt 170530- 170728 UL20181107jg v1
Amount:	\$20,669.99

Component Description:	Osborn 33860 v191226jgv1
Amount:	\$4,987.50

Component Description:	Osborn 33860 v191226jgv1
Amount:	\$300.00

Component Description:	Osborn 33860 v191226jgv1
Amount:	\$300.00

Component Description:	Osborn 36544 v200511pmv2
Amount:	\$474.00

Component Description:	Osborn 30011 v191223jgv1
Amount:	\$1,350.00

Component Description:	Inv 29216 KTVD Proj Mgt 180428- 180525 UL20180706jg v1
Amount:	\$4,350.00

Component Description:	Osborn 36565 V200427pmv1
Amount:	\$474.00

Component Description:	Osborn inv #28999 Proj mgt 180331- 180427 UL20190321jgv1
Amount:	\$1,725.00

Component Description:	Osborn 32206 v191226jgv1
Amount:	\$1,639.02

Component Description:	Osborn 33860 v191226jgv1
Amount:	\$150.00

**Cost
Information**

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$128,916.77	\$128,351.77		\$34,871.77	
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$3,750.00	N/A
Develop and air announcement of upcoming channel change	<i>\$6,000.00</i>	\$6,000.00	40 hours at \$150 per hour to shoot, edit . write and produce promotional information.	\$3,270.00	N/A
Equipment Storage	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$29,086.77</i>	\$29,086.77	See attached / uploaded PDF files titled, "Johnson L26-138-9 2-16-19 v200310pmv1" and "Johnson C130-110762 v200310pmv1" and "Die ST523007 v200317pmv1". See attached / updated PDF file titled, "Gates US0325634 v200413pmv1".	\$25,986.77	N/A

Disposal Costs (for equipment and other waste, net of any salvage value)	\$25,000.00	\$25,000.00	N/A	N/A	N/A
Non-zoning permits	\$25,000.00	\$25,000.00	N/A	N/A	N/A
Local Zoning	\$750.00	\$750.00	3 cents per \$100 of construction cost.	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
MVPD Notification of Channel Change	\$6,000.00	\$6,000.00	40 hours at \$150 per hour to shoot, edit . write and produce promotional information.	\$1,865.00	N/A
Sub-total	\$128,916.77	\$128,351.77	N/A	\$34,871.77	N/A
Total for all systems	\$2,649,601.21	\$2,638,846.33	N/A	\$1,671,979.80	N/A

Components

Actual Information
Description

File Name

DTV Medical Facility Notification	<div> Component Description: RF Notifications inv #1052 Medical Notifications UL20181029jg v1 </div> <div> Amount: \$3,750.00 </div>
Develop and air announcement of upcoming channel change	<div> Component Description: 2C Media inv #203806 Creation of channel change announcement UL20181016jgv1 </div> <div> Amount: \$3,270.00 </div>
Equipment Storage	Information not provided.
Equipment Delivery and Handling Charges	<div> Component Description: Johnson L26-138-9 2-16-19 v200310pmv1 </div> <div> Amount: \$3,155.00 </div>
	<div> Component Description: Die 523007 v190807pmv1 </div> <div> Amount: \$59.01 </div>
	<div> Component Description: Die 466005 V191219pmv1 </div> <div> Amount: \$4,485.00 </div>
	<div> Component Description: Die 459012 V191219pmv1 </div> <div> Amount: \$4,104.00 </div>
	<div> Component Description: Die 452006 v190806pmv1 </div> <div> Amount: \$764.93 </div>

Component Description:	Die 235024 v191219pmv5
Amount:	\$8,032.50

Component Description:	Johnson C130- 110762 v200310pmv1
Amount:	\$3,100.00

Component Description:	Die 332003 v190820pmv2
Amount:	\$1,046.49

Component Description:	Die 567025 v191007pmv1
Amount:	\$363.27

Component Description:	Die 235024 v190604pmv1
Amount:	N/A

Component Description:	Gates US0325634 v200413pmv1
Amount:	\$847.72

Component Description:	Die ST523007 v200317pmv1
Amount:	\$4.90

Component Description:	Die 323010 v191025pmv4
Amount:	\$2,740.52

Component Description:	Die 235024 v191025pmv4
Amount:	\$8,032.50

	<p>Component Description: Die 564024 v190930pmv1</p> <p>Amount: \$383.43</p>
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.
Non-zoning permits	Information not provided.
Local Zoning	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	Information not provided.
MVPD Notification of Channel Change	<p>Component Description: Osborn 33860 v191226jgv1</p> <p>Amount: \$1,865.00</p>

Cost Information	Grand Total		
		Predetermined Cost Estimate	Estimated Cost
			Actual Cost
	Total for all systems	\$2,649,601.21	\$2,638,846.33
			\$1,671,979.80

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Jeffrey C Gehman <i>Engineering Associate</i></p> <p>11/16/2020</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Jeffrey C Gehman <i>Engineering Associate</i></p> <p>11/16/2020</p>

Attachments