



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **57832** | Service: **DTV** | Call **WTVR-TV** | Channel: **23 (UHF)**
ID: | Sign:
File **0000028059**
Number:
FRN: **0002710192** | Date **02/15**
Submitted: **/2021**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
SCRIPPS BROADCASTING HOLDINGS LLC	DAVE GILES 312 WALNUT STREET 28TH FLOOR CINCINNATI, OH 45202 United States	+1 (513) 977- 3000	DAVE. GILES@SCRIPPS. COM	Limited Liability Company

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Dan Perschke <i>Assistant Controller The E.W. Scripps Company</i>	Dan Perschke 312 Walnut Street 2800 Scripps Center CINCINNATI, OH 45202 United States	+1 (513) 898- 4050	daniel. perschke@scripps.com

**Broadcaster
Information
and
Transition
Plan**

Question		Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.		Yes
Briefly describe transition plan		American tower is replacing the shared combiner system to accommodate the repacked stations. Replace the WTVR Transmitter

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Auxiliary
Transmitter****Add Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Backup
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Inovator HU5000BD
	Year	2008
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	5 kW

**Auxiliary
Transmitter****New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Auxiliary (Backup)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	UAXTE-8
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	4.8 kW
	Justification for New Transmitter	Current transmitter is not supported by manufacturer see justification.

**Auxiliary
Transmitter****Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes

	Description	100 Amp 208 service
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Auxiliary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Auxiliary Transmitter Installation	Auxiliary Transmitter Installation

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	DCX-1
	Year	2002
	Type	Inductive Output Tube
	IOT Power Type	Single
	Power Capacity	25 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-50
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	32 kW
	Justification for New Transmitter	Current transmitter can not be re-tuned as stated by the manufacturer. One step up from minimum size is ULXTE-50

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	Yes
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	200.0 feet

	Other Electrical Service	Yes
	Description	Wiring for primary transmitter and other electrical expenses
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Primary Transmitter Demolition	Primary Transmitter Demolition
Ice Bridge	Ice Bridge over cooling system
Primary Transmitter Mask Filter	Mask filter for the primary transmitter
Primary Transmitter - Transmitter Installation	Primary Transmitter - Transmitter Installation

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna****Existing Antenna Information**

Section	Question	Response
Existing Antenna Description	Type of change	Retune Existing
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Owner	American Tower
	Site	N/A
	Is the existing antenna shared with another station or stations?	Yes
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Top
	Polarization	Horizontal
	Type	Broadband Panel
	Number of Stations Supported	2
	Number of Panels	14
	Design power capacity in use	90.0 %

Lower Limit	470.00 MHz
Upper Limit	700.00 MHz
Other Antenna Type	N/A
ERP: (Effective Radiated Power)	1500.0 kW
Manufacturer	Dielectric
Model	TUD-05-14 /70H-1-B
Year	2002

Facility ID's and Call Signs of all stations with whom the antenna is shared.

Facility ID	Call Sign
74416	WRIC-TV

Primary Antenna

Adjustment to Existing Antenna

Section	Question	Response
Sweep Test of Existing Antenna	Do you need a sweep test of existing antenna?	Yes

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	Yes
	Type	New
	Number of channels supported	2
	Frequencies of channels supported	RF channel
	Frequency	N/A

Enter a list of RF channel numbers.

RF Channel Number
28
23

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	No

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	No

Outside Professional Services Costs

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	200
	Explanation	Landlord management services for shares antenna system modification
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A

	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	No
	For Auxiliary Facility	N/A
	For Main Facility	N/A
	Prepare and file Form FCC License to Cover Application	No
	For Auxiliary Facility	N/A
	For Main Facility	N/A
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	No
	Address transition timing and coordination issues w/ other stations and wireless providers	No
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A

	Justification	N/A
--	---------------	-----

Outside Other Professional Services Expenses Not Listed
Professional Services Costs Services not provided.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses	Other Expenses Not Listed
	Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE-50	\$1,188,761.02	\$1,185,961.02		\$849,163.86	
Primary Transmitter - Transmitter Installation	<i>\$105.60</i>	\$105.60	Please see WTVR-TV Primary Transmitter - Transmitter Installation Budget Revision Justification Letter	\$105.60	N/A
Primary Transmitter Mask Filter	<i>\$44,008.85</i>	\$44,008.85	Please see WTVR GatesAir quote Q-78565	\$44,008.85	N/A
Ice Bridge	<i>\$36,000.00</i>	\$36,000.00	N/A	\$35,104.52	N/A
Other Electrical Service: Wiring for primary transmitter and other electrical expenses	<i>\$78,055.57</i>	\$78,055.57	Please see Estimated Cost Justification WTVR-TV-110-1st Primary Transmitter - Other Electrical v1	\$78,055.57	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$5,200.00	\$5,000.00	N/A	N/A	N/A
Switchgear	\$38,200.00	\$36,300.00	N/A	N/A	N/A

- industrial
800 amp

Service entrance 3 phase/800 amp/208 volt	\$14,400.00	\$13,700.00	N/A	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 32 kW	\$971,423.00	\$971,423.00	N/A	\$690,521.32	N/A
Primary Transmitter Demolition	\$1,368.00	\$1,368.00	Please see WTVR-TV Transmitter Demolition Budget Revision Justification Letter	\$1,368.00	N/A
Auxiliary Transmitter UAXTE-8	\$254,756.38	\$160,317.89		\$151,301.34	
Other Electrical Service: 100 Amp 208 service	\$9,372.93	\$9,372.93	see Estimated Cost Justification WTVR-TV-150-1st Auxiliary Transmitter - Other Electrical Service v2	\$9,372.93	N/A
UHF - Air Cooled Solid State Transmitter 4 - 6 kW	\$236,500.00	\$142,061.51	Please see Estimated Cost Justification WTVR-TV-150-1st Auxiliary Transmitter - UHF Air	\$133,044.96	N/A

Cooled
Solid State,
4.8 kW V0

Auxiliary Transmitter Installation	\$8,883.45	\$8,883.45	Please see GatesAir quote Q-86090	\$8,883.45	N/A
Sub-total	\$1,443,517.40	\$1,346,278.91	N/A	\$1,000,465.20	N/A
Total for all systems	\$1,618,967.38	\$1,573,078.89	N/A	\$1,075,618.53	N/A

Components

Actual Information	
Description	File Name
Primary Transmitter - Transmitter Installation	<p>Component Description: Deionized Water</p> <p>Amount: \$105.60</p>
Primary Transmitter Mask Filter	<p>Component Description: WTVR-TV-110-1st Primary Transmitter - Mask Filter</p> <p>Amount: \$44,008.85</p>
Ice Bridge	<p>Component Description: Ice Shield</p> <p>Amount: \$35,104.52</p>
Other Electrical Service: Wiring for primary transmitter and other electrical expenses	<p>Component Description: Furnished additional labor and equipment to set equipment</p> <p>Amount: \$1,851.96</p>

	Component Description: Amount:	See Attached Subcontractors App \$37,514.40
	Component Description: Amount:	See Attached Subcontractors App \$36,621.20
	Component Description: Amount:	Wire, furnish and install \$2,068.01
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.	
Switchgear - industrial 800 amp	Information not provided.	
Service entrance 3 phase /800 amp/208 volt	Information not provided.	
UHF - Liquid Cooled Solid State Transmitter 32 kW	Component Description: Amount:	ULXTE-50 Transmitter, Main \$67,095.86
	Component Description: Amount:	site survey \$5,823.90
	Component Description: Amount:	ULXTE-50 Transmitter \$141,552.87
	Component Description: Amount:	ULXTE-50 Transmitter - deposit \$237,435.22

	Component Description: 2nd payment ULXTE-50 Amount: \$238,613.47
Primary Transmitter Demolition	Component Description: Non Haz simi-slds 55gl Amount: \$1,368.00
Other Electrical Service: 100 Amp 208 service	Component Description: WTVR-TV-150-1st Auxiliary Transmitter - Other Electrical Service Amount: \$4,378.80 Component Description: WTVR-TV-150-1st Auxiliary Transmitter - Other Electrical Service Amount: \$255.99 Component Description: WTVR-TV-150-1st Auxiliary Transmitter - Other Electrical Service Amount: \$4,485.60 Component Description: WTVR-TV-150-1st Auxiliary Transmitter - Other Electrical Service Amount: \$252.54
UHF - Air Cooled Solid State Transmitter 4 - 6 kW	Component Description: Transmitter Amount: \$118,040.77

	Component Description:	UAXTE-8
	Amount:	Transmitter
		\$15,004.19
	Component Description:	Invoice moved to
		correct budget
	Amount:	category.
		N/A
Auxiliary Transmitter Installation	Component Description:	Installation
	Amount:	\$8,883.45

Cost
Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna TUD-05-14 /70H-1-B	\$90,930.00	\$86,400.00		\$15,321.25	
New combiner, cost per channel (without antenna)	\$84,200.00	\$80,000.00	N/A	\$14,321.25	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$1,000.00	N/A
Sub-total	\$90,930.00	\$86,400.00	N/A	\$15,321.25	N/A
Total for all systems	\$1,618,967.38	\$1,573,078.89	N/A	\$1,075,618.53	N/A

Components

Actual Information	
Description	File Name
New combiner, cost per channel (without antenna)	<div>Component Description: Capital Contribution</div> <div>Amount: \$14,321.25</div>
Sweep test of existing antenna	<div>Component Description: WTVR-TV-210-Primary Antenna - Sweep Test</div> <div>Amount: \$1,000.00</div>

Cost Information **Transmission Line**
Information not provided.

Cost Information **Tower Equipment and Rigging Costs**
Information not provided.

Cost Information **Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$64,745.00	\$121,175.00		\$43,296.30	
Project management of the transition	\$31,600.00	\$99,675.00	see Estimated Cost Justification WTVR-TV-510-Project Management v0	\$41,746.30	N/A
RF Exposure Measurements	\$21,050.00	\$10,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main),	\$3,155.00	\$3,000.00	N/A	\$300.00	N/A

Construction
Permit
Application

Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$1,250.00	N/A
Sub-total	\$64,745.00	\$121,175.00	N/A	\$43,296.30	N/A
Total for all systems	\$1,618,967.38	\$1,573,078.89	N/A	\$1,075,618.53	N/A

Components

Actual Information Description	File Name
Project management of the transition	<p>Component Description: Project Management</p> <p>Amount: \$182.80</p> <p>Component Description: Project Management</p> <p>Amount: \$2,832.45</p> <p>Component Description: Project Management</p> <p>Amount: \$5,651.80</p> <p>Component Description: Project Management</p> <p>Amount: \$36.05</p> <p>Component Description: Project Management</p> <p>Amount: \$2,608.45</p>

Component Description:	Project management
Amount:	\$4,091.55

Component Description:	Project Management
Amount:	\$2,432.45

Component Description:	WTVR-TV-510- Project Management
Amount:	\$2,370.00

Component Description:	Project Management
Amount:	\$2,538.90

Component Description:	Project Management
Amount:	\$369.55

Component Description:	Preparation of 387 Quarterly
Amount:	\$75.00

Component Description:	Project Management
Amount:	\$28.75

Component Description:	Project Management
Amount:	\$195.00

Component Description:	Project Management
Amount:	\$681.25

	Component Description: Project Management	
	Amount: \$2,021.40	
	Component Description: Project Management	
	Amount: \$64.95	
	Component Description: Project Management	
	Amount: \$1,859.55	
	Component Description: Project Management	
	Amount: \$57.50	
	Component Description: Project Management	
	Amount: \$5,621.80	
	Component Description: Project management	
	Amount: \$4,304.35	
	Component Description: Project Management	
	Amount: \$3,722.75	
RF Exposure Measurements	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description: Professional Services Amount: \$300.00	

Perform engineering study
for new channel assignment
and antenna development

Component Description:

WTVR-TV-530-RF
Eng - Engineering
Study for New
Channel
Assignment

Amount:

\$1,250.00

Cost
Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$19,774.98	\$19,224.98		\$16,535.78	
Equipment Storage	\$3,224.98	\$3,224.98	Please see Estimated Cost Justification WTVR-TV-610-Equipment Storage V0	\$3,224.98	see submitted invoices
MVPD Notification of Channel Change	\$5,000.00	\$5,000.00	N/A	\$3,738.30	N/A
Develop and air announcement of upcoming channel change	\$0.00	\$0.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$9,572.50	N/A
Sub-total	\$19,774.98	\$19,224.98	N/A	\$16,535.78	N/A
Total for all systems	\$1,618,967.38	\$1,573,078.89	N/A	\$1,075,618.53	N/A

Components

Actual Information Description	File Name
Equipment Storage	

Component Description:	25' x 10' Premium Door container
Amount:	\$205.46

Component Description:	25'X 10' Premium Door Container
Amount:	\$205.46

Component Description:	PREMIUM DOOR CONTAINER
Amount:	\$205.46

Component Description:	25' x 10' premium door container
Amount:	\$205.46

Component Description:	25' x 10' premium door container
Amount:	\$205.46

Component Description:	25' x 10' premium door container
Amount:	\$759.46

Component Description:	25' x 10' premium door container
Amount:	\$205.46

Component Description:	25' x 10' premium door container
Amount:	\$205.46

Component Description:	PREMIUM DOOR
Amount:	\$205.46

	Component Description: 25' x 10' premium door container Amount: \$205.46
	Component Description: 25' x 10' premium door container Amount: \$205.46
	Component Description: 25' x 10' premium door container Amount: \$205.46
	Component Description: 25' x 10' premium door container Amount: \$205.46
MVPD Notification of Channel Change	Component Description: MVPD Notification Service Amount: \$3,738.30
Develop and air announcement of upcoming channel change	Information not provided.
DTV Medical Facility Notification	Component Description: DTV Notification Service Amount: \$5,822.50
	Component Description: medical testing Amount: \$3,750.00

Cost Information	Grand Total		
		Predetermined Cost Estimate	Estimated Cost
			Actual Cost
	Total for all systems	\$1,618,967.38	\$1,573,078.89
			\$1,075,618.53

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the 	

signal of a
broadcaster that
changes channels
(MVPD).

5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

Sravan V Reddy , Reddy .
Senior Director, General Accounting

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 4. The above-named entity acknowledges the submission of the information herein 	

creates no obligation on the part of the government to pay any amount.

5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.
8. The above-named entity acknowledges that overpayments or payments in error

<p>must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Sravan V Reddy , Reddy . <i>Senior Director, General Accounting</i></p> <p>02/15/2021</p>

Attachments