



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **66402** | Service: **DTV** | Call **KIMT** | Channel: **24 (UHF)** |
ID: | Sign:
File **0000027601**
Number:
FRN: **0025670290** | Date **02/02**
Submitted: **/2021**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
ROCHESTER TV LICENSE COMPANY, LLC	John Burgett	+1	jburgett@wiley.	Limited
Doing Business As:	Wiley Rein	(202)	law	Liability
ROCHESTER TV LICENSE COMPANY, LLC	LLP	719-		Company
	1776 K St	4239		
	NW			
	Washington,			
	DC 20006			
	United			
	States			

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Samuel Hariton <i>Widely</i>	Samuel Hariton 4031 University Drive Ste 100 Fairfax, VA 22030 United States	+1 (339) 222- 8107	sam.hariton@widely. com

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	Install new primary transmitter and interim side-mount antenna/line for temporary operation on repack ch. 24 while install new primary top-mount antenna/line for permanent ch. 24 operations. Maintain interim antenna as backup.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Auxiliary
Transmitter****Add Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Backup
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Diamond
	Year	2002
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	1.8 kW

**Auxiliary
Transmitter****New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Auxiliary (Backup)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	UAXTE 4R37
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	2.4 kW
	Justification for New Transmitter	Existing aux /backup transmitter cannot be re- channeled to meet repack channel assignment and is no longer supported by manufacturer.

**Auxiliary
Transmitter****Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A

	Length	N/A
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Auxiliary Transmitter **Other Transmitter Cost Not Listed**
Information not provided.

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	CD3260P2- CF
	Year	2007
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	60 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE72
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	47.2 kW
	Justification for New Transmitter	Current primary transmitter cannot be re-channelled to meet repack channel assignment and is no longer supported by manufacturer. See Attachment 1.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No

	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	Yes
	Size	425.0 square feet
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Building Expansion electrical work	Station building, other electrical work to support the re-pack transition

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	800.0 kW

Manufacturer	
Model	TFU-30GTH-R-04
Year	2007

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	553.0 kW
	Manufacturer	

Model	ATW22H3-ETO-24H
Year	2017
Justification for New Antenna	Current primary antenna cannot be re-tuned for use on repack channel.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No

Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes
-------------------	--	-----

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	553.0 kW
	Manufacturer	
	Model	ATW18H3- ESO-24H
	Year	2017

	Justification for New Antenna	Interim antenna and transmission line needed to maintain on-air service while new primary antenna and transmission line installed.
--	-------------------------------	--

Interim Antenna

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Interim Antenna

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary
Transmission Line

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	3
	Length	1400 feet per run

Primary **New Transmission Line**
Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 3/4 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1680 feet per run
	Justification for New Transmission Line	New transmission line is required for installation of primary antenna. Repack channel necessitates a change in transmission line segment length.

Primary **Other Transmission Line Expenses Not Listed**
Transmission Line

Information not provided.

Interim
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Rigid
	Diameter	6 1/8 inches
	Segment Length	19 ½ '
	Other Segment Length	
	Number of parallel runs	1
	Length	1141 feet per run
	Justification for New Transmission Line	Interim antenna and transmission line needed to maintain on-air service while new primary antenna and transmission line installed.

Interim
Transmission Line

Other Transmission Line Expenses Not Listed

Information not provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Move Equipment
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	Yes
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1253749
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	43° 28' 32.0" N-
	Longitude (NAD83)	092° 45' 30.0" W-
	Overall Structure Height	1553.13 feet
	Support Structure Height	1499.98 feet
	Ground Elevation Above Mean Sea Level (AMSL)	1274.92 feet

Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
Tower Owner	Iowa Public Broadcasting
Date Constructed	09/18/2007

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
29086	KYIN	DTV

**Primary
Tower**

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Name	Description
Tower Rigging - Other Expenses	Structural Analysis and Report

**Outside
Professional Services Costs**

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	595
	Explanation	KIMT does not have sufficient resource capacity and expertise in house to handle all of the reimbursement filing by the construction deadline for Phase 1. KIMT will hire an outside firm to ensure a timely and well managed transition.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	Do you have Distributed Transmission System engineering services?	N/A

	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
RF Field Engineering Services	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside
Professional

Other Professional Services Expenses Not Listed
Services Costs

Name		Description
Attorney Fees and Other Matters		Legal Services

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Name	Description
Taxes and Freight	Taxes & Freight from invoice KIMT-004 for Primary & Interim Antenna, Interim Side Mount Brackets, Primary & Interim Transmission Lines, Primary System Sweep & All Install. These Costs were not originally included in separate est costs
Transmission Site Remediation	Repairs to road and surrounding land needed due to damage caused by increased construction traffic to transmission site; a direct result of the repack

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE72	\$1,569,529.86	\$1,558,112.14		\$1,401,525.46	
Building Expansion electrical work	<i>\$37,529.86</i>	\$37,529.86	Per Estimated Cost Justification KIMT-110-1st Primary Transmitter - Building Expansion Electrical Work v0	\$37,529.86	N/A
Other -- Building Addition Size: 425.0	<i>\$59,000.00</i>	\$59,000.00	Cost for construction of small transmitter building per attached quote from Thermobond Buildings	\$39.76	N/A
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$1,461,582.28	see Estimated Cost Justification KIMT-110-1st Primary Transmitter - UHF Liquid Cooled Solid State, 35-50 kW v0	\$1,363,955.84	invoices
Auxiliary Transmitter UAXTE 4R37	\$126,000.00	\$120,000.00		\$118,401.96	

UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$126,000.00	\$120,000.00	N/A	\$118,401.96	N/A
Sub-total	\$1,695,529.86	\$1,678,112.14	N/A	\$1,519,927.42	N/A
Total for all systems	\$4,113,242.61	\$3,804,725.12	N/A	\$2,993,950.47	N/A

Components

Actual Information	
Description	File Name
Building Expansion electrical work	Component Description: Labor and materials Amount: \$33,787.86
	Component Description: 10/11/2018 Meet w /electrician about Gates install Amount: \$3,375.00
	Component Description: Electrician Prep 9 /21/2018 Amount: \$360.00
	Component Description: GREAT STUFF BIG GAP 12OZ Amount: \$7.00
Other -- Building Addition Size: 425.0	Component Description: Tie-Down 30' GRN 10000# Amount: \$39.76
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	

Component Description:	Nitrogen size 80
Amount:	\$102.72

Component Description:	Repair 6" Cut Piece, Repair 6" Cut Piece
Amount:	\$119.44

Component Description:	Assist Engineer w/ unloading transmitter & equipment
Amount:	\$12,799.50

Component Description:	20V MAX GRINDER KIT 2- 6.0AH
Amount:	\$307.05

Component Description:	V2076 S HOOK 1 1 /2" HEAVY OPEN GORILLA CONSTRUCT ADHESIVE 9OZ
Amount:	\$16.72

Component Description:	Change Fittings (Mike)
Amount:	\$26.75

Component Description:	1INX60YD SAFE RELEASE BLUE TAPE 3/8" DR X 8 PC SOCKET SET
Amount:	\$31.12

Component Description:	July Storage 2018
Amount:	\$1,400.00

Component Description:	Acetylene Cylinders
Amount:	\$39.91
Component Description:	Inbound Handling 22Mar18
Amount:	\$150.00
Component Description:	Storage, August 2018
Amount:	\$1,400.00
Component Description:	Storage April 2018
Amount:	\$1,400.00
Component Description:	Acetylene, nitrogen, oxygen cylinders
Amount:	\$43.46
Component Description:	Inbound Handling 11May18
Amount:	\$75.00
Component Description:	Primary Transmitter ULXTE-72. Request does not include cost for shipping and taxes, which will be requested when these expenses are incurred. See Attachment "KIMT - GatesAir Purchase Order Quote Q-58773 ULXTE-72."
Amount:	\$1,313,427.96

Component Description:	Oxygen, Acetylene
Amount:	\$59.92

Component Description:	Cylinder Propane 20# TypeI, Tie- down 6" Gray 400#, LP 20 lb.
Amount:	\$63.73

Component Description:	Stainless Steel Welding at Transmitter
Amount:	\$167.00

Component Description:	May Storage 2018
Amount:	\$1,400.00

Component Description:	4 IN Adjustable C- Clamp
Amount:	\$64.36

Component Description:	Invoice removed- NR
Amount:	N/A

Component Description:	Inbound Handling 02Apr18
Amount:	\$75.00

Component Description:	A. Transmitter
Amount:	\$6,895.83

Component Description:	June Storage 2018
Amount:	\$1,400.00

Component Description:	12" LOCK N LOAD SPADE EXTENSION
Amount:	\$44.53

Component Description:	Repair Brass Tube, Silicone TIG Rod
Amount:	\$119.44

Component Description:	IPTV Personnel Services: On-site time and services during KIMT re- pack
Amount:	\$14,264.07

Component Description:	3" Air, Transmission Line, Coaxial
Amount:	\$6,605.50

Component Description:	REG EXP FOAM INSULATION 12 oz
Amount:	\$32.71

Component Description:	Storage September 2018
Amount:	\$1,400.00

Component Description:	1-OZ Pack rosin core solder
Amount:	\$24.12

UHF - Air Cooled Solid
State Transmitter 1 - 2.5 kW

Component Description:

Auxiliary
Transmitter
UAXTE-4R37.
Request does not
include costs for
shipping and
taxes, which will
be requested when
these expenses
are incurred.
Invoice includes
cover letter
requested by Fund
Administrator.

Amount:

\$106,626.31

Component Description:

Aux Transmitter

Amount:

\$11,763.84

Component Description:

Angle Grinder 4-1
/2"

Amount:

\$11.81

Cost
Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna ATW18H3- ESO-24H	\$481,640.00	\$252,775.00		\$186,094.53	
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	\$1,750.00	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	\$13,200.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$1,120.00	N/A

UHF - High Power, Side Mount, basic slot antenna, 553 kW input, elliptically or circularly polarized	\$67,500.00	\$67,500.00	The remaining costs for a like-for-like replacement, per ERI Proposal 20171027-119. KIMT has been reimbursed \$101,250.00 via the two previous antenna categories.	\$18,149.53	N/A
UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized	\$189,500.00	\$101,250.00	***System Notice: Estimate adjusted and locked because line has been superseded. ***Total cost of Interim Antenna ATW18H3-HSO-24H is \$168,750.00. Form 399 system has split estimate into two separate line items, which when combined equal \$168,750.00.	\$101,250.00	Total cost of Interim Antenna ATW18H3-HSO-24H is \$168,750.00. Form 399 system has split estimate into two separate line items, which when combined equal \$168,750.00.

UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized	\$189,500.00	\$50,625.00	***System Notice: Estimate adjusted and locked because line has been superseded. ***	\$50,625.00	Total cost of Interim Antenna ATW18H3- HSO-24H is \$168,750.00. Form 399 system has split estimate into two separate line items, which when combined equal \$168,750.00.
Primary Antenna ATW22H3- ETO-24H	\$555,530.00	\$361,721.68		\$304,648.15	
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$0.00	N/A	\$0.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$6,250.00	N/A

UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$81,250.00	The remaining costs for a like-for-like replacement, per ERI Proposal 20171027-119. KIMT has been reimbursed \$121,875.00 via the previous antenna category.	\$24,326.47	N/A
UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized	\$247,000.00	\$274,071.68	***System Notice: Estimate adjusted and locked because line has been superseded. ***Estimated cost includes tax and freight expenses totalling \$91,259.18 for primary and interim antennas. See Attachment "Invoice- KIMT-004, Cover Letter, Explanation of Variance and Quote (submitted 8.31.18). pdf."	\$274,071.68	Invoice KIMT-004 includes total sales tax and freight charges for all equipment provided by ERI and identified on invoice.
Sub-total	\$1,037,170.00	\$614,496.68	N/A	\$490,742.68	N/A

Total for all systems	\$4,113,242.61	\$3,804,725.12	N/A	\$2,993,950.47	N/A
------------------------------	----------------	----------------	-----	----------------	-----

Components

Actual Information Description	File Name
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	<div> Component Description: Chamber Testing </div> <div> Amount: \$1,750.00 </div>
Side mount brackets for high power antennas (if not included in antenna base cost)	<div> Component Description: Interim Antenna, Primary Antenna, Installation Services - Primary and Interim </div> <div> Amount: \$1,320.00 </div> <div> Component Description: Interim Antenna Side Mount Brackets. Third 30% payment. </div> <div> Amount: \$3,960.00 </div> <div> Component Description: Interim Antenna Side Mount Brackets. Initial 30% payment. </div> <div> Amount: \$3,960.00 </div> <div> Component Description: Interim Antenna Side Mount Brackets. Second 30% payment. </div> <div> Amount: \$3,960.00 </div>

Sweep test of existing antenna	<div> <div> Component Description: Amount: </div> <div> Antenna & transmission line testing, KIMT \$1,120.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> Sweep test for interim antenna not included on invoice. N/A </div> </div>
UHF - High Power, Side Mount, basic slot antenna, 553 kW input, elliptically or circularly polarized	<div> <div> Component Description: Amount: </div> <div> KIMT-280-Interim Antenna - UHF Lower Power Side Mount, E-POL \$16,875.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> Uni. clip Angle for vert. spring hangers \$1,274.53 </div> </div>
UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized	<div> <div> Component Description: Amount: </div> <div> Interim Antenna ATW18H3-HSO-24H (H-pol pricing). Second 30% payment. \$50,625.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> Interim Antenna ATW18H3-HSO-24H (H-pol pricing). Third 30% payment. \$50,625.00 </div> </div>

UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized	<div> <div>Component Description:</div> <div>Interim Antenna ATW18H3-HSO-24H (H-pol pricing). Initial 30% payment.</div> <div>Amount:</div> <div>\$50,625.00</div> </div>
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	Information not provided.
Sweep test of existing antenna	<div> <div>Component Description:</div> <div>KIMT-210-Primary Antenna - Sweep Test</div> <div>Amount:</div> <div>\$625.00</div> </div> <div> <div>Component Description:</div> <div>Primary Antenna System Sweep Test. Second 30% payment.</div> <div>Amount:</div> <div>\$1,875.00</div> </div> <div> <div>Component Description:</div> <div>Primary Antenna System Sweep Test. Initial 30% payment.</div> <div>Amount:</div> <div>\$1,875.00</div> </div> <div> <div>Component Description:</div> <div>Primary Antenna System Sweep Test. Third 30% payment.</div> <div>Amount:</div> <div>\$1,875.00</div> </div>

UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized		
	Component Description:	KIMT-210-Primary Antenna - UHF High Power Top Mount, E-POL
	Amount:	\$20,312.50
	Component Description:	Mag 1-3/4" COV LCK 1.5 3pk, Nuts Bolt Screws
	Amount:	\$40.79
	Component Description:	Link Chain LAP 3 /16 X 1 "
	Amount:	\$23.65
	Component Description:	Elbow 6-1/8" 50 OHM 90DEG REINFORCED
	Amount:	\$3,949.53

UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized	Component Description:	Primary Antenna ATW22H3-HTO24H (H-pol pricing). Amount requested includes third 30% payment for primary antenna plus total sales tax and freight charges.
	Amount:	\$152,196.68
	Component Description:	Primary Antenna ATW22H3-HTO-24H (H-pol pricing). Initial 30% payment.
	Amount:	\$60,937.50
	Component Description:	Primary Antenna ATW22H3-HTO-24H (H-pol pricing). Second 30% payment.
	Amount:	\$60,937.50

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$230,482.00	\$219,072.00		\$156,144.40	
Rigid Transmission Line - copper, 6 1/8"	\$230,482.00	\$219,072.00	N/A	\$156,144.40	N/A
Primary Transmission Line	\$339,360.00	\$322,560.00		\$236,731.65	
Rigid Transmission Line - copper, 6 1/8"	\$339,360.00	\$322,560.00	N/A	\$236,731.65	N/A
Sub-total	\$569,842.00	\$541,632.00	N/A	\$392,876.05	N/A
Total for all systems	\$4,113,242.61	\$3,804,725.12	N/A	\$2,993,950.47	N/A

Components

Actual Information	
Description	File Name

Rigid Transmission Line -
copper, 6 1/8"

Component Description: KIMT-380-Interim
Transmission Line
- Rigid Copper, 6 1
/8"

Amount: \$14,556.91

Component Description: Interim Antenna
Rigid
Transmission Line
System - Copper 6-
1/8". Third 30%
payment.

Amount: \$47,195.83

Component Description: Interim Antenna
Rigid
Transmission Line
System - Copper 6-
1/8". Second 30%
payment.

Amount: \$47,195.83

Component Description: Interim Antenna
Rigid
Transmission Line
System - Copper 6-
1/8". Initial 30%
payment.

Amount: \$47,195.83

Rigid Transmission Line -
copper, 6 1/8"

Component Description:

Primary Antenna
Rigid
Transmission Line
System - Copper 6-
1/8". Second 30%
payment

Amount:

\$71,019.50

Component Description:

KIMT-310-Primary
Transmission Line
- Rigid Copper, 6 1
/8"

Amount:

\$23,673.15

Component Description:

Primary Antenna
Rigid
Transmission Line
System - Copper 6-
1/8". Initial 30%
payment.

Amount:

\$71,019.50

Component Description:

Primary Antenna
Rigid
Transmission Line
System - Copper 6-
1/8". Third 30%
payment.

Amount:

\$71,019.50

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower GTOWER	\$476,065.00	\$575,433.60		\$338,317.29	
Tall Tower (greater than 500')	\$210,500.00	\$309,868.60	Rigging for interim antenna and primary antenna per attached proposal from ERI; derig and demobilization of existing antenna; ERI Quote #20180718-729	\$305,910.79	X
Tower Rigging - Other Expenses	<i>\$265,565.00</i>	\$265,565.00	ERI Proposal 20180403-601 and Justifying Quote KIMT ERI Proposal 20171027-119	\$32,406.50	N/A
Sub-total	\$476,065.00	\$575,433.60	N/A	\$338,317.29	N/A
Total for all systems	\$4,113,242.61	\$3,804,725.12	N/A	\$2,993,950.47	N/A

Components

Actual Information Description	File Name
Tall Tower (greater than 500')	

Component Description:	50% deposit - increased antenna installation cost
Amount:	\$23,740.00

Component Description:	Move tower from Meyer Site
Amount:	\$1,637.10

Component Description:	Meyer, IA line install
Amount:	\$3,670.83

Component Description:	M8178 CIEUIS
Amount:	\$77.46

Component Description:	Additional work, Installed 1-5/8" Connector
Amount:	\$8,763.30

Component Description:	Weather Day
Amount:	\$7,800.00

Component Description:	Installation Services - Primary, Interim antennas, and transmission lines. Initial 30% payment.
Amount:	\$77,719.50

	Component Description:	Installation Services - Primary, Interim antennas, and transmission lines. Third 30% payment.
	Amount:	\$77,719.50
	Component Description:	Installation Services - Primary, Interim antennas, and transmission lines. Second 30% payment.
	Amount:	\$77,719.50
	Component Description:	Balance due - increased antenna installation cost
	Amount:	\$27,063.60
Tower Rigging - Other Expenses	Component Description:	KIMT-410-Existing Primary Tower - Tower Rigging, Tall Tower
	Amount:	\$25,906.50
	Component Description:	50% deposit - Structural analysis and report
	Amount:	\$3,250.00
	Component Description:	Balance due - structural analysis & report
	Amount:	\$3,250.00

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$164,266.50	\$225,236.45		\$213,477.70	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$6,310.00	Wiley Rein invoice #1482487	\$4,272.50	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$47,083.75	The estimated cost has been adjusted to include all invoices submitted for reimbursement at this time.	\$47,083.75	see submitted invoice
Project management of the transition	\$94,010.00	\$105,577.45	The estimated cost has been adjusted to include all invoices submitted for reimbursement at this time.	\$105,577.45	see submitted invoices

Attorney Fees and Other Matters	\$33,816.50	\$33,816.50	The estimated cost has been adjusted to include all invoices submitted for reimbursement at this time.	\$33,816.50	see submitted invoices
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$7,360.00	\$12,095.00	The estimated cost has been adjusted to include all invoices submitted for reimbursement at this time.	\$12,095.00	see invoices submitted
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$3,353.75	See Justifying Invoice - KIMT WILEY REIN 1475240, 1405467	\$2,608.75	N/A
Prepare request for Special Temporary Authorization	\$4,100.00	\$3,000.00	N/A	\$2,250.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$250.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$725.00	N/A

Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$4,798.75	N/A
Sub-total	\$164,266.50	\$225,236.45	N/A	\$213,477.70	N/A
Total for all systems	\$4,113,242.61	\$3,804,725.12	N/A	\$2,993,950.47	N/A

Components

Actual Information	
Description	File Name
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	<p>Component Description: KIMT-550-Attorney - Construction Permit Application (Main)</p> <p>Amount: \$1,845.00</p> <p>Component Description: Total Professional Services, Total Disbursement</p> <p>Amount: \$1,310.00</p> <p>Component Description: Prepare Form 399</p> <p>Amount: \$1,117.50</p>
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.
Prepare and or review reimbursement form	<p>Component Description: Prepare Form 399</p> <p>Amount: \$243.75</p>

Component Description:	KIMT-590-Prepare and/or Review Reimbursement Form
Amount:	\$5,125.00

Component Description:	Prepare Form 399 submission
Amount:	\$243.75

Component Description:	For Professional Services Rendered Through August 31, 2020
Amount:	\$243.75

Component Description:	For Professional Services Rendered
Amount:	\$243.75

Component Description:	Review and submit Form 399
Amount:	\$243.75

Component Description:	Total Professional Services
Amount:	\$3,538.75

Component Description:	Prepare Form 399 repack reimbursement request
Amount:	\$2,048.75

Component Description:	Prepare Form 399 for submission
Amount:	\$226.25

Component Description:	Prepare and review Form 399 reimbursement request
Amount:	\$3,352.50

Component Description:	Legal services
Amount:	\$226.25

Component Description:	Total Professional Services
Amount:	\$1,845.00

Component Description:	KIMT-590-Prepare and/or Review Reimbursement Form
Amount:	\$3,911.25

Component Description:	Total Professional Services
Amount:	\$2,235.00

Component Description:	KIMT-590-Prepare and/or Review Reimbursement Form
Amount:	\$820.00

Component Description:	Prepare and submit Form 399
Amount:	\$226.25

Component Description:	KIMT-590-Prepare and/or Review Reimbursement Form
Amount:	\$226.25

Component Description:	KIMT-590-Prepare and/or Review Reimbursement Form
Amount:	\$8,405.00

Component Description:	Review FCC requirements for repack reimbursement
Amount:	\$1,676.25

Component Description:	Legal services
Amount:	\$3,075.00

Component Description:	KIMT-590-Prepare and/or Review Reimbursement Form
Amount:	\$1,303.75

Component Description:	Legal services
Amount:	\$905.00

Component Description:	Total professional Services Total Disbursements
Amount:	\$2,870.00

Component Description:	Prepare Form 399 repack reimbursement request
Amount:	\$1,230.00

Component Description:	Total Professional Services
Amount:	\$1,435.00

	Component Description: Amount:	Review Form 399 audit letter \$2,487.50
Project management of the transition	Component Description: Amount:	Project Management \$2,084.20
	Component Description: Amount:	Project Management \$2,203.15
	Component Description: Amount:	Project Management \$2,183.15
	Component Description: Amount:	Project Management \$3,580.05
	Component Description: Amount:	Project Management \$3,353.30
	Component Description: Amount:	Project Management \$3,766.15
	Component Description: Amount:	Project Management \$6,587.65
	Component Description: Amount:	Project Management \$3,105.10

Component Description:	Project Management
Amount:	\$7,031.10

Component Description:	Project Management
Amount:	\$4,640.60

Component Description:	Project Management
Amount:	\$5,069.20

Component Description:	Project Management
Amount:	\$877.60

Component Description:	N/A
Amount:	N/A

Component Description:	Project Management
Amount:	\$3,868.55

Component Description:	Project Management
Amount:	\$7,013.10

Component Description:	Project Management
Amount:	\$4,570.80

Component Description:	Project Management
Amount:	\$2,292.10

Component Description:	Project Management
Amount:	\$2,591.90

Component Description:	Project Management
Amount:	\$2,025.30

Component Description:	Project Management
Amount:	\$7,855.70

Component Description:	Project management
Amount:	\$2,925.55

Component Description:	Project Management
Amount:	\$6,533.05

Component Description:	Project Management
Amount:	\$2,193.05

Component Description:	Project Management
Amount:	\$3,053.45

Component Description:	Project Management
Amount:	\$8,706.05

Component Description:	Project Management
Amount:	\$7,467.60

Matters

Component Description:	Prepare and file Form 387
Amount:	\$205.00

Component Description:	KIMT-550-Attorney Fees - Other Matters
Amount:	\$4,715.00

Component Description:	Total Professional Services
Amount:	\$410.00

Component Description:	Total Professional Services
Amount:	\$1,435.00

Component Description:	Review and revise third quarter transition plan progress report
Amount:	\$1,117.50

Component Description:	Total Professional Services
Amount:	\$1,230.00

Component Description:	KIMT-550-Attorney Fees - Other Matters
Amount:	\$4,285.25

Component Description:	Prepare and submit Form 387 fourth quarter report
Amount:	\$410.00

Component Description:	Total Professional Services, Total Disbursements
Amount:	\$1,583.75

Component Description:	Professional legal services
Amount:	\$4,100.00

Component Description:	KIMT-550-Attorney Fees - Other Matters
Amount:	\$205.00

Component Description:	Total Professional Services, Total Disbursements
Amount:	\$4,510.00

Component Description:	General FCC Advice
Amount:	\$1,435.00

Component Description:	KIMT-550-Attorney Fees - Other Matters
Amount:	\$2,255.00

Component Description:	Professional Services
Amount:	\$905.00

Component Description:	Prepare quarterly transition plan progress report
Amount:	\$372.50

Component Description:	KIMT-550-Attorney Fees - Other Matters
Amount:	\$1,230.00

Component Description:	Total Professional Services
Amount:	\$205.00

Component Description:	Legal services
Amount:	\$931.25

Component Description:	Professional Services
Amount:	\$226.25

Component Description:	Total Professional Services
Amount:	\$820.00

Component Description:	General FCC Advice
Amount:	\$820.00

Component Description:	Total Professional Services
Amount:	\$410.00

Attorney Fees - Prepare
and File request for
Special Temporary
Authorization

Component Description:

For professional
services rendered
through December
31, 2018

Amount:

\$4,920.00

Component Description:

Prepare Form 399
repack
reimbursement
request

Amount:

\$1,845.00

Component Description:

Legal Services

Amount:

\$2,870.00

Component Description:

Professional
services

Amount:

\$1,230.00

Component Description:

Legal services

Amount:

\$1,230.00

<p>Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application</p>	<table> <tr> <td data-bbox="695 100 1114 398"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1114 100 1428 398"> <p>KIMT-550-Attorney - License to Cover Application (Main) \$1,025.00</p> </td></tr> <tr> <td data-bbox="695 398 1114 674"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1114 398 1428 674"> <p>KIMT-550-Attorney - License to Cover Application (Main) \$1,583.75</p> </td></tr> <tr> <td data-bbox="695 674 1114 943"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1114 674 1428 943"> <p>Prepare Form 2100 /Schedule A application re; KIMT \$745.00</p> </td></tr> </table>	<p>Component Description:</p> <p>Amount:</p>	<p>KIMT-550-Attorney - License to Cover Application (Main) \$1,025.00</p>	<p>Component Description:</p> <p>Amount:</p>	<p>KIMT-550-Attorney - License to Cover Application (Main) \$1,583.75</p>	<p>Component Description:</p> <p>Amount:</p>	<p>Prepare Form 2100 /Schedule A application re; KIMT \$745.00</p>
<p>Component Description:</p> <p>Amount:</p>	<p>KIMT-550-Attorney - License to Cover Application (Main) \$1,025.00</p>						
<p>Component Description:</p> <p>Amount:</p>	<p>KIMT-550-Attorney - License to Cover Application (Main) \$1,583.75</p>						
<p>Component Description:</p> <p>Amount:</p>	<p>Prepare Form 2100 /Schedule A application re; KIMT \$745.00</p>						
<p>Prepare request for Special Temporary Authorization</p>	<table> <tr> <td data-bbox="695 943 1114 1570"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1114 943 1428 1570"> <p>Consulting Engineer - Review final operating constants regarding construction of repack Ch-24, develop technical parameters based on as-built transmitter and top-mount antenna. \$1,312.50</p> </td></tr> <tr> <td data-bbox="695 1570 1114 2045"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1114 1570 1428 2045"> <p>Consulting Engineer - Develop technical parameters for auxiliary/interim sidemount antenna on repackCh-24 for use during transition. \$937.50</p> </td></tr> </table>	<p>Component Description:</p> <p>Amount:</p>	<p>Consulting Engineer - Review final operating constants regarding construction of repack Ch-24, develop technical parameters based on as-built transmitter and top-mount antenna. \$1,312.50</p>	<p>Component Description:</p> <p>Amount:</p>	<p>Consulting Engineer - Develop technical parameters for auxiliary/interim sidemount antenna on repackCh-24 for use during transition. \$937.50</p>		
<p>Component Description:</p> <p>Amount:</p>	<p>Consulting Engineer - Review final operating constants regarding construction of repack Ch-24, develop technical parameters based on as-built transmitter and top-mount antenna. \$1,312.50</p>						
<p>Component Description:</p> <p>Amount:</p>	<p>Consulting Engineer - Develop technical parameters for auxiliary/interim sidemount antenna on repackCh-24 for use during transition. \$937.50</p>						

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	<div> <div>Component Description:</div> <div>Consulting Engineer - J. Davis - Hourly (@ \$250 /hr)</div> </div> <div> <div>Amount:</div> <div>\$250.00</div> </div>
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<div> <div>Component Description:</div> <div>Develop final technical parameters for side-mount antenna on repack Ch-24</div> </div> <div> <div>Amount:</div> <div>\$725.00</div> </div>
Perform engineering study for new channel assignment and antenna development	<div> <div>Component Description:</div> <div>Consulting Engineer - Regarding repack Ch-24 implementation at phase 1, conduct channel study to identify existing LPTV & translator stations that would cause interference to KIMT's new channel</div> </div> <div> <div>Amount:</div> <div>\$250.00</div> </div> <div> <div>Component Description:</div> <div>Consulting Engineer - Hourly</div> </div> <div> <div>Amount:</div> <div>\$312.50</div> </div> <div> <div>Component Description:</div> <div>BILL ONLY</div> </div> <div> <div>Amount:</div> <div>\$500.00</div> </div>

Component Description:	Review specifications from antenna vendor for repack Ch-24 implementation
Amount:	\$275.00

Component Description:	Consulting Engineering - Hourly
Amount:	\$187.50

Component Description:	10/19/2018 work on channel change
Amount:	\$2,148.75

Component Description:	Consulting Engineer - Obtain main antenna manufacturer's as-built specifications and determine ERP as realized with new transmitter on repack Ch-24.
Amount:	\$1,125.00

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$170,369.25	\$169,814.25		\$38,609.33	
Equipment Storage	<i>\$6,289.94</i>	\$6,289.94	per Estimated Cost Justification KIMT-610-Equipment Storage v3	\$6,289.94	Invoices
Equipment Delivery and Handling Charges	<i>\$6,000.00</i>	\$6,000.00	Equipment Delivery and Handling Charges, fork lift, manpower, etc..	\$1,240.26	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$19,000.00</i>	\$19,000.00	Removal of old copper and old transmitter.	\$0.00	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A

FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$335.00	see Estimated Cost Justification KIMT-610-FCC Filing Fee - License to Cover Application v0	\$335.00	N/A
Transmission Site Remediation	\$23,240.13	\$23,240.13	Please see attached Dolan's Landscaping Quote	\$23,240.13	N/A
Taxes and Freight	\$91,259.18	\$91,259.18	Per ERI Invoice KIMT-004	N/A	N/A
MVPD Notification of Channel Change	\$5,000.00	\$5,000.00	Mailing notification letters to cable and satellite providers.	\$4,734.00	N/A
Develop and air announcement of upcoming channel change	\$7,500.00	\$7,500.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$2,770.00	N/A
Sub-total	\$170,369.25	\$169,814.25	N/A	\$38,609.33	N/A
Total for all systems	\$4,113,242.61	\$3,804,725.12	N/A	\$2,993,950.47	N/A

Components

Actual Information Description	File Name
Equipment Storage	

Component Description:	45' High Cube Storage Container Lease- APLU451628-2621 490th
Amount:	\$329.56

Component Description:	45' High Cube Storage Container Lease- APLU451628-2621 490th
Amount:	\$329.56

Component Description:	High Cube Storage Container Lease
Amount:	\$329.56

Component Description:	45' High Cube Storage Container Lease - APLU451628 - 2621 490th
Amount:	\$329.56

Component Description:	45' High Cube Storage Container Lease, 53' Storage Container
Amount:	\$329.56

Component Description:	Storage, October 2018
Amount:	\$1,400.00

Component Description:	45' high cube storage container leas. 53' storage container
Amount:	\$329.56

Component Description:	53' Storage Container- PTSU842451- 2621 490th St. Mcintire, IA
Amount:	\$164.78

Component Description:	45' High Cube Storage Container Lease
Amount:	\$329.56

Component Description:	45' High Cube Storage Container Lease- APLU451628 - 2621 490th
Amount:	\$329.56

Component Description:	45' High Cube Storage Container Lease - APLU451628 - 2621 490th
Amount:	\$329.56

Component Description:	45' High cube storage container lease, storage container
Amount:	\$1,429.56

Component Description:	45' High Cube Storage Container Lease - APLU451628 - 2621 490th
Amount:	\$329.56

Equipment Delivery and Handling Charges	<div> <div> Component Description: </div> <div> Transportation, Peosta, IA McIntire, IA Del 10/29 </div> </div> <div> Amount: </div> <div> \$600.00 </div>
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	<div> <div> Component Description: </div> <div> KIMT, Mason City, IA Channel Repack </div> </div> <div> Amount: </div> <div> \$335.00 </div>
Transmission Site Remediation	<div> <div> Component Description: </div> <div> 38 Yards - Shredded Soil </div> </div> <div> Amount: </div> <div> \$23,240.13 </div>
Taxes and Freight	Information not provided.

MVPD Notification of Channel Change	<div> <div> Component Description: Amount: </div> <div> MVPD Notification Services \$1,578.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> MVPD Notification Services \$1,578.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> Notification of Cable and Satellite MVPD Providers of new RF Channel and Transport Stream Parameters on the Repack Channel. \$1,578.00 </div> </div>
Develop and air announcement of upcoming channel change	Information not provided.
DTV Medical Facility Notification	<div> <div> Component Description: Amount: </div> <div> DTVNotification \$2,770.00 </div> </div>

Cost Information	Grand Total		
		Predetermined Cost Estimate	Estimated Cost
			Actual Cost
	Total for all systems	\$4,113,242.61	\$3,804,725.12
			\$2,993,950.47

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	Yes
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Robert S. Prather , Jr. . <i>CEO, Allen Media Broadcasting, LLC</i></p> <p>02/02/2021</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Robert S. Prather , Jr. . <i>CEO, Allen Media Broadcasting, LLC</i></p> <p>02/02/2021</p>

Certification	Section	Question	Response
	Submission of Final Allocation or Accounting Information Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 2. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

3. The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above-named entity, including any discounts, refunds, or rebates.
4. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
5. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
6. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

Robert S. Prather , Jr. .
CEO, Allen Media Broadcasting, LLC

02/02/2021

Attachments