



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **3032** | Service: **DCA** | Call **WVUP-CD** | Channel: **30 (UHF)** |
ID:
File **0000027779**
Number:
FRN: **0005935499** | Date **02/18**
Submitted: **/2021**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
CHRISTIAN TELEVISION CORPORATION, INC. Doing Business As: WVUP-TV - CHRISTIAN TELEVISION OF TALLAHASSEE	Melvin Beal 1832 Capital Circle NE SUITE 2 Tallahassee, FL 32308 United States	+1 (850) 402- 1116	clmavros@yahoo. com	Not-for-Profit

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Joseph C. Chautin III <i>Hardy, Carey, Chautin & Balkin, LLP</i>	1080 West Causeway Approach Mandeville, LA 70471 United States	+1 (985) 629-0777	jchautin@hardycarey. com

**Broadcaster
Information
and
Transition
Plan**

Question		Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.		No
Briefly describe transition plan		Temporary antenna & transmission line to be installed. Existing transmitter will then feed temporary antenna. Existing antenna & line to be removed. New antenna, line, and transmitter to be installed.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	AT71K0
	Year	2009
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	1.0 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	EC702-HP-BB
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	1.7 kW
	Justification for New Transmitter	Manufacturer has discontinued this model of transmitter and will not support the re-channeling of it.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A

	Length	N/A
	Other Electrical Service	Yes
	Description	additional breakers in panel, EMT or flexible metal conduit, misc wiring
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
heavy equipment rental	heavy lifting equipment rental needed for removal of old equipment and installation of new equipment
from Comark - factory training	training of staff for new Comark transmitter
from Comark - 4 way motorized switch	needed to rout transmitter output into station load
other electrical	interconnect needed from existing electrical service to new transmitter components

from Comark - shipping	transmitter shipping costs from Comark
interiorTRANSMISSION LINE	interconnect transmission line components within transmitter building

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	15.0 kW

Manufacturer	
Model	ATW25H5- HTOL-45H
Year	2004

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	Yes
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Broadband Panel
	Number of Stations Supported	4
	Number of Panels/Bays	4
	Lower Limit	491.00 MHz
	Upper Limit	587.00 MHz
	Design power capacity in use	2.6 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	15.0 kW
	Manufacturer	

Model	TUM-O4-10 /40H-1-R
Year	2017
Justification for New Antenna	Existing antenna cannot be re tuned to the new channel.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	Yes
	Type	New
	Number of channels supported	4
	Frequencies of channels supported	RF channel
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	No
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Enter a list of RF channel numbers.

RF Channel Number
17
20
30
33

Primary
Antenna

Other Antenna Cost Not Listed

Name	Description
Top Mount Adapter	An adapter for the top-mounted antenna to interface with top of the tower.

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Type	Class	Class A
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Slot
	Number of Stations Supported	1
	Number of Panels/Bays	1
	Lower Limit	470.00 MHz
	Upper Limit	790.00 MHz
	Design power capacity in use	39.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	13.0 kW
	Manufacturer	
	Model	75010402
	Year	2020
	Justification for New Antenna	This

		antenna was required for channel transition under an STA.
--	--	-----------------------------------------------------------

**Interim
Antenna**

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	No

**Interim
Antenna**

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary
Transmission Line

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 3/4 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	900 feet per run

Primary
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	900 feet per run
	Justification for New Transmission Line	Existing line section length is not compatible with new channel frequency.

Primary
Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Temporary Transmission Line	1 5/8" Heliac needed to feed temporary antenna which will keep WVUP on the air during modification of facility

**Interim
Transmission Line**

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Flexible Air
	Diameter	3 inches
	Segment Length	N/A
	Other Segment Length	
	Number of parallel runs	1
	Length	570 feet per run
	Justification for New Transmission Line	It will take weeks of work to uninstall the old main line and to install new line & the new main antenna. Without this interim line, WVUP would have no line to feed its interim antenna, and it would be off the air for weeks.

Interim	Other Transmission Line Expenses Not Listed
Transmission Line	Information not provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Move Equipment
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1031203
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	30° 34' 28.0" N-
	Longitude (NAD83)	084° 12' 09.0" W-
	Overall Structure Height	898.94 feet
	Support Structure Height	833.32 feet
	Ground Elevation Above Mean Sea Level (AMSL)	144.36 feet
	Structure Type	GTOWER - Guyed

		Structure Used for Communication Purposes
	Tower Owner	Gray Television Group, Inc.
	Date Constructed	01/01/1973

**Primary
Tower**

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Information not provided.

**Outside
Professional Services Costs**

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	605
	Explanation	Project management (Invoice processing, progress reporting, daisy chain monitoring and analysis, program management, and site visits as required)
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes

Services

	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	No
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	Yes
	Number of Days	2
	Justification	optimization of new transmission line to operated on new channel

Outside
Professional

Other Professional Services Expenses Not Listed

Services Costs

Name	Description
Attorney - Other Services	Attorney - Other Matters

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses	Other Expenses Not Listed
	Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter EC702-HP-BB	\$158,513.00	\$124,634.00		\$101,753.91	
other electrical	<i>\$0.00</i>	\$0.00	This component is a duplicate	\$0.00	N/A
from Comark - factory training	<i>\$0.00</i>	\$0.00	Costs included in transmitter equipment category	\$0.00	N/A
heavy equipment rental	<i>\$5,000.00</i>	\$5,000.00	N/A	\$0.00	N/A
interiorTRANSMISSION LINE	<i>\$5,000.00</i>	\$5,000.00	N/A	\$2,842.91	N/A
from Comark - shipping	<i>\$15,513.00</i>	\$15,513.00	Per WVUP Comark proposal P#3223EC-072417	\$15,513.00	N/A
from Comark - 4 way motorized switch	<i>\$0.00</i>	\$0.00	Costs included in transmitter equipment category	\$0.00	N/A
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$126,000.00	\$92,121.00	Please see Comark Proposal P#3223EC-072417	\$83,398.00	N/A
Other Electrical Service: additional breakers in panel, EMT or flexible metal conduit, misc wiring	<i>\$7,000.00</i>	\$7,000.00	N/A	\$0.00	N/A

Sub-total	\$158,513.00	\$124,634.00	N/A	\$101,753.91	N/A
Total for all systems	\$1,994,030.00	\$747,935.86	N/A	\$225,618.01	N/A

Components

Actual Information	
Description	File Name
other electrical	Information not provided.
from Comark - factory training	Information not provided.
heavy equipment rental	Information not provided.
interiorTRANSMISSION LINE	<p>Component Description: 1-5/8" air coax</p> <p>Amount: \$2,842.91</p>
from Comark - shipping	<p>Component Description: WVUP-110-1st Primary Transmitter - Shipping</p> <p>Amount: \$775.65</p> <p>Component Description: WVUP-110-1st Primary Transmitter - Shipping</p> <p>Amount: \$5,429.55</p> <p>Component Description: Shipping</p> <p>Amount: \$9,307.80</p>
from Comark - 4 way motorized switch	Information not provided.
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	<p>Component Description: TRANSMITTER, UHF DOHERTY BROADBAND</p> <p>Amount: \$4,169.90</p>

	Component Description:	TRANSMITTER, UHF DOHERTY BROADBAND
	Amount:	\$55,272.60
	Component Description:	TRANSMITTER, UHF DOHERTY BROADBAND
	Amount:	\$23,955.50
Other Electrical Service: additional breakers in panel, EMT or flexible metal conduit, misc wiring	Information not provided.	

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna 75010402	\$26,300.00	\$9,978.20		\$9,799.99	
UHF - Lower Power Side Mount, Class A One Station antenna -- basic	\$26,300.00	\$9,978.20	Please see WVUP-CD DTVPros quote JEHQ1725	\$9,799.99	N/A
Primary Antenna TUM-O4-10 /40H-1-R	\$1,200,450.00	\$25,920.00		\$0.00	
Top Mount Adapter	<i>\$19,520.00</i>	\$19,520.00	Please see DTVPros Quote DTVPros JEHQ1242-03 WVUP REPACK-D	\$0.00	N/A
New combiner, cost per channel (without antenna)	\$84,200.00	\$0.00	Sharing station WCTV is paying and requesting reimbursement for these costs per Dielectric Proposal C-71415-1 and DTVPros Quotes JEHQ1717 and 1704	N/A	N/A

UHF - High Power Top Mount (200-1000 kW), Four Station broadband panel antenna, elliptically or circularly polarized	\$1,090,000.00	\$0.00	Sharing station WCTV is paying and requesting reimbursement for these costs per Dielectric Proposal C-71415-1 and DTVPros Quotes JEHQ1717 and 1704	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$0.00	N/A
Sub-total	\$1,226,750.00	\$35,898.20	N/A	\$9,799.99	N/A
Total for all systems	\$1,994,030.00	\$747,935.86	N/A	\$225,618.01	N/A

Components

Actual Information		
Description	File Name	
UHF - Lower Power Side Mount, Class A One Station antenna -- basic	Component Description: Amount:	UHF-LOW POWER SIDE MOUNT INTERIM \$9,799.99
Top Mount Adapter	Component Description: Amount:	WVUP-210-Primary Antenna - Top Mount Adapter \$8,784.00

	<div> Component Description: <div>WVUP-210- Primary Antenna - Top Mount Adapter</div> </div> <div> Amount: <div>\$8,784.00</div> </div>
New combiner, cost per channel (without antenna)	Information not provided.
UHF - High Power Top Mount (200-1000 kW), Four Station broadband panel antenna, elliptically or circularly polarized	Information not provided.
Sweep test of existing antenna	<div> Component Description: <div>WVUP-210- Primary Antenna - Sweep Test</div> </div> <div> Amount: <div>\$2,880.00</div> </div> <div> Component Description: <div>WVUP-210- Primary Antenna - Sweep Test</div> </div> <div> Amount: <div>\$2,880.00</div> </div>

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$33,630.00	\$30,066.66		\$28,124.91	
Flexible Air Transmission Line - dielectric, 3"	\$33,630.00	\$30,066.66	Please see DTVPros quote JEHQ1732, plus actual shipping on invoice 399	\$28,124.91	N/A
Primary Transmission Line	\$196,800.00	\$187,800.00		\$0.00	
Rigid Transmission Line - copper, 6 1/8"	\$181,800.00	\$172,800.00	N/A	\$0.00	N/A
Temporary Transmission Line	\$15,000.00	\$15,000.00	N/A	\$0.00	N/A
Sub-total	\$230,430.00	\$217,866.66	N/A	\$28,124.91	N/A
Total for all systems	\$1,994,030.00	\$747,935.86	N/A	\$225,618.01	N/A

Components

Actual Information Description	File Name
Flexible Air Transmission Line - dielectric, 3"	<div>Component Description:Flexible Transmission Line</div> <div>Amount:\$28,124.91</div>

Rigid Transmission Line -
copper, 6 1/8"

Component Description:

WVUP-310-
Primary
Transmission Line
- Rigid, Copper, 6 1
/8"

Amount:

\$45,227.54

Component Description:

WVUP-310-
Primary
Transmission Line
- Rigid, Copper, 6 1
/8"

Amount:

\$45,227.54

Temporary Transmission
Line

Component Description:

WVUP-310-
Primary
Transmission Line
- Temporary
Transmission Line

Amount:

\$666.00

Component Description:

WVUP-310-
Primary
Transmission Line
- Temporary
Transmission Line

Amount:

\$666.00

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower GTOWER	\$210,500.00	\$200,000.00		\$0.00	
Tall Tower (greater than 500')	\$210,500.00	\$200,000.00	N/A	N/A	N/A
Sub-total	\$210,500.00	\$200,000.00	N/A	\$0.00	N/A
Total for all systems	\$1,994,030.00	\$747,935.86	N/A	\$225,618.01	N/A

Components

Information not provided.

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$128,192.00	\$130,447.00		\$82,539.20	
Attorney - Other Services	<i>\$522.00</i>	\$522.00	Please see the Estimated Cost Justification WVUP-590-Attorney - Other matters v0	\$364.00	N/A
Additional Field Engineering Service, 2 Days	<i>\$4,000.00</i>	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$628.00	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,000.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$312.50	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$340.00	N/A
Project management of the transition	\$95,590.00	\$99,675.00	Justifying Quote - WVUP-CD Strategic support quote	\$78,894.70	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Sub-total	\$128,192.00	\$130,447.00	N/A	\$82,539.20	N/A
Total for all systems	\$1,994,030.00	\$747,935.86	N/A	\$225,618.01	N/A

Components

Actual Information		
Description	File Name	
Attorney - Other Services	Component Description:	Legal services
	Amount:	\$78.00
	Component Description:	Legal services
	Amount:	\$78.00
	Component Description:	Review quarterly requires uploads
	Amount:	\$208.00
	Component Description:	Non-Reimbursable
	Amount:	N/A
Additional Field Engineering Service, 2 Days	Information not provided.	
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description:	Review, modify and finalize Form 2100
	Amount:	\$468.00
	Component Description:	WVUP-550-Attorney - Construction Permit Application (Main)
	Amount:	\$80.00

	<p>Component Description: WVUP-550-Attorney - Construction Permit Application (Main)</p> <p>Amount: \$80.00</p>
Prepare request for Special Temporary Authorization	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<p>Component Description: Preparation of the engineering section of FCC Form 2100.</p> <p>Amount: \$2,000.00</p>
Perform engineering study for new channel assignment and antenna development	<p>Component Description: Engineering study work for new channel assignment and antenna development. 2. Preparation of the engineering section of FCC Form 2100.</p> <p>Amount: \$312.50</p>
Prepare and or review reimbursement form	<p>Component Description: Legal services</p> <p>Amount: \$80.00</p> <p>Component Description: Legal services</p> <p>Amount: \$260.00</p>
Project management of the transition	

Component Description:	Project Management
Amount:	\$1,969.15

Component Description:	Project Management
Amount:	\$4,425.00

Component Description:	Project Management
Amount:	\$2,074.40

Component Description:	Project management
Amount:	\$2,414.60

Component Description:	Project Management
Amount:	\$3,739.70

Component Description:	Project Management
Amount:	\$155.00

Component Description:	Project Management
Amount:	\$2,141.60

Component Description:	Project Management
Amount:	\$1,023.10

Component Description:	Project Management
Amount:	\$2,692.55

Component Description:	Project Management
Amount:	\$1,803.40

Component Description:	Project Management
Amount:	\$2,162.90

Component Description:	Project Management
Amount:	\$4,691.45

Component Description:	Project Management
Amount:	\$2,534.85

Component Description:	Project Management
Amount:	\$3,340.50

Component Description:	Project Management
Amount:	\$1,470.85

Component Description:	Project Management
Amount:	\$1,686.95

Component Description:	Project management
Amount:	\$3,751.95

Component Description:	Project Management
Amount:	\$1,120.70

Component Description:	Project management
Amount:	\$2,698.80

Component Description:	Project Management
Amount:	\$1,682.70

Component Description:	Project Management
Amount:	\$4,507.65

Component Description:	Project Management
Amount:	\$1,594.55

Component Description:	Project Management
Amount:	\$2,376.75

Component Description:	Project Management
Amount:	\$1,505.60

Component Description:	Project Management
Amount:	\$911.50

Component Description:	Project Management
Amount:	\$3,970.50

Component Description:	Project Management
Amount:	\$1,231.60

	Component Description:	Project Management
	Amount:	\$2,306.40
	Component Description:	Project Management
	Amount:	\$1,607.40
	Component Description:	Project Management
	Amount:	\$3,200.80
	Component Description:	Project Management
	Amount:	\$1,508.10
	Component Description:	Project Management
	Amount:	\$1,575.90
	Component Description:	Project Management
	Amount:	\$5,017.80
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.	

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$39,645.00	\$39,090.00		\$3,400.00	
MVPD Notification of Channel Change	<i>\$1,500.00</i>	\$1,500.00	N/A	\$1,200.00	N/A
Develop and air announcement of upcoming channel change	<i>\$400.00</i>	\$400.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$1,000.00</i>	\$1,000.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$2,200.00	N/A
Sub-total	\$39,645.00	\$39,090.00	N/A	\$3,400.00	N/A
Total for all systems	\$1,994,030.00	\$747,935.86	N/A	\$225,618.01	N/A

Components

Actual Information	
Description	File Name
MVPD Notification of Channel Change	<p>Component Description: Prepare letters to MVPDs</p> <p>Amount: \$1,200.00</p>
Develop and air announcement of upcoming channel change	Information not provided.
Equipment Delivery and Handling Charges	Information not provided.
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	Information not provided.
DTV Medical Facility Notification	<p>Component Description: Mailing</p> <p>Amount: \$2,200.00</p>

Cost Information	Grand Total		
		Predetermined Cost Estimate	Estimated Cost
			Actual Cost
	Total for all systems	\$1,994,030.00	\$747,935.86
			\$225,618.01

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	Yes
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the 	

signal of a
broadcaster that
changes channels
(MVPD).

5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**CHRIS L
MAVROS**
*D.E.,
Christian
Television
Network*

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 4. The above-named entity acknowledges the submission of the information herein 	

creates no obligation on the part of the government to pay any amount.

5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.
8. The above-named entity acknowledges that overpayments or payments in error

<p>must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>CHRIS L MAVROS <i>D.E., Christian Television Network</i></p> <p>02/18/2021</p>

Certification	Section	Question	Response
	Submission of Final Allocation or Accounting Information Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 2. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 3. The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above- 	

<p>named entity, including any discounts, refunds, or rebates.</p> <p>4. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.</p> <p>5. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>6. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>CHRIS L MAVROS <i>D.E., Christian Television Network</i></p> <p>02/18/2021</p>

Attachments

