



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **71024-33** | Service: **DRT** | Call **KWSU-TV** | Channel:
ID: | Sign:
33 (UHF) | File **0000089450**
Number:
FRN: **0001563949** | Eligibility **Eligible** | Date **01/22**
Status: | Submitted: **/2021**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
WASHINGTON STATE UNIVERSITY	Doug Krehbiel Edward R. Murrow College of Communication P.O. Box 642530 Pullman, WA 99164 United States	+1 (509) 335-6585	doug.krehbiel@wsu.edu	Government Entity

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Denise Crossler <i>Grant Manager</i> <i>Washington State University</i>	Denise Crossler PO Box 642530 Pullman, WA 99164 United States	+1 (509) 335-1557	dcrossler@wsu.edu

**Broadcaster
Information
and
Transition
Plan**

Question		Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.		No
Briefly describe transition plan		Displaced facility required securing an alternate site, repair of the tower to be used for the facility's antenna, purchase of a new transmitter, antenna and associated materials and construct the site. See attachments

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Ownership	Owned
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	LU1000ATD (Modified)
	Year	2002
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	1 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	TRN-5X-6- U-C
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	700 W
	Justification for New Transmitter	Existing channel 17 transmitter was a converted analog Axcera model with fixed tuning, could not be used on the new channel. A full-service mask filter was also installed to protect adjacent channels.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Other Transmitter Costs		

	Does the transmitter installation require a Transmitter Building Site Survey /Installation?	No
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Rigid Conduit and Wiring	Yes
	Size	1.5 inches
	Length	40.0 feet
	Other Electrical Service	Yes
	Description	Wiring for disconnect and backup generator
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Type	Cooling Only
	Size	5 tons
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No

Primary Transmitter **Other Transmitter Cost Not Listed**
Information not provided.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Ownership	Owned
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Log Periodic
	ERP: (Effective Radiated Power)	1.2 kW
	Manufacturer	
	Model	CL1469
	Year	1995

**Primary
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Change Type	Purchase New
	Ownership	Owned
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Types	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Circular
	Type	Slotted Coaxial
	ERP: (Effective Radiated Power)	1.5 kW
	Manufacturer	
	Model	LP-1900-E-4
	Year	2019
	Justification for New Antenna	Old antenna insufficient to operate on granted construction permit (directional pattern, polarization)

**Primary
Antenna**

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	No

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	No

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Move Equipment
	Tower Use	Primary (Main)
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1042236
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	47° 34' 34.0" N-
	Longitude (NAD83)	117° 18' 02.0" W-
	Overall Structure Height	598.09 feet

	Support Structure Height	499.99 feet
	Ground Elevation Above Mean Sea Level (AMSL)	3629.88 feet
	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	SPOKANE SCHOOL DISTRICT NO. 81 DBA = KSPS-TV
	Date Constructed	06/01/1967

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
61978	KXLY-TV	DTV
167856	KXMN-LD	LPD
61956	KSPS-TV	DTV
61976	KXMN-LP	LPX

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Name	Description
Repair existing tower	Repair guyed tower, install antenna and feed line

**Outside
Professional**

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	No
Outside RF consulting Engineering Services	Perform engineering study for displacement application	No
	Prepare engineering section of Form FCC Construction Permit Application	No
	Prepare engineering section of Form FCC License to Cover Application	No
	Prepare request for Special Temporary Authority	No
	Prepare Form 601	No
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Form 399 assistance or other program management costs	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No

Outside Other Professional Services Expenses Not Listed
Professional Services Costs

Services not provided.

**Other
Expenses**

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Permit and Filing Costs	FCC Construction Permit Major Change	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	No
Point to Point Microwave (STL/ICR)	Frequency Coordination for Unidirection System	No
	Frequency Coordination for Bi-Direction System	No
	New Point to Point Microwave System	No

**Other
Expenses**

Other Expenses Not Listed

Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter TRN-5X-6-U-C	\$57,650.00	\$15,300.00		\$8,674.48	
UHF - Air Cooled Solid State Transmitter 320 - 700 Watts	\$28,100.00	\$3,000.00	Partial reimbursement	\$1,481.08	N/A
5 Ton system	\$20,250.00	\$3,000.00	N/A	\$39.34	N/A
Other Electrical Service: Wiring for disconnect and backup generator	<i>\$6,300.00</i>	\$6,300.00	Removed itemization category of "Rigid Conduit and Wiring" per request from Repack Administrator	\$6,237.27	N/A
1.5" Rigid Conduit and Wiring	<i>\$3,000.00</i>	\$3,000.00	N/A	\$916.79	N/A
Sub-total	\$57,650.00	\$15,300.00	N/A	\$8,674.48	N/A
Total for all systems	\$253,712.50	\$55,510.00	N/A	\$29,416.64	N/A

Components

Actual Information Description	File Name
--------------------------------	-----------

UHF - Air Cooled Solid State Transmitter 320 - 700 Watts	<table> <tr> <td data-bbox="713 174 1027 210">Component Description:</td><td data-bbox="1161 174 1366 293">transmitter partial request, letter of explanation attached</td></tr> <tr> <td data-bbox="713 338 828 374">Amount:</td><td data-bbox="1161 338 1278 374">\$1,370.94</td></tr> <tr> <td data-bbox="713 477 1027 512">Component Description:</td><td data-bbox="1161 477 1366 667">various nuts, bolts & supplies to connect transmitter A/C unit.</td></tr> <tr> <td data-bbox="713 678 828 714">Amount:</td><td data-bbox="1161 678 1257 714">\$110.14</td></tr> <tr> <td data-bbox="713 817 1027 853">Component Description:</td><td data-bbox="1161 817 1378 853">conduit/parts/labor</td></tr> <tr> <td data-bbox="713 857 828 893">Amount:</td><td data-bbox="1161 857 1278 893">\$2,237.27</td></tr> <tr> <td data-bbox="713 996 1027 1032">Component Description:</td><td data-bbox="1161 996 1254 1032">Conduit</td></tr> <tr> <td data-bbox="713 1037 828 1072">Amount:</td><td data-bbox="1161 1037 1257 1072">\$614.61</td></tr> </table>	Component Description:	transmitter partial request, letter of explanation attached	Amount:	\$1,370.94	Component Description:	various nuts, bolts & supplies to connect transmitter A/C unit.	Amount:	\$110.14	Component Description:	conduit/parts/labor	Amount:	\$2,237.27	Component Description:	Conduit	Amount:	\$614.61
Component Description:	transmitter partial request, letter of explanation attached																
Amount:	\$1,370.94																
Component Description:	various nuts, bolts & supplies to connect transmitter A/C unit.																
Amount:	\$110.14																
Component Description:	conduit/parts/labor																
Amount:	\$2,237.27																
Component Description:	Conduit																
Amount:	\$614.61																
5 Ton system	<table> <tr> <td data-bbox="713 1205 1027 1240">Component Description:</td><td data-bbox="1161 1205 1362 1317">radiation warning signs for transmitter</td></tr> <tr> <td data-bbox="713 1328 828 1364">Amount:</td><td data-bbox="1161 1328 1246 1364">\$39.34</td></tr> <tr> <td data-bbox="713 1467 1027 1503">Component Description:</td><td data-bbox="1161 1467 1347 1503">Facility ID signs</td></tr> <tr> <td data-bbox="713 1507 828 1543">Amount:</td><td data-bbox="1161 1507 1246 1543">\$39.34</td></tr> </table>	Component Description:	radiation warning signs for transmitter	Amount:	\$39.34	Component Description:	Facility ID signs	Amount:	\$39.34								
Component Description:	radiation warning signs for transmitter																
Amount:	\$39.34																
Component Description:	Facility ID signs																
Amount:	\$39.34																

<p>Other Electrical Service: Wiring for disconnect and backup generator</p>	<table> <tr> <td data-bbox="713 100 1145 369">Component Description:</td><td data-bbox="1145 100 1428 369">Electrical service, partial invoice request, letter of explanation attached.</td></tr> <tr> <td data-bbox="713 369 1145 481">Amount:</td><td data-bbox="1145 369 1428 481">\$6,237.27</td></tr> <tr> <td data-bbox="713 481 1145 763">Component Description:</td><td data-bbox="1145 481 1428 763">Electrical components and installation- partial invoice</td></tr> <tr> <td data-bbox="713 763 1145 875">Amount:</td><td data-bbox="1145 763 1428 875">\$5,000.00</td></tr> </table>	Component Description:	Electrical service, partial invoice request, letter of explanation attached.	Amount:	\$6,237.27	Component Description:	Electrical components and installation- partial invoice	Amount:	\$5,000.00								
Component Description:	Electrical service, partial invoice request, letter of explanation attached.																
Amount:	\$6,237.27																
Component Description:	Electrical components and installation- partial invoice																
Amount:	\$5,000.00																
<p>1.5" Rigid Conduit and Wiring</p>	<table> <tr> <td data-bbox="713 763 1145 920">Component Description:</td><td data-bbox="1145 763 1428 920">conduit</td></tr> <tr> <td data-bbox="713 920 1145 1032">Amount:</td><td data-bbox="1145 920 1428 1032">\$614.61</td></tr> <tr> <td data-bbox="713 1032 1145 1189">Component Description:</td><td data-bbox="1145 1032 1428 1189">rod, misc. bolts, nuts, washers, etc.</td></tr> <tr> <td data-bbox="713 1189 1145 1301">Amount:</td><td data-bbox="1145 1189 1428 1301">\$110.14</td></tr> <tr> <td data-bbox="713 1301 1145 1458">Component Description:</td><td data-bbox="1145 1301 1428 1458">pipe, hangers, connects, elbows</td></tr> <tr> <td data-bbox="713 1458 1145 1570">Amount:</td><td data-bbox="1145 1458 1428 1570">\$192.04</td></tr> <tr> <td data-bbox="713 1570 1145 1711">Component Description:</td><td data-bbox="1145 1570 1428 1711">portion of transmitter cost allowed after PBS. Letter attached</td></tr> <tr> <td data-bbox="713 1711 1145 1823">Amount:</td><td data-bbox="1145 1711 1428 1823">\$1,370.94</td></tr> </table>	Component Description:	conduit	Amount:	\$614.61	Component Description:	rod, misc. bolts, nuts, washers, etc.	Amount:	\$110.14	Component Description:	pipe, hangers, connects, elbows	Amount:	\$192.04	Component Description:	portion of transmitter cost allowed after PBS. Letter attached	Amount:	\$1,370.94
Component Description:	conduit																
Amount:	\$614.61																
Component Description:	rod, misc. bolts, nuts, washers, etc.																
Amount:	\$110.14																
Component Description:	pipe, hangers, connects, elbows																
Amount:	\$192.04																
Component Description:	portion of transmitter cost allowed after PBS. Letter attached																
Amount:	\$1,370.94																

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna LP-1900-E-4	\$10,000.00	\$10,000.00		\$1,713.00	
UHF-Low Power, Side Mount, Slotted Coaxial, 1.5 kW input, Circular	<i>\$10,000.00</i>	\$10,000.00	N/A	\$1,713.00	N/A
Sub-total	\$10,000.00	\$10,000.00	N/A	\$1,713.00	N/A
Total for all systems	\$253,712.50	\$55,510.00	N/A	\$29,416.64	N/A

Components

Actual Information	
Description	File Name
UHF-Low Power, Side Mount, Slotted Coaxial, 1.5 kW input, Circular	<div><div>Component Description:</div><div>portion of antenna costs not covered by PBS grant. Letter of explanation attached.</div><div>Amount:</div><div>\$1,713.00</div></div>

Cost Information **Transmission Line**
Information not provided.

Cost Information **Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$177,750.00	\$22,000.00		\$18,206.53	
Repair existing tower	<i>\$20,000.00</i>	\$20,000.00	Structural modifications to comply with tower design guidelines and installation of antenna and feedline	\$18,206.53	N/A
Tower Rigging Tall Tower (greater than 500')	\$157,750.00	\$2,000.00	Removal of existing antenna from existing tower is the only work necessary for this tower	\$0.00	N/A
Sub-total	\$177,750.00	\$22,000.00	N/A	\$18,206.53	N/A
Total for all systems	\$253,712.50	\$55,510.00	N/A	\$29,416.64	N/A

Components

Actual Information Description	File Name
Repair existing tower	

Component Description:	tower bolts
Amount:	\$74.85

Component Description:	grade stakes
Amount:	\$10.85

Component Description:	main tower sections
Amount:	\$430.16

Component Description:	striping paint
Amount:	\$15.18

Component Description:	tower modification, rate sheet added
Amount:	\$7,134.60

Component Description:	visqueen
Amount:	\$43.11

Component Description:	rebar to reinforce base for taller tower.
Amount:	\$397.66

Component Description:	lumber for base concrete forms, error on receipt, correcting credit to card. Letter of explanation attached.
Amount:	\$171.37

Component Description:	removal of antenna and feedline
Amount:	\$1,621.50
Component Description:	invoice and letter of explanation attached.
Amount:	\$1,034.13
Component Description:	concrete for tower base upgrade
Amount:	\$976.96
Component Description:	Plywood
Amount:	\$242.20
Component Description:	compressor
Amount:	\$174.89
Component Description:	removal of old antenna and feedline
Amount:	\$1,621.50
Component Description:	lumber/plywood
Amount:	\$171.37
Component Description:	excavator
Amount:	\$912.58
Component Description:	torque bars, bolt & pin kits
Amount:	\$316.95

Component Description:	concrete vibrator
Amount:	\$41.50

Component Description:	rebar
Amount:	\$397.66

Component Description:	tower reinforcement costs - base plate, guy wires, ground kit
Amount:	\$3,630.80

Component Description:	fiberglass rod guy insulators
Amount:	\$405.00

Component Description:	base plate pier pin
Amount:	\$44.18

Component Description:	Marking paint
Amount:	\$11.45

Component Description:	concrete for tower base upgrade
Amount:	\$976.96

Component Description:	skidsteer loader
Amount:	\$480.42

Component Description:	lumber for forms
Amount:	\$36.19

Tower Rigging Tall Tower (greater than 500')	<table><tr><td data-bbox="699 94 1141 313">Component Description:</td><td data-bbox="1141 94 1433 313">travel costs to site</td></tr><tr><td data-bbox="699 313 1141 313">Amount:</td><td data-bbox="1141 313 1433 313">\$1,104.24</td></tr></table>	Component Description:	travel costs to site	Amount:	\$1,104.24
Component Description:	travel costs to site				
Amount:	\$1,104.24				

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$8,312.50	\$8,210.00		\$822.63	
Form 399 assistance or other Program Management costs	<i>\$2,000.00</i>	\$2,000.00	N/A	\$513.88	N/A
Prepare/ Review 399 reimbursement form	\$1,710.00	\$1,710.00	N/A	\$308.75	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$1,577.50	\$1,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$3,025.00	\$3,000.00	N/A	N/A	N/A
Sub-total	\$8,312.50	\$8,210.00	N/A	\$822.63	N/A
Total for all systems	\$253,712.50	\$55,510.00	N/A	\$29,416.64	N/A

Components

Actual Information Description	File Name
--------------------------------	-----------

Form 399 assistance or other Program Management costs	<div> <div> Component Description: </div> <div> WSU engineer mileage compensation to site </div> </div> <div> Amount: </div> <div> \$341.62 </div> <div> Component Description: </div> <div> WSU engineer travel to site </div> <div> Amount: </div> <div> \$172.26 </div>
Prepare/ Review 399 reimbursement form	<div> <div> Component Description: </div> <div> partial invoice request, letter of explanation attached </div> </div> <div> Amount: </div> <div> \$308.75 </div>
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.

**Cost
Information**

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$0.00	\$0.00		\$0.00	
Sub-total	\$0.00	\$0.00	N/A	\$0.00	N/A
Total for all systems	\$253,712.50	\$55,510.00	N/A	\$29,416.64	N/A

Components

Information not provided.

Cost Information	Grand Total			
		Predetermined Cost Estimate	Estimated Cost	Actual Cost
	Total for all systems	\$253,712.50	\$55,510.00	\$29,416.64

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	Yes
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Denise Crossler <i>Grant & Contract Specialist</i></p> <p>01/22/2021</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Denise Crossler <i>Grant & Contract Specialist</i></p> <p>01/22/2021</p>

Certification	Section	Question	Response
	Submission of Final Allocation or Accounting Information Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 2. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

3. The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above-named entity, including any discounts, refunds, or rebates.
4. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
5. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
6. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Denise
Crossler**
*Grant &
Contract
Specialist*

01/22/2021

Attachments