



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **29547** | Service: **DCA** | Call **WSBS-CD** | Channel: **19 (UHF)** |
ID:
File **0000028488**
Number:
FRN: **0014275069** | Date **03/16**
Submitted: **/2021**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
WSBS LICENSING, INC.	Spanish Broadcasting System, Inc. 7007 NW 77TH AVE. MIAMI, FL 33166 United States	+1 (305) 441-6901	licensemanagement@sbscorporate.com	Corporation

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Nancy A. Ory , Esq . <i>Lerman Senter PLLC</i>	Nancy A. Ory 2001 L St NW Suite 400 Washington, DC 20036 United States	+1 (202) 416-6791	SBS- Repack@SummitRidgeGroup.com

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	WSBS-CD will be re-tuning its main transmitter and replacing the mask filter. An auxiliary transmitter will need to be replaced and a new antenna and line will be required to meet repack assignments and timelines.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter****Existing Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Retune Existing
	Use	Primary (Main)
	Ownership	Owned
	Owner	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	Harris
	Model	UAX2500AT

Year	2010
Type	Solid State
Solid State Cooling	Air Cooled
Solid State Power capacity	2.5 kW

Primary Transmitter

Retuning Transmitter Costs

Section	Question	Response
New IOT Tubes	Number of Tubes (including accessories) needed	N/A
New Mask Filter	Power	3 kW
	Other Power	N/A
New Exciter	Is a new exciter needed?	Yes
	Exciter Type	Dual exciter with changeover

Primary Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A

HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name		Description
Installation		Installation and tuning charges to install new exciters and re-tune transmitter to CH 19

**Auxiliary
Transmitter****Add Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Back-Up Transmitter
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	SSTVU- 5000
	Year	1996
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	5 kW

**Auxiliary
Transmitter****New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Auxiliary (Backup)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	UAXTE- 4R37
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	2.01 kW
	Justification for New Transmitter	Current Auxiliary transmitter will not tune to new CH 19 assignment.

**Auxiliary
Transmitter****Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No

	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Auxiliary
Transmitter**

Other Transmitter Cost Not Listed

Information not provided.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Primary Antenna

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna Manufacturer and Type	Class	Class A
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	15.0 kW

Manufacturer	
Model	ALP16L4- CDP50
Year	2007

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Types	Class	Class A
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	7.98 kW
	Manufacturer	
	Model	TLP-12J

Year	2018
Justification for New Antenna	Current Antenna is not capable of broadcasting on channel 19.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	3 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Name	Description
UHF Mid Power Side Mount	Mid Power Side Mount for Antenna
On site field engineering	On site field engineering: includes travel, expenses, and report
Reducer	3-50 x 1-50 EIA CU
Jumper HJ7-50A	20 Ft EIA with 2 1 5/8 Gas Pass Female Connectors

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary
Transmission Line

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Flexible Air
	Diameter	4 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	800 feet per run

Primary
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Flexible Air
	Diameter	4 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1000 feet per run
	Justification for New Transmission Line	Current line need for continued operation on existing channel. New Line will allow for testing and turn-up of Ch19 according to repack timelines.

Primary
Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Connector Install Fee	Install Fee for HJ9-50 & HJ11-50

Flexline Conn 3-50	Costs for Fem Flexline connector convertad to Gas Pass
Building Penetration	Costs for building penetration and re-sealing.

**Tower
Equipment
And
Rigging
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary
Tower**

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	Candelabra
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1224225
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	25° 59' 10.0" N-
	Longitude (NAD83)	080° 11' 36.3" W-
	Overall Structure Height	1019.02 feet
	Support Structure Height	942.90 feet
	Ground Elevation Above Mean Sea Level (AMSL)	11.15 feet

	Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
	Tower Owner	American Towers, LLC.
	Date Constructed	10/12/2001

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
60536	WAMI-DT	DTV
63154	WTVJ	DTV
48608	WPXM-TV	DTV
51349	WBEC-TV	DTV
64971	WSCV	DTV
67193	WMIB	FM
4366	WURH-CD	DTV
29567	WSFS	FM
51979	WZTU	FM
41381	WHYI-FM	FM
51978	WMIA-FM	FM
11965	WBGG-FM	FM

**Primary
Tower**

Tower Modification Costs

Section	Question	Response
---------	----------	----------

Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Candelabra
Helicopter Services Required	Are helicopter services required?	No

Primary Tower

Other Tower Expenses Not Listed

Name	Description
Tower Modification Project Manager	Tower Modification Project Management.
Tower Permit Drawing Package	Generation of permitting drawing package.
Ground and Building Drawing Package	Generation of permitting drawing package.

**Outside
Professional Services Costs**

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	340
	Explanation	Project management fee for pre-construction services (including initial antenna placement and RF compatibility review, zoning and permitting requirements review; leasing application services) to support the transition of (1) broadcasters.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No

	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	No

	Number of Days	N/A
	Justification	N/A

Outside
Professional

Other Professional Services Expenses Not Listed

Services Costs	Description
----------------	-------------

Name	Description
Site Meetings	Coordination and transition planning with all parties onsite and management of the timelines and schedules occurring during the repack.
Transition Coordination	Coordination and transition planning with all parties onsite and management of the timelines and schedules occurring during the repack.
Notice of Commencement Filing	Costs related to Filing Notice of Commencement

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	No
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Name	Description
Professional Labor	Labor to re-plumb existing RF switch and dummy load to accommodate new line and transmitter.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter UAX2500AT	\$176,705.00	\$91,360.73		\$35,660.73	
Installation	<i>\$20,000.00</i>	\$20,000.00	Installation, configuration, and re-tuning of existing transmitter.	\$19,300.00	N/A
Dual exciter system with change over	\$47,350.00	\$45,000.00	N/A	N/A	N/A
UHF and VHF - minor banding issues	\$105,200.00	\$10,000.00	N/A	N/A	N/A
3 kW mask filter	\$4,155.00	\$16,360.73	Please see attached quote from GatesAir. Due to physical location within rack additional hardware needed for correct installation.	\$16,360.73	N/A
Auxiliary Transmitter UAXTE-4R37	\$126,000.00	\$123,584.54		\$117,697.22	

UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$126,000.00	\$123,584.54	See the attached UAXTE-4 Quote and Justification.	\$117,697.22	N/A
Sub-total	\$302,705.00	\$214,945.27	N/A	\$153,357.95	N/A
Total for all systems	\$1,432,200.53	\$1,155,493.56	N/A	\$453,337.20	N/A

Components

Actual Information	
Description	File Name
Installation	<p>Component Description: Installing a neutral wire in existing main service at generator room and rewire meter. #1000</p> <p>Amount: \$2,800.00</p> <p>Component Description: First Payment of Invoice 923</p> <p>Amount: \$10,500.00</p> <p>Component Description: Additional Installation costs invoice 1000.</p> <p>Amount: \$2,800.00</p> <p>Component Description: Final Payment of Invoice 923 for transmitter installation.</p> <p>Amount: \$6,000.00</p> <p>Component Description: WSBS_Eagle1electricinc. _inv#1000wPO, additional instillation costs</p> <p>Amount: \$2,800.00</p>

Dual exciter system with change over	Information not provided.	
UHF and VHF - minor banding issues	Information not provided.	
3 kW mask filter	Component Description: Amount:	Mask filter. #US0326587 \$16,360.73
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	Component Description: Amount: Component Description: Amount: Component Description: Amount: Component Description: Amount:	Aux transmitter cost, 2nd. #JW30004537-2 \$35,445.47 Aux transmitter cost, 3rd. #US0323292 \$26,996.53 Aux transmitter cost, down. #JW30004537-1 \$37,160.29 JW30004537-1,_WSBS-TV_with_PO_651_And_justification_, First 1/3rd. \$35,445.47 Aux transmitter cost, balance. #US0324432 \$18,094.93

Component Description:	Second third of Gates Air Transmitter Invoices
Amount:	\$35,445.47

Component Description:	JW30004537-2,_WSBS-TV_with_PO_651_And_justification_, Second Third.
Amount:	\$35,445.47

Component Description:	First third of Gates Air Transmitter Invoices
Amount:	\$37,160.29

Component Description:	GatesAir Invoice JW30004537-2
Amount:	\$35,445.47

Component Description:	Gates Air Invoice for first 1/3rd of Aux Transmitter; JW30004537-1
Amount:	\$37,160.29

Cost
Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna TLP-12J	\$173,904.80	\$173,374.80		\$27,470.80	
On site field engineering	<i>\$6,400.00</i>	\$6,400.00	N/A	\$6,400.00	N/A
Jumper HJ7-50A	<i>\$1,358.00</i>	\$1,358.00	N/A	\$1,358.00	N/A
UHF Mid Power Side Mount	<i>\$19,172.80</i>	\$19,172.80	N/A	\$19,172.80	N/A
Reducer	<i>\$540.00</i>	\$540.00	N/A	\$540.00	N/A
Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed)	\$7,600.00	\$7,400.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A

UHF - Lower Power, Top Mount, Class A, basic slot antenna, 8 kW input, directional,, elliptically or circularly polarized	\$132,104.00	\$132,104.00	\$17,000 additional cost for V- Pol antenna.	\$0.00	N/A
Sub-total	\$173,904.80	\$173,374.80	N/A	\$27,470.80	N/A
Total for all systems	\$1,432,200.53	\$1,155,493.56	N/A	\$453,337.20	N/A

Components

Actual Information	
Description	File Name

On site field engineering		
	Component Description:	Sweep balance.
	Amount:	#453002 \$640.00
	Component Description:	first 45% of One site field work costs
	Amount:	\$2,880.00
	Component Description:	First 45% of Repack Sweep.
	Amount:	\$2,880.00
	Component Description:	Second 45% of onsite field work costs
	Amount:	N/A
	Component Description:	Final 10% of repack sweep.
	Amount:	#453002 \$640.00
	Component Description:	Second 45% of Repack Sweep
	Amount:	\$2,880.00

Jumper HJ7-50A

Component Description: Final 10% of Jumper HJ7-50A. #415001
Amount: \$135.80

Component Description: Final 10% of Jumper HJ7-50A. #415001
Amount: \$135.80

Component Description: First 45% of Jumper Costs
Amount: \$611.10

Component Description: First 45% of jumper costs
Amount: \$611.10

Component Description: Second 45% of jumper costs
Amount: \$611.10

Component Description: Second 45% of Jumper costs
Amount: \$611.10

UHF Mid Power Side Mount		
	Component Description:	Second 45% of UHF Side Mount
	Amount:	\$8,627.76
	Component Description:	Final 10% of UHF Side Mount. #415001
	Amount:	\$1,917.28
	Component Description:	Final 10% of UHF Side Mount. #415001
	Amount:	\$1,917.28
	Component Description:	First 45% of UHF Side Mount
	Amount:	\$8,627.76
	Component Description:	First 45% of UHF Mid Power Side Mount
	Amount:	\$8,627.26
	Component Description:	Second 45% of UHF Mid Power Side Mount
	Amount:	\$8,627.76

Reducer	Component Description: Final 10% of reducer. #415001 Amount: \$54.00
	Component Description: First 45% of Reducer costs Amount: \$243.00
	Component Description: First 45% of Reducer Amount: \$243.00
	Component Description: Second 45% of reducer costs Amount: \$243.00
	Component Description: Second 45% of Reducer Amount: \$243.00
	Component Description: Final 10% of reducer. #415001 Amount: \$54.00
Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed)	Information not provided.
Sweep test of existing antenna	Information not provided.
UHF - Lower Power, Top Mount, Class A, basic slot antenna, 8 kW input, directional,, elliptically or circularly polarized	Information not provided.

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$81,730.64	\$66,573.40		\$62,573.40	
Connector Install Fee	<i>\$170.64</i>	\$170.64	N/A	\$170.64	N/A
Flexline Conn 3-50	<i>\$3,560.00</i>	\$3,560.00	N/A	\$3,560.00	N/A
Flexible Air Transmission Line - dielectric, 4"	\$74,000.00	\$58,842.76	N/A	\$58,842.76	N/A
Building Penetration	<i>\$4,000.00</i>	\$4,000.00	Cost for boring through concrete building, flashing, and sealing.	N/A	N/A
Sub-total	\$81,730.64	\$66,573.40	N/A	\$62,573.40	N/A
Total for all systems	\$1,432,200.53	\$1,155,493.56	N/A	\$453,337.20	N/A

Components

Actual Information	
Description	File Name

Connector Install Fee

Component Description: Final 10% of
Connector Install
Fee. #415001
Amount: \$17.06

Component Description: Connector
Installation fee;
First 45%
Amount: \$76.79

Component Description: Second 45% of
Connector
Installation Costs
Amount: \$76.79

Component Description: Final 10% of
Connector Install
Fee. #415001
Amount: \$17.06

Component Description: Connector
Installation Fee;
Second 45%
Amount: \$76.79

Component Description: First 45% of
Connector
Installation Costs
Amount: \$76.79

Flexline Conn 3-50

Component Description: Final 10% of
Flexline Conn 3-
50. #415001
Amount: \$356.00

Component Description: Second 45% of
Flexline Costs
Amount: \$1,602.00

Component Description: Second 45% of
Flexline Connector
3-50
Amount: \$1,602.00

Component Description: First 45% of
Flexline connector
3-50
Amount: \$1,602.00

Component Description: Final 10% of
Flexline Conn 3-
50. #415001
Amount: \$356.00

Component Description: First 45% of
Flexline Costs
Amount: \$1,602.00

Flexible Air Transmission Line - dielectric, 4"	Component Description:		First 45% of Transmission Line Costs
	Amount:		\$26,479.24
	Component Description:		TL balance - 2. #453002
	Amount:		\$5,277.84
	Component Description:		TL balance. #415001
	Amount:		\$606.44
	Component Description:		Second 45% of transmission line
	Amount:		\$26,479.24
	Component Description:		First 45% of flexible transmission line
	Amount:		\$26,479.24
	Component Description:		Final 10% of TL. #415001
	Amount:		\$5,884.27
	Component Description:		Second 45% of Transmission Line Costs
	Amount:		\$26,479.24
Building Penetration	Information not provided.		

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Justification
Primary Tower	\$625,300.00	\$460,000.00		\$117,867.41	
GTOWER					
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$10,000.00	N/A	\$8,746.49	N
Ground and Building Drawing Package	<i>\$5,000.00</i>	\$5,000.00	The generation of a permitting drawing package for one (1) broadcasters /customers.	\$4,700.00	N
Tower Modification Project Manager	<i>\$10,000.00</i>	\$10,000.00	Project management fee for pre-construction services (including initial antenna placement and RF compatibility review, zoning and permitting requirements review; leasing application services) to support the transition of (1) broadcasters. 100Hrs @ \$100HR	N/A	N
Tower Permit Drawing Package	<i>\$5,000.00</i>	\$5,000.00	The generation of a permitting drawing package for one (1) broadcasters /customers.	N/A	N

Minor tower reinforcement /modifications	\$158,000.00	\$30,000.00	N/A	\$8,375.92	N
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$400,000.00	N/A	\$96,045.00	N
Sub-total	\$625,300.00	\$460,000.00	N/A	\$117,867.41	N
Total for all systems	\$1,432,200.53	\$1,155,493.56	N/A	\$453,337.20	N

Components

Actual Information	
Description	File Name
Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	<p>Component Description: WSBS-CD - American Tower, tower mapping cost. Invoice # 460201548, PO # 515.</p> <p>Amount: \$8,746.49</p>
Ground and Building Drawing Package	<p>Component Description: Ground and building A&E permit drawing package. #354022</p> <p>Amount: \$4,700.00</p>
Tower Modification Project Manager	Information not provided.
Tower Permit Drawing Package	Information not provided.

Minor tower reinforcement /modifications	<div data-bbox="699 174 1348 367"> <div> Component Description: ATC Invoice for Capital Contribution_First 25% </div> <div> Amount: \$8,375.92 </div> </div>
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	<div data-bbox="699 510 1348 860"> <div> Component Description: WSBS-CD - American Tower, structural engineering for candelabra tower. Invoice # 460201552, PO # 516. </div> <div> Amount: \$4,750.00 </div> </div> <div data-bbox="699 967 1359 1236"> <div> Component Description: Tower King Invoice for Tower and Line rigging. See Proposal Attachment #C-19-019 </div> <div> Amount: \$91,295.00 </div> </div>

Cost
Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$194,734.67	\$187,324.67		\$59,857.22	
Project management of the transition	\$53,720.00	\$53,000.00	N/A	\$52,967.55	N/A
Transition Coordination	<i>\$3,000.00</i>	\$3,000.00	Coordination and transition planning with all parties onsite and management of the timelines and schedules occurring during the repack.	N/A	N/A
Site Meetings	<i>\$3,000.00</i>	\$3,000.00	Coordination and transition planning with all parties onsite and management of the timelines and schedules occurring during the repack.	N/A	N/A
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A

Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,250.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$4,065.00	N/A

Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Notice of Commencement Filing	\$574.67	\$574.67	Cost of Filing Notice of Commencement	\$574.67	N/A
Sub-total	\$194,734.67	\$187,324.67	N/A	\$59,857.22	N/A
Total for all systems	\$1,432,200.53	\$1,155,493.56	N/A	\$453,337.20	N/A

Components

Actual Information		
Description	File Name	
Project management of the transition	Component Description:	Portion of general repack matter invoice attributable to this station - divided by 3 stations. #137
	Amount:	\$1,753.33
	Component Description:	Portion of general repack matter invoice attributable to this station - divided by 3 stations. #157
	Amount:	\$220.00
	Component Description:	Legal services costs. #480263
	Amount:	\$882.00

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 3 stations. #478674
Amount:	\$2,675.00

Component Description:	Project management. #249
Amount:	\$1,020.00

Component Description:	Project management. #255
Amount:	\$540.00

Component Description:	Legal services costs. #475889
Amount:	\$1,418.25

Component Description:	Legal services costs. #484154
Amount:	\$504.00

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 3 stations. #224
Amount:	\$786.66

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 3 stations. #144
Amount:	\$580.00

Component Description:	Legal services costs. #481635
Amount:	\$252.00

Component Description:	Legal services costs. #479735
Amount:	\$126.00

Component Description:	Project management. #354022
Amount:	\$9,480.00

Component Description:	Legal services costs. #484645
Amount:	\$459.00

Component Description:	Legal services costs. #476723
Amount:	\$1,107.40

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 3 stations. #117
Amount:	\$840.00

Component Description:	Legal services costs. #450322
Amount:	\$26,501.25

Component Description:	Legal services costs. #480641
Amount:	\$504.00

	<p>Component Description: Project management cost. #193</p> <p>Amount: \$940.00</p>
	<p>Component Description: Legal services costs. #483752</p> <p>Amount: \$1,359.00</p>
	<p>Component Description: Legal services costs. #478136</p> <p>Amount: \$126.00</p>
	<p>Component Description: Legal services costs. #475939</p> <p>Amount: \$126.00</p>
	<p>Component Description: Portion of general repack matter invoice attributable to this station - divided by 3 stations. #238</p> <p>Amount: \$686.66</p>
	<p>Component Description: Legal services costs. #477142</p> <p>Amount: \$81.00</p>
Transition Coordination	Information not provided.
Site Meetings	Information not provided.
RF Exposure Measurements	Information not provided.
Comprehensive coverage verification via field study, if needed	Information not provided.

Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	Consulting engineering cost. #862-41-0009 \$2,250.00
	Component Description: Amount:	CTJ invoice for Preparing Form 2100 \$2,250.00
	Component Description: Amount:	WSBS-CD - prepare construction permit application; Carl T. Jones invoice #862-41- 0009. \$2,250.00
	Component Description: Amount:	WSBS-CD - prepare construction permit application; Carl T. Jones invoice #862-41- 0009. \$2,250.00

Perform engineering study for new channel assignment and antenna development	<div data-bbox="651 174 1361 286"> <p>Component Description: Consulting engineering cost. #862-41-0009</p> <p>Amount: \$4,065.00</p> </div> <div data-bbox="651 398 1361 589"> <p>Component Description: WSBS-CD - perform engineering study; Carl T. Jones invoice #862-41-0009.</p> <p>Amount: \$4,065.00</p> </div> <div data-bbox="651 701 1361 813"> <p>Component Description: CTJ Inv for performing engineering studies.</p> <p>Amount: \$4,065.00</p> </div> <div data-bbox="651 925 1361 992"> <p>Component Description: Engineering for WSBS</p> <p>Amount: \$4,065.00</p> </div>
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.
Prepare and or review reimbursement form	Information not provided.

Notice of
Commencement Filing

Component Description: Additional cost for filling
notice of
commencement. #1000
Amount: \$574.67

Component Description: WSBS_eagle1electricinc.
_inv#1000wPO, Cost of
filing the Notice of
Commencement
Amount: \$574.67

Component Description: Cost of Filing the Notice
of Commencement;
Eagle 1 Inv 1000
Amount: \$574.67

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	A
Other Expenses	\$53,825.42	\$53,275.42		\$32,210.42	J
Non-zoning permits	<i>\$10,134.17</i>	\$10,134.17	Permits for local municipality for road closures need for tower rigging. Permits for Licenses and Equipment Removal (See Invoice 1000).	\$10,134.17	
Local Zoning	<i>\$3,000.00</i>	\$3,000.00	Obtain local permits (costs associated with preparation, filing, and fees)	\$750.00	
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$7,185.00	
Professional Labor	<i>\$10,000.00</i>	\$10,000.00	Labor to re-plumb existing RF switch and dummy load to accommodate new line and transmitter. Labor to assist in installation and removal of heavy broadcast equipment.	N/A	
MVPD Notification of Channel Change	<i>\$985.00</i>	\$985.00	See WSBS_DTVNotification_INV-001963_PO720	\$985.00	
Equipment Delivery and Handling Charges	<i>\$13,156.25</i>	\$13,156.25	N/A	\$13,156.25	

Disposal Costs (for equipment and other waste, net of any salvage value)	\$5,000.00	\$5,000.00	Disposal of old ch 50 antenna, line, and transmitter.	N/A
Sub-total	\$53,825.42	\$53,275.42	N/A	\$32,210.42
Total for all systems	\$1,432,200.53	\$1,155,493.56	N/A	\$453,337.20

Components

Actual Information Description	File Name
Non-zoning permits	<p>Component Description: Additional cost for demo permit and use of state electrical license for tower work. #1000</p> <p>Amount: \$6,284.17</p> <p>Component Description: Obtain local permits other than for zoning. #352158</p> <p>Amount: \$3,850.00</p> <p>Component Description: Costs for permitting issues related to Equipment removal and electrical licenses. Eagle 1 Invoice 1000.</p> <p>Amount: \$6,284.17</p> <p>Component Description: WSBS_eagle1electricinc._Inc#1000wPO, cost for permitting issues related to equipment removal and electrical licenses.</p> <p>Amount: \$6,284.17</p>

Local Zoning	Component Description: Local zoning. #354022 Amount: \$750.00
DTV Medical Facility Notification	Component Description: WSBS_DTVNotification_INV-001961_PO723, Medical Amount: \$7,185.00
Professional Labor	Information not provided.
MVPD Notification of Channel Change	Component Description: WSBS_DTVNotification_INV-001963_PO720, Other, MVPD Amount: \$985.00
Equipment Delivery and Handling Charges	Component Description: Antenna and TL freight. #449026 Amount: \$13,156.25
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.

**Cost
Information**

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$1,432,200.53	\$1,155,493.56	\$453,337.20

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Richard D. Lara <i>Secretary</i></p> <p>03/16/2021</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Richard D. Lara <i>Secretary</i></p> <p>03/16/2021</p>

Attachments