



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **68433-32-72959** | Service: **DRT** | Call **WXMI** | Channel:  
ID: | Sign:  
**32 (UHF)** | File **0000108468**  
Number:  
FRN: **0002710192** | Eligibility **Eligible** | Date **03/16**  
Status: | Submitted: **/2021**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>SCRIPPS BROADCASTING HOLDINGS LLC</b>	Dave Giles 312 WALNUT STREET 28TH FLOOR CINCINNATI, OH 45202 United States	+1 (513) 977- 3000	DAVE. GILES@SCRIPPS. COM	Limited Liability Company

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
<b>Ray Thurber</b> <i>Scripps Broadcasting Holdings LLC</i>	Ray Thurber 312 Walnut St. Suite 2800 Cincinnati, OH 45202 United States	+1 (513) 898- 4050	ray.thurber@scripps. com

**Broadcaster  
Information  
and  
Transition  
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	WXMI will replace its existing transmitter.

**Transmitters**

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Ownership	Owned
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	AT73-1K5
	Year	2009
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	1.5 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
<b>New Transmitter</b>	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	TRN-5X-2-UD-C
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	280 W
	Justification for New Transmitter	Transmitter could not retune to new station due to drop in ERP from 15 to 1 kW

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
<b>Other Transmitter Costs</b>	Does the transmitter installation require a Transmitter Building Site Survey /Installation?	No
<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Rigid Conduit and Wiring	No
	Other Electrical Service	Yes

	Description	High power Connections
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No

**Primary Transmitter**      **Other Transmitter Cost Not Listed**  
Information not provided.

<b>Antennas</b>	Section	Question	Response
	<b>Antenna Related Expenses</b>	Do you have antenna related expenses?	No

<b>Transmission Line</b>	Section	Question	Response
	<b>Transmission Line Related Expenses</b>	Do you have transmission line related expenses?	Yes

**Primary Existing Transmission Line**

<b>Primary Transmission Line</b>	Section	Question	Response
	<b>Existing Transmission Line Description</b>	Type of change	Utilize Existing
		Use	Primary (Main)
		Ownership	Owned
		Is the existing transmission line shared with another station or stations?	No
		Is Transmission Line in operating condition?	Yes
	<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	ERI
		Type	Flexible Air
		Diameter	3 inches
		Number of parallel runs	1
		Length	320 feet per run

**Primary Other Transmission Line Expenses Not Listed**

Name	Description
<b>Var Line FLGD 60</b>	Var Line FLGD 60

**Tower  
Equipment  
And  
Rigging  
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	No

**Outside  
Professional Services Costs**

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	194
	Explanation	WXMI does not have sufficient resource capacity and expertise in house to handle all activities necessary for completion of the station's build by the construction deadline. WXMI will hire an outside firm to facilitate a timely transition.
Outside RF consulting Engineering Services	Perform engineering study for displacement application	No
	Prepare engineering section of Form FCC Construction Permit Application	No
	Prepare engineering section of Form FCC License to Cover Application	No

	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Prepare Form 601	No
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	No
	Prepare and file Form FCC License to Cover Application	No
	Prepare request for Special Temporary Authority	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	No
	Form 399 assistance or other program management costs	No
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No

**Outside Professional Services Costs**      **Other Professional Services Expenses Not Listed**

Services provided.



**Other  
Expenses**

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Permit and Filing Costs</b>	FCC Construction Permit Major Change	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	No
<b>Point to Point Microwave (STL/ICR)</b>	Frequency Coordination for Unidirection System	No
	Frequency Coordination for Bi-Direction System	No
	New Point to Point Microwave System	No

**Other  
Expenses**

**Other Expenses Not Listed**

Information not provided.

Cost  
Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter TRN-5X-2-UD-C	\$25,300.00	\$21,000.00		\$0.00	
Other Electrical Service: High power Connections	\$1,000.00	\$1,000.00	N/A	\$0.00	N/A
UHF - Air Cooled Solid State Transmitter 160 - 300 Watts	\$24,300.00	\$20,000.00	N/A	\$0.00	N/A
Sub-total	\$25,300.00	\$21,000.00	N/A	\$0.00	N/A
Total for all systems	\$48,047.00	\$27,675.00	N/A	\$3,628.55	N/A

Components

Actual Information	
Description	File Name
Other Electrical Service: High power Connections	<div>Component Description: Invoice to be resubmitted.</div> <div>Amount: N/A</div>
UHF - Air Cooled Solid State Transmitter 160 - 300 Watts	<div>Component Description: Invoice to be resubmitted</div> <div>Amount: N/A</div>

Cost Information

Antennas

Information not provided.

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$1,000.00	\$1,000.00		\$0.00	
Var Line FLGD 60	<i>\$1,000.00</i>	\$1,000.00	N/A	\$0.00	N/A
Sub-total	\$1,000.00	\$1,000.00	N/A	\$0.00	N/A
Total for all systems	\$48,047.00	\$27,675.00	N/A	\$3,628.55	N/A

Components

Actual Information Description	File Name
Var Line FLGD 60	<div>Component Description: Invoice to be resubmitted</div> <div>Amount: N/A</div>

Cost Information

Tower Equipment and Rigging Costs

Information not provided.

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$21,747.00	\$5,675.00		\$3,628.55	
Prepare request for Special Temporary Authorization	\$1,280.00	\$675.00	Please see WXMI2 RF Eng - Special Temporary Authorization Budget Revision Justification Letter	\$675.00	N/A
Project management of the transition	\$20,467.00	\$5,000.00	Wideline strategic support quote- Estimate reduced per FCC engineer.	\$2,953.55	N/A
Sub-total	\$21,747.00	\$5,675.00	N/A	\$3,628.55	N/A
Total for all systems	\$48,047.00	\$27,675.00	N/A	\$3,628.55	N/A

Components

Actual Information Description	File Name
--------------------------------	-----------

Prepare request for Special Temporary Authorization	<b>Component Description:</b>  <b>Amount:</b>	Preparation of WXMI Silent STA Request \$675.00
--	---	--

Project management of the transition

**Component Description:** Project Management  
**Amount:** \$299.05

**Component Description:** Project Management  
**Amount:** \$341.00

**Component Description:** Project Management  
**Amount:** \$90.00

**Component Description:** Project management  
**Amount:** \$193.75

**Component Description:** Project Management  
**Amount:** \$780.00

**Component Description:** Project Management  
**Amount:** \$398.75

**Component Description:** Project Management  
**Amount:** \$101.25

**Component Description:** Project management  
**Amount:** \$71.25

**Component Description:** Project Management  
**Amount:** \$678.50

Cost  
Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$0.00	\$0.00		\$0.00	
Sub-total	\$0.00	\$0.00	N/A	\$0.00	N/A
Total for all systems	\$48,047.00	\$27,675.00	N/A	\$3,628.55	N/A

Components

Information not provided.

Cost Information	Grand Total		
		Predetermined Cost Estimate	Estimated Cost
			Actual Cost
	Total for all systems	\$48,047.00	\$27,675.00
			\$3,628.55

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	Yes
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No



Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Pravan V Reddy</b>  <i>Senior Director, General Accounting</i></p> <p>03/16/2021</p>

Certification	Section	Question	Response
	Submission of Final Allocation or Accounting Information Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>2. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

3. The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above-named entity, including any discounts, refunds, or rebates.
4. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
5. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
6. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Sravan V Reddy**  
*Senior  
Director,  
General  
Accounting*

03/16/2021

## Attachments