



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **53921** | Service: **DTV** | Call **WXII-TV** | Channel: **16 (UHF)** |
ID: | Sign:
File **0000026725**
Number:
FRN: **0002538445** | Date **04/13**
Submitted: **/2021**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
HEARST PROPERTIES INC. Doing Business As: Hearst Properties Inc.	P.O. BOX 1800 RALEIGH, NC 27602 United States	+1 (919) 839- 0300	shartzell@brookspierce. com	Corporation

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

Broadcaster Information and Transition Plan

Question	Response
----------	----------

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	see attached document

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	Yes
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Sigma CD3100P2
	Year	2001
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	42 kW

**Facility ID's and Call Signs of
all stations with whom the
transmitter is shared.**

Facility ID	Call Sign
35385	WCWG

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-60
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	38 kW
	Justification for New Transmitter	Existing IOT transmitter cannot be converted to post-transition channel, see GatesAir EOL and HTV IOT to Solid-State Justification statements. An IOT replacement is more expensive than proposed SS transmitter. See attached Comark IOT Transmitter quote.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
	Description	transmitter installation electrical service
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary
Transmitter**

Other Transmitter Cost Not Listed

Name	Description
Remote Control	transmitter remote control equipment
Additional RF components	Additional RF components required for transmitter operation and integration into current RF environment per GatesAir quote.
Shipping	transmitter shipping
Transmitter installation incidentals	Installation equipment, supplies, etc.
Transmitter de-install	remove old transmitter
Change Orders 1 and 2	Required adjustments to transmitter configuration
Sales Tax	transmitter sales tax
Electrical Accessories	manufacturer required surge protection
Change Orders 3-6	Required adjustments to transmitter configuration

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	Yes
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	815.0 kW

	Manufacturer	
	Model	TFU-30-DSC-R04
	Year	2001

**Facility ID's and Call Signs of
all stations with whom the
antenna is shared.**

Facility ID	Call Sign
35385	WCWG

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	Yes
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	640.0 kW
	Manufacturer	

Model	TFU-30-DSC-R04
Year	2019
Justification for New Antenna	Current antenna is channel specific and cannot be used on post-transition channel. Antenna must be replaced.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Name	Description
Additional RF components	transformer, elbow & custom line section
Shipping	antenna shipping
Sales Tax	antenna sales tax

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	Yes
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Slot
	Number of Stations Supported	1
	Number of Panels/Bays	24
	Lower Limit	470.00 MHz
	Upper Limit	698.00 MHz
	Design power capacity in use	62.3 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	815.0 kW
	Manufacturer	
	Model	TFU-24WB- 1-R C160
	Year	2019

	Justification for New Antenna	The proposed interim antenna is broadband and can be used for both pre and post transition channels and is required to facilitate a smooth and on-time transition to the assigned post-transition channel.
--	-------------------------------	--

Interim Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	B
	Feed Line Size	6 1/8 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	No

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Interim
Antenna**

Other Antenna Cost Not Listed

Name	Description
Impedence Transformer	transformer to match antenna to transmission line
Sales Tax	antenna sales tax
Shipping	antenna shipping
Change Order 1	additional elbows to connect transmitter

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Transmission Line**Existing Transmission Line**

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	Yes
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Dielectric
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	650 feet per run

Facility ID's and Call Signs of all stations with whom the transmission line is shared.

Facility ID	Call Sign
35385	WCWG

Primary
Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Transmission Line Sweep	line sweep to determine if line will work with post-transition channel

Interim
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Rigid
	Diameter	6 1/8 inches
	Segment Length	Broadband
	Other Segment Length	
	Number of parallel runs	1
	Length	500 feet per run
	Justification for New Transmission Line	Line required to support interim antenna

Interim
Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Sales Tax	transmission line sales tax

**Tower
Equipment
And
Rigging
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary
Tower**

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	Terrain Constrained
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	No
	Others Types of Users	Yes
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1008241
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	36° 22' 31.0" N-
	Longitude (NAD83)	080° 22' 25.0" W-
	Overall Structure Height	682.73 feet
	Support Structure Height	579.39 feet

	Ground Elevation Above Mean Sea Level (AMSL)	2399.91 feet
	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	Hearst Properties Inc.
	Date Constructed	01/01/1953

Other Types of Users

Users

NOAA Wthr Radio

Commercial 2way

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Serious Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Terrain constrained
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Name	Description
Transmitter Site Land Survey	Land survey required for relocating power lines
Telephone line relocation	Dropping and reinstalling telephone lines on utility poles required to complete tower modifications
Generator rental	Generator rental and fuel needed to complete guy wire replacement
Power line relocation	Relocate power lines - needed to perform tower modifications
Tower Consulting	tower consulting and tower project management
Tower site clearing	Remove trees and other objects to allow tower modifications and guy wire replacements

**Outside
Professional Services Costs**

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	No
	Number of Hours	N/A
	Explanation	N/A
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes

	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Name	Description
Transmitter Site Survey	Transmitter planning survey & transmitter building drawings
Non-Catalog legal expenses	Non-Catalog expenses for legal advice and services, including financial/reimbursement review, transition reporting, transition procedures, and other transition-related issues

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Name	Description
Contract Labor	labor directly related to the station channel change
in-house labor	in-house labor directly related to station's repack

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE-60	\$1,679,572.58	\$1,177,943.79		\$1,177,943.79	
Sales Tax	<i>\$0.00</i>	\$0.00	transmitter sales tax per attached GatesAir quote	N/A	N/A
Transmitter de-install	<i>\$0.00</i>	\$0.00	removal of old transmitter per GatesAir quote	N/A	N/A
Transmitter installation incidentals	<i>\$414.30</i>	\$414.30	transmitter installation incidentals	\$414.30	N/A
Shipping	<i>\$10,765.45</i>	\$10,765.45	transmitter shipping per attached GatesAir invoice	\$10,765.45	N/A
Change Orders 1 and 2	<i>\$27,144.45</i>	\$27,144.45	Required changes to transmitter configuration	\$27,144.45	N/A
Electrical Accessories	<i>\$1,942.49</i>	\$1,942.49	manufacturer required surge protection	\$1,942.49	N/A
Remote Control	<i>\$0.00</i>	\$0.00	see invoice	\$0.00	N/A

Other Electrical Service: transmitter installation electrical service	\$56,600.00	\$56,600.00	Transmitter electrical design and installation services.	\$56,600.00	N/A
Transformer 3 phase /480v - 300 KVA	\$36,800.00	\$8,472.80	N/A	\$8,472.80	N/A
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$999,698.41	GatesAir quote sections A, B & E. This is the transmitter, mask filter, installation and proof per the FCC "transmitter" definition.	\$999,698.41	N/A
Additional RF components	\$67,893.19	\$67,893.19	Additional RF components required for transmitter operation and integration into current RF environment per GatesAir quote.	\$67,893.19	N/A
Change Orders 3-6	\$5,012.70	\$5,012.70	additional equipment for transmitter installation	\$5,012.70	N/A
Sub-total	\$1,679,572.58	\$1,177,943.79	N/A	\$1,177,943.79	N/A
Total for all systems	\$4,060,324.51	\$3,084,862.68	N/A	\$3,080,402.54	N/A

Components

Actual Information	
Description	File Name
Sales Tax	Information not provided.
Transmitter de-install	Information not provided.
Transmitter installation incidentals	<p>Component Description: WXII fork lift for transmitter delivery revision 2</p> <p>Amount: \$414.30</p>
Shipping	<p>Component Description: WXII Transmitter shipping</p> <p>Amount: \$10,765.45</p>
Change Orders 1 and 2	<p>Component Description: WXII transmitter change orders 1 and 2</p> <p>Amount: \$27,144.45</p>
Electrical Accessories	<p>Component Description: WXII transmitter delivery - surge protector</p> <p>Amount: \$1,942.49</p>
Remote Control	<p>Component Description: WXII repack transmitter remote control</p> <p>Amount: \$4,955.17</p>

Other Electrical Service: transmitter installation electrical service	<table> <tr> <td data-bbox="707 87 1090 293"> Component Description: Amount: </td><td data-bbox="1090 87 1428 293"> WXII transmitter electrical installation 2 \$12,300.00 </td></tr> <tr> <td data-bbox="707 293 1090 589"> Component Description: Amount: </td><td data-bbox="1090 293 1428 589"> WXII transmitter electrical installation design \$6,000.00 </td></tr> <tr> <td data-bbox="707 589 1090 902"> Component Description: Amount: </td><td data-bbox="1090 589 1428 902"> WXII transmitter electrical installation \$38,300.00 </td></tr> </table>	Component Description: Amount:	WXII transmitter electrical installation 2 \$12,300.00	Component Description: Amount:	WXII transmitter electrical installation design \$6,000.00	Component Description: Amount:	WXII transmitter electrical installation \$38,300.00
Component Description: Amount:	WXII transmitter electrical installation 2 \$12,300.00						
Component Description: Amount:	WXII transmitter electrical installation design \$6,000.00						
Component Description: Amount:	WXII transmitter electrical installation \$38,300.00						
Transformer 3 phase/480v - 300 KVA	<table> <tr> <td data-bbox="707 902 1090 1191"> Component Description: Amount: </td><td data-bbox="1090 902 1428 1191"> WXII transmitter delivery- transformer \$8,472.80 </td></tr> </table>	Component Description: Amount:	WXII transmitter delivery- transformer \$8,472.80				
Component Description: Amount:	WXII transmitter delivery- transformer \$8,472.80						

UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	<table> <tr> <td data-bbox="722 174 1027 208">Component Description:</td><td data-bbox="1163 174 1347 246">Transmitter 2nd deposit</td></tr> <tr> <td data-bbox="722 257 831 291">Amount:</td><td data-bbox="1163 257 1310 291">\$215,264.19</td></tr> <tr> <td data-bbox="722 398 1027 432">Component Description:</td><td data-bbox="1163 398 1347 546">WXII transmitter delivery - transmitter & mask filter</td></tr> <tr> <td data-bbox="722 557 831 591">Amount:</td><td data-bbox="1163 557 1310 591">\$228,912.49</td></tr> <tr> <td data-bbox="722 698 1027 732">Component Description:</td><td data-bbox="1163 698 1369 806">WXII main transmitter 3 prior to ship</td></tr> <tr> <td data-bbox="722 817 831 851">Amount:</td><td data-bbox="1163 817 1310 851">\$377,840.50</td></tr> <tr> <td data-bbox="722 958 1027 992">Component Description:</td><td data-bbox="1163 958 1378 1028">WXII transmitter installation & proof</td></tr> <tr> <td data-bbox="722 1039 831 1072">Amount:</td><td data-bbox="1163 1039 1294 1072">\$59,761.65</td></tr> <tr> <td data-bbox="722 1180 1027 1214">Component Description:</td><td data-bbox="1163 1180 1347 1249">Transmitter 1st deposit</td></tr> <tr> <td data-bbox="722 1261 831 1294">Amount:</td><td data-bbox="1163 1261 1310 1294">\$117,919.58</td></tr> </table>	Component Description:	Transmitter 2nd deposit	Amount:	\$215,264.19	Component Description:	WXII transmitter delivery - transmitter & mask filter	Amount:	\$228,912.49	Component Description:	WXII main transmitter 3 prior to ship	Amount:	\$377,840.50	Component Description:	WXII transmitter installation & proof	Amount:	\$59,761.65	Component Description:	Transmitter 1st deposit	Amount:	\$117,919.58
Component Description:	Transmitter 2nd deposit																				
Amount:	\$215,264.19																				
Component Description:	WXII transmitter delivery - transmitter & mask filter																				
Amount:	\$228,912.49																				
Component Description:	WXII main transmitter 3 prior to ship																				
Amount:	\$377,840.50																				
Component Description:	WXII transmitter installation & proof																				
Amount:	\$59,761.65																				
Component Description:	Transmitter 1st deposit																				
Amount:	\$117,919.58																				
Additional RF components	<table> <tr> <td data-bbox="722 1429 1027 1462">Component Description:</td><td data-bbox="1163 1429 1347 1536">WXII transmitter delivery - RF accessories</td></tr> <tr> <td data-bbox="722 1547 831 1581">Amount:</td><td data-bbox="1163 1547 1294 1581">\$67,893.19</td></tr> </table>	Component Description:	WXII transmitter delivery - RF accessories	Amount:	\$67,893.19																
Component Description:	WXII transmitter delivery - RF accessories																				
Amount:	\$67,893.19																				
Change Orders 3-6	<table> <tr> <td data-bbox="722 1720 1027 1753">Component Description:</td><td data-bbox="1163 1720 1378 1868">WXII transmitter change orders Q-78302; Q-79465; Q-79580; Q-80213</td></tr> <tr> <td data-bbox="722 1879 831 1912">Amount:</td><td data-bbox="1163 1879 1278 1912">\$5,012.70</td></tr> </table>	Component Description:	WXII transmitter change orders Q-78302; Q-79465; Q-79580; Q-80213	Amount:	\$5,012.70																
Component Description:	WXII transmitter change orders Q-78302; Q-79465; Q-79580; Q-80213																				
Amount:	\$5,012.70																				

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU-24WB-1-R C160	\$196,930.85	\$182,900.85		\$182,900.85	
Shipping	<i>\$3,119.85</i>	\$3,119.85	antenna shipping per attached Dielectric invoices and shipping for custom cut T /L pieces	\$3,119.85	N/A
Impedance Transformer	<i>\$0.00</i>	\$0.00	required to match antenna to transmission line	\$0.00	N/A
Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)	\$13,700.00	\$0.00	see interim antenna quote	\$0.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$6,400.00	N/A

UHF - High Power, Side Mount, basic slot antenna, 24 bay,, 815 kW input, directional,, horizontally polarized	\$170,021.00	\$170,021.00	antenna & elbow complex per attached Dielectric quote	\$170,021.00	Progress payments include accessories not itemized. See invoice explanations in Attachments.
Sales Tax	\$0.00	\$0.00	estimated antenna sales tax based on North Carolina state and local sales tax rate of 6.75%	N/A	N/A
Change Order 1	\$3,360.00	\$3,360.00	additional elbows needed for antenna installation	\$3,360.00	N/A
Primary Antenna TFU-30-DSC-R04	\$239,223.80	\$235,490.80		\$235,490.80	
Sales Tax	\$0.00	\$0.00	estimated antenna sales tax based on North Carolina state and local sales tax rate of 6.75%	\$0.00	N/A
Shipping	\$4,677.30	\$4,677.30	antenna shipping	\$4,677.30	N/A

Additional RF components	\$5,197.00	\$5,197.00	additional antenna/RF components	\$5,197.00	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$21,750.00	N/A	\$21,750.00	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$10,297.00	N/A	\$10,297.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$6,400.00	N/A
UHF - High Power, Side Mount, basic slot antenna, 640 kW input, horizontally polarized	\$187,169.50	\$187,169.50	per invoices	\$187,169.50	N/A
Sub-total	\$436,154.65	\$418,391.65	N/A	\$418,391.65	N/A
Total for all systems	\$4,060,324.51	\$3,084,862.68	N/A	\$3,080,402.54	N/A

Components

Actual Information	
Description	File Name

Shipping	<div> <div>Component Description:</div> <div>WXII shipping for custom length transmission line sections</div> <div>Amount:</div> <div>\$3,119.85</div> </div>
Impedence Transformer	Information not provided.
Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)	Information not provided.
Sweep test of existing antenna	<div> <div>Component Description:</div> <div>WXII interim antenna and line sweep</div> <div>Amount:</div> <div>\$6,400.00</div> </div>
UHF - High Power, Side Mount, basic slot antenna, 24 bay,, 815 kW input, directional,, horizontally polarized	<div> <div>Component Description:</div> <div>WXII Dielectric Interim Antenna payment 3 according to terms, invoice type prepayment2 45%; 82,241.32</div> <div>Amount:</div> <div>\$82,241.32</div> </div> <div> <div>Component Description:</div> <div>WXII Dielectric Interim Antenna payment 1&2 equals 45% see invoice terms 82,241.32</div> <div>Amount:</div> <div>\$82,241.32</div> </div> <div> <div>Component Description:</div> <div>WXII interim antenna payment</div> <div>Amount:</div> <div>\$5,538.36</div> </div>
Sales Tax	Information not provided.

Change Order 1	<p>Component Description: WXII interim antenna CO1 additional elbows</p> <p>Amount: \$3,360.00</p>
Sales Tax	Information not provided.
Shipping	<p>Component Description: WXII antenna cut TL shipping rev</p> <p>Amount: \$4,677.30</p>
Additional RF components	<p>Component Description: WXII main antenna parts rev</p> <p>Amount: \$5,197.00</p>
Side mount brackets for high power antennas (if not included in antenna base cost)	<p>Component Description: WXII main antenna side mount brackets</p> <p>Amount: \$21,750.00</p>
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	<p>Component Description: WXII main antenna elbow complex</p> <p>Amount: \$10,297.00</p>
Sweep test of existing antenna	<p>Component Description: WXII main antenna sweep</p> <p>Amount: \$6,400.00</p>

UHF - High Power, Side Mount, basic slot antenna, 640 kW input, horizontally polarized		
	Component Description:	WXII main antenna payment prior to ship
	Amount:	\$83,643.25
	Component Description:	WXII Dielectric Main antenna Payment 10% down and 35% with order equals 45% \$108,429.75
	Amount:	\$108,429.75
	Component Description:	WXII antenna credit memo
	Amount:	(\$4,903.50)

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$116,000.00	\$93,507.43		\$93,507.43	
Rigid Transmission Line - copper, 6 1/8" broadband	\$116,000.00	\$93,507.43	see invoices	\$93,507.43	a
Sales Tax	<i>\$0.00</i>	\$0.00	estimated antenna sales tax based on North Carolina state and local sales tax rate of 6.75%	N/A	N/A
Primary Transmission Line	\$3,677.90	\$3,677.90		\$3,677.90	
Transmission Line Sweep	<i>\$3,677.90</i>	\$3,677.90	Transmission line sweep to determine if transmission line will work with post-transition channel.	\$3,677.90	N/A
Sub-total	\$119,677.90	\$97,185.33	N/A	\$97,185.33	N/A
Total for all systems	\$4,060,324.51	\$3,084,862.68	N/A	\$3,080,402.54	N/A

Components

Actual Information**Description****File Name**

Rigid Transmission Line -
copper, 6 1/8" broadband

Component Description:

WXII interim
transmission line
custom length
sections

Amount:

\$1,582.50

Component Description:

WXII interim
transmission line
components

Amount:

\$528.96

Component Description:

WXII Dielectric
Interim
Transmission line
payment 45% prior
to delivery

Amount:

38,606.72

\$38,606.72

Component Description:

WXII interim
transmission line
components and
shipping

Amount:

\$9,623.27

Component Description:

WXII transmission
line payment

Amount:

\$4,559.26

Component Description:

WXII Dielectric
Interim
transmission line
payments 10%
down and 35%
with order equals
45% 38,606.72

Amount:

\$38,606.72

Sales Tax	Information not provided.	
Transmission Line Sweep	Component Description:	WXII transmission line sweep
	Amount:	\$3,677.90

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$1,662,350.82	\$1,282,990.92		\$1,282,990.92	
Serious tower reinforcement /modifications	\$1,052,000.00	\$1,000,944.10	TCI Tower Modification costs	\$1,000,944.10	N/A
Generator rental	<i>\$13,767.04</i>	\$13,767.04	Total of generator rental and fuel used.	\$13,767.04	N/A
Telephone line relocation	<i>\$1,770.00</i>	\$1,770.00	required for tower modifications	\$1,770.00	N/A
Transmitter Site Land Survey	<i>\$15,058.00</i>	\$15,058.00	Land Survey required for power line relocation	\$15,058.00	N/A
Tower site clearing	<i>\$38,475.00</i>	\$38,475.00	Remove items blocking power line relocation and tower modifications.	\$38,475.00	N/A
Tower Consulting	<i>\$6,235.83</i>	\$6,235.83	tower consulting estimate per attached quote	\$6,235.83	N/A

Structural engineering tower load study for well documented tower	\$12,600.00	\$6,800.00	N/A	\$6,800.00	N/A
Power line relocation	\$101,444.95	\$101,444.95	Power line relocation required for tower modifications (guy wire replacement)	\$101,444.95	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$98,496.00	N/A	\$98,496.00	N/A
Sub-total	\$1,662,350.82	\$1,282,990.92	N/A	\$1,282,990.92	N/A
Total for all systems	\$4,060,324.51	\$3,084,862.68	N/A	\$3,080,402.54	N/A

Components

Actual Information	
Description	File Name
Serious tower reinforcement /modifications	<p>Component Description: WXII portion of TCI tower modifications deposit. This and TCI invoice 8263 comprise the 50% down payment per quote payment terms.</p> <p>Amount: \$101,200.00</p>

Component Description:	WXII tower credit memo
Amount:	(\$8,701.00)

Component Description:	WXII tower modification permit - CO3
Amount:	\$6,250.00

Component Description:	WXII TCI tower mod MOU invoice. See attached MOU "TCI MOU 8-28-17 TCI.PDF" for support. Also see "WXII TCI down payment explanation.pdf".
Amount:	\$101,200.00

Component Description:	WXII tower modifications 3
Amount:	\$181,678.00

Component Description:	WXII tower modifications completion
Amount:	\$268,788.00

Component Description:	Invoice for 50% of tower mod quote less MOU deposit. See attached quote "TCI-17-050F - Hearst WXII 576ft Winston Salem NC - Mod Maint. LC2 10.31.17.pdf". Also see "WXII TCI down payment explanation.pdf".
Amount:	\$352,995.00

Component Description:	WXII tower modification weather days
Amount:	\$39,347.50

Component Description:	WXII more tower mods (CO2) and permit extension
Amount:	\$4,431.00

Component Description:	WXII tower modification CO2
Amount:	\$59,386.60

Generator rental	Component Description:	WXII rental generator fuel 1
	Amount:	\$2,724.23
	Component Description:	WXII generator rental
	Amount:	\$9,617.46
	Component Description:	WXII rental generator fuel 2
	Amount:	\$1,425.35
Telephone line relocation	Component Description:	WXII telephone line removal and reinstall revised
	Amount:	\$1,770.00
Transmitter Site Land Survey	Component Description:	WXII Invoice with cover letter for land survey required for power line relocation. Supporting quote provided.
	Amount:	\$15,058.00

Tower site clearing		
	Component Description:	WXII land clearing
		2 rev
	Amount:	\$1,725.00
	Component Description:	WXII land clearing
		1 rev
	Amount:	\$24,750.00
	Component Description:	removal of tower
		blocking power
		line relocation.
		supporting quote
	Amount:	provided.
		\$12,000.00

Tower Consulting																					
	<table> <tr> <td data-bbox="703 141 1023 248">Component Description:</td><td data-bbox="1023 141 1426 248">WXII tower consulting 4</td></tr> <tr> <td data-bbox="703 248 1023 291">Amount:</td><td data-bbox="1023 248 1426 291">\$100.00</td></tr> <tr> <td data-bbox="703 291 1023 607">Component Description:</td><td data-bbox="1023 291 1426 607">WXII Tower consultant travel invoice for on-site visit. NOTE: One half of airfare and full lodging.</td></tr> <tr> <td data-bbox="703 607 1023 649">Amount:</td><td data-bbox="1023 607 1426 649">\$847.83</td></tr> <tr> <td data-bbox="703 649 1023 757">Component Description:</td><td data-bbox="1023 649 1426 757">WXII tower consulting 2</td></tr> <tr> <td data-bbox="703 757 1023 799">Amount:</td><td data-bbox="1023 757 1426 799">\$4,538.00</td></tr> <tr> <td data-bbox="703 799 1023 907">Component Description:</td><td data-bbox="1023 799 1426 907">WXII tower consulting 5 rev</td></tr> <tr> <td data-bbox="703 907 1023 949">Amount:</td><td data-bbox="1023 907 1426 949">\$300.00</td></tr> <tr> <td data-bbox="703 949 1023 1057">Component Description:</td><td data-bbox="1023 949 1426 1057">WXII tower consulting 3 revised</td></tr> <tr> <td data-bbox="703 1057 1023 1099">Amount:</td><td data-bbox="1023 1057 1426 1099">\$450.00</td></tr> </table>	Component Description:	WXII tower consulting 4	Amount:	\$100.00	Component Description:	WXII Tower consultant travel invoice for on-site visit. NOTE: One half of airfare and full lodging.	Amount:	\$847.83	Component Description:	WXII tower consulting 2	Amount:	\$4,538.00	Component Description:	WXII tower consulting 5 rev	Amount:	\$300.00	Component Description:	WXII tower consulting 3 revised	Amount:	\$450.00
Component Description:	WXII tower consulting 4																				
Amount:	\$100.00																				
Component Description:	WXII Tower consultant travel invoice for on-site visit. NOTE: One half of airfare and full lodging.																				
Amount:	\$847.83																				
Component Description:	WXII tower consulting 2																				
Amount:	\$4,538.00																				
Component Description:	WXII tower consulting 5 rev																				
Amount:	\$300.00																				
Component Description:	WXII tower consulting 3 revised																				
Amount:	\$450.00																				
Structural engineering tower load study for well documented tower	<table> <tr> <td data-bbox="703 1420 1023 1682">Component Description:</td><td data-bbox="1023 1420 1426 1682">WXII Tower Geotechnical study invoice. Supporting quote provided.</td></tr> <tr> <td data-bbox="703 1682 1023 1724">Amount:</td><td data-bbox="1023 1682 1426 1724">\$5,400.00</td></tr> <tr> <td data-bbox="703 1724 1023 1832">Component Description:</td><td data-bbox="1023 1724 1426 1832">WXII Geotechnical study access road invoice</td></tr> <tr> <td data-bbox="703 1832 1023 1874">Amount:</td><td data-bbox="1023 1832 1426 1874">\$1,400.00</td></tr> </table>	Component Description:	WXII Tower Geotechnical study invoice. Supporting quote provided.	Amount:	\$5,400.00	Component Description:	WXII Geotechnical study access road invoice	Amount:	\$1,400.00												
Component Description:	WXII Tower Geotechnical study invoice. Supporting quote provided.																				
Amount:	\$5,400.00																				
Component Description:	WXII Geotechnical study access road invoice																				
Amount:	\$1,400.00																				

Power line relocation	<div> <div> Component Description: </div> <div> invoice for power line relocation. Supporting quote provided. </div> </div> <div> Amount: </div> <div> \$101,444.95 </div>
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	<div> <div> Component Description: </div> <div> WXII main antenna install completion and change order 3 rev </div> </div> <div> Amount: </div> <div> \$33,364.00 </div> <div> <div> Component Description: </div> <div> WXII main antenna install mobilization </div> </div> <div> Amount: </div> <div> \$17,872.00 </div> <div> <div> Component Description: </div> <div> WXII tower structural re-run CO1 </div> </div> <div> Amount: </div> <div> \$2,580.00 </div> <div> <div> Component Description: </div> <div> WXII tower work phase 2 DP </div> </div> <div> Amount: </div> <div> \$44,680.00 </div>

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$121,244.32	\$75,760.55		\$71,300.41	
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$0.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$4,100.00	\$1,300.00	N/A	\$1,300.00	N/A
Non-Catalog legal expenses	\$38,944.32	\$38,944.32	Non-Catalog expenses for legal advice and services, including financial /reimbursement review, transition reporting, transition procedures, and other transition-related issues	\$38,944.32	N/A
Transmitter Site Survey	\$20,600.00	\$20,600.00	Transmitter planning survey & transmitter building drawings per attached quote	\$20,600.00	N/A

RF Exposure Measurements	\$21,050.00	\$0.00	N/A	N/A	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$0.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$7,360.00	\$2,589.60	N/A	\$2,589.60	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$1,864.13	N/A	\$1,864.13	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$250.00	N/A	\$250.00	N/A

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$1,600.00	N/A	\$1,600.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$1,862.50	N/A	\$1,862.50	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$2,289.86	N/A
Sub-total	\$121,244.32	\$75,760.55	N/A	\$71,300.41	N/A
Total for all systems	\$4,060,324.51	\$3,084,862.68	N/A	\$3,080,402.54	N/A

Components

Actual Information	
Description	File Name
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.

Prepare request for Special
Temporary Authorization

Component Description:

WXII RF
Consulting interim
antenna STA

Amount:

\$750.00

Component Description:

WXII RF consulting
interim antenna for
STA

Amount:

\$450.00

Component Description:

WXII RF consulting
interim antenna for
STA

Amount:

\$100.00

Non-Catalog legal expenses	Component Description: WXII non-catalog legal 5 Amount: \$888.43
	Component Description: WXII non-catalog legal 3 Amount: \$11,002.73
	Component Description: WXII non-catalog legal 7 Amount: \$367.50
	Component Description: WXII non-catalog legal 1 Amount: \$11,828.54
	Component Description: WXII non-catalog legal 6 Amount: \$236.00
	Component Description: WXII non-catalog legal 2 Amount: \$3,690.02
	Component Description: WXII non-catalog legal 4 Amount: \$10,931.10
Transmitter Site Survey	Component Description: WXII Field Service Gates Air, 7/25 /2016 \$20,600 Amount: \$20,600.00
RF Exposure Measurements	Information not provided.

FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.												
ASR modification (prepare FCC Form 854)	Information not provided.												
Attorney Fees - Prepare and File request for Special Temporary Authorization	<table> <tr> <td>Component Description:</td><td>WXII Prepare and File request for Special Temporary Authorization 3</td></tr> <tr> <td>Amount:</td><td>\$749.20</td></tr> <tr> <td>Component Description:</td><td>WXII Prepare and File request for Special Temporary Authorization 2</td></tr> <tr> <td>Amount:</td><td>\$114.00</td></tr> <tr> <td>Component Description:</td><td>WXII Prepare and File request for Special Temporary Authorization</td></tr> <tr> <td>Amount:</td><td>\$1,726.40</td></tr> </table>	Component Description:	WXII Prepare and File request for Special Temporary Authorization 3	Amount:	\$749.20	Component Description:	WXII Prepare and File request for Special Temporary Authorization 2	Amount:	\$114.00	Component Description:	WXII Prepare and File request for Special Temporary Authorization	Amount:	\$1,726.40
Component Description:	WXII Prepare and File request for Special Temporary Authorization 3												
Amount:	\$749.20												
Component Description:	WXII Prepare and File request for Special Temporary Authorization 2												
Amount:	\$114.00												
Component Description:	WXII Prepare and File request for Special Temporary Authorization												
Amount:	\$1,726.40												
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.												

<p>Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application</p>	<table> <tr> <td data-bbox="702 174 1015 210">Component Description:</td><td data-bbox="1147 174 1372 327">WXII Prepare and File FCC Form 2100, Construction Permit Application</td></tr> <tr> <td data-bbox="702 338 815 367">Amount:</td><td data-bbox="1147 338 1246 367">\$809.60</td></tr> <tr> <td data-bbox="702 477 1015 512">Component Description:</td><td data-bbox="1147 477 1385 629">WXII Prepare and File FCC Form 2100, Construction Permit Application 2</td></tr> <tr> <td data-bbox="702 640 815 669">Amount:</td><td data-bbox="1147 640 1267 669">\$1,054.53</td></tr> </table>	Component Description:	WXII Prepare and File FCC Form 2100, Construction Permit Application	Amount:	\$809.60	Component Description:	WXII Prepare and File FCC Form 2100, Construction Permit Application 2	Amount:	\$1,054.53
Component Description:	WXII Prepare and File FCC Form 2100, Construction Permit Application								
Amount:	\$809.60								
Component Description:	WXII Prepare and File FCC Form 2100, Construction Permit Application 2								
Amount:	\$1,054.53								
<p>Prepare engineering section of FCC Form 2100 (main), License to Cover Application</p>	<table> <tr> <td data-bbox="702 806 1015 842">Component Description:</td><td data-bbox="1147 806 1385 880">WXII RF consulting for License to Cover</td></tr> <tr> <td data-bbox="702 891 815 920">Amount:</td><td data-bbox="1147 891 1246 920">\$250.00</td></tr> </table>	Component Description:	WXII RF consulting for License to Cover	Amount:	\$250.00				
Component Description:	WXII RF consulting for License to Cover								
Amount:	\$250.00								
<p>Prepare engineering section of FCC Form 2100 (main), Construction Permit Application</p>	<table> <tr> <td data-bbox="702 1057 1015 1093">Component Description:</td><td data-bbox="1147 1057 1372 1173">WXII RF Consulting prepare CP engineering</td></tr> <tr> <td data-bbox="702 1184 815 1214">Amount:</td><td data-bbox="1147 1184 1267 1214">\$1,600.00</td></tr> </table>	Component Description:	WXII RF Consulting prepare CP engineering	Amount:	\$1,600.00				
Component Description:	WXII RF Consulting prepare CP engineering								
Amount:	\$1,600.00								

Perform engineering study for new channel assignment and antenna development	Component Description:	WXII RF Consulting engineering study invoice 1
	Amount:	\$1,062.50
	Component Description:	WXII interim antenna development
	Amount:	\$150.00
	Component Description:	WXII RF Consulting engineering study invoice 2
	Amount:	\$650.00

Prepare and or review
reimbursement form

Component Description: WXII Prepare and
/or review
reimbursement
Form 399 4
Amount: \$188.00

Component Description: WXII Prepare and
/or review
reimbursement
Form 399 5
Amount: \$210.00

Component Description: WXII Prepare and
/or review
reimbursement
Form 399 2
Amount: \$300.06

Component Description: WXII Prepare and
/or review
reimbursement
Form 399 3
Amount: \$94.00

Component Description: WXII Prepare and
/or review
reimbursement
Form 399
Amount: \$1,497.80

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$41,324.24	\$32,590.44		\$32,590.44	
Contract Labor	<i>\$4,209.46</i>	\$4,209.46	accounting labor directly related to the Spectrum Repack project	\$4,209.46	N/A
MVPD Notification of Channel Change	<i>\$2,723.20</i>	\$2,723.20	per invoice	\$2,723.20	N/A
Develop and air announcement of upcoming channel change	<i>\$0.00</i>	\$0.00	need BP quote	N/A	N/A
Equipment Storage	<i>\$8,380.00</i>	\$8,380.00	antenna storage	\$8,380.00	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$390.00	per receipts	\$390.00	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$335.00	N/A	\$335.00	N/A

FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$0.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$3,731.20	N/A	\$3,731.20	N/A
in-house labor	\$12,821.58	\$12,821.58	in-house labor directly related to station's repack	\$12,821.58	N/A
Sub-total	\$41,324.24	\$32,590.44	N/A	\$32,590.44	N/A
Total for all systems	\$4,060,324.51	\$3,084,862.68	N/A	\$3,080,402.54	N/A

Components

Actual Information	
Description	File Name
Contract Labor	<p>Component Description: WXII accounting labor</p> <p>Amount: \$4,209.46</p>
MVPD Notification of Channel Change	<p>Component Description: WXII MVPD notification</p> <p>Amount: \$2,723.20</p>
Develop and air announcement of upcoming channel change	Information not provided.

Equipment Storage	<div> <div> Component Description: Amount: </div> <div> WXII interim antenna storage \$2,380.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> WXII main antenna storage \$6,000.00 </div> </div>
FCC Filing Fees - Special Temporary Authorization request	<div> <div> Component Description: Amount: </div> <div> WXII: Engineering STA Application fee 2 \$200.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> WXII: Engineering STA Application fee 1 \$190.00 </div> </div>
FCC Filing Fees - Form 2100 license to cover application	<div> <div> Component Description: Amount: </div> <div> WXII: License To Cover for DTV Application fee (main) \$335.00 </div> </div>
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.
DTV Medical Facility Notification	<div> <div> Component Description: Amount: </div> <div> WXII medical notification \$3,731.20 </div> </div>

in-house labor

Component Description:

WYFF in-house
accounting labor 1

Amount:

\$5,709.60

Component Description:

WXII in-house
labor 4

Amount:

\$2,201.89

Component Description:

WXII in-house
labor 2

Amount:

\$2,451.78

Component Description:

WXII in-house
labor 3

Amount:

\$2,458.31

Cost Information	Grand Total		
		Predetermined Cost Estimate	Estimated Cost
			Actual Cost
	Total for all systems	\$4,060,324.51	\$3,084,862.68
			\$3,080,402.54

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	Yes
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>John Drain <i>Hearst Television SVP Chief Financial Officer</i></p> <p>04/13/2021</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Douglas Durkee <i>Hearst Television Manager of Spectrum Repack</i></p> <p>04/13/2021</p>

Certification	Section	Question	Response
	Submission of Final Allocation or Accounting Information Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 2. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

3. The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above-named entity, including any discounts, refunds, or rebates.
4. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
5. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
6. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

Douglas Durkee
*Hearst Television
Manager of Spectrum Repack*

04/13/2021

Attachments