



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **73318** | Service: **DTV** | Call **WNEP-TV** | Channel: **50 (UHF)** |  
ID: | Sign:  
File **0000027985**  
Number:  
FRN: **0028358455** | Date **04/15**  
Submitted: **/2021**

## Applicant Information

### Applicant Name, Type, and Contact Information

| Applicant                            | Address   | Phone                | Email                  | Applicant Type                  |
|--------------------------------------|---|----------------------|------------------------|---------------------------------|
| <b>TEGNA Broadcast Holdings, LLC</b> | Denise A. Branson,<br>Sr. Paralegal<br>8350 BROAD<br>STREET, SUITE<br>2000<br>Tysons, VA 22102<br>United States | +1 (703)<br>873-6606 | dbranson@tegna.<br>com | Limited<br>Liability<br>Company |

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

| Applicant      | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] |         |       |       |

## Preparer Contact Information

### Preparer Contact Name and Information

| Applicant   | Address  | Phone                 | Email                      |
|---|--|-----------------------|----------------------------|
| <b>Bill Vanduyndhoven ,<br/>Vanduyndhov .<br/>Director of Engineering<br/>operations<br/>Tribune Broadcasting</b> | Bill<br>Vanduyndhoven<br>2211 Rabbit<br>Hill Cir<br>Dacula, GA<br>30019<br>United States | +1 (404) 312-<br>8693 | BillV@Tribunemedia.<br>com |

**Broadcaster  
Information  
and  
Transition  
Plan**

| Question   | Response   |
|--|--|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No   |
| Briefly describe transition plan   | Replace Antenna and Transmission Line<br>Replace transmitter |

**Transmitters**

| Section                      | Question                                  | Response |
|------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes      |

**Primary  
Transmitter**

**Existing Transmitter Information**

| Section   | Question   | Response                 |
|---|--|--------------------------|
| <b>Existing Transmitter<br/>Description</b>           | Type of change   | Purchase<br>New          |
|   | Use  | Primary<br>(Main)        |
|   | Description of Use   | N/A                      |
|   | Ownership  | Owned                    |
|   | Owner  | N/A                      |
|   | Site   | N/A                      |
|   | Is this transmitter currently shared with another station? | No                       |
|   | Is this transmitter currently in operating condition?      | Yes                      |
| <b>Existing Transmitter<br/>Manufacturer and Type</b> | Manufacturer   |                          |
|   | Model  | SigmaCD-<br>P2           |
|   | Year   | 2008                     |
|   | Type   | Inductive<br>Output Tube |
|   | IOT Power Type   | Two                      |
|   | Power Capacity   | 60 kW                    |

**Primary  
Transmitter**

**New Transmitter Costs**

| Section         | Question                                  | Response   |
|-----------------|---|--|
| New Transmitter | Use                                       | Primary (Main)   |
|                 | Change Type                               | Purchase New   |
|                 | Is this a request for upgraded equipment? | Yes  |
|                 | Manufacturer                              |  |
|                 | Model                                     | ULXTE-72   |
|                 | Transmitter Type                          | Solid State  |
|                 | Solid State Cooling                       | Liquid Cooled  |
|                 | Solid State Power capacity                | 44 kW  |
|                 | Justification for New Transmitter         | Current transmitter is not re tunable as state by the manufacturer |

**Primary  
Transmitter**

**Other Transmitter Costs**

| Section            | Question                              | Response   |
|--------------------|---------------------------------------|------------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | Yes        |
|                    | Switchgear (industrial 800 amp)       | Yes        |
|                    | Transformer (480V)                    | No         |
|                    | Power                                 | N/A        |
|                    | Rigid Conduit and Wiring              | Yes        |
|                    | Size                                  | 2 inches   |
|                    | Length                                | 200.0 feet |
|                    | Other Electrical Service              | No         |
|                    |                                       |            |

|  |   |     |
|--|---|-----|
|  | Description   | N/A |
| <b>HVAC Service</b>  | Does the replacement transmitter require HVAC Service?  | No  |
|  | Type  | N/A |
|  | Size  | N/A |
|  | Other Size  | N/A |
| <b>Transmitter Building Addition/Modification or Leasehold Improvement</b> | Does the Transmitter Building require an addition, modification, other leasehold improvement? | No  |
|  | Size  | N/A |
| <b>Channel 14 Costs</b>  | Is an RF Consulting Engineer needed?  | N/A |
|  | Is a channel 14 Mask Filer needed?  | N/A |
|  | Is additional field engineering time needed?  | N/A |
|  | Number of Days  | N/A |

**Primary Transmitter**

**Other Transmitter Cost Not Listed**

| Name   | Description                                   |
|--|---|
| <b>Channel Change Services from Ch. 16 to Ch. 21</b> | Channel Change Services from Ch. 16 to Ch. 21 |

**Antennas**

| Section                  | Question                              | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes      |

## Primary Antenna

### Existing Antenna Information

| Section                                   | Question   | Response           |
|---|--|--------------------|
| Existing Antenna<br>Description           | Type of change   | Purchase<br>New    |
|   | Antenna Use  | Primary<br>(Main)  |
|   | Description of Use   | N/A                |
|   | Ownership  | Owned              |
|   | Owner  | N/A                |
|   | Site   | N/A                |
|   | Is the existing antenna shared with another station or stations? | No                 |
|   | Is the existing antenna directional?                             | No                 |
|   | Is antenna in operating condition?                               | Yes                |
|   | Is antenna located on or in close proximity to an antenna farm?  | No                 |
| Existing Antenna<br>Manufacturer and Type | Class  | Full Power         |
|   | Mounting   | Top Mount          |
|   | Antenna position in stack  | Not in Stack       |
|   | Polarization   | Elliptical         |
|   | Type   | Slotted<br>Coaxial |
|   | Number of Stations Supported                                     | N/A                |
|   | Number of Panels   | N/A                |
|   | Design power capacity in use                                     | N/A                |
|   | Lower Limit  | N/A                |
|   | Upper Limit  | N/A                |
|   | Other Antenna Type   | N/A                |
|   | ERP: (Effective Radiated Power)<br>.....                         | 500.0 kW           |
|   |  |                    |

|              |          |
|--------------|----------|
| Manufacturer |          |
| Model        | ATW18H3H |
| Year         | 2009     |

---



Primary  
Antenna

New Antenna Costs

| Section                            | Question   | Response        |
|------------------------------------|--|-----------------|
| New Antenna Description            | Use  | Primary (Main)  |
|                                    | Description of Use   | N/A             |
|                                    | Change Type  | Purchase New    |
|                                    | Is this a request for upgraded equipment?                            | No              |
|                                    | Ownership  | Owned           |
|                                    | Owner  | N/A             |
|                                    | Is antenna shared?   | No              |
|                                    | Is antenna directional?  | Yes             |
|                                    | Will antenna be located on or in close proximity to an antenna farm? | No              |
| New Antenna Manufacturer and Types | Class  | Full Power      |
|                                    | Mounting   | Top Mount       |
|                                    | Antenna position in stack  | Not in Stack    |
|                                    | Polarization   | Elliptical      |
|                                    | Type   | Slotted Coaxial |
|                                    | Number of Stations Supported   | N/A             |
|                                    | Number of Panels/Bays  | N/A             |
|                                    | Lower Limit  | N/A             |
|                                    | Upper Limit  | N/A             |
|                                    | Design power capacity in use   | N/A             |
|                                    | Other Antenna Type   | N/A             |
|                                    | ERP: (Effective Radiated Power)<br>.....                             | 248.0 kW        |
|                                    | Manufacturer   |                 |
|                                    |  |                 |

|                               |  |
|-------------------------------|--|
| Model                         | TFU-21ETT<br>/VP-R 04SP                              |
| Year                          | 2020   |
| Justification for New Antenna | Current antenna will not operate on assigned channel |

## Primary Antenna

### Other Antenna Costs

| Section                            | Question  | Response       |
|------------------------------------|---|----------------|
| <b>Combiner for Shared Antenna</b> | Do you need a Combiner for a Shared Antenna?  |                |
|                                    | Type  |                |
|                                    | Number of channels supported  | N/A            |
|                                    | Frequencies of channels supported   | N/A            |
|                                    | Frequency   | N/A            |
|                                    | Do you need a combiner output splitter /switcher for dual feed lines?                                       | N/A            |
| <b>Elbow Complex</b>               | Do you require the separate purchase of the Elbow Complex?  | Yes            |
|                                    | Broadband or Single Channel?  | Single Channel |
|                                    | Feed Line Size  | 6 1/8 inches   |
| <b>Side Mount Brackets</b>         | Do you require the separate purchase of side mount brackets for a high power antenna?                       |                |
| <b>Pattern Scatter Analysis</b>    | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No             |
| <b>Sweep Test</b>                  | Do you require the sweep testing of transmission line and antenna?  | Yes            |

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

| Name                                   | Description   |
|--|---|
| AFM 6-75 CH21 18 inches LONG, EXTERIOR | AFM 6-75 CH21 18.00" LONG, EXTERIOR                   |
| Tower Top Interface                    | Elbows and Line to transition at the top of the tower |

**Interim  
Antenna**

**New Antenna Costs**

| Section                                      | Question   | Response          |
|--|--|-------------------|
| <b>New Antenna Description</b>               | Use  | Interim           |
|  | Description of Use   | N/A               |
|  | Change Type  | Purchase<br>New   |
|  | Ownership  | Owned             |
|  | Owner  | N/A               |
|  | Is antenna shared?   | No                |
|  | Is antenna directional?  | Yes               |
|  | Will antenna be located on or in close proximity to an antenna farm? | No                |
| <b>New Antenna<br/>Manufacturer and Type</b> | Class  | Full Power        |
|  | Mounting   | Side Mount        |
|  | Antenna position in stack  | Not in Stack      |
|  | Polarization   | Horizontal        |
|  | Type   | Broadband<br>Slot |
|  | Number of Stations Supported   | 1                 |
|  | Number of Panels/Bays  | 8                 |
|  | Lower Limit  | 470.00 MHz        |
|  | Upper Limit  | 670.00 MHz        |
|  | Design power capacity in use   | 90.0 %            |
|  | Other Antenna Type   | N/A               |
|  | ERP: (Effective Radiated Power)<br>.....                             | 200.0 kW          |
|  | Manufacturer   |                   |
|  | Model  | TFU-8WB-<br>1-R   |
|  | Year   | 2018              |

|  |                               |  |
|--|-------------------------------|--|
|  | Justification for New Antenna | Temporary antenna to operate form during transition. |
|--|-------------------------------|--|

**Interim  
Antenna**

**Other Antenna Costs**

| Section                         | Question  | Response      |
|---------------------------------|---|---------------|
| <b>Elbow Complex</b>            | Do you require the separate purchase of the Elbow Complex?  | Yes           |
|                                 | Broadband or Single Channel?  | S             |
|                                 | Feed Line Size  | 4 1/16 inches |
| <b>Side Mount Brackets</b>      | Do you require the separate purchase of side mount brackets for an antenna?                                 | No            |
| <b>Pattern Scatter Analysis</b> | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No            |
| <b>Sweep Test</b>               | Do you require the sweep testing of transmission line and antenna?  | Yes           |

**Interim  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Transmission Line**

| Section                            | Question  | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes      |

**Primary Transmission Line****Existing Transmission Line**

| Section  | Question   | Response          |
|--|--|-------------------|
| Existing Transmission Line Description           | Type of change   | Utilize Existing  |
|  | Use  | Primary (Main)    |
|  | Description of Use   | N/A               |
|  | Ownership  | Owned             |
|  | Owner  | N/A               |
|  | Site   | N/A               |
|  | Is the existing transmission line shared with another station or stations? | No                |
|  | Is Transmission Line in operating condition?                               | Yes               |
| Existing Transmission Line Manufacturer and Type | Manufacturer   | ERI               |
|  | Type   | Rigid             |
|  | Diameter   | 6 1/8 inches      |
|  | Other Diameter   | N/A               |
|  | Segment Length   | 19 3/4 inches     |
|  | Other Segment Length   | N/A               |
|  | Number of parallel runs  | 1                 |
|  | Length   | 1000 feet per run |

Primary Transmission Line

Other Transmission Line Expenses Not Listed

| Name         | Description   |
|--------------|---|
| Retuning     | Line adjustments for new channel  |
| RTLSCR675-20 | RIGID TRANSMISSION LINE - COPPER T /L 6- 75 EIA LENGTH 15 ft TO 20 ft FIXED FLG 1 END SWIVEL FLG 1 END LENGTH TBD |

Interim Transmission Line

New Transmission Line

| Section                     | Question                                | Response  |
|-----------------------------|---|---|
| New Transmission Line Costs | Use                                     | Interim   |
|                             | Description of Use                      | N/A   |
|                             | Change Type                             | Purchase New  |
|                             | Type                                    | Rigid   |
|                             | Diameter                                | 4 1/16 inches   |
|                             | Segment Length                          | 19 ¾ '  |
|                             | Other Segment Length                    |   |
|                             | Number of parallel runs                 | 1   |
|                             | Length                                  | 900 feet per run  |
|                             | Justification for New Transmission Line | Temporary Line to operate from during transition. We are awaiting quotes in this system |

Interim Transmission Line

Other Transmission Line Expenses Not Listed

Information not provided.

**Tower Equipment And Rigging Costs**

| Section                                  | Question  | Response |
|--|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes      |

**Primary Tower**

**Existing Tower**

| Section  | Question  | Response          |
|--|---|-------------------|
| Existing Tower Description                         | Type of change  | Modify Existing   |
|  | Tower Use   | Primary (Main)    |
|  | Description of Use                                      | N/A               |
|  | Ownership   | Owned             |
|  | Is this tower consider Complex?                         | No                |
|  | Is this tower currently shared with any other stations? | No                |
|  | One or more FM, AM or TV radio broadcaster(s)           | N/A               |
|  | Others Types of Users                                   | N/A               |
|  | Is tower documented for structural analysis?            | Yes               |
|  | Is tower compliant with Rev G?                          | Yes               |
| Existing Tower Structure Registration              | Do you have a tower registration number?                | Yes               |
|  | ASR Number  | 1266878           |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83)  | 41° 10' 57.2" N-  |
|  | Longitude (NAD83)                                       | 075° 52' 13.9" W- |
|  | Overall Structure Height                                | 836.28 feet       |
|  | Support Structure Height                                | 802.81 feet       |
|  | Ground Elevation Above Mean Sea Level (AMSL)            | 2134.82 feet      |



|                  |  |
|------------------|--|
| Structure Type   | TOWER - Free Standing or Guyed Structure |
| Tower Owner      | Local TV Pennsylvania, LLC               |
| Date Constructed | 01/23/2009                               |

**Primary Tower**

**Tower Modification Costs**

| Section              | Question   | Response                          |
|----------------------|--|-----------------------------------|
| Engineering Study    | Please what type of engineering study is required, if any: | Study needed for documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed:     | Minor Reinforcements needed       |

**Primary Tower**

**Tower Rigging Costs**

| Section                      | Question                          | Response |
|------------------------------|-----------------------------------|----------|
| Tower Rigging Costs          | Complex Tower                     | N/A      |
| Helicopter Services Required | Are helicopter services required? | No       |

**Primary Tower**

**Other Tower Expenses Not Listed**

Information not provided.

**Outside  
Professional Services Costs**

| Section   | Question   | Response |
|---|--|----------|
| <b>Outside Project Management Services</b>            | Do you require outside project management services?                          | No       |
|   | Number of Hours  | N/A      |
|   | Explanation  | N/A      |
| <b>Outside RF consulting Engineering Services</b>     | Perform engineering study for new channel assignment and antenna development | Yes      |
|   | Prepare engineering section of Form FCC Construction Permit Application      | Yes      |
|   | For Auxiliary Facility   | No       |
|   | For Main Facility  | Yes      |
|   | Prepare engineering section of Form FCC License to Cover Application         | Yes      |
|   | For Auxiliary Facility   | No       |
|   | For Main Facility  | Yes      |
|   | Prepare request for Special Temporary Authority                              | Yes      |
|   | Quantity   | 1        |
|   | Do you have Distributed Transmission System engineering services?            | N/A      |
|   | Critical Facility  | N/A      |
|   | Terrain-Shielded Facility  | N/A      |
| <b>Attorney and Other Outside Consulting Services</b> | Prepare and file Form FCC Construction Permit Application                    | Yes      |
|   | For Auxiliary Facility   | No       |
|   | For Main Facility  | Yes      |
|   | Prepare and file Form FCC License to Cover Application                       | Yes      |
|   | For Auxiliary Facility   | No       |
|   | For Main Facility  | Yes      |
|   |  |          |

|                                      |  |     |
|--------------------------------------|--|-----|
|                                      | Prepare request for Special Temporary Authority  | Yes |
|                                      | Quantity   | 1   |
|                                      | NEPA Section 106 environmental review  | No  |
|                                      | Environmental Assessment   | No  |
|                                      | ASR Modification   | No  |
|                                      | FAA Consultation (including preparation of FAA Form 7460)                                  | No  |
|                                      | Negotiation of Lease and other Matter for Shared Locations                                 | No  |
|                                      | Prepare or Review FCC Form 399 for Reimbursement   | Yes |
|                                      | Address transition timing and coordination issues w/ other stations and wireless providers | No  |
| <b>RF Field Engineering Services</b> | Comprehensive coverage verification via field study  | No  |
|                                      | RF exposure measurements   | Yes |
|                                      | Additional Field Engineering Service   | No  |
|                                      | Number of Days   | N/A |
|                                      | Justification  | N/A |

**Outside Professional Services Costs**

**Other Professional Services Expenses Not Listed**

| Name  | Description                          |
|---|--------------------------------------|
| <b>Other Engineering Services</b>           | Other Engineering Services           |
| <b>Project management of the transition</b> | Project management of the transition |

## Other Expenses

| Section                             | Question   | Response |
|-------------------------------------|--|----------|
| <b>AM Pattern Disturbance</b>       | Is an Impact Study needed?   | No       |
|                                     | Is Remediation needed?   | No       |
| <b>Facility Expenses</b>            | Name   | N/A      |
|                                     | Other Distributed Transmission System Expenses Not listed  | N/A      |
|                                     | Name   | N/A      |
|                                     | Is Notification of a Medical Facility required as a result of DTV broadcasting?                                      | Yes      |
| <b>Permit and Filing Costs</b>      | Local Zoning   | Yes      |
|                                     | Non-zoning permits   | No       |
|                                     | BLM or NFS Coordination  | No       |
|                                     | FCC Construction Permit Minor Change   | Yes      |
|                                     | FCC License to Cover Application   | Yes      |
|                                     | FCC Special Temporary Authority Application  | Yes      |
| <b>Other Miscellaneous Expenses</b> | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?        | No       |
|                                     | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes      |
|                                     | Does this relocation require Equipment Storage?  | Yes      |
|                                     | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?     | Yes      |
|                                     | Does this relocation require MVPD Notification of a Channel Change?  | Yes      |

|                       |   |
|-----------------------|---|
| <b>Other Expenses</b> | <b>Other Expenses Not Listed</b><br>Information not provided. |
|-----------------------|---|

## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined Cost Estimate | Estimated Cost        | Estimated Cost Justification  | Actual Cost         | Actual Cost Justification |
|--|-----------------------------|-----------------------|---|---------------------|---------------------------|
| <b>Primary Transmitter ULXTE-72</b>                    | <b>\$1,556,764.00</b>       | <b>\$1,419,824.00</b> |   | <b>\$25,964.00</b>  |                           |
| Switchgear - industrial 800 amp                        | \$38,200.00                 | \$36,300.00           | N/A   | N/A                 | N/A                       |
| Service entrance 3 phase/800 amp/208 volt              | \$14,400.00                 | \$12,000.00           | N/A   | N/A                 | N/A                       |
| UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW | \$1,473,000.00              | \$1,340,560.00        | N/A   | N/A                 | N/A                       |
| 2" Rigid Conduit and Wiring (Cost per foot)            | \$5,200.00                  | \$5,000.00            | N/A   | N/A                 | N/A                       |
| Channel Change Services from Ch. 16 to Ch. 21          | <b>\$25,964.00</b>          | \$25,964.00           | See attached / uploaded PDF file titled "Gates US0338709 v210413gv1. pdf" | \$25,964.00         | N/A                       |
| <b>Sub-total</b>                                       | <b>\$1,556,764.00</b>       | <b>\$1,419,824.00</b> | N/A   | <b>\$25,964.00</b>  | N/A                       |
| <b>Total for all systems</b>                           | <b>\$2,783,204.75</b>       | <b>\$2,261,466.75</b> | N/A   | <b>\$276,958.65</b> | N/A                       |

## Components

| Actual Information                                     |   |
|--|---|
| Description  | File Name   |
| Switchgear - industrial 800 amp                        | Information not provided.   |
| Service entrance 3 phase /800 amp/208 volt             | Information not provided.   |
| UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW | Information not provided.   |
| 2" Rigid Conduit and Wiring (Cost per foot)            | Information not provided.   |
| Channel Change Services from Ch. 16 to Ch. 21          | <div><div><b>Component Description:</b></div><div>Gates US0338709 v210413gv1</div><div><b>Amount:</b></div><div>\$25,964.00</div></div> |

Cost  
Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual Cost  | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Interim<br>Antenna<br>TFU-8WB-1-<br>R  | \$205,800.00                   | \$74,400.00       |                                    | \$0.00       |                              |
| UHF -<br>Lower<br>Power<br>Side<br>Mount,<br>One<br>station -<br>200-500<br>kW,<br>horizontally<br>polarized | \$189,500.00                   | \$60,000.00       | N/A                                | N/A          | N/A                          |
| Sweep test<br>of existing<br>antenna   | \$6,730.00                     | \$6,400.00        | N/A                                | N/A          | N/A                          |
| Elbow<br>complex,<br>single<br>channel, at<br>antenna<br>input, per 4<br>1/16.<br>feedline (if<br>needed)    | \$9,570.00                     | \$8,000.00        | N/A                                | N/A          | N/A                          |
| Primary<br>Antenna<br>TFU-21ETT<br>/VP-R 04SP  | \$331,470.00                   | \$244,162.00      |                                    | \$201,745.80 |                              |
| Tower Top<br>Interface   | \$20,000.00                    | \$20,000.00       | N/A                                | N/A          | N/A                          |



|  |                   |                |  |              |     |
|--|-------------------|----------------|--|--------------|-----|
| AFM 6-75<br>CH21 18<br>inches<br>LONG,<br>EXTERIOR   | <b>\$2,940.00</b> | \$2,940.00     | See the<br>attached /<br>uploaded<br>PDF file<br>titled "Die<br>MAN01580<br>v210415gv1.<br>pdf"  | \$2,646.00   | N/A |
| Sweep test<br>of existing<br>antenna   | \$6,730.00        | \$6,400.00     | N/A  | \$5,760.00   | N/A |
| Elbow<br>complex,<br>single<br>channel, at<br>antenna<br>input, per 6<br>1/8.<br>feedline (if<br>needed)                           | \$12,300.00       | \$10,710.00    | See the<br>attached /<br>uploaded<br>PDF file<br>titled "Die<br>MAN01580<br>v210415gv1.<br>pdf"  | \$9,639.00   | N/A |
| UHF - High<br>Power Top<br>Mount<br>(200-1000<br>kW), One<br>station<br>antenna ,<br>elliptically<br>or<br>circularly<br>polarized | \$289,500.00      | \$204,112.00   | Estimated<br>Cost is the<br>new<br>Primary<br>Antenna<br>and V pol;<br>See the<br>attached /<br>uploaded<br>PDF file<br>titled "Die<br>MAN01580<br>v210415gv1.<br>pdf" | \$183,700.80 | N/A |
| <b>Sub-total</b>   | \$537,270.00      | \$318,562.00   | N/A  | \$201,745.80 | N/A |
| <b>Total for<br/>all<br/>systems</b>   | \$2,783,204.75    | \$2,261,466.75 | N/A  | \$276,958.65 | N/A |

## Components

**Actual Information**  
**Description**

**File Name**

|   |   |
|---|---|
| UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized    | Information not provided.   |
| Sweep test of existing antenna  | Information not provided.   |
| Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed) | Information not provided.   |
| Tower Top Interface   | Information not provided.   |
| AFM 6-75 CH21 18 inches LONG, EXTERIOR  | <div> <div> <b>Component Description:</b><br/> <b>Amount:</b> </div> <div> Die MAN01580<br/> v210415gv1<br/> \$1,323.00 </div> </div> <div> <div> <b>Component Description:</b><br/> <b>Amount:</b> </div> <div> Die MAN01581<br/> v210415gv1<br/> \$1,323.00 </div> </div> |
| Sweep test of existing antenna  | <div> <div> <b>Component Description:</b><br/> <b>Amount:</b> </div> <div> Die MAN01581<br/> v210415gv1<br/> \$2,880.00 </div> </div> <div> <div> <b>Component Description:</b><br/> <b>Amount:</b> </div> <div> Die MAN01580<br/> v210415gv1<br/> \$2,880.00 </div> </div> |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)  | <div> <div> <b>Component Description:</b><br/> <b>Amount:</b> </div> <div> Die MAN01581<br/> v210415gv1<br/> \$4,819.50 </div> </div> <div> <div> <b>Component Description:</b><br/> <b>Amount:</b> </div> <div> Die MAN01580<br/> v210415gv1<br/> \$4,819.50 </div> </div> |

|  |                               |              |
|--|-------------------------------|--------------|
| UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized |                               |              |
|  | <b>Component Description:</b> | Die MAN01581 |
|  |                               | v210415gv1   |
|  | <b>Amount:</b>                | \$83,514.15  |
|  |                               |              |
|  | <b>Component Description:</b> | Die MAN01581 |
|  |                               | v210415gv1   |
|  | <b>Amount:</b>                | \$8,336.25   |
|  |                               |              |
|  | <b>Component Description:</b> | Die MAN01580 |
|  |                               | v210415gv1   |
|  | <b>Amount:</b>                | \$8,336.25   |
|  |                               |              |
|  | <b>Component Description:</b> | Die MAN01580 |
|  |                               | v210415gv1   |
|  | <b>Amount:</b>                | \$83,514.15  |

Cost  
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                               | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification  | Actual Cost  | Actual Cost Justification |
|---|-----------------------------|----------------|---|--------------|---------------------------|
| Interim Transmission Line                 | \$127,800.00                | \$121,500.00   |   | \$0.00       |                           |
| Rigid Transmission Line - copper, 4 1/16" | \$127,800.00                | \$121,500.00   | N/A   | N/A          | N/A                       |
| Primary Transmission Line                 | \$26,719.00                 | \$26,719.00    |   | \$1,547.10   |                           |
| RTLSCR675-20                              | \$1,719.00                  | \$1,719.00     | See the attached / uploaded PDF file titled "Die MAN01580 v210415gv1.pdf" | \$1,547.10   | N/A                       |
| Retuning                                  | \$25,000.00                 | \$25,000.00    | N/A   | N/A          | N/A                       |
| Sub-total                                 | \$154,519.00                | \$148,219.00   | N/A   | \$1,547.10   | N/A                       |
| Total for all systems                     | \$2,783,204.75              | \$2,261,466.75 | N/A   | \$276,958.65 | N/A                       |

Components

| Actual Information Description            | File Name                 |
|---|---------------------------|
| Rigid Transmission Line - copper, 4 1/16" | Information not provided. |

|                                   |   |                               |                            |                |          |                                   |                                |                |          |
|-----------------------------------|---|-------------------------------|----------------------------|----------------|----------|-----------------------------------|--------------------------------|----------------|----------|
| RTLSCR675-20                      | <table><tr><td data-bbox="705 98 1098 257"><b>Component Description:</b></td><td data-bbox="1098 98 1431 257">Die MAN01581<br/>v210415gv1</td></tr><tr><td data-bbox="705 257 1098 324"><b>Amount:</b></td><td data-bbox="1098 257 1431 324">\$773.55</td></tr><tr><td data-bbox="705 324 1098 566"><br/><b>Component Description:</b></td><td data-bbox="1098 324 1431 566"><br/>Die MAN01580<br/>v210415gv1</td></tr><tr><td data-bbox="705 566 1098 642"><b>Amount:</b></td><td data-bbox="1098 566 1431 642">\$773.55</td></tr></table> | <b>Component Description:</b> | Die MAN01581<br>v210415gv1 | <b>Amount:</b> | \$773.55 | <br><b>Component Description:</b> | <br>Die MAN01580<br>v210415gv1 | <b>Amount:</b> | \$773.55 |
| <b>Component Description:</b>     | Die MAN01581<br>v210415gv1  |                               |                            |                |          |                                   |                                |                |          |
| <b>Amount:</b>                    | \$773.55  |                               |                            |                |          |                                   |                                |                |          |
| <br><b>Component Description:</b> | <br>Die MAN01580<br>v210415gv1  |                               |                            |                |          |                                   |                                |                |          |
| <b>Amount:</b>                    | \$773.55  |                               |                            |                |          |                                   |                                |                |          |
| Retuning                          | Information not provided.   |                               |                            |                |          |                                   |                                |                |          |

Cost  
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual Cost  | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Primary<br>Tower<br>TOWER  | \$381,100.00                   | \$237,000.00      |                                    | \$0.00       |                              |
| Structural<br>engineering<br>tower load<br>study for well<br>documented<br>tower | \$12,600.00                    | \$12,000.00       | N/A                                | N/A          | N/A                          |
| Tall Tower<br>(greater than<br>500')   | \$210,500.00                   | \$150,000.00      | N/A                                | N/A          | N/A                          |
| Minor tower<br>reinforcement<br>/modifications                                   | \$158,000.00                   | \$75,000.00       | N/A                                | N/A          | N/A                          |
| Sub-total  | \$381,100.00                   | \$237,000.00      | N/A                                | \$0.00       | N/A                          |
| Total for all<br>systems   | \$2,783,204.75                 | \$2,261,466.75    | N/A                                | \$276,958.65 | N/A                          |

Components

Information not provided.

## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined Cost Estimate | Estimated Cost     | Estimated Cost Justification  | Actual Cost        | Actual Cost Justification |
|---|-----------------------------|--------------------|---|--------------------|---------------------------|
| <b>Outside Professional Services</b>  | <b>\$80,361.75</b>          | <b>\$65,276.75</b> |   | <b>\$40,201.75</b> |                           |
| Project management of the transition  | <i>\$17,833.00</i>          | \$17,833.00        | See attached / uploaded PDF files titled, "Osborn 39689 v210125pmv1; Osborn 40022 v210125pmv1, Osborn 40308 v210125pmv1, Osborn 40656 v210125pmv1 & Osborn 40961 v210125pmv1" | \$17,833.00        | N/A                       |
| Other Engineering Services  | <i>\$13,398.75</i>          | \$13,398.75        | N/A   | \$13,398.75        | N/A                       |
| RF Exposure Measurements  | \$21,050.00                 | \$10,000.00        | N/A   | N/A                | N/A                       |
| Attorney Fees - Prepare and File request for Special Temporary Authorization        | \$3,680.00                  | \$3,500.00         | N/A   | N/A                | N/A                       |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00                  | \$2,250.00         | N/A   | N/A                | N/A                       |

|   |                |                |                           |              |     |
|---|----------------|----------------|---------------------------|--------------|-----|
| Attorney Fees<br>- Prepare and<br>File FCC Form<br>2100 (main),<br>Construction<br>Permit<br>Application  | \$5,260.00     | \$0.00         | N/A                       | N/A          | N/A |
| Prepare<br>request for<br>Special<br>Temporary<br>Authorization   | \$2,050.00     | \$1,500.00     | N/A                       | N/A          | N/A |
| Prepare<br>engineering<br>section of FCC<br>Form 2100<br>(main),<br>License to<br>Cover<br>Application    | \$1,580.00     | \$1,500.00     | N/A                       | \$675.00     | N/A |
| Prepare<br>engineering<br>section of FCC<br>Form 2100<br>(main),<br>Construction<br>Permit<br>Application | \$3,155.00     | \$4,300.00     | See attached<br>invoices  | \$4,300.00   | N/A |
| Perform<br>engineering<br>study for new<br>channel<br>assignment<br>and antenna<br>development            | \$7,360.00     | \$7,000.00     | N/A                       | N/A          | N/A |
| Prepare and<br>or review<br>reimbursement<br>form   | \$2,630.00     | \$3,995.00     | See attached<br>invoices. | \$3,995.00   | N/A |
| <b>Sub-total</b>  | \$80,361.75    | \$65,276.75    | N/A                       | \$40,201.75  | N/A |
| <b>Total for all<br/>systems</b>  | \$2,783,204.75 | \$2,261,466.75 | N/A                       | \$276,958.65 | N/A |



## Components

| Actual Information                   |                               |                             |
|--------------------------------------|-------------------------------|-----------------------------|
| Description                          | File Name                     |                             |
| Project management of the transition | <b>Component Description:</b> | Osborn 39689<br>v210125pmv1 |
|                                      | <b>Amount:</b>                | \$2,923.00                  |
|                                      | <b>Component Description:</b> | Osborn 40961<br>v210125pmv1 |
|                                      | <b>Amount:</b>                | \$869.00                    |
|                                      | <b>Component Description:</b> | Osborn 40022<br>v210125pmv1 |
|                                      | <b>Amount:</b>                | \$1,422.00                  |
|                                      | <b>Component Description:</b> | Osborn 37047<br>v210412pmv1 |
|                                      | <b>Amount:</b>                | \$300.00                    |
|                                      | <b>Component Description:</b> | Osborn 38335<br>v210114pmv1 |
|                                      | <b>Amount:</b>                | \$790.00                    |
|                                      | <b>Component Description:</b> | Osborn 39395<br>v210114pmv1 |
|                                      | <b>Amount:</b>                | \$3,652.00                  |
|                                      | <b>Component Description:</b> | Osborn 37442<br>v210412pmv1 |
|                                      | <b>Amount:</b>                | \$1,185.00                  |
|                                      | <b>Component Description:</b> | Osborn 41749<br>v210412pmv1 |
|                                      | <b>Amount:</b>                | \$79.00                     |

|                               |                             |
|-------------------------------|-----------------------------|
| <b>Component Description:</b> | Osborn 42170<br>v210412pmv1 |
| <b>Amount:</b>                | \$79.00                     |

|                               |                             |
|-------------------------------|-----------------------------|
| <b>Component Description:</b> | Osborn 37941<br>v210412pmv1 |
| <b>Amount:</b>                | \$150.00                    |

|                               |                             |
|-------------------------------|-----------------------------|
| <b>Component Description:</b> | Osborn 41455<br>v210412pmv1 |
| <b>Amount:</b>                | \$158.00                    |

|                               |                             |
|-------------------------------|-----------------------------|
| <b>Component Description:</b> | Osborn 37941<br>v210412pmv1 |
| <b>Amount:</b>                | \$237.00                    |

|                               |                             |
|-------------------------------|-----------------------------|
| <b>Component Description:</b> | Osborn 36546<br>v210308pmv1 |
| <b>Amount:</b>                | \$158.00                    |

|                               |                             |
|-------------------------------|-----------------------------|
| <b>Component Description:</b> | Osborn 40656<br>v210125pmv1 |
| <b>Amount:</b>                | \$395.00                    |

|                               |                             |
|-------------------------------|-----------------------------|
| <b>Component Description:</b> | Osborn 38633<br>v210114pmv1 |
| <b>Amount:</b>                | \$1,959.00                  |

|                               |                             |
|-------------------------------|-----------------------------|
| <b>Component Description:</b> | Osborn 39009<br>v210114pmv1 |
| <b>Amount:</b>                | \$1,659.00                  |

|                               |                             |
|-------------------------------|-----------------------------|
| <b>Component Description:</b> | Osborn 39689<br>v210125pmv1 |
| <b>Amount:</b>                | \$870.00                    |

|  |  |
|--|--|
|  | <b>Component Description:</b> Osborn 40308<br>v210125pmv1<br><b>Amount:</b> \$948.00   |
| Other Engineering Services   | <b>Component Description:</b> Osborn 40022<br>v210125pmv1<br><b>Amount:</b> \$466.25<br><br><b>Component Description:</b> Osborn 37047<br>v210412pmv1<br><b>Amount:</b> \$9,467.50<br><br><b>Component Description:</b> Osborn 39395<br>v210114pmv1<br><b>Amount:</b> \$3,465.00 |
| RF Exposure Measurements   | Information not provided.  |
| Attorney Fees - Prepare and File request for Special Temporary Authorization           | Information not provided.  |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application     | Information not provided.  |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Information not provided.  |
| Prepare request for Special Temporary Authorization                                    | Information not provided.  |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application      | <b>Component Description:</b> Osborn 39689<br>v210125pmv1<br><b>Amount:</b> \$675.00   |

|   |  |                               |                             |                |          |                               |                             |                |            |
|---|--|-------------------------------|-----------------------------|----------------|----------|-------------------------------|-----------------------------|----------------|------------|
| <p>Prepare engineering section of FCC Form 2100 (main), Construction Permit Application</p> | <table> <tr> <td data-bbox="708 174 1018 210"><b>Component Description:</b></td><td data-bbox="1153 174 1321 246">Osborn 39395<br/>v210114pmv1</td></tr> <tr> <td data-bbox="708 255 820 291"><b>Amount:</b></td><td data-bbox="1153 255 1249 291">\$825.00</td></tr> <tr> <td data-bbox="708 394 1018 430"><b>Component Description:</b></td><td data-bbox="1153 394 1321 465">Osborn 37442<br/>v210412pmv1</td></tr> <tr> <td data-bbox="708 474 820 510"><b>Amount:</b></td><td data-bbox="1153 474 1273 510">\$3,475.00</td></tr> </table> | <b>Component Description:</b> | Osborn 39395<br>v210114pmv1 | <b>Amount:</b> | \$825.00 | <b>Component Description:</b> | Osborn 37442<br>v210412pmv1 | <b>Amount:</b> | \$3,475.00 |
| <b>Component Description:</b>   | Osborn 39395<br>v210114pmv1  |                               |                             |                |          |                               |                             |                |            |
| <b>Amount:</b>  | \$825.00   |                               |                             |                |          |                               |                             |                |            |
| <b>Component Description:</b>   | Osborn 37442<br>v210412pmv1  |                               |                             |                |          |                               |                             |                |            |
| <b>Amount:</b>  | \$3,475.00   |                               |                             |                |          |                               |                             |                |            |
| <p>Perform engineering study for new channel assignment and antenna development</p>         | <p>Information not provided.</p>   |                               |                             |                |          |                               |                             |                |            |

Prepare and or review  
reimbursement form

**Component Description:** Osborn 40022  
v210125pmv1  
**Amount:** \$1,585.00

**Component Description:** Osborn 39395  
v210114pmv1  
**Amount:** \$250.00

**Component Description:** Osborn 42170  
v210412pmv1  
**Amount:** \$1,440.00

**Component Description:** Osborn 41749  
v210412pmv1  
**Amount:** \$60.00

**Component Description:** Osborn 41455  
v210412pmv1  
**Amount:** \$210.00

**Component Description:** Osborn 38633  
v210114pmv1  
**Amount:** \$275.00

**Component Description:** Osborn 39689  
v210125pmv1  
**Amount:** \$25.00

**Component Description:** Osborn 40308  
v210125pmv1  
**Amount:** \$150.00

## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined Cost Estimate | Estimated Cost     | Estimated Cost Justification | Actual Cost       | Actual Cost Justification |
|---|-----------------------------|--------------------|------------------------------|-------------------|---------------------------|
| <b>Other Expenses</b>                                     | <b>\$73,190.00</b>          | <b>\$72,585.00</b> |                              | <b>\$7,500.00</b> |                           |
| MVPD Notification of Channel Change                       | <i>\$5,000.00</i>           | \$5,000.00         | N/A                          | N/A               | N/A                       |
| Develop and air announcement of upcoming channel change   | <i>\$0.00</i>               | \$0.00             | N/A                          | N/A               | N/A                       |
| Equipment Storage   | <i>\$25,000.00</i>          | \$25,000.00        | N/A                          | N/A               | N/A                       |
| Equipment Delivery and Handling Charges                   | <i>\$15,000.00</i>          | \$15,000.00        | N/A                          | N/A               | N/A                       |
| FCC Filing Fees - Special Temporary Authorization request | \$195.00                    | \$190.00           | N/A                          | N/A               | N/A                       |
| FCC Filing Fees - Form 2100 license to cover application  | \$335.00                    | \$325.00           | N/A                          | N/A               | N/A                       |
| FCC Filing Fees - Form 2100 minor change CP application   | \$1,110.00                  | \$1,070.00         | N/A                          | N/A               | N/A                       |

|                                   |                    |                |     |              |     |
|-----------------------------------|--------------------|----------------|-----|--------------|-----|
| DTV Medical Facility Notification | \$11,550.00        | \$11,000.00    | N/A | \$7,500.00   | N/A |
| Local Zoning                      | <b>\$15,000.00</b> | \$15,000.00    | N/A | N/A          | N/A |
| <b>Sub-total</b>                  | \$73,190.00        | \$72,585.00    | N/A | \$7,500.00   | N/A |
| <b>Total for all systems</b>      | \$2,783,204.75     | \$2,261,466.75 | N/A | \$276,958.65 | N/A |

## Components

| Actual Information Description                            | File Name   |
|---|---|
| MVPD Notification of Channel Change                       | Information not provided.   |
| Develop and air announcement of upcoming channel change   | Information not provided.   |
| Equipment Storage   | Information not provided.   |
| Equipment Delivery and Handling Charges                   | Information not provided.   |
| FCC Filing Fees - Special Temporary Authorization request | Information not provided.   |
| FCC Filing Fees - Form 2100 license to cover application  | Information not provided.   |
| FCC Filing Fees - Form 2100 minor change CP application   | Information not provided.   |
| DTV Medical Facility Notification                         | <div> <b>Component Description:</b> RF Notifs 1438 v200721gv1<br/> <b>Amount:</b> \$3,750.00 </div> <div> <b>Component Description:</b> RF Notifs 1154 v210413gv1<br/> <b>Amount:</b> \$3,750.00 </div> |

|              |                           |
|--------------|---------------------------|
| Local Zoning | Information not provided. |
|--------------|---------------------------|



| Cost Information | Grand Total           |                             |                |              |
|------------------|-----------------------|-----------------------------|----------------|--------------|
|                  |                       | Predetermined Cost Estimate | Estimated Cost | Actual Cost  |
|                  |                       |                             |                |              |
|                  | Total for all systems | \$2,783,204.75              | \$2,261,466.75 | \$276,958.65 |

| Reimbursement Status | Question   | Response |
|----------------------|--|----------|
|                      | The facility has ceased operating on its pre-auction channel.  | Yes      |
|                      | Construction of final facilities or all necessary modifications are complete.  | No       |
|                      | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No       |

| Certification | Section                                     | Question  | Response |
|---------------|---|---|----------|
|               | Submission of Estimated Expenses Statements | <p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>   |          |
|               |   | <ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol> |          |

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

|   |  |
|---|--|
| <p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p> |  |
| <p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>   | <p><b>Jeffrey C Gehman</b><br/> <i>Engineering Associate</i></p> <p>04/15/2021</p> |

| Certification | Section  | Question   | Response |
|---------------|--|--|----------|
|               | Submission of Actual Cost Documentation Statements | WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).  |          |
|               |  | <ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol> |          |

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

|  |  |
|--|--|
| <p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p> |  |
| <p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>  | <p><b>Jeffrey C Gehman</b><br/> <i>Engineering Associate</i></p> <p>04/15/2021</p> |

## Attachments