



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **56028-26** | Service: **DRT** | Call **KIDK** | Channel: **26 (UHF)** |
ID: | Sign:
File **0000089487**
Number:
FRN: **0022840185** | Eligibility **Eligible** | Date **04/23**
Status: | Submitted: **/2021**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
VISTAWEST MEDIA, LLC Doing Business As: VISTAWEST MEDIA, LLC	2507 GENE FIELD ROAD SAINT JOSEPH, MO 64506 United States	+1 (816) 390- 5870	lylel@vistawestmedia. com	Limited Liability Company

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
James W DeChant <i>News-Press & Gazette Company</i>	62990 O.B. Riley Road Bend, OR 97701 United States	+1 (541) 480- 5464	jim.dechant@npgco. com

**Broadcaster
Information
and
Transition
Plan**

Question		Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.		No
Briefly describe transition plan		Please see Transition Plan Description Exhibit

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Ownership	Owned
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	AT7400
	Year	2011
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	400 W

**Primary
Transmitter****New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	UAXTE- 3R37
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	1800 W
	Justification for New Transmitter	Please see Transition Plan Description Exhibit

**Primary
Transmitter****Other Transmitter Costs**

Section	Question	Response
Other Transmitter Costs	Does the transmitter installation require a Transmitter Building Site Survey /Installation?	No
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Rigid Conduit and Wiring	No
	Other Electrical Service	No
HVAC Service	Does the replacement transmitter require HVAC Service?	No

Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
--	---	----

Primary Transmitter

Other Transmitter Cost Not Listed

Name		Description
Transmitter Sales Tax		Transmitter Sales Tax
Mask Filter System		Mask Filter System
Transmitter Freight Charge		Transmitter Freight Charge

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Ownership	Owned
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	ERP: (Effective Radiated Power)	4.0 kW
	Manufacturer	
	Model	SL-8
	Year	2009

**Primary
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Change Type	Purchase New
	Ownership	Owned
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	ERP: (Effective Radiated Power)	15.0 kW
	Manufacturer	
	Model	AL8-26
	Year	2020
	Justification for New Antenna	Please see Transition Plan Description Exhibit

**Primary
Antenna**

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No

Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	No

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1042948
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	43° 43' 16.0" N-
	Longitude (NAD83)	111° 56' 33.0" W-
	Overall Structure Height	303.15 feet

Support Structure Height	299.87 feet
Ground Elevation Above Mean Sea Level (AMSL)	4819.82 feet
Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	Titan Towers, L. P.
Date Constructed	01/01/1982

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
168284	K22IK-D	LPT

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	No study needed
Tower Reinforcements	Please select whether tower reinforcements are needed:	No reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary
Tower

Other Tower Expenses Not Listed

Name	Description
Rig Tower, perform tower site inspection	Rig Tower, perform tower site inspection

**Outside
Professional**

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	No
Outside RF consulting Engineering Services	Perform engineering study for displacement application	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Prepare Form 601	No
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Form 399 assistance or other program management costs	No

RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Name	Description
Additional Displacement Legal Services Not Otherwise Specified in Form 399	Additional Displacement Legal Services Not Otherwise Specified in Form 399

**Other
Expenses**

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Permit and Filing Costs	FCC Construction Permit Major Change	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	No
Point to Point Microwave (STL/ICR)	Frequency Coordination for Unidirection System	No
	Frequency Coordination for Bi-Direction System	No
	New Point to Point Microwave System	No

**Other
Expenses**

Other Expenses Not Listed

Information not provided.

Cost
Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter UAXTE-3R37	\$102,297.16	\$53,029.46		\$53,029.46	
Mask Filter System	<i>\$11,562.44</i>	\$11,562.44	Additional expenses were incurred as indicated in the attached invoices.	\$11,562.44	Additional expenses were incurred as indicated in the attached invoices.
Transmitter Sales Tax	<i>\$2,777.69</i>	\$2,777.69	N/A	\$2,777.69	N/A
Transmitter Freight Charge	<i>\$3,957.03</i>	\$3,957.03	N/A	\$3,957.03	N/A
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$84,000.00	\$34,732.30	N/A	\$34,732.30	N/A
Sub-total	\$102,297.16	\$53,029.46	N/A	\$53,029.46	N/A
Total for all systems	\$185,316.03	\$83,398.33	N/A	\$70,942.33	N/A

Components

Actual Information	
Description	File Name
Mask Filter System	Component Description: Mask Filter Amount: \$11,562.44

Transmitter Sales Tax	Component Description: Amount:	Sales Tax \$2,777.69
Transmitter Freight Charge	Component Description: Amount:	Freight \$3,957.03
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	Component Description: Amount:	Transmitter \$34,732.30

Cost
Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna AL8-26	\$10,363.87	\$10,363.87		\$4,633.87	
UHF-Low Power, Side Mount, Slotted Coaxial, 15.0 kW input, Horizontal	\$4,633.87	\$4,633.87	Additional expenses were incurred as indicated in the attached invoices.	\$4,633.87	Additional expenses were incurred as indicated in the attached invoices.
Sweep test of transmission line and antenna	\$5,730.00	\$5,730.00	N/A	N/A	N/A
Sub-total	\$10,363.87	\$10,363.87	N/A	\$4,633.87	N/A
Total for all systems	\$185,316.03	\$83,398.33	N/A	\$70,942.33	N/A

Components

Actual Information	
Description	File Name
UHF-Low Power, Side Mount, Slotted Coaxial, 15.0kW input, Horizontal	<div>Component Description:Low Power UHF Antenna plus Freight Cost</div> <div>Amount:\$4,633.87</div>
Sweep test of transmission line and antenna	Information not provided.

Cost Information **Transmission Line**
Information not provided.

Cost Information **Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$58,552.50	\$2,362.50		\$2,362.50	
Tower Rigging Short Tower (less than 500')	\$56,190.00	\$0.00	N/A	N/A	N/A
Rig Tower, perform tower site inspection	\$2,362.50	\$2,362.50	Additional expenses were incurred as indicated in the attached invoices	\$2,362.50	Additional expenses were incurred as indicated in the attached invoices
Sub-total	\$58,552.50	\$2,362.50	N/A	\$2,362.50	N/A
Total for all systems	\$185,316.03	\$83,398.33	N/A	\$70,942.33	N/A

Components

Actual Information Description	File Name
Tower Rigging Short Tower (less than 500')	Information not provided.

Rig Tower, perform tower site inspection		
	Component Description:	Mobilize, install top bracket on omni antenna on Guy Tower
	Amount:	\$562.50
	Component Description:	Mobilize, uninstall existing antenna and reinstall new antenna
	Amount:	\$1,800.00

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$13,767.50	\$17,307.50		\$10,916.50	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$3,025.00	\$3,025.00	N/A	\$340.50	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,052.50	\$1,052.50	N/A	\$0.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$2,102.50	\$2,102.50	N/A	\$1,000.00	N/A
Perform engineering study for displacement application	\$1,800.00	\$1,800.00	N/A	\$1,500.00	N/A

Additional Displacement Legal Services Not Otherwise Specified in Form 399	\$2,500.00	\$2,500.00	N/A	\$2,142.00	N/A
Prepare/ Review 399 reimbursement form	\$1,710.00	\$5,250.00	Additional expenses were incurred as indicated in the attached invoices.	\$5,250.00	Additional expenses were incurred as indicated in the attached invoices.
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$1,577.50	\$1,577.50	N/A	\$684.00	N/A
Sub-total	\$13,767.50	\$17,307.50	N/A	\$10,916.50	N/A
Total for all systems	\$185,316.03	\$83,398.33	N/A	\$70,942.33	N/A

Components

Actual Information	
Description	File Name
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description: Prepare and file displacement construction permit Amount: \$340.50
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Component Description: Technical portion of license application Amount: \$250.00

<p>Prepare engineering section of FCC Form 2100 (main), Construction Permit Application</p>	<table> <tr> <td data-bbox="692 87 1086 331">Component Description:</td><td data-bbox="1086 87 1428 331">Prepare engineering portion of displacement application</td></tr> <tr> <td data-bbox="692 331 1086 427">Amount:</td><td data-bbox="1086 331 1428 427">\$1,000.00</td></tr> </table>	Component Description:	Prepare engineering portion of displacement application	Amount:	\$1,000.00								
Component Description:	Prepare engineering portion of displacement application												
Amount:	\$1,000.00												
<p>Perform engineering study for displacement application</p>	<table> <tr> <td data-bbox="692 427 1086 577">Component Description:</td><td data-bbox="1086 427 1428 577">UHF Channel Search</td></tr> <tr> <td data-bbox="692 577 1086 680">Amount:</td><td data-bbox="1086 577 1428 680">\$1,500.00</td></tr> </table>	Component Description:	UHF Channel Search	Amount:	\$1,500.00								
Component Description:	UHF Channel Search												
Amount:	\$1,500.00												
<p>Additional Displacement Legal Services Not Otherwise Specified in Form 399</p>	<table> <tr> <td data-bbox="692 680 1086 1115">Component Description:</td><td data-bbox="1086 680 1428 1115">Additional Displacement Legal Services Not Otherwise Specified in Form 399</td></tr> <tr> <td data-bbox="692 1115 1086 1137">Amount:</td><td data-bbox="1086 1115 1428 1137">\$82.50</td></tr> <tr> <td data-bbox="692 1137 1086 1480">Component Description:</td><td data-bbox="1086 1137 1428 1480">Additional Displacement Legal Services Not Otherwise Specified in Form 399</td></tr> <tr> <td data-bbox="692 1480 1086 1503">Amount:</td><td data-bbox="1086 1480 1428 1503">\$82.50</td></tr> <tr> <td data-bbox="692 1503 1086 1845">Component Description:</td><td data-bbox="1086 1503 1428 1845">Additional Displacement Legal Services Not Otherwise Specified in Form 399</td></tr> <tr> <td data-bbox="692 1845 1086 1868">Amount:</td><td data-bbox="1086 1845 1428 1868">\$78.00</td></tr> </table>	Component Description:	Additional Displacement Legal Services Not Otherwise Specified in Form 399	Amount:	\$82.50	Component Description:	Additional Displacement Legal Services Not Otherwise Specified in Form 399	Amount:	\$82.50	Component Description:	Additional Displacement Legal Services Not Otherwise Specified in Form 399	Amount:	\$78.00
Component Description:	Additional Displacement Legal Services Not Otherwise Specified in Form 399												
Amount:	\$82.50												
Component Description:	Additional Displacement Legal Services Not Otherwise Specified in Form 399												
Amount:	\$82.50												
Component Description:	Additional Displacement Legal Services Not Otherwise Specified in Form 399												
Amount:	\$78.00												

Component Description:	Additional Displacement Legal Services Not Otherwise Specified in Form 399
-------------------------------	---

Amount:	\$109.00
----------------	----------

Component Description:	Additional Displacement Legal Services Not Otherwise Specified in Form 399
-------------------------------	---

Amount:	\$82.50
----------------	---------

Component Description:	Additional Displacement Legal Services Not Otherwise Specified in Form 399
-------------------------------	---

Amount:	\$877.00
----------------	----------

Component Description:	Additional Displacement Legal Services Not Otherwise Specified in Form 399
-------------------------------	---

Amount:	\$121.50
----------------	----------

Component Description:	Additional Displacement Legal Services Not Otherwise Specified in Form 399
-------------------------------	---

Amount:	\$273.00
----------------	----------

	<p>Component Description: Additional Displacement Legal Services Not Otherwise Specified in Form 399</p> <p>Amount: \$436.00</p>
Prepare/ Review 399 reimbursement form	<p>Component Description: Prepare/ Review 399 reimbursement form</p> <p>Amount: \$110.00</p> <p>Component Description: Prepare/ Review 399 reimbursement form</p> <p>Amount: \$339.00</p> <p>Component Description: Prepare/ Review 399 reimbursement form</p> <p>Amount: \$522.50</p> <p>Component Description: Prepare/ Review 399 reimbursement form</p> <p>Amount: \$110.00</p> <p>Component Description: Prepare/ Review 399 reimbursement form</p> <p>Amount: \$208.00</p> <p>Component Description: Prepare/ Review 399 reimbursement form</p> <p>Amount: \$550.00</p>

	Component Description:	Prepare/ Review 399 reimbursement form
	Amount:	\$274.00
	Component Description:	Prepare/ Review 399 reimbursement form
	Amount:	\$182.00
	Component Description:	Prepare/ Review 399 reimbursement form
	Amount:	\$622.00
	Component Description:	Prepare/ Review 399 reimbursement form
	Amount:	\$237.00
	Component Description:	Prepare/ Review 399 reimbursement form
	Amount:	\$2,095.50
	Component Description:	Prepare/ Review 399 reimbursement form
	Amount:	\$2,095.50
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Component Description:	Prepare and file displacement license application
	Amount:	\$684.00

Cost
Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$335.00	\$335.00		\$0.00	
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$335.00	N/A	N/A	N/A
Sub-total	\$335.00	\$335.00	N/A	\$0.00	N/A
Total for all systems	\$185,316.03	\$83,398.33	N/A	\$70,942.33	N/A

Components

Information not provided.

Cost Information	Grand Total		
		Predetermined Cost Estimate	Estimated Cost
			Actual Cost
	Total for all systems	\$185,316.03	\$83,398.33
			\$70,942.33

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>James W. DeChant <i>VP of Technology</i></p> <p>04/23/2021</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>James W. DeChant <i>VP of Technology</i></p> <p>04/23/2021</p>

Attachments