



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **35852** | Service: **DTV** | Call **KVHP** | Channel: **18 (UHF)** |
ID: | Sign:
File **0000024796**
Number:
FRN: **0025403692** | Date **06/10**
Submitted: **/2021**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
KVHP License Subsidiary, LLC Doing Business As: KVHP License Subsidiary, LLC	2131 Ayrsley Town Blvd Suite 300 Charlotte, NC 28273 United States	+1 (704) 643-4148	btripp@ayrsley.com	Limited Liability Company

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

Broadcaster Information and Transition Plan

Question	Response
----------	----------

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Use existing antenna and line as interim Install new top mount antenna and line Replace existing transmitter

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Auxiliary Transmitter

Add Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Retune Existing
	Use	Auxiliary (Backup)
	Ownership	Owned
	Owner	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	Gates Air
	Model	UAXT-3AT
	Year	2016
	Type	Solid State

	Solid State Cooling	Air Cooled
	Solid State Power capacity	1.1 kW

Auxiliary Transmitter

Retuning Transmitter Costs

Section	Question	Response
New IOT Tubes	Number of Tubes (including accessories) needed	N/A
New Mask Filter	Power	1.5 kW
	Other Power	N/A
New Exciter	Is a new exciter needed?	No

Auxiliary Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A

Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Auxiliary Transmitter **Other Transmitter Cost Not Listed**
Information not provided.

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Visionary
	Year	2003
	Type	Inductive Output Tube
	IOT Power Type	Single
	Power Capacity	26 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-30
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	18.2 kW
	Justification for New Transmitter	Existing IOT can not be retuned Manufacturers statement attached Cost of replacement IOT exceeds new solid state cost.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A

	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Primary Transmitter Removal	Primary Transmitter Removal

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW

Manufacturer	
Model	ATW25H3- HST2-30S
Year	2003

**Primary
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	375.0 kW
	Manufacturer	

Model	TFU-22JTH /VP-R 6T220
Year	2017
Justification for New Antenna	Existing antenna can not be re-tuned Existing antenna used as interim. E-Pol but premium not reimbursable. Top mount is less expensive than a side mount and interim antenna

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A

Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary
Transmission Line**

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1150 feet per run

Primary **New Transmission Line**
Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1150 feet per run
	Justification for New Transmission Line	Existing line lengths will not work at Ch 18

Primary **Other Transmission Line Expenses Not Listed**
Transmission Line

Information not provided.

Interim
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Flexible Air
	Diameter	4 inches
	Segment Length	N/A
	Other Segment Length	
	Number of parallel runs	1
	Length	1200 feet per run
	Justification for New Transmission Line	Changing primary line No space inside the tower for new line. Old line must be removed first

Interim
Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Reel Pipe	Pipe to allow 4" reels to be placed on stands for installation

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1020684
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	30° 17' 27.0" N-
	Longitude (NAD83)	093° 34' 36.0" W-
	Overall Structure Height	1319.00 feet
	Support Structure Height	1262.00 feet
	Ground Elevation Above Mean Sea Level (AMSL)	29.80 feet

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	KPLC LLC
	Date Constructed	08/10/1988

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
53643	KNGT	FM
38601	KYKZ	FM

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed
Information not provided.

**Outside
Professional Services Costs**

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	595
	Explanation	Pattern analysis Antenna Spec Transmitter Spec Building drawings Installation Supervision Accounting Internal Legal
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A

Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	No
	Address transition timing and coordination issues w/ other stations and wireless providers	No
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Name	Description
Attorney - Other Matters	Legal Services

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses	Other Expenses Not Listed
	Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE-30	\$777,500.00	\$768,153.83		\$711,003.83	
Switchgear - industrial 800 amp	\$38,200.00	\$36,000.00	N/A	N/A	N/A
Primary Transmitter Removal	<i>\$18,500.00</i>	\$18,500.00	Please see THTV, LLC estimate 1027	\$18,500.00	N/A
Transformer 3 phase /480v - 300 KVA	\$36,800.00	\$35,000.00	N/A	\$13,850.00	N/A
UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW	\$684,000.00	\$678,653.83	Quote attached Headroom analysis attached IOT comparative quote attached Gates Air invoice TE10004654-4	\$678,653.83	N/A
Auxiliary Transmitter UAXT-3AT	\$108,230.00	\$13,142.83		\$13,142.83	

UHF and VHF - minor banding issues	\$105,200.00	\$13,142.83	see Estimated Cost Justification KVHP-150- 1st Auxiliary Transmitter - Retune Existing Transmitter, Minor Banding Issues v0	\$13,142.83	N/A
1.5 kW mask filter	\$3,030.00	\$0.00	included in tx quote attached	N/A	N/A
Sub-total	\$885,730.00	\$781,296.66	N/A	\$724,146.66	N/A
Total for all systems	\$2,115,610.55	\$1,892,742.93	N/A	\$1,428,307.88	N/A

Components

Actual Information	
Description	File Name
Switchgear - industrial 800 amp	Information not provided.
Primary Transmitter Removal	<p>Component Description: Removal of pre transition transmitter</p> <p>Amount: \$18,500.00</p>
Transformer 3 phase/480v - 300 KVA	<p>Component Description: Commercial labor; furnish all labor and material for install of new transformer, panel board and surge suppressor</p> <p>Amount: \$13,850.00</p>

UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW	<table> <tr> <td data-bbox="719 174 1027 210">Component Description:</td><td data-bbox="1161 174 1331 282">ULXTE-24 per quote GA-00021494</td></tr> <tr> <td data-bbox="719 297 831 333">Amount:</td><td data-bbox="1161 297 1310 333">\$224,688.26</td></tr> <tr> <td data-bbox="719 436 1027 472">Component Description:</td><td data-bbox="1161 436 1339 508">ULXTE-24-E (15% payment)</td></tr> <tr> <td data-bbox="719 517 831 553">Amount:</td><td data-bbox="1161 517 1294 553">\$90,793.11</td></tr> <tr> <td data-bbox="719 656 1027 692">Component Description:</td><td data-bbox="1161 656 1294 692">Transmitter</td></tr> <tr> <td data-bbox="719 696 831 732">Amount:</td><td data-bbox="1161 696 1310 732">\$302,643.72</td></tr> <tr> <td data-bbox="719 835 1027 871">Component Description:</td><td data-bbox="1161 835 1310 871">UXLTE-24-E</td></tr> <tr> <td data-bbox="719 875 831 911">Amount:</td><td data-bbox="1161 875 1294 911">\$60,528.74</td></tr> </table>	Component Description:	ULXTE-24 per quote GA-00021494	Amount:	\$224,688.26	Component Description:	ULXTE-24-E (15% payment)	Amount:	\$90,793.11	Component Description:	Transmitter	Amount:	\$302,643.72	Component Description:	UXLTE-24-E	Amount:	\$60,528.74
Component Description:	ULXTE-24 per quote GA-00021494																
Amount:	\$224,688.26																
Component Description:	ULXTE-24-E (15% payment)																
Amount:	\$90,793.11																
Component Description:	Transmitter																
Amount:	\$302,643.72																
Component Description:	UXLTE-24-E																
Amount:	\$60,528.74																
UHF and VHF - minor banding issues	<table> <tr> <td data-bbox="719 1043 1027 1079">Component Description:</td><td data-bbox="1161 1043 1358 1115">Channel Change UAXT-3AT</td></tr> <tr> <td data-bbox="719 1124 831 1160">Amount:</td><td data-bbox="1161 1124 1294 1160">\$10,357.43</td></tr> <tr> <td data-bbox="719 1263 1027 1299">Component Description:</td><td data-bbox="1161 1263 1353 1335">Channel change & proof</td></tr> <tr> <td data-bbox="719 1344 831 1379">Amount:</td><td data-bbox="1161 1344 1278 1379">\$1,671.24</td></tr> <tr> <td data-bbox="719 1482 1027 1518">Component Description:</td><td data-bbox="1161 1482 1353 1554">Channel change UAXT-3AT</td></tr> <tr> <td data-bbox="719 1563 831 1599">Amount:</td><td data-bbox="1161 1563 1278 1599">\$1,114.16</td></tr> </table>	Component Description:	Channel Change UAXT-3AT	Amount:	\$10,357.43	Component Description:	Channel change & proof	Amount:	\$1,671.24	Component Description:	Channel change UAXT-3AT	Amount:	\$1,114.16				
Component Description:	Channel Change UAXT-3AT																
Amount:	\$10,357.43																
Component Description:	Channel change & proof																
Amount:	\$1,671.24																
Component Description:	Channel change UAXT-3AT																
Amount:	\$1,114.16																
1.5 kW mask filter	Information not provided.																

Cost
Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna TFU-22JTH /VP-R 6T220	\$296,230.00	\$218,174.24		\$191,068.15	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$6,400.00	N/A
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$211,774.24	Per Estimated Cost Justification KVHP-210- Primary Antenna - UHF High Power Top Mount, E- POL v0	\$184,668.15	N/A
Sub-total	\$296,230.00	\$218,174.24	N/A	\$191,068.15	N/A
Total for all systems	\$2,115,610.55	\$1,892,742.93	N/A	\$1,428,307.88	N/A

Components

Actual Information Description	File Name
--------------------------------	-----------

Sweep test of existing antenna	<table> <tr> <td data-bbox="713 174 1023 248">Component Description: Amount:</td><td data-bbox="1155 174 1334 248">Repack Sweep \$1,600.00</td></tr> <tr> <td data-bbox="713 353 1023 472">Component Description: Amount:</td><td data-bbox="1155 353 1353 472">Primary Antenna Sweep Test \$3,200.00</td></tr> <tr> <td data-bbox="713 577 1023 651">Component Description: Amount:</td><td data-bbox="1155 577 1299 651">Sweep Test \$1,600.00</td></tr> </table>	Component Description: Amount:	Repack Sweep \$1,600.00	Component Description: Amount:	Primary Antenna Sweep Test \$3,200.00	Component Description: Amount:	Sweep Test \$1,600.00
Component Description: Amount:	Repack Sweep \$1,600.00						
Component Description: Amount:	Primary Antenna Sweep Test \$3,200.00						
Component Description: Amount:	Sweep Test \$1,600.00						
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	<table> <tr> <td data-bbox="713 786 1023 1016">Component Description: Amount:</td><td data-bbox="1155 786 1377 1016">Antenna, Elbow, Transformer, Reducer, Transmission Line, and others. \$87,832.00</td></tr> <tr> <td data-bbox="713 1122 1023 1279">Component Description: Amount:</td><td data-bbox="1155 1122 1377 1279">Primary Antenna - UHF High Power Top Mount, E-POL \$44,837.38</td></tr> <tr> <td data-bbox="713 1384 1023 1576">Component Description: Amount:</td><td data-bbox="1155 1384 1366 1576">UHF- HIGH POWER TOP MOUNT (200- EA 1,000KW) \$51,998.77</td></tr> </table>	Component Description: Amount:	Antenna, Elbow, Transformer, Reducer, Transmission Line, and others. \$87,832.00	Component Description: Amount:	Primary Antenna - UHF High Power Top Mount, E-POL \$44,837.38	Component Description: Amount:	UHF- HIGH POWER TOP MOUNT (200- EA 1,000KW) \$51,998.77
Component Description: Amount:	Antenna, Elbow, Transformer, Reducer, Transmission Line, and others. \$87,832.00						
Component Description: Amount:	Primary Antenna - UHF High Power Top Mount, E-POL \$44,837.38						
Component Description: Amount:	UHF- HIGH POWER TOP MOUNT (200- EA 1,000KW) \$51,998.77						

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$90,084.75	\$61,478.17		\$59,913.38	
Reel Pipe	<i>\$1,284.75</i>	\$1,284.75	To allow large reels to be placed on stands for installation	N/A	N/A
Flexible Air Transmission Line - dielectric, 4"	\$88,800.00	\$60,193.42	Estimated Cost Justification KVHP-380-Interim Transmission Line - Flexible Air Dielectric v1	\$59,913.38	N/A
Primary Transmission Line	\$232,300.00	\$207,733.06		\$207,008.56	
Rigid Transmission Line - copper, 6 1/8"	\$232,300.00	\$207,733.06	See Estimated Cost Justification KVHP-310-Primary Transmission Line - Rigid, Copper, 6 1/8" v1	\$207,008.56	N/A
Sub-total	\$322,384.75	\$269,211.23	N/A	\$266,921.94	N/A
Total for all systems	\$2,115,610.55	\$1,892,742.93	N/A	\$1,428,307.88	N/A

Components

Actual Information	
Description	File Name
Reel Pipe	Information not provided.
Flexible Air Transmission Line - dielectric, 4"	<div> <div>Component Description:</div> <div>Interim Transmission Line</div> <div>Amount:</div> <div>\$28,458.82</div> </div> <div> <div>Component Description:</div> <div>KVHP-380-Interim Transmission Line-Flexible Air Dielectric, 4in</div> <div>Amount:</div> <div>\$31,454.56</div> </div> <div> <div>Component Description:</div> <div>Invoice moved to correct budget category.</div> <div>Amount:</div> <div>N/A</div> </div>

Rigid Transmission Line -
copper, 6 1/8"

Component Description: KVHP-310-
Primary
Transmission Line-
Rigid, Copper, 6 1
/8

Amount: \$66,214.58

Component Description: Primary
Transmission Line

Amount: \$93,076.90

Component Description: REDUCER 6-50 X
3-50 W/CONN "Q
/S"

Amount: \$2,100.00

Component Description: Primary
Transmission Line
- Rigid, Copper, 6 1
/8"

Amount: \$45,617.08

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$381,100.00	\$357,500.00		\$137,387.00	
Tall Tower (greater than 500')	\$210,500.00	\$200,000.00	Tower King II, Inc Proposal	\$132,387.00	N/A
Minor tower reinforcement /modifications	\$158,000.00	\$150,000.00	N/A	N/A	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$7,500.00	N/A	\$5,000.00	N/A
Sub-total	\$381,100.00	\$357,500.00	N/A	\$137,387.00	N/A
Total for all systems	\$2,115,610.55	\$1,892,742.93	N/A	\$1,428,307.88	N/A

Components

Actual Information	
Description	File Name

Tall Tower (greater than 500')	<div> <div> Component Description: Amount: </div> <div> Tower Service \$60,000.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> Tower Service- Mobilization to KVHP in Lake Charles, LA \$60,000.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> Removal of the side mounted antenna, \$72,387.00 </div> </div>
Minor tower reinforcement /modifications	Information not provided.
Structural engineering tower load study for well documented tower	<div> <div> Component Description: Amount: </div> <div> Structural analysis \$2,500.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> Structural Analysis \$2,500.00 </div> </div>

Cost
Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$198,931.96	\$244,426.96		\$102,013.73	
Attorney - Other Matters	<i>\$1,001.96</i>	\$1,001.96	The estimated cost has been adjusted to include all invoices submitted for reimbursement at this time.	\$1,001.96	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,250.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$1,687.50	N/A
Project management of the transition	\$94,010.00	\$144,675.00	Widely Strategic Support Quote	\$96,929.49	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	\$144.78	N/A
Sub-total	\$198,931.96	\$244,426.96	N/A	\$102,013.73	N/A
Total for all systems	\$2,115,610.55	\$1,892,742.93	N/A	\$1,428,307.88	N/A

Components

Actual Information

Description	File Name
-------------	-----------

Attorney - Other Matters	Component Description: Professional Services Rendered Amount: \$34.63
	Component Description: For Professional Services Rendered Amount: \$144.57
	Component Description: For Professional Services Rendered Amount: \$276.92
	Component Description: For Professional Services Rendered Amount: \$108.26
	Component Description: Professional Services Rendered Amount: \$106.56
	Component Description: Professional Services Rendered Amount: \$27.84
	Component Description: ASM Attorneys Fees - Draft 10 Week Form 387 Report for KVHP Amount: \$303.18
Comprehensive coverage verification via field study, if needed	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	FCC Form 2100 Construction Permit Application \$2,250.00
Perform engineering study for new channel assignment and antenna development	Component Description: Amount: Component Description: Amount: Component Description: Amount:	KVHP-530-RF Eng - Engineering Study for New Channel Assignment \$562.50 Engineering study for new channel assignment and antenna development \$125.00 Engineering study work for new channel assignment and antenna development; \$1,000.00
Project management of the transition	Component Description: Amount: Component Description: Amount:	Project management \$2,817.55 Project Management \$2,486.20

Component Description:	Project management
Amount:	\$3,404.05

Component Description:	Project Management
Amount:	\$3,910.75

Component Description:	Project management
Amount:	\$2,417.85

Component Description:	Project Management
Amount:	\$2,228.00

Component Description:	Project Management
Amount:	\$161.70

Component Description:	Project Management
Amount:	\$986.75

Component Description:	Project Management
Amount:	\$2,633.70

Component Description:	Project Management
Amount:	\$1,782.20

Component Description:	Project Management
Amount:	\$3,296.20

Component Description:	Project Management
Amount:	\$3,688.15

Component Description:	Project Management
Amount:	\$1,781.95

Component Description:	Project Management
Amount:	\$2,380.30

Component Description:	Project Management
Amount:	\$110.37

Component Description:	Project Management
Amount:	\$3,457.05

Component Description:	Project Management
Amount:	\$331.10

Component Description:	Project Management
Amount:	\$765.70

Component Description:	Project Management
Amount:	\$3,111.70

Component Description:	Project Management
Amount:	\$1,732.85

Component Description:	Project Management
Amount:	\$3,086.35

Component Description:	Project Management
Amount:	\$4,290.95

Component Description:	Project Management
Amount:	\$4,141.40

Component Description:	Project Management
Amount:	\$3,434.45

Component Description:	Project Management
Amount:	\$3,186.05

Component Description:	Project Management
Amount:	\$2,542.85

Component Description:	Project Management
Amount:	\$3,755.40

Component Description:	Project Management
Amount:	\$2,740.10

Component Description:	Project Management
Amount:	\$120.64

Component Description:	Project Management
Amount:	\$3,465.90

Component Description:	Project Management
Amount:	\$2,117.85

Component Description:	Project Management
Amount:	\$572.00

Component Description:	Project Management
Amount:	\$3,191.10

Component Description:	Project management
Amount:	\$2,219.20

Component Description:	Project Management
Amount:	\$115.50

Component Description:	Project Management
Amount:	\$2,884.85

Component Description:	Project Management
Amount:	\$3,495.85

Component Description:	Project Management
Amount:	\$2,922.90

	Component Description:	Project Management
	Amount:	\$2,157.55
	Component Description:	Project Management
	Amount:	\$51.33
	Component Description:	Project Management
	Amount:	\$2,953.15
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Component Description:	KVHP-550-Attorney - License to Cover Application (Main)
	Amount:	\$83.53
	Component Description:	KVHP-550-Attorney - License to Cover Application (Main)
	Amount:	\$61.25

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$31,233.84	\$22,133.84		\$6,770.40	
Develop and air announcement of upcoming channel change	<i>\$2,850.00</i>	\$2,850.00	estimate for on air rescan announcement production. Quote attached	N/A	N/A
Equipment Storage	<i>\$10,000.00</i>	\$10,000.00	Estimate for Dielectric on site antenna storage Dielectric letter attached	N/A	N/A
MVPD Notification of Channel Change	<i>\$0.00</i>	\$0.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$2,970.00</i>	\$2,970.00	On site forklift rental estimate Representative quote attached	\$2,254.94	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$3,863.84</i>	\$3,863.84	Please see Estimated Cost Justification KVHP-610-Disposal v2	\$2,065.46	N/A
DTV Medical Facility Notification	\$11,550.00	\$2,450.00	Group quote attached	\$2,450.00	N/A
Sub-total	\$31,233.84	\$22,133.84	N/A	\$6,770.40	N/A
Total for all systems	\$2,115,610.55	\$1,892,742.93	N/A	\$1,428,307.88	N/A

Components

Actual Information	
Description	File Name
Develop and air announcement of upcoming channel change	Information not provided.
Equipment Storage	Information not provided.
MVPD Notification of Channel Change	Information not provided.
Equipment Delivery and Handling Charges	<div> Component Description: Forklift Variable Reach #12000 Amount: \$2,254.94 </div>
Disposal Costs (for equipment and other waste, net of any salvage value)	<div> Component Description: Container Usage Charge Daily Amount: \$103.28 </div> <div> Component Description: Container Usage Charge Daily Amount: \$119.55 </div> <div> Component Description: Delivery 30 YD open top Amount: \$1,098.05 </div> <div> Component Description: 55 gallon drums Amount: \$744.58 </div>
DTV Medical Facility Notification	<div> Component Description: Medical Notification mailing Amount: \$2,450.00 </div>

Cost Information	Grand Total			
		Predetermined Cost Estimate	Estimated Cost	Actual Cost
	Total for all systems	\$2,115,610.55	\$1,892,742.93	\$1,428,307.88

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Paul M Eriksen <i>Controller</i></p> <p>06/10/2021</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Paul M Eriksen <i>Controller</i></p> <p>06/10/2021</p>

Attachments