



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **73318** | Service: **DTV** | Call **WNEP-TV** | Channel: **50 (UHF)** |
ID:
File **0000027985**
Number:
FRN: **0028358455** | Date **06/18**
Submitted: **/2021**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
TEGNA Broadcast Holdings, LLC	Denise A. Branson, Sr. Paralegal 8350 BROAD STREET, SUITE 2000 Tysons, VA 22102 United States	+1 (703) 873-6606	dbranson@tegna. com	Limited Liability Company

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Gary Davis <i>Regional Head of Technology and Operations</i> TEGNA	Gary Davis 8350 Broad Street Suite 2000 Tysons, VA 30019 United States	+1 (404) 312- 9199	gadavis@tegna. com

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Replace Antenna and Transmission Line Replace transmitter

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	SigmaCD- P2
	Year	2008
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	60 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-90
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	51.6 kW
	Justification for New Transmitter	Current transmitter is not re tunable as state by the manufacturer

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	Yes
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	200.0 feet
	Other Electrical Service	No

	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Channel Change Services from Ch. 16 to Ch. 21	Channel Change Services from Ch. 16 to Ch. 21
Site survey	Site survey

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Primary Antenna

Add Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this antenna currently shared with any other stations?	No
	Is this antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	500.0 kW

Manufacturer	
Model	ATW18H3H
Year	2009

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	760.0 kW
	Manufacturer	

Model	TFU-20ETT /VP-R O4
Year	2018
Justification for New Antenna	Old antenna will not work on the new channel

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Name	Description
Product RTT675 Trans test	TRANS TEST 6-75
Product REPACKVPOL	VPOL COMPONENTS
Product RTLSCR675-20 TLSCR	RIGID - COPPER TBD TLSCR T/L 6-75 EIA LENGTH 15' TO 20' FIXED FLG 1 END/ SWIVEL FLG 1 END
Product R66595 Reducer	REDUCER 6-75 X 7-75 EIA CU TO BE TUNED WITH ELBOW COMPLEX FOR WNEP CH16
Product R70668 TL Tuner Indoor Use	T/L TUNER INDOOR USE
Product RTLSCR650-5 TLSCR	RIGID - COPPER TLSCR T/L 6-50 EIA LENGTH UP TO 5' FIXED FLG 1 END / SWIVEL FLG 1 END

Primary Antenna

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	500.0 kW

Manufacturer	
Model	ATW18H3H
Year	2009

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	248.0 kW
	Manufacturer	

Model	TFU-21ETT /VP-R 04SP
Year	2020
Justification for New Antenna	Current antenna will not operate on assigned channel

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Name		Description
Test and Tune Antenna System		Test and Tune Antenna System
Tower Top Interface		Elbows and Line to transition at the top of the tower
AFM 6-75 CH21 18 inches LONG, EXTERIOR		AFM 6-75 CH21 18.00" LONG, EXTERIOR

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Slot
	Number of Stations Supported	1
	Number of Panels/Bays	8
	Lower Limit	470.00 MHz
	Upper Limit	670.00 MHz
	Design power capacity in use	90.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	200.0 kW
	Manufacturer	
	Model	TFU-8WB- 1-R
	Year	2018

	Justification for New Antenna	Temporary antenna to operate form during transition.
--	-------------------------------	--

**Interim
Antenna**

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	S
	Feed Line Size	4 1/16 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Interim
Antenna**

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Transmission Line**Existing Transmission Line**

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	ERI
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 3/4 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1000 feet per run

Primary Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Line refurbishment	Line refurbishment
RTLSCR675-20	RIGID TRANSMISSION LINE - COPPER T /L 6- 75 EIA LENGTH 15 ft TO 20 ft FIXED FLG 1 END SWIVEL FLG 1 END LENGTH TBD
RTLSCR650-10	RTLSCR650-10

Interim Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Rigid
	Diameter	4 1/16 inches
	Segment Length	19 ¾ '
	Other Segment Length	
	Number of parallel runs	1
	Length	900 feet per run
	Justification for New Transmission Line	Temporary Line to operate from during transition. We are awaiting quotes in this system

Interim	Other Transmission Line Expenses Not Listed
Transmission Line	Information not provided.

**Tower
Equipment
And
Rigging
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary
Tower**

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Yes
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1266878
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	41° 10' 57.2" N-
	Longitude (NAD83)	075° 52' 13.9" W-
	Overall Structure Height	836.28 feet
	Support Structure Height	802.81 feet
	Ground Elevation Above Mean Sea Level (AMSL)	2134.82 feet

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	Local TV Pennsylvania, LLC
Date Constructed	01/23/2009

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary Tower

Other Tower Expenses Not Listed

Name	Description
Site Work	Site Work

**Outside
Professional Services Costs**

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	No
	Number of Hours	N/A
	Explanation	N/A
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes

	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	No
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Name	Description
Other Engineering Services	Other Engineering Services
Project management of the transition	Project management of the transition

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Name	Description
Viewer call assistance service	Viewer call assistance service

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE-90	\$1,334,151.91	\$1,389,201.91		\$1,372,201.91	
2" Rigid Conduit and Wiring (Cost per foot)	\$5,200.00	\$5,000.00	N/A	N/A	N/A
Channel Change Services from Ch. 16 to Ch. 21	<i>\$25,964.00</i>	\$25,964.00	See attached / uploaded PDF file titled "Gates US0338709 v210413gv1. pdf"	\$25,964.00	N/A
Site survey	<i>\$6,173.33</i>	\$6,173.33	See attached / uploaded PDF file titled "Gates US0324170 v210427jgv1. pdf"	\$6,173.33	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$95,850.00	See attached / uploaded PDF file titled "Herron 6779 v210423jgv1. pdf"	\$95,850.00	N/A

UHF - Liquid Cooled Solid State Transmitter 51.6 kW	\$1,244,214.58	\$1,244,214.58	See attached / uploaded PDF file titled "Gates US0327108 v210503jgv1. pdf"	\$1,244,214.58	N/A
Service entrance 3 phase/800 amp/208 volt	\$14,400.00	\$12,000.00	N/A	N/A	N/A
Sub-total	\$1,334,151.91	\$1,389,201.91	N/A	\$1,372,201.91	N/A
Total for all systems	\$2,981,653.62	\$2,865,055.62	N/A	\$2,318,701.87	N/A

Components

Actual Information	
Description	File Name
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.
Channel Change Services from Ch. 16 to Ch. 21	Component Description: Gates US0338709 v210413gv1 Amount: \$25,964.00
Site survey	Component Description: Gates US0324170 v210427jgv1 Amount: \$6,173.33

Switchgear - industrial 800 amp	<div> <div> Component Description: Amount: </div> <div> Herron 6821 v210426jgv1 \$63,900.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> Herron 6779 v210426jgv1 \$31,950.00 </div> </div>
UHF - Liquid Cooled Solid State Transmitter 51.6 kW	<div> <div> Component Description: Amount: </div> <div> Gates US0327108 v210524jgv2 \$1,244,214.58 </div> </div>
Service entrance 3 phase /800 amp/208 volt	Information not provided.

Cost
Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU- 8WB-1-R	\$205,800.00	\$74,400.00		\$0.00	
UHF - Lower Power Side Mount, One station - 200- 500 kW, horizontally polarized	\$189,500.00	\$60,000.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed)	\$9,570.00	\$8,000.00	N/A	N/A	N/A
Primary Antenna TFU- 20ETT/VP-R O4	\$334,930.00	\$209,643.00		\$209,643.00	
Product RTLSCR650- 5 TLSCR	\$1,056.00	\$1,056.00	N/A	\$1,056.00	N/A

Product R66595 Reducer	\$2,100.00	\$2,100.00	See attached / uploaded PDF files titled "Die MAN00552 v210506jgv1. pdf" and "Die MAN00660 v210506jgv1. pdf"	\$2,100.00	N/A
Product RTLSCR675- 20 TLSCR	\$1,719.00	\$1,719.00	See attached / uploaded PDF files titled "Die MAN00552 v210506jgv1. pdf" and "Die MAN00660 v210506jgv1. pdf"	\$1,719.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	See attached / uploaded PDF files titled "Die MAN00552 v210506jgv1. pdf" and "Die MAN00660 v210506jgv1. pdf"	\$6,400.00	N/A
Product R70668 TL Tuner Indoor Use	\$1,400.00	\$1,400.00	N/A	\$1,400.00	N/A

Product RTT675 Trans test	\$2,125.00	\$2,125.00	See attached / uploaded PDF files titled "Die MAN00552 v210506jgv1. pdf" and "Die MAN00660 v210506jgv1. pdf"	\$2,125.00	N/A
Product REPACKVPOL	\$18,000.00	\$18,000.00	See attached / uploaded PDF files titled "Die MAN00552 v210506jgv1. pdf" and "Die MAN00660 v210506jgv1. pdf"	\$18,000.00	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$10,298.00	See attached / uploaded PDF files titled "Die MAN00552 v210506jgv1. pdf" and "Die MAN00660 v210506jgv1. pdf"	\$10,298.00	N/A

UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$166,545.00	See attached / uploaded PDF files titled "Die MAN00552 v210506jgv1.pdf" and "Die MAN00660 v210506jgv1.pdf"	\$166,545.00	N/A
Primary Antenna TFU-21ETT/VP-R 04SP	\$334,320.00	\$247,012.00		\$227,012.00	
AFM 6-75 CH21 18 inches LONG, EXTERIOR	\$2,940.00	\$2,940.00	See the attached / uploaded PDF file titled "Die MAN01580 v210415gv1.pdf"	\$2,940.00	N/A
Tower Top Interface	\$20,000.00	\$20,000.00	N/A	N/A	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$10,710.00	See the attached / uploaded PDF file titled "Die MAN01580 v210415gv1.pdf"	\$10,710.00	N/A
Test and Tune Antenna System	\$2,850.00	\$2,850.00	N/A	\$2,850.00	N/A

UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$204,112.00	Estimated Cost is the new Primary Antenna and V pol; See the attached / uploaded PDF file titled "Die MAN01580 v210415gv1.pdf"	\$204,112.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$6,400.00	N/A
Sub-total	\$875,050.00	\$531,055.00	N/A	\$436,655.00	N/A
Total for all systems	\$2,981,653.62	\$2,865,055.62	N/A	\$2,318,701.87	N/A

Components

Actual Information	
Description	File Name
UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized	Information not provided.
Sweep test of existing antenna	Information not provided.
Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed)	Information not provided.
Product RTLSCR650-5 TLSCR	<p>Component Description: Die 536007 v210513pmv1</p> <p>Amount: \$1,056.00</p>

Product R66595 Reducer	<div> <div> Component Description: Amount: </div> <div> Die MAN00660 v210506jgv1 \$945.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> Die MAN00552 v210506jgv1 \$945.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> Die 389005 v210513pmv1 \$210.00 </div> </div>
Product RTLSCR675-20 TLSCR	<div> <div> Component Description: Amount: </div> <div> Die MAN00552 v210506jgv1 \$773.55 </div> </div> <div> <div> Component Description: Amount: </div> <div> Die 536007 v210513pmv1 \$171.90 </div> </div> <div> <div> Component Description: Amount: </div> <div> Die MAN00660 v210506jgv1 \$773.55 </div> </div>

Sweep test of existing antenna	<div> <div> Component Description: Amount: </div> <div> Die MAN00660 v210506jgv1 \$2,880.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> Die MAN00552 v210506jgv1 \$2,880.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> Die 599018 v210513pmv1 \$640.00 </div> </div>
Product R70668 TL Tuner Indoor Use	<div> <div> Component Description: Amount: </div> <div> Die 536007 v210513pmv1 \$1,400.00 </div> </div>
Product RTT675 Trans test	<div> <div> Component Description: Amount: </div> <div> Die MAN00552 v210506jgv1 \$956.25 </div> </div> <div> <div> Component Description: Amount: </div> <div> Die 389005 v210513pmv1 \$212.50 </div> </div> <div> <div> Component Description: Amount: </div> <div> Die MAN00660 v210506jgv1 \$956.25 </div> </div>

Product REPACKVPOL	<div data-bbox="707 174 1329 291"> <p>Component Description: Die MAN00660 v210506jgv1</p> <p>Amount: \$8,100.00</p> </div> <div data-bbox="707 396 1329 512"> <p>Component Description: Die MAN00552 v210506jgv1</p> <p>Amount: \$8,100.00</p> </div> <div data-bbox="707 616 1313 732"> <p>Component Description: Die 350012 v210513pmv1</p> <p>Amount: \$1,800.00</p> </div>
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	<div data-bbox="707 862 1329 978"> <p>Component Description: Die MAN00552 v210506jgv1</p> <p>Amount: \$4,634.10</p> </div> <div data-bbox="707 1084 1313 1200"> <p>Component Description: Die 389005 v210513pmv1</p> <p>Amount: \$1,029.80</p> </div> <div data-bbox="707 1303 1329 1420"> <p>Component Description: Die MAN00660 v210506jgv1</p> <p>Amount: \$4,634.10</p> </div>

<p>UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized</p>	<table> <tr> <td data-bbox="707 174 1013 208">Component Description:</td><td data-bbox="1147 174 1326 246">Die MAN00660 v210506jgv1</td></tr> <tr> <td data-bbox="707 257 815 291">Amount:</td><td data-bbox="1147 257 1278 291">\$74,945.25</td></tr> <tr> <td data-bbox="707 398 1013 432">Component Description:</td><td data-bbox="1147 398 1326 470">Die MAN00552 v210506jgv1</td></tr> <tr> <td data-bbox="707 481 815 515">Amount:</td><td data-bbox="1147 481 1278 515">\$74,945.25</td></tr> <tr> <td data-bbox="707 622 1013 656">Component Description:</td><td data-bbox="1147 622 1310 694">Die 350012 v210513pmv1</td></tr> <tr> <td data-bbox="707 705 815 739">Amount:</td><td data-bbox="1147 705 1278 739">\$16,654.50</td></tr> </table>	Component Description:	Die MAN00660 v210506jgv1	Amount:	\$74,945.25	Component Description:	Die MAN00552 v210506jgv1	Amount:	\$74,945.25	Component Description:	Die 350012 v210513pmv1	Amount:	\$16,654.50
Component Description:	Die MAN00660 v210506jgv1												
Amount:	\$74,945.25												
Component Description:	Die MAN00552 v210506jgv1												
Amount:	\$74,945.25												
Component Description:	Die 350012 v210513pmv1												
Amount:	\$16,654.50												
<p>AFM 6-75 CH21 18 inches LONG, EXTERIOR</p>	<table> <tr> <td data-bbox="707 862 1013 896">Component Description:</td><td data-bbox="1147 862 1326 934">Die MAN01581 v210415gv1</td></tr> <tr> <td data-bbox="707 945 815 978">Amount:</td><td data-bbox="1147 945 1262 978">\$1,323.00</td></tr> <tr> <td data-bbox="707 1086 1013 1120">Component Description:</td><td data-bbox="1147 1086 1326 1158">Die 779001 v210507pmv1b</td></tr> <tr> <td data-bbox="707 1169 815 1202">Amount:</td><td data-bbox="1147 1169 1240 1202">\$294.00</td></tr> <tr> <td data-bbox="707 1310 1013 1344">Component Description:</td><td data-bbox="1147 1310 1326 1382">Die MAN01580 v210415gv1</td></tr> <tr> <td data-bbox="707 1393 815 1426">Amount:</td><td data-bbox="1147 1393 1262 1426">\$1,323.00</td></tr> </table>	Component Description:	Die MAN01581 v210415gv1	Amount:	\$1,323.00	Component Description:	Die 779001 v210507pmv1b	Amount:	\$294.00	Component Description:	Die MAN01580 v210415gv1	Amount:	\$1,323.00
Component Description:	Die MAN01581 v210415gv1												
Amount:	\$1,323.00												
Component Description:	Die 779001 v210507pmv1b												
Amount:	\$294.00												
Component Description:	Die MAN01580 v210415gv1												
Amount:	\$1,323.00												
<p>Tower Top Interface</p>	<p>Information not provided.</p>												

<p>Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)</p>	<table> <tr> <td data-bbox="707 174 1013 208">Component Description:</td><td data-bbox="1147 174 1326 246">Die MAN01581 v210415gv1</td></tr> <tr> <td data-bbox="707 257 815 291">Amount:</td><td data-bbox="1147 257 1267 291">\$4,819.50</td></tr> <tr> <td data-bbox="707 398 1013 432">Component Description:</td><td data-bbox="1147 398 1326 470">Die 779001 v210507pmv1b</td></tr> <tr> <td data-bbox="707 481 815 515">Amount:</td><td data-bbox="1147 481 1267 515">\$1,071.00</td></tr> <tr> <td data-bbox="707 622 1013 656">Component Description:</td><td data-bbox="1147 622 1326 694">Die MAN01580 v210415gv1</td></tr> <tr> <td data-bbox="707 705 815 739">Amount:</td><td data-bbox="1147 705 1267 739">\$4,819.50</td></tr> </table>	Component Description:	Die MAN01581 v210415gv1	Amount:	\$4,819.50	Component Description:	Die 779001 v210507pmv1b	Amount:	\$1,071.00	Component Description:	Die MAN01580 v210415gv1	Amount:	\$4,819.50
Component Description:	Die MAN01581 v210415gv1												
Amount:	\$4,819.50												
Component Description:	Die 779001 v210507pmv1b												
Amount:	\$1,071.00												
Component Description:	Die MAN01580 v210415gv1												
Amount:	\$4,819.50												
<p>Test and Tune Antenna System</p>	<table> <tr> <td data-bbox="707 869 1013 902">Component Description:</td><td data-bbox="1147 869 1347 940">VTS 5354 - Rev1 v210608pmv1</td></tr> <tr> <td data-bbox="707 952 815 985">Amount:</td><td data-bbox="1147 952 1267 985">\$2,850.00</td></tr> </table>	Component Description:	VTS 5354 - Rev1 v210608pmv1	Amount:	\$2,850.00								
Component Description:	VTS 5354 - Rev1 v210608pmv1												
Amount:	\$2,850.00												

UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	Component Description: Amount:	Die MAN01581 v210415gv1 \$83,514.15
	Component Description: Amount:	Die MAN01581 v210415gv1 \$8,336.25
	Component Description: Amount:	Die 779001 v210507pmv1b \$18,558.70
	Component Description: Amount:	Die MAN01580 v210415gv1 \$8,336.25
	Component Description: Amount:	Die MAN01580 v210415gv1 \$83,514.15
	Component Description: Amount:	Die 779001 v210507pmv1b \$1,852.50
Sweep test of existing antenna	Component Description: Amount:	Die 913004 v210507pmv1 \$640.00
	Component Description: Amount:	Die MAN01581 v210415gv1 \$2,880.00
	Component Description: Amount:	Die MAN01580 v210415gv1 \$2,880.00

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$127,800.00	\$121,500.00		\$0.00	
Rigid Transmission Line - copper, 4 1/16"	\$127,800.00	\$121,500.00	N/A	N/A	N/A
Primary Transmission Line	\$59,256.00	\$59,256.00		\$1,737.00	
RTLSCR675-20	<i>\$1,719.00</i>	\$1,719.00	See the attached / uploaded PDF file titled "Die MAN01580 v210415gv1.pdf"	\$0.00	N/A
Line refurbishment	<i>\$55,800.00</i>	\$55,800.00	See attached / uploaded PDF file titled "Die 351002 v210427jgv1.pdf"	\$0.00	N/A
RTLSCR650-10	<i>\$1,737.00</i>	\$1,737.00	N/A	\$1,737.00	N/A
Sub-total	\$187,056.00	\$180,756.00	N/A	\$1,737.00	N/A
Total for all systems	\$2,981,653.62	\$2,865,055.62	N/A	\$2,318,701.87	N/A

Components

Actual Information	
Description	File Name
Rigid Transmission Line - copper, 4 1/16"	Information not provided.
RTLSCR675-20	<div> <div> Component Description: Amount: </div> <div> Die MAN01580 v210415gv1 \$773.55 </div> </div> <div> <div> Component Description: Amount: </div> <div> Die MAN01581 v210415gv1 \$773.55 </div> </div> <div> <div> Component Description: Amount: </div> <div> Die 779001 v210507pmv1b (\$1,547.10) </div> </div>
Line refurbishment	<div> <div> Component Description: Amount: </div> <div> Die 351002 v210427jgv1 \$55,800.00 </div> </div>
RTLSCR650-10	<div> <div> Component Description: Amount: </div> <div> Die 827009 v210511pmv1 \$1,737.00 </div> </div>

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$397,300.00	\$591,637.00		\$397,161.00	
Minor tower reinforcement /modifications	\$158,000.00	\$75,000.00	N/A	N/A	N/A
Tall Tower (greater than 500')	\$210,500.00	\$488,437.00	See attached / uploaded PDF files titled "FDH SIN002490R v210422jgv1. pdf" and "FDH E- 177476 v210426jgv1. pdf"	\$375,461.00	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$12,000.00	N/A	\$5,500.00	N/A
Site Work	\$16,200.00	\$16,200.00	See attached / uploaded PDF file titled "B and B 21195 v210426jgv1. pdf"	\$16,200.00	N/A
Sub-total	\$397,300.00	\$591,637.00	N/A	\$397,161.00	N/A
Total for all systems	\$2,981,653.62	\$2,865,055.62	N/A	\$2,318,701.87	N/A

Components

Actual Information	
Description	File Name
Minor tower reinforcement /modifications	Information not provided.
Tall Tower (greater than 500')	<div> Component Description: FDH SIN002490R v210422jgv1 Amount: \$127,242.50 </div> <div> Component Description: FDH SIN006100 v210422jgv1 Amount: \$127,242.50 </div> <div> Component Description: FDH E-177476 v210426jgv1 Amount: \$116,976.00 </div> <div> Component Description: VTS 5359 v210608pmv1 Amount: \$4,000.00 </div>
Structural engineering tower load study for well documented tower	<div> Component Description: FDH 158502 v210426jgv1 Amount: \$5,500.00 </div>
Site Work	<div> Component Description: B and B 21195 v210426jgv1 Amount: \$16,200.00 </div>

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$80,361.75	\$65,276.75		\$40,201.75	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$0.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$675.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$4,300.00	See attached invoices	\$4,300.00	N/A

Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$3,995.00	See attached invoices.	\$3,995.00	N/A
Project management of the transition	\$17,833.00	\$17,833.00	See attached / uploaded PDF files titled, "Osborn 39689 v210125pmv1; Osborn 40022 v210125pmv1, Osborn 40308 v210125pmv1, Osborn 40656 v210125pmv1 & Osborn 40961 v210125pmv1"	\$17,833.00	N/A
Other Engineering Services	\$13,398.75	\$13,398.75	N/A	\$13,398.75	N/A
RF Exposure Measurements	\$21,050.00	\$10,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A

Sub-total	\$80,361.75	\$65,276.75	N/A	\$40,201.75	N/A
Total for all systems	\$2,981,653.62	\$2,865,055.62	N/A	\$2,318,701.87	N/A

Components

Actual Information	
Description	File Name
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.
Prepare request for Special Temporary Authorization	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Component Description: Osborn 39689 v210125pmv1 Amount: \$675.00
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description: Osborn 39395 v210114pmv1 Amount: \$825.00 Component Description: Osborn 37442 v210412pmv1 Amount: \$3,475.00
Perform engineering study for new channel assignment and antenna development	Information not provided.

Prepare and or review reimbursement form	<div> Component Description: Osborn 39689 v210125pmv1 </div> <div> Amount: \$25.00 </div>
	<div> Component Description: Osborn 40022 v210125pmv1 </div> <div> Amount: \$1,585.00 </div>
	<div> Component Description: Osborn 39395 v210114pmv1 </div> <div> Amount: \$250.00 </div>
	<div> Component Description: Osborn 40308 v210125pmv1 </div> <div> Amount: \$150.00 </div>
	<div> Component Description: Osborn 41455 v210412pmv1 </div> <div> Amount: \$210.00 </div>
	<div> Component Description: Osborn 42170 v210412pmv1 </div> <div> Amount: \$1,440.00 </div>
	<div> Component Description: Osborn 38633 v210114pmv1 </div> <div> Amount: \$275.00 </div>
	<div> Component Description: Osborn 41749 v210412pmv1 </div> <div> Amount: \$60.00 </div>
Project management of the transition	<div> Component Description: Osborn 39689 v210125pmv1 </div> <div> Amount: \$2,923.00 </div>

Component Description:	Osborn 37941 v210412pmv1
Amount:	\$237.00

Component Description:	Osborn 37941 v210412pmv1
Amount:	\$150.00

Component Description:	Osborn 40022 v210125pmv1
Amount:	\$1,422.00

Component Description:	Osborn 37047 v210412pmv1
Amount:	\$300.00

Component Description:	Osborn 38335 v210114pmv1
Amount:	\$790.00

Component Description:	Osborn 39395 v210114pmv1
Amount:	\$3,652.00

Component Description:	Osborn 37442 v210412pmv1
Amount:	\$1,185.00

Component Description:	Osborn 36546 v210308pmv1
Amount:	\$158.00

Component Description:	Osborn 40961 v210125pmv1
Amount:	\$869.00

Component Description:	Osborn 40656 v210125pmv1
Amount:	\$395.00

Component Description:	Osborn 39689 v210125pmv1
Amount:	\$870.00

Component Description:	Osborn 38633 v210114pmv1
Amount:	\$1,959.00

Component Description:	Osborn 42170 v210412pmv1
Amount:	\$79.00

Component Description:	Osborn 41455 v210412pmv1
Amount:	\$158.00

Component Description:	Osborn 40308 v210125pmv1
Amount:	\$948.00

Component Description:	Osborn 39009 v210114pmv1
Amount:	\$1,659.00

Component Description:	Osborn 41749 v210412pmv1
Amount:	\$79.00

Other Engineering Services	Component Description:		Osborn 40022
			v210125pmv1
	Amount:		\$466.25
	Component Description:		Osborn 37047
			v210412pmv1
	Amount:		\$9,467.50
	Component Description:		Osborn 39395
			v210114pmv1
	Amount:		\$3,465.00
RF Exposure Measurements	Information not provided.		
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.		
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.		

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$107,733.96	\$107,128.96		\$70,745.21	
Viewer call assistance service	<i>\$20,896.82</i>	\$20,896.82	See attached / uploaded PDF file titled "Inktel 35286 v210427jgv1.pdf"	\$20,896.82	N/A
MVPD Notification of Channel Change	<i>\$5,000.00</i>	\$5,000.00	N/A	\$2,000.00	N/A
Develop and air announcement of upcoming channel change	<i>\$0.00</i>	\$0.00	N/A	N/A	N/A
Equipment Storage	<i>\$25,000.00</i>	\$25,000.00	N/A	\$12,747.50	N/A
Equipment Delivery and Handling Charges	<i>\$28,647.14</i>	\$28,647.14	See attached / uploaded PDF file titled "Gates US0327108 v210503jgv1.pdf"	\$27,600.89	N/A
Local Zoning	<i>\$15,000.00</i>	\$15,000.00	N/A	N/A	N/A

FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$7,500.00	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
Sub-total	\$107,733.96	\$107,128.96	N/A	\$70,745.21	N/A
Total for all systems	\$2,981,653.62	\$2,865,055.62	N/A	\$2,318,701.87	N/A

Components

Actual Information	
Description	File Name
Viewer call assistance service	Component Description: Inktel 35286 v210503jgv2 Amount: \$20,896.82
MVPD Notification of Channel Change	Component Description: KGA 980-79 v210618jgv1 Amount: \$2,000.00
Develop and air announcement of upcoming channel change	Information not provided.

Equipment Storage

Component Description: Die 570002
v210513pmv1
Amount: \$8,100.00

Component Description: Die 853013
v210507pmv1
Amount: \$3,000.00

Component Description: Die 625012
v210511pmv1
Amount: \$1,647.50

Equipment Delivery and Handling Charges	Component Description: Die 842005 v210507pmv1 Amount: \$2,829.06
	Component Description: Die 570002 v210513pmv1 Amount: \$2,853.47
	Component Description: Gates US0327108 v210524jgv2 Amount: \$17,844.34
	Component Description: Die 841009 v210507pmv1 Amount: \$677.47
	Component Description: Die 832018 v210511pmv1 Amount: \$1,408.33
	Component Description: Die 608038 v210511pmv1 Amount: \$1,046.25
	Component Description: Die 539028 v210513pmv1 Amount: \$1,988.22
Local Zoning	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	Information not provided.
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.

DTV Medical Facility Notification	<div> Component Description: RF Notifs 1438 v200721gv1 </div> <div> Amount: \$3,750.00 </div>
	<div> Component Description: RF Notifs 1154 v210413gv1 </div> <div> Amount: \$3,750.00 </div>
FCC Filing Fees - Form 2100 license to cover application	Information not provided.

Cost Information	Grand Total			
		Predetermined Cost Estimate	Estimated Cost	Actual Cost
	Total for all systems	\$2,981,653.62	\$2,865,055.62	\$2,318,701.87

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Jeffrey C Gehman <i>Engineering Associate</i></p> <p>06/18/2021</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Jeffrey C Gehman <i>Engineering Associate</i></p> <p>06/18/2021</p>

Attachments