



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **55055** | Service: **DCA** | Call **KXTQ-CD** | Channel: **24 (UHF)** |  
ID: | Sign:  
File **0000028433**  
Number:  
FRN: **0018223693** | Date **06/08**  
Submitted: **/2018**

## Applicant Information

### Applicant Name, Type, and Contact Information

| Applicant   | Address   | Phone             | Email               | Applicant Type |
|---|---|-------------------|---------------------|----------------|
| <b>RAMAR COMMUNICATIONS, INC.</b><br>Doing Business As:<br>RAMAR COMMUNICATIONS, INC. | Brad Moran<br>9800 UNIVERSITY AVENUE<br>PO BOX 3757<br>LUBBOCK, TX 79452<br>United States | +1 (806) 748-9300 | bmoran@ramarcom.com | Corporation    |

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

| Applicant      | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] |         |       |       |

## Preparer Contact Information

### Preparer Contact Name and Information

| Applicant   | Address   | Phone             | Email                |
|---|---|-------------------|----------------------|
| <b>Tee Thomas</b><br><i>Chief Engineer</i><br><i>Ramar Communications</i> | Tee Thomas<br>PO Box 3757<br>Lubbock, TX 79452<br>United States | +1 (806) 548-1280 | tthomas@ramarcom.com |

**Broadcaster  
Information  
and  
Transition  
Plan**

| Question   | Response   |
|--|--|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes  |
| Briefly describe transition plan   | Replace the existing transmitter to allow necessary and sufficient power to be supplied to the new combiner network to make ERP. |

**Transmitters**

| Section                      | Question                                  | Response |
|------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes      |

**Primary  
Transmitter**

**Add Transmitter Information**

| Section   | Question   | Response          |
|---|--|-------------------|
| <b>Existing Transmitter<br/>Description</b>           | Type of change   | Purchase<br>New   |
|   | Use  | Primary<br>(Main) |
|   | Description of Use   | N/A               |
|   | Ownership  | Owned             |
|   | Owner  | N/A               |
|   | Site   | N/A               |
|   | Is this transmitter currently shared with another station? | No                |
|   | Is this transmitter currently in operating condition?      | Yes               |
| <b>Existing Transmitter<br/>Manufacturer and Type</b> | Manufacturer   |                   |
|   | Model  | 1.2 kw            |
|   | Year   | 2015              |
|   | Type   | Solid State       |
|   | Solid State Cooling  | Air Cooled        |
|   | Solid State Power Capacity                                 | 1.2 kW            |

**Primary  
Transmitter**

**New Transmitter Costs**

| Section         | Question                                  | Response  |
|-----------------|---|---|
| New Transmitter | Use                                       | Primary (Main)  |
|                 | Change Type                               | Purchase New  |
|                 | Is this a request for upgraded equipment? | Yes   |
|                 | Manufacturer                              |   |
|                 | Model                                     | 1.6 KW<br>UHS Solid State   |
|                 | Transmitter Type                          | Solid State   |
|                 | Solid State Cooling                       | Air Cooled  |
|                 | Solid State Power capacity                | 1.6 kW  |
|                 | Justification for New Transmitter         | Increased power required to provide adequate power from the new combiner network. |

**Primary  
Transmitter**

**Other Transmitter Costs**

| Section            | Question                              | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No       |
|                    | Switchgear (industrial 800 amp)       | No       |
|                    | Transformer (480V)                    | No       |
|                    | Power                                 | N/A      |
|                    | Rigid Conduit and Wiring              | No       |
|                    | Size                                  | N/A      |
|                    |                                       |          |

|  |   |              |
|--|---|--------------|
|  | Length  | N/A          |
|  | Other Electrical Service  | No           |
|  | Description   | N/A          |
| <b>HVAC Service</b>  | Does the replacement transmitter require HVAC Service?  | Yes          |
|  | Type  | Cooling Only |
|  | Size  | 10 tons      |
|  | Other Size  | N/A          |
| <b>Transmitter Building Addition/Modification or Leasehold Improvement</b> | Does the Transmitter Building require an addition, modification, other leasehold improvement? | No           |
|  | Size  | N/A          |
| <b>Channel 14 Costs</b>  | Is an RF Consulting Engineer needed?  | N/A          |
|  | Is a channel 14 Mask Filer needed?  | N/A          |
|  | Is additional field engineering time needed?  | N/A          |
|  | Number of Days  | N/A          |

**Primary Transmitter**

**Other Transmitter Cost Not Listed**

| Name                        | Description   |
|-----------------------------|---|
| <b>New channel combiner</b> | channel 23 combiner required for new repack channel |

**Antennas**

| Section                  | Question                              | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | No       |

**Transmission Line**

| Section                            | Question  | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | No       |

**Tower Equipment And Rigging Costs**

| Section                                  | Question  | Response |
|--|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | No       |

**Outside Professional Services Costs**

| Section                                    | Question   | Response |
|--|--|----------|
| Outside Project Management Services        | Do you require outside project management services?                          | No       |
|  | Number of Hours  | N/A      |
|  | Explanation  | N/A      |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | No       |
|  | Prepare engineering section of Form FCC Construction Permit Application      | Yes      |
|  | For Auxiliary Facility   | No       |
|  | For Main Facility  | Yes      |
|  | Prepare engineering section of Form FCC License to Cover Application         | Yes      |
|  | For Auxiliary Facility   | No       |
|  | For Main Facility  | Yes      |
|  | Prepare request for Special Temporary Authority                              | No       |
|  | Quantity   | N/A      |

|   |  |     |
|---|--|-----|
|   | Do you have Distributed Transmission System engineering services?                          | N/A |
|   | Critical Facility  | N/A |
|   | Terrain-Shielded Facility  | N/A |
| <b>Attorney and Other Outside Consulting Services</b> | Prepare and file Form FCC Construction Permit Application                                  | Yes |
|   | For Auxiliary Facility   | No  |
|   | For Main Facility  | Yes |
|   | Prepare and file Form FCC License to Cover Application                                     | Yes |
|   | For Auxiliary Facility   | No  |
|   | For Main Facility  | Yes |
|   | Prepare request for Special Temporary Authority  | Yes |
|   | Quantity   | 1   |
|   | NEPA Section 106 environmental review  | No  |
|   | Environmental Assessment   | No  |
|   | ASR Modification   | No  |
|   | FAA Consultation (including preparation of FAA Form 7460)                                  | No  |
|   | Negotiation of Lease and other Matter for Shared Locations                                 | No  |
|   | Prepare or Review FCC Form 399 for Reimbursement   | Yes |
|   | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| <b>RF Field Engineering Services</b>                  | Comprehensive coverage verification via field study  | No  |
|   | RF exposure measurements   | Yes |
|   | Additional Field Engineering Service   | No  |
|   | Number of Days   | N/A |

|  |               |     |
|--|---------------|-----|
|  | Justification | N/A |
|--|---------------|-----|

**Outside Professional Services Costs**      **Other Professional Services Expenses Not Listed**  
Services provided.

## Other Expenses

| Section                             | Question   | Response |
|-------------------------------------|--|----------|
| <b>AM Pattern Disturbance</b>       | Is an Impact Study needed?   | No       |
|                                     | Is Remediation needed?   | No       |
| <b>Facility Expenses</b>            | Name   | N/A      |
|                                     | Other Distributed Transmission System Expenses Not listed  | N/A      |
|                                     | Name   | N/A      |
|                                     | Is Notification of a Medical Facility required as a result of DTV broadcasting?                                      | Yes      |
| <b>Permit and Filing Costs</b>      | Local Zoning   | No       |
|                                     | Non-zoning permits   | No       |
|                                     | BLM or NFS Coordination  | No       |
|                                     | FCC Construction Permit Minor Change   | Yes      |
|                                     | FCC License to Cover Application   | Yes      |
|                                     | FCC Special Temporary Authority Application  | Yes      |
| <b>Other Miscellaneous Expenses</b> | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?        | No       |
|                                     | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes      |
|                                     | Does this relocation require Equipment Storage?  | No       |
|                                     | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?     | Yes      |
|                                     | Does this relocation require MVPD Notification of a Channel Change?  | Yes      |

| Other<br>Expenses | Other Expenses Not Listed |
|-------------------|---------------------------|
|                   | Information not provided. |

Cost  
Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|-----------------------------|----------------|------------------------------|-------------|---------------------------|
| Primary Transmitter 1.6 KW UHS Solid State          | \$193,900.00                | \$95,000.00    |                              | \$77,993.38 |                           |
| New channel combiner                                | <i>\$29,000.00</i>          | \$29,000.00    | N/A                          | \$12,525.50 | N/A                       |
| 10 Ton system                                       | \$38,900.00                 | \$15,000.00    | N/A                          | \$14,884.38 | N/A                       |
| UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW | \$126,000.00                | \$51,000.00    | N/A                          | \$50,583.50 | N/A                       |
| Sub-total   | \$193,900.00                | \$95,000.00    | N/A                          | \$77,993.38 | N/A                       |
| Total for all systems                               | \$258,940.00                | \$153,569.00   | N/A                          | \$92,043.38 | N/A                       |

Components

| Actual Information |           |
|--------------------|-----------|
| Description        | File Name |

|                      |   |
|----------------------|---|
| New channel combiner | <div data-bbox="708 174 1378 846"> <div data-bbox="708 174 1015 208"><b>Component Description:</b></div> <div data-bbox="1147 174 1378 801">Original invoice was not changed. Pursuant to RFAS File Number 28433, a new scanned file is being submitted with the original invoice, vendor quote and a purchase order. Invoice amount was left at zero in order to not over inflate the actual cost.</div> <div data-bbox="708 813 817 846"><b>Amount:</b></div> <div data-bbox="1147 813 1197 846">N/A</div> </div> <div data-bbox="708 952 1378 1064"> <div data-bbox="708 952 1015 985"><b>Component Description:</b></div> <div data-bbox="1147 952 1378 1019">Full reimbursement for combiner</div> <div data-bbox="708 1030 817 1064"><b>Amount:</b></div> <div data-bbox="1147 1030 1283 1064">\$12,525.50</div> </div> |
| 10 Ton system        | <div data-bbox="708 1205 1378 1552"> <div data-bbox="708 1205 1015 1238"><b>Component Description:</b></div> <div data-bbox="1147 1205 1378 1507">10 ton HVAC unit needed for cooling both transmitters during interim period. Includes invoice, PO and estimate from vendor.</div> <div data-bbox="708 1518 817 1552"><b>Amount:</b></div> <div data-bbox="1147 1518 1283 1552">\$14,884.38</div> </div>   |

|  |                               |  |
|--|-------------------------------|--|
| UHF - Air Cooled Solid<br>State Transmitter 1 - 2.5 kW | <b>Component Description:</b> | Full cost of KXTQ<br>2KW transmitter   |
|  | <b>Amount:</b>                | \$50,583.50  |
|  | <b>Component Description:</b> | Original invoice<br>was not changed.<br>Pursuant to RFAS<br>File Number<br>28433, a new<br>scanned file is<br>being submitted<br>with the original<br>invoice, vendor<br>quote and a<br>purchase order.<br>Invoice amount<br>was left at zero in<br>order to not over<br>inflate the actual<br>cost. |
|  | <b>Amount:</b>                | N/A  |

**Cost Information**      **Antennas**  
Information not provided.

**Cost Information**      **Transmission Line**  
Information not provided.

**Cost Information**      **Tower Equipment and Rigging Costs**  
Information not provided.

**Cost Information**      **Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined Cost Estimate | Estimated Cost     | Estimated Cost Justification | Actual Cost        | Actual Cost Justification |
|---|-----------------------------|--------------------|------------------------------|--------------------|---------------------------|
| <b>Outside Professional Services</b>  | <b>\$42,350.00</b>          | <b>\$45,250.00</b> |                              | <b>\$11,816.00</b> |                           |
| Attorney Fees - Prepare and File request for Special Temporary Authorization        | \$3,680.00                  | \$3,500.00         | N/A                          | N/A                | N/A                       |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00                  | \$2,250.00         | N/A                          | N/A                | N/A                       |

|   |            |             |  |            |   |
|---|------------|-------------|--|------------|---|
| Attorney Fees<br>- Prepare and<br>File FCC Form<br>2100 (main),<br>Construction<br>Permit<br>Application  | \$5,260.00 | \$10,000.00 | Final<br>attorney<br>fees for<br>prepping<br>and filing<br>Form 2100<br>CP were<br>more than<br>originally<br>expected.<br>The<br>additional<br>\$5,000<br>requested<br>will cover<br>the<br>remaining<br>invoices<br>submitted. | \$9,178.50 | Actual<br>costs were<br>greater<br>than the<br>estimated<br>costs |
| Prepare and<br>or review<br>reimbursement<br>form   | \$2,630.00 | \$2,500.00  | N/A  | N/A        | N/A   |
| Address<br>transition<br>timing and<br>coordination<br>issues w/<br>other stations<br>and wireless        | \$2,630.00 | \$2,500.00  | N/A  | N/A        | N/A   |
| Prepare<br>engineering<br>section of FCC<br>Form 2100<br>(main),<br>Construction<br>Permit<br>Application | \$3,155.00 | \$3,000.00  | N/A  | \$2,637.50 | N/A   |
| Prepare<br>engineering<br>section of FCC<br>Form 2100<br>(main),<br>License to<br>Cover<br>Application    | \$1,580.00 | \$1,500.00  | N/A  | \$0.00     | N/A   |

|                              |              |              |     |             |     |
|------------------------------|--------------|--------------|-----|-------------|-----|
| RF Exposure Measurements     | \$21,050.00  | \$20,000.00  | N/A | N/A         | N/A |
| <b>Sub-total</b>             | \$42,350.00  | \$45,250.00  | N/A | \$11,816.00 | N/A |
| <b>Total for all systems</b> | \$258,940.00 | \$153,569.00 | N/A | \$92,043.38 | N/A |

## Components

| Actual Information   |                           |
|--|---------------------------|
| Description  | File Name                 |
| Attorney Fees - Prepare and File request for Special Temporary Authorization       | Information not provided. |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. |

|   |   |                               |  |                |          |                               |  |                |            |                               |  |                |          |                               |                |                |            |                               |  |                |            |                               |  |                |            |
|---|---|-------------------------------|--|----------------|----------|-------------------------------|--|----------------|------------|-------------------------------|--|----------------|----------|-------------------------------|----------------|----------------|------------|-------------------------------|--|----------------|------------|-------------------------------|--|----------------|------------|
| <p>Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application</p> | <table> <tr> <td data-bbox="703 174 1011 208"><b>Component Description:</b></td><td data-bbox="1145 174 1366 360">Legal fees concerning the prepping and filing of CP for repack of KXTQ</td></tr> <tr> <td data-bbox="703 376 813 405"><b>Amount:</b></td><td data-bbox="1145 376 1241 405">\$434.00</td></tr> <tr> <td data-bbox="703 517 1011 551"><b>Component Description:</b></td><td data-bbox="1145 517 1366 703">Legal fees concerning the prepping and filing of CP for repack of KXTQ</td></tr> <tr> <td data-bbox="703 719 813 748"><b>Amount:</b></td><td data-bbox="1145 719 1262 748">\$2,480.00</td></tr> <tr> <td data-bbox="703 860 1011 893"><b>Component Description:</b></td><td data-bbox="1145 860 1366 1046">Legal fees concerning the prepping and filing of CP for repack of KXTQ</td></tr> <tr> <td data-bbox="703 1061 813 1090"><b>Amount:</b></td><td data-bbox="1145 1061 1241 1090">\$372.00</td></tr> <tr> <td data-bbox="703 1202 1011 1236"><b>Component Description:</b></td><td data-bbox="1145 1202 1321 1232">Attorneys Fees</td></tr> <tr> <td data-bbox="703 1238 813 1267"><b>Amount:</b></td><td data-bbox="1145 1238 1262 1267">\$9,178.50</td></tr> <tr> <td data-bbox="703 1379 1011 1413"><b>Component Description:</b></td><td data-bbox="1145 1379 1366 1565">Legal fees concerning the prepping and filing of CP for repack of KXTQ</td></tr> <tr> <td data-bbox="703 1581 813 1610"><b>Amount:</b></td><td data-bbox="1145 1581 1262 1610">\$4,589.50</td></tr> <tr> <td data-bbox="703 1722 1011 1756"><b>Component Description:</b></td><td data-bbox="1145 1722 1366 1908">Legal fees concerning the prepping and filing of CP for repack of KXTQ</td></tr> <tr> <td data-bbox="703 1924 813 1953"><b>Amount:</b></td><td data-bbox="1145 1924 1262 1953">\$1,303.00</td></tr> </table> | <b>Component Description:</b> | Legal fees concerning the prepping and filing of CP for repack of KXTQ | <b>Amount:</b> | \$434.00 | <b>Component Description:</b> | Legal fees concerning the prepping and filing of CP for repack of KXTQ | <b>Amount:</b> | \$2,480.00 | <b>Component Description:</b> | Legal fees concerning the prepping and filing of CP for repack of KXTQ | <b>Amount:</b> | \$372.00 | <b>Component Description:</b> | Attorneys Fees | <b>Amount:</b> | \$9,178.50 | <b>Component Description:</b> | Legal fees concerning the prepping and filing of CP for repack of KXTQ | <b>Amount:</b> | \$4,589.50 | <b>Component Description:</b> | Legal fees concerning the prepping and filing of CP for repack of KXTQ | <b>Amount:</b> | \$1,303.00 |
| <b>Component Description:</b>   | Legal fees concerning the prepping and filing of CP for repack of KXTQ  |                               |  |                |          |                               |  |                |            |                               |  |                |          |                               |                |                |            |                               |  |                |            |                               |  |                |            |
| <b>Amount:</b>  | \$434.00  |                               |  |                |          |                               |  |                |            |                               |  |                |          |                               |                |                |            |                               |  |                |            |                               |  |                |            |
| <b>Component Description:</b>   | Legal fees concerning the prepping and filing of CP for repack of KXTQ  |                               |  |                |          |                               |  |                |            |                               |  |                |          |                               |                |                |            |                               |  |                |            |                               |  |                |            |
| <b>Amount:</b>  | \$2,480.00  |                               |  |                |          |                               |  |                |            |                               |  |                |          |                               |                |                |            |                               |  |                |            |                               |  |                |            |
| <b>Component Description:</b>   | Legal fees concerning the prepping and filing of CP for repack of KXTQ  |                               |  |                |          |                               |  |                |            |                               |  |                |          |                               |                |                |            |                               |  |                |            |                               |  |                |            |
| <b>Amount:</b>  | \$372.00  |                               |  |                |          |                               |  |                |            |                               |  |                |          |                               |                |                |            |                               |  |                |            |                               |  |                |            |
| <b>Component Description:</b>   | Attorneys Fees  |                               |  |                |          |                               |  |                |            |                               |  |                |          |                               |                |                |            |                               |  |                |            |                               |  |                |            |
| <b>Amount:</b>  | \$9,178.50  |                               |  |                |          |                               |  |                |            |                               |  |                |          |                               |                |                |            |                               |  |                |            |                               |  |                |            |
| <b>Component Description:</b>   | Legal fees concerning the prepping and filing of CP for repack of KXTQ  |                               |  |                |          |                               |  |                |            |                               |  |                |          |                               |                |                |            |                               |  |                |            |                               |  |                |            |
| <b>Amount:</b>  | \$4,589.50  |                               |  |                |          |                               |  |                |            |                               |  |                |          |                               |                |                |            |                               |  |                |            |                               |  |                |            |
| <b>Component Description:</b>   | Legal fees concerning the prepping and filing of CP for repack of KXTQ  |                               |  |                |          |                               |  |                |            |                               |  |                |          |                               |                |                |            |                               |  |                |            |                               |  |                |            |
| <b>Amount:</b>  | \$1,303.00  |                               |  |                |          |                               |  |                |            |                               |  |                |          |                               |                |                |            |                               |  |                |            |                               |  |                |            |
| <p>Prepare and or review reimbursement form</p>   | <p>Information not provided.</p>  |                               |  |                |          |                               |  |                |            |                               |  |                |          |                               |                |                |            |                               |  |                |            |                               |  |                |            |

|  |   |   |
|--|---|---|
| Address transition timing and coordination issues w/ other stations and wireless     | Information not provided.                           |   |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | <b>Component Description:</b><br><br><b>Amount:</b> | Full cost of services provided<br>\$2,637.50        |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application    | <b>Component Description:</b><br><br><b>Amount:</b> | Reimbursement of full cost of invoice<br>\$1,187.50 |
| RF Exposure Measurements   | Information not provided.                           |   |

## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined Cost Estimate | Estimated Cost     | Estimated Cost Justification | Actual Cost       | Actual Cost Justification |
|---|-----------------------------|--------------------|------------------------------|-------------------|---------------------------|
| <b>Other Expenses</b>                                     | <b>\$22,690.00</b>          | <b>\$13,319.00</b> |                              | <b>\$2,234.00</b> |                           |
| MVPD Notification of Channel Change                       | <i>\$3,000.00</i>           | \$3,000.00         | N/A                          | N/A               | N/A                       |
| Develop and air announcement of upcoming channel change   | <i>\$5,000.00</i>           | \$5,000.00         | N/A                          | N/A               | N/A                       |
| Equipment Delivery and Handling Charges                   | <i>\$1,500.00</i>           | \$1,500.00         | N/A                          | N/A               | N/A                       |
| FCC Filing Fees - Special Temporary Authorization request | \$195.00                    | \$190.00           | N/A                          | N/A               | N/A                       |
| FCC Filing Fees - Form 2100 license to cover application  | \$335.00                    | \$325.00           | N/A                          | N/A               | N/A                       |
| DTV Medical Facility Notification                         | \$11,550.00                 | \$2,234.00         | N/A                          | \$2,234.00        | N/A                       |
| FCC Filing Fees - Form 2100 minor change CP application   | \$1,110.00                  | \$1,070.00         | N/A                          | N/A               | N/A                       |

|                              |              |              |     |             |     |
|------------------------------|--------------|--------------|-----|-------------|-----|
| <b>Sub-total</b>             | \$22,690.00  | \$13,319.00  | N/A | \$2,234.00  | N/A |
| <b>Total for all systems</b> | \$258,940.00 | \$153,569.00 | N/A | \$92,043.38 | N/A |

## Components

| <b>Actual Information Description</b>                     | <b>File Name</b>   |
|---|--|
| MVPD Notification of Channel Change                       | Information not provided.  |
| Develop and air announcement of upcoming channel change   | Information not provided.  |
| Equipment Delivery and Handling Charges                   | Information not provided.  |
| FCC Filing Fees - Special Temporary Authorization request | Information not provided.  |
| FCC Filing Fees - Form 2100 license to cover application  | Information not provided.  |
| DTV Medical Facility Notification                         | <p><b>Component Description:</b> Notification to medical facilities regarding frequency change. This is a revision to the invoice # and the addition of a quote to the invoice.</p> <p><b>Amount:</b> \$2,234.00</p> |
| FCC Filing Fees - Form 2100 minor change CP application   | Information not provided.  |

|                         |                              |                                    |                       |
|-------------------------|------------------------------|------------------------------------|-----------------------|
| <b>Cost Information</b> | <b>Grand Total</b>           |                                    |                       |
|                         |                              | <b>Predetermined Cost Estimate</b> | <b>Estimated Cost</b> |
|                         |                              |                                    | <b>Actual Cost</b>    |
|                         | <b>Total for all systems</b> | \$258,940.00                       | \$153,569.00          |
|                         |                              |                                    | \$92,043.38           |

|                             |  |                 |
|-----------------------------|--|-----------------|
| <b>Reimbursement Status</b> | <b>Question</b>  | <b>Response</b> |
|                             | The facility has ceased operating on its pre-auction channel.  | No              |
|                             | Construction of final facilities or all necessary modifications are complete.  | No              |
|                             | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No              |

**Attachments**