

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

27490 Service: DCA Facility Call **WOPI-CD** Channel:

11 (High VHF) File

ID:

0000026131

Sign:

Number:

FRN: 0001770163 Date 10/24

> Submitted: /2018

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
HOLSTON VALLEY BROADCASTING CORPORATION Doing Business As: HOLSTON VALLEY BROADCASTING CORPORATION	Nathan D. Widener 222 COMMERCE ST KINGSPORT, TN 37660 United States	+1 (412) 723- 6134	davidw@wtfm. com	Corporation

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant Address Phone Email

The Preparer is same as the reimbursement contact.

Broadcaster Information and **Transition Plan**

Question Response

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	We think we can just purchase a new mask filter for our conversion to channel 11, and the transmitter, antenna, and transmission line should work on our new channel.

Transmitters	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	No

Antennas	Section	Question	Response
	Antenna Related Expenses	Do you have antenna related expenses?	No

Transmission	Section .	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	No

Tower Equipment And Rigging Costs Changes

Section Question Response

Do you have tower equipment or rigging costs changes?

No

Outside	Section	Question	Response
Professional	Services Costs Outside Project Management Services	Do you require outside project management services?	Yes

	Number of Hours	10
	Explanation	Preparation and certification of Form 387 quarterly reports and special progress reports
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	No
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No

For Main Facility Prepare request for Special Temporary Authority No Quantity N/A NEPA Section 106 environmental review No Environmental Assessment No ASR Modification No FAA Consultation (including preparation of FAA Form 7460) Negotiation of Lease and other Matter for Shared Locations Prepare or Review FCC Form 399 for Reimbursement Address transition timing and coordination issues w/ other stations and wireless providers RF Field Engineering Services Comprehensive coverage verification via field study RF exposure measurements No Additional Field Engineering Service No Number of Days Justification N/A		
Authority Quantity NEPA Section 106 environmental review No Environmental Assessment No ASR Modification FAA Consultation (including preparation of FAA Form 7460) Negotiation of Lease and other Matter for Shared Locations Prepare or Review FCC Form 399 for Reimbursement Address transition timing and coordination issues w/ other stations and wireless providers Comprehensive coverage verification via field study RF exposure measurements No Additional Field Engineering Service No Number of Days N/A	For Main Facility	Yes
NEPA Section 106 environmental review No Environmental Assessment No ASR Modification FAA Consultation (including preparation of FAA Form 7460) Negotiation of Lease and other Matter for Shared Locations Prepare or Review FCC Form 399 for Reimbursement Address transition timing and coordination issues w/ other stations and wireless providers Comprehensive coverage verification via field study RF exposure measurements No Additional Field Engineering Service No Number of Days No		No
Environmental Assessment No ASR Modification No FAA Consultation (including preparation of FAA Form 7460) Negotiation of Lease and other Matter for Shared Locations Prepare or Review FCC Form 399 for Reimbursement Address transition timing and coordination issues w/ other stations and wireless providers Comprehensive coverage verification via field study RF exposure measurements No Additional Field Engineering Service No Number of Days No	Quantity	N/A
ASR Modification No FAA Consultation (including preparation of FAA Form 7460) Negotiation of Lease and other Matter for Shared Locations Prepare or Review FCC Form 399 for Reimbursement Address transition timing and coordination issues w/ other stations and wireless providers Comprehensive coverage verification via field study RF exposure measurements No Additional Field Engineering Service No Number of Days No	NEPA Section 106 environmental review	No
FAA Consultation (including preparation of FAA Form 7460) Negotiation of Lease and other Matter for Shared Locations Prepare or Review FCC Form 399 for Reimbursement Address transition timing and coordination issues w/ other stations and wireless providers Comprehensive coverage verification via field study RF exposure measurements No Additional Field Engineering Service No Number of Days No	Environmental Assessment	No
FAA Form 7460) Negotiation of Lease and other Matter for Shared Locations Prepare or Review FCC Form 399 for Reimbursement Address transition timing and coordination issues w/ other stations and wireless providers Comprehensive coverage verification via field study RF exposure measurements No Additional Field Engineering Service No Number of Days No	ASR Modification	No
Shared Locations Prepare or Review FCC Form 399 for Reimbursement Address transition timing and coordination issues w/ other stations and wireless providers Comprehensive coverage verification via field study RF exposure measurements No Additional Field Engineering Service No Number of Days N/A		No
Reimbursement Address transition timing and coordination issues w/ other stations and wireless providers Comprehensive coverage verification via field study RF exposure measurements No Additional Field Engineering Service No Number of Days No	_	No
issues w/ other stations and wireless providers Comprehensive coverage verification via field study RF exposure measurements No Additional Field Engineering Service No Number of Days N/A	•	Yes
Field study RF exposure measurements Additional Field Engineering Service No Number of Days N/A	issues w/ other stations and wireless	No
Additional Field Engineering Service No Number of Days N/A	 _	No
Number of Days N/A	RF exposure measurements	No
	Additional Field Engineering Service	No
Justification N/A	Number of Days	N/A
	Justification	N/A

Outside Professional

Other Professional Services Expenses Not Listed

al Services Costs	Description
Other Engineering Services	Engineering services not included in any other OPS section

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	No
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	No

Other Expenses

Other Expenses Not Listed

Name	Description
Stringent Mask Filter for Channel change	we will need to purchase a Stringent mask filter for our new assigned channel

Cost Transmitters

Information Information not provided.

Cost Antennas

Information Information not provided.

Cost Transmission Line

Information Information not provided.

Cost Tower Equipment and Rigging Costs

Information Information not provided.

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$22,570.00	\$14,840.00		\$4,612.50	
Prepare and or review reimbursement form	\$2,630.00	\$500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$1,500.00	N/A	\$450.00	N/A

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$2,800.00	N/A	\$2,800.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$1,500.00	N/A	N/A	N/A
Other Engineering Services	\$6,000.00	\$6,000.00	Engineering services not included in any other OPS section	\$1,062.50	N/A
Project management of the transition	\$1,580.00	\$1,540.00	N/A	\$300.00	N/A
Sub-total	\$22,570.00	\$14,840.00	N/A	\$4,612.50	N/A
Total for all systems	\$26,615.00	\$18,835.00	N/A	\$4,612.50	N/A

Components

Actual Information Description	File Name
Prepare and or review reimbursement form	Information not provided.

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description:	Engineering for CP application for WOPI
	Amount:	\$450.00
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main),	Component Description	ECC Appl Form
Construction Permit	Component Description:	FCC Appl Form 2100 Main
Application	Amount:	\$2,800.00
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Other Engineering Services		
	Component Description:	RF Design for
		possible 399
		amendment for WOPI
	Amount:	\$1,062.50
Project management of the		
transition	Component Description:	Prog Rpt Form
		387 3Q2018
	Amount:	\$150.00
	Component Description:	FCC form 287
		progress report
		for 2Q18
	Amount:	\$150.00

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$4,045.00	\$3,995.00		\$0.00	
Stringent Mask Filter for Channel change	\$2,600.00	\$2,600.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	\$0.00	\$0.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
Sub-total	\$4,045.00	\$3,995.00	N/A	\$0.00	N/A
Total for all systems	\$26,615.00	\$18,835.00	N/A	\$4,612.50	N/A

Components

Information not provided.

Cost Information

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$26,615.00	\$18,835.00	\$4,612.50

Reimbursem	envestiatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Robert Gehman Consulting Engineer

10/24/2018

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Robert Gehman Consulting Engineer

10/24/2018

Attachments