



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **77676** | Service: **DCA** | Call **WAPW-CD** | Channel: **23 (UHF)**
ID:
File **0000026137**
Number:
FRN: **0001770163** | Date **11/13**
Submitted: **/2018**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
HOLSTON VALLEY BROADCASTING CORPORATION Doing Business As: HOLSTON VALLEY BROADCASTING CORPORATION	Nathan D. Widener 222 COMMERCE ST KINGSPORT, TN 37660 United States	+1 (423) 723-6134	davidw@wtfm.com	Corporation

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

Broadcaster Information and Transition Plan

Question	Response
----------	----------

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	We think we can just purchase a new stringent mask filter for our conversion from channel 21 to channel 23, and the transmitter, antenna, and transmission line should work on our new channel.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	No

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	No

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	No

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	No

Outside Professional Services Costs

Section	Question	Response
---------	----------	----------

Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	10
	Explanation	Prepare and certify form 387 quarterly reports and special progress reports
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	No
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes

	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	No
	Address transition timing and coordination issues w/ other stations and wireless providers	No
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Name	Description
Other Engineering Services	Engineering services not included in any other OPS section

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	No
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	No

**Other
Expenses**

Other Expenses Not Listed

Name	Description
Technalogix Mask Filter	new stringent mask filter for channel 23 replacing our channel 21

Cost Information **Transmitters**
Information not provided.

Cost Information **Antennas**
Information not provided.

Cost Information **Transmission Line**
Information not provided.

Cost Information **Tower Equipment and Rigging Costs**
Information not provided.

Cost Information	Outside Professional Services				
	Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).				
Description		Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost Actual Cost Justification
Outside Professional Services		\$19,940.00	\$14,340.00		\$4,675.00
Other Engineering Services		\$6,000.00	\$6,000.00	Engineering services not included in any other OPS section	\$1,125.00 N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application		\$2,365.00	\$1,500.00	N/A	N/A N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$2,800.00	N/A	\$2,800.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$1,500.00	N/A	\$450.00	N/A
Project management of the transition	\$1,580.00	\$1,540.00	N/A	\$300.00	N/A
Sub-total	\$19,940.00	\$14,340.00	N/A	\$4,675.00	N/A
Total for all systems	\$24,385.00	\$18,735.00	N/A	\$4,675.00	N/A

Components

Actual Information	
Description	File Name
Other Engineering Services	<p>Component Description: RF design for possible 399 amendment for WAPW</p> <p>Amount: \$1,125.00</p>
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description: FCC Form 2100 Main Amount: \$2,800.00
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description: Engineering for CP application for WAPW Amount: \$450.00
Project management of the transition	Component Description: Prog Rpt Form 387 3Q2018 Amount: \$150.00 Component Description: FCC form 387 for 2Q18 WAPW Amount: \$150.00

Cost
Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$4,445.00	\$4,395.00		\$0.00	
Technalogix Mask Filter	<i>\$3,000.00</i>	\$3,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$0.00</i>	\$0.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
Sub-total	\$4,445.00	\$4,395.00	N/A	\$0.00	N/A
Total for all systems	\$24,385.00	\$18,735.00	N/A	\$4,675.00	N/A

Components

Information not provided.

Cost Information	Grand Total		
	Predetermined Cost Estimate	Estimated Cost	Actual Cost
	Total for all systems	\$24,385.00	\$18,735.00
			\$4,675.00

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Attachments